

Physical & financial status report of ongoing works under R. D.1st Circle, Agartala as on April, 2014

Sl No.	Name of Circle & Division	Name of work & Name of I/O including detailed location	Estimated cost/ fund placed in Lac	Physical progress/ financial progress (lac)	UC submission status (lac)	Date of commencement/ Probable date of completion in case of full fund is placed	Details of supervision by CE, SE, EE, AE & IO.	Remarks
1	2	3	4	5	6	7	8	9
1.ARDD								
1	1 st Circle, Agt Division	Maintenance of Veterinary Dispensary at Ushabazar. I/O- Er. Prosenjit Roy, T.A, RDAD	3.85/3.85	Surface dressing is going on.		31-05-13.	S.E- E.E- AE-1 I.O-2	Fund shortage.
2	1 st Circle, Agt Division	Maintenance of Veterinary Dispensary at Mandwi I/O Khokan Ghosh T/A	8.25/14.42	Finishing work is in progress.		07-11-13 May ,14	S.E- E.E-1 day AE-4 days I.O-10 days	
2.Co-Operative Department								
2(a)	1 st Circle, Agt Division	Construction of 100 seated hostel in the premises of Tripura State Co-Operative Ltd	589.00/256					
3.Education Department								
Higher Education Department								
3	1 st Circle, Agt. Division	Const of 50 seated Hostel at TIT Narshingar .I/O Er.A Das ,JE	107.79/20.00	W/o issued 20.00	20.00		.EE-1 days AE-1days I.O-1days	New site finalized & it will start shortly.
4	1 st Circle, Agt. Division	Construction of 50 seated girls hostel at Women's polytechnic at Hapania.I/O:- Er.B Bhoumik. JE	107.79/20.00	W/o issued	20.00	04-11-13	.EE-1 days AE-1days I.O-5days	Fund shortage. Material cost partly deposited
School Education Department(NLCPR)								
5	1 st Circle, Agt. Division	Construction of Surendranagar H.S. School at Hezamara I/O –Amiya Das ,JE	45.41/ 21.51	Col upto haunch level			.EE-1 days AE-1days I.O-1days	
6	1 st Circle, Agt. Division	Construction of Birendranagar H.S. School at jirania	45.41/21.51	Decision given by Hon,ble Minister, panchayat that fund will be given to housing board for completion of 2 nd floor.				Fund will transferred to Housing Board.
7	1 st Circle, Agt. Division	Construction of champaknagar H.S. School at jirania	45.41/21.51	Foundation work.				
8	1 st Circle, Agt. Division	Construction of Badharghat H.S. School at Dukli I/O –Abhijit Saha,JE	45.41/21.51	Roof casting completed.			S.E- E.E- AE- I.O-5 days	

9	1 st Circle, Agt. Division	Construction of Kalinagar High School at Mandwi I/O- S Saha,JE	14.72/9.02	W/O issued.				Clear site not given.After old structure dismantled, work can start.
10	1 st Circle, Agt. Division	Construction of Chantai bari High school at Mandwi.	14.72/9.02	W/O issued				Clear site not handed over.
11	1 st Circle, Agt. Division	Construction of Taranagar school at Mohanpur.	14.72/9.02	Earth cutting completed.				Now work stopped by local representative.
12	1 st Circle, Agt. Division	Construction of East Durjoy Nagar High school at Mohanpur.	14.72/9.02	W/O issued				Clear site not handed over.
13	1 st Circle, Agt. Division	Construction of Jagatpur High school at Mohanpur	14.72/9.02	W/O issued				Clear site not handed over.
14	1 st Circle, Agt. Division	Construction of Uttar Devendranagar High school at Mandwi	14.72/9.02	Layout given				
15	1 st Circle, Agt. Division	Construction of Pratapnagar High school at AMC	14.72/9.02	W/O issued				Clear site not handed over.
16	1 st Circle, Agt. Division	Construction of Akhaliachara High school at Hezamara.	14.72/9.02	Earth work in progress.				
17	1 st Circle, Bsg. Division	Const. of class room building at Telarban High school under Jampuijala RD Block under NLCPR scheme during the year 2013-14 I/O Er Diamond Khisa,JE	18.94/9.08	Plinth level 5.68		04-03-14	EE=1day AE=4day I/O=9day	
18	1 st Circle, Bsg. Division	Construction of school building (for up gradation of infrastructure) at Urmai HS School under Mohanbhog RD Block. I/O-Almaman Khadim,JE	Nil/21.50					Site not handed over
19	1 st Circle, Bsg. Division	Construction of school building (for up gradation of infrastructure) at Durlabnarayan HS School under Nalchar RD Block. I/O-Partha Debnath,JE	Nil/21.50					Site not handed over
20	1 st Circle, Bsg. Division	Construction of computer Lab at Kathalia HS School under Kathalia RD Block.I/O-Swapan ch Das,JE	21.00/Nil					Site not handed over
21	1 st Circle, Tlm. Division	Construction of school building at Tuichindrai HS School I/O- A. Chakraborty,JE	47.68/21.00	Earth work in foundation. 11.12		18.01.2014 Oct,2014		

22	1 st Circle, Tlm. Division	Construction of school building at Asharambari HS School. I/O- Bidyut Kr. Deb,JE	47.97/21.00	Earth work in foundation. 11.12		05.02.2014 Oct,2014		
School Education Department(RMSA)								
23	1 st Circle, Bsg. Division	Construction of room for class , science lab, computer room etc, at Chandanmura High school under Nalchar R.D Block , I/O Partha Debnath ,JE	Nil/35.86					Site not handed over
24	1 st Circle, Bsg. Division	Construction of room for class , science lab, computer room etc, at PoangBari High school under Nalchar R.D Block , I/O Paritosh Das ,JE	Nil/30.23					Site not handed over
25	1 st Circle, Bsg. Division	Construction of room for class , science lab, computer room etc, at Garurban High school under Mohanbhog R.D Block , I/OAlmamun khadim ,JE	Nil/30.23					Site not handed over
26	1 st Circle, Bsg. Division	Construction of room for class , science lab, computer room etc. at Ghilamura High school under Mohanbhog R.D Block , I/O-Sanjib Sinha ,JE	Nil/57.12					Site not handed over
27	1 st Circle, Bsg. Division	Construction of room for class , science lab, computer room etc. at Chatiyon Tilla High school under Boxanagar R.D Block , I/O Pranab paul ,T/A	Nil/57.12					Estimate preparation is in progress
28	1 st Circle, Bsg. Division	Construction of room for class , science lab, computer room etc. at Panchnalia T High school under Boxanagar R.D Block , I/O Pijush debnath ,T/A	Nil/30.23					Estimate preparation is in progress
29	1 st Circle, Bsg. Division	Construction of Addl .class room science lab, computer lab etc. at North N.C Nagar High school under Bishalgarh R.D Block , I/O Litan Bhowmik ,J/E	Nil/35.86					Site not handed over
30	1 st Circle, Bsg. Division	Construction of Addl .class room science lab, computer lab etc. at Khudiram High school under Bishalgarh R.D Block , I/O Mita Malakar ,J/E	Nil/30.23					Site not handed over
31	1 st Circle, Bsg. Division	Construction of Addl .class room science lab, computer lab etc. at Champamura High school under Bishalgarh R.D Block , I/O Susanta kar ,T/A . Bishramgang division	Nil/30.23					Site not handed over
32	1 st Circle, Bsg. Division	Construction of Addl .class room science lab, computer lab etc. at Chandranagar High school under Bishalgarh R.D Block , I/O Basu Mia,W/A	Nil/30.23					Site not handed over

33	1 st Circle, Bsg. Division	Construction of Addl .class room science lab, computer lab etc. at Ramgapania High school under Charilam R.D Block , I/O Sujit Dutta,JE .	Nil/30.23					Site not handed over
34	1 st Circle, Bsg. Division	Construction of Addl .class room science lab, computer lab etc. at Aralia High school under Charilam R.D Block, I/O Dipankar Banik,JE .	Nil/30.23					Site not handed over
35	1 st Circle, Bsg. Division	Construction of Addl .class room science lab, computer lab etc. at Ramcherra High school under Charilam R.D Block , I/O Chayan Nandi,TA .	Nil/30.23					Site not handed over
36	1 st Circle, Bsg. Division	Construction of Addl .class room science lab, computer lab etc. at Ujan Ganiamara High school under Jampuijala R.D Block , I/O Bikash Uchai,JE .	Nil/35.86					Estimate preparation is in progress
37	1 st Circle, Bsg. Division	Construction of Addl .class room science lab, computer lab etc. at Ratanpur High school under Jampuijala R.D Block, I/O Diamoind Khisa,JE .	Nil/45.86					Estimate preparation is in progress
38	1 st Circle, Bsg. Division	Construction of Addl .class room science lab, computer lab etc. at Takarjala north High school under Jampuijala R.D Block, I/O Bikash Uchai,JE.	Nil/30.23					Estimate preparation is in progress
39	1 st Circle, Bsg. Division	Construction of Addl .class room science lab, computer lab etc. at Thelakumb High school under Jampuijala R.D Block , I/O- Nilendra Debbarma,TA	Nil/30.86					Estimate preparation is in progress
40	1 st Circle, Bsg. Division	Construction of Addl .class room science lab, computer lab etc. at Jampuijala Girls High school under Jampuijala R.D Block , I/O-Diamoind Khisa,JE .	Nil/30.23					Site not handed over
41	1 st Circle, Bsg. Division	Construction of Addl .class room science lab, computer lab etc. at Pathariadwar High school under Bishalgarh R.D Block , I/O Nirmal Debnath ,WA	Nil/30.23					Site not handed over
42	1 st Circle, Bsg. Division	Construction of School building Rangamura, T H .S. School , I/O Hillol Das , JE	Nil/57.12					Estimate preparation is in progress
43	1 st Circle, Bsg. Division	Construction of School building Taranisundari , class XII School ,I/O Chandan debnath , TA	Nil/30.23					Estimate preparation is in progress

44	1 st Circle, Tlm. Division	Construction of School Building at Tuithampui High School under Mungiakami RD Block. I/O- Babul Debbarma,TA.	Nil/35.86	Site visit completed				Estimate under preparation.
45	1 st Circle, Tlm. Division	Construction of School Building at Labanya Chow para High School under Padmabil RD Block. I/O- Abdul Rahim,JE	Nil/35.86	Site visit done				Estimate under preparation.
46	1 st Circle, Tlm. Division	Construction of School Building at Nalia Bari Col. High School under Tulashikhar RD Block. I/O- Abhijit Chakraborty,JE	Nil/57.12	Estimate under preparation.				Estimate under preparation.
47	1 st Circle, Tlm. Division	Construction of School Building at Wondalong High School under Padmabil RD Block. I/O- Dhirman Debbarma,TA.	Nil/57.12	Site visit done.				Estimate under preparation.
48	1 st Circle, Tlm. Division	Construction of School Building at Gamai bari High School under Teliamura RD Block. I/O- Uttam Kr. Banik,JE	Nil/57.12	Site visit completed				Estimate under preparation.
49	1 st Circle, Tlm. Division	Construction of School Building at Tablabari High School under Khowai RD Block. I/O- Pranesh Ranjan DasTA.	Nil/57.12	Site visit completed				Estimate under preparation.
50	1 st Circle, Tlm. Division	Construction of School Building at Bagan Bazar High School under Kalyanpur RD Block. I/O- Rajat Banik,JE.	Nil/45.86	Site visit completed				Estimate under preparation.
51	1 st Circle, Tlm. Division	Construction of School Building at Kamal Nagar High School under Kalyanpur RD Block. I/O-Shyamal Debbarma,TA.	Nil/30.23	Site visit completed				Estimate under preparation.
52	1 st Circle, Tlm. Division	Construction of School Building at Ganki Colony High School under Khowai RD Block. I/O- Abhijit Das,TA.	Nil/30.23	Site visit completed				Estimate under preparation.
53	1 st Circle, Tlm. Division	Construction of School Building at Bidhyabil High School under Tulashikhar RD Block. I/O- Bidyat Kr. Deb,JE	Nil/30.23	Site visit completed				Estimate under preparation.
54	1 st Circle, Tlm. Division	Construction of School Building at Howai Bari High School under Teliamura RD Block. I/O- Debaa brata Singha,JE	Nil/30.23	Site visit completed				Estimate under preparation.

55	1 st Circle, Tlm. Division	Construction of School Building at Kungaban High School under Kalyanpur RD Block. I/O- Rajat Banik,JE	Nil/30.23	Site visit completed				Estimate under preparation.
56	1 st Circle, Tlm. Division	Construction of School Building at Battali High School under Khowai RD Block. I/O- Sujit Saha,TA.	Nil/35.86	Site visit completed				Estimate under preparation.
57	1 st Circle, Tlm. Division	Construction of School Building at Gouranga Tilla High School under Khowai RD Block. I/O- Partha Prathim Dey.	Nil/35.86	Site visit completed				Estimate under preparation.
58	1 st Circle, Tlm. Division	Construction of School Building at Ban Bazar High School under Tulashikhar RD Block. I/O- Bidyat Kr. Deb,JE	Nil/24.60	Site visit completed				Estimate under preparation.
59	1 st Circle, Tlm. Division	Construction of School Building at Gopal Nagar High School under Tulashikhar RD Block. I/O- Dipak Kr. Reang,JE.	Nil/24.60	Site visit completed				Estimate under preparation.
60	1 st Circle, Tlm. Division	Construction of School Building at Rambabu Sampadhak Para High School under Kalyanpur RD Block. I/O-Shymal Debbarma,TA.	Nil/28.73	Site visit completed				Estimate under preparation.
61	1 st Circle, Tlm. Division	Construction of School Building at Brahma Charra High School under Teliamura RD Block. I/O- Uttam Kr. Banik,JE	Nil/34.36	Site visit completed				Estimate under preparation.
School Education(Madrassa)								
62	1 st Circle, Bsg. Division	Construction of School building for Khedabari Junior Madrasha under Melaghar R D Block I/O Er.Almaman Khadim JE	15.00/13.50	. 2.94				Fund to be diverted to the Sonamura Nagar Panchayet
63	1 st Circle, Bsg. Division	Construction of School building for Karaliamura Islamia Jr Madrasha under Sonamura nagar panchyat Word no-7, Melaghar R D Block I/O Er.Almaman Khadim JE	15.00/13.50	Work order issued.				Fund to be diverted to the Sonamura Nagar Panchayet

Social Education/ICDS								
64	1 st Circle, Agt. Division	Construction of juvenilia home at Abhoynagar under AMC,Agartala during the year 2013-14. I/O S.K Das,JE	162.00/104.94	Ground floor plastering work & First floor Column raised upto top level 29.00	-	June,13 July,14	CE-1day SE-0day EE-2 day AE-2day I/O-15day	
65	1 st Circle, Agt. Division	Construction of 250 MT SNP Go-Down at Mohonpur R.D Block I/O- Subrata chakraborty ,T/A, MNP Block	44.035/44.035	Basement roof will cast on 02.05.14 14.80	66.00	March' 13 March ,14	S.E-nil E.E-1day AE-5 day I.O-12day	
66	1 st Circle, Agt. Division	Construction of 250 MT SNP Go-Down at Dukli R.D Block I/O- Sanjit Datta,T.A, DKL Block	44.035/44.035	Plastering work is going on. 15.00		March' 13 May, 14	S.E- E.E-1 day AE-4 day I.O-15 day	
67	1 st Circle, Agt. Division	Const. of CDPO Office building at Mohanpur. I/O-S.Chakraborty,TA	25.00/12.50	Plinth level				
68	1 st Circle, Agt. Division	Construction of Institute for Visually Handicapped Hostel(Boys) at Narsingarh	135.00/90.00	Earth filling work is in progress.				
69	1 st Circle, Bsg. Division	Construction of 250MT SNP Godown at Bishalgarh R.D.Block.Er, P. Roy , T/A	47.03/44.03	Finishing work is in progress 35.00	30.00	22-12-13 10-05-14	E.E-4 day AE-16 day I.O-27 day	
70	1 st Circle, Tlm. Division	Const. of CDPO Office building at Kalyanpur during the year 2013-14 I/O –Rajat Banik,JE	25.00/12.50	Site not handed over				Total fund placed 37.50 lacs Estimate received from the C.E. RD Office
71	1 st Circle, Tlm. Division	Const. of CDPO Office building at Tulashikhar during the year 2013-14 I/O –Amit Bhattacharjee,JE	25.00/12.50	Site not handed over				
72	1 st Circle, Tlm. Division	Const. of CDPO Office building at Padmabil during the year 2013-14 I/O -S. Chakma,TA	25.00/12.50	Plinth level		20-01-14 July,14		
4.Forest Department								
73	1 st Circle, Agt. Division	Construction of 1 st floor of Panchakarma Research & Training centre at Hatipara under Mohanpur RD Block. I/O:-Er.Himangsu Barman JE.	42.20/35.07	Painting work going on. 20.00	-	25-07-13 April,14	SE : 2 days EE :1 days AE : 4 days IO :22 days	
74	1 st Circle, Bsg. Division	Installation of 10,000 GPH in/c pump house at Sepahijala Zoological Park	15.00/25.00					Tender floated, negotiation is going on.
5.Food Department								
75	1 st Circle, Agt. Division	Construction of 750 MT Godown at Nandan Nagar. I/O:-Biswanath Roy Choudhury,TA	61.50/61.50	Only GCI Sheet fitting & finishing work remaining. 16.00	16.00	28-05-13 May, 14	CE-1day SE-3 day EE-3 day AE-6 day I/O-10 day	

76	1 st Circle, Bsg. Division	Working standard laboratory at Sonamura	25.388/30.00	Site development work is in progress		22-04-14 10-11-14	AE : 2 days I/O : 4 days	Concern Departmental representative desire to construct the boundary wall for this complex by the rest amount of fund.	
77	1 st Circle, Bsg. Division	Construction of 100MT new salt godown inside the complex of Bishramganj food godown under Bishalgarh Sub Division.I/O Nirmal Debnath ,W/A	18.72/18.72	Coloring and tiles fitting work in progress 17.00	12.54	30.09.13 20-05-14	EE : 4 day AE : 16 days I/O : 36 days		
78	1 st Circle, Bsg. Division	Construction of 100 MT new salt godown at Jampuijala under Jampuijala Sub Division.I/O Er.Dimond Khisa,JE	18.72/18.72	Truss fitting work is in progress 6.00		04-11-13 30-05-14	EE : 1 day AE : 9 days I/O : 19 days	Work delay due to change of site in two times	
6.Handloom, handicraft & sericulture Department									
79	1 st Circle, Agt. Division	Construction of Sericulture Training Institute at Champak Nagar. IO-Arghya Datta, JE	500.00/154.50	Lintel bend rod binding is in progress.		25-10-13			
80	1 st Circle, Agt. Division	Construction of Hostel of Sericulture Training Institute at Champak Nagar. . IO-Arghya Datta, JE		Above lintel level.		25.10.2013			
7.Health & Family Welfare									
81	1 st Circle, Agt. Division	Const. of PHC at Baikunthapur at Hezamara R.D Block I/O- Er. Himanshu Barman, J.E, RDAD	401.00/200.00	Half portion raised upto lintel level & half portion plinth level. 126.00	50.00	25-05-13 -	CE-2day S.E-06day E.E-09 day AE-15day I.O-42day		
82	1 st Circle, Agt. Division	Construction of Out Door & attached toilet along with electrification & Hard drawn fencing at Kanchanmala PHC	16.00						
83	1 st Circle, Bsg. Division	Construction of PHC Building at Nidaya under Kathalia R D Block I/O Sri Debasish Debbarma A/E	394.00/356.19	Finishing work started 270.00	270.00	26-07-11 30-05-14	CE=6day SE=14day EE=28day AE=95day		
NRHM									
84	1 st Circle, Bsg. Division	Construction of Health Sub Centre at Chai Garia Village under Jampuijala RD Block I/O:-Er.N Debbarma,TA	13.39/12.76	Plastering work completed 7.00	7.00	03-01-14 30-05-14	E.E-01 day AE-09 day I.O-21 day		
85	1 st Circle, Tlm. Division	Const. of Health Sub-Centre at Nunacharra under Mungiakami R.D. Block. I.O. Er. Anupam Saha, JE.	12.76/12.76	Roof casting complet.ed 6.26	6.26	20-04-12 June,14	SE : 0 day EE : 3 day AE : 3 days JE : 5 days		

8.Industry & Commerce								
86	1 st Circle, Agt. Division	Construction of Class Room and Lab room for new trade at ITI building,Indranagar I/O:-Himangsu Barman,JE	58.49022/58.49022	Roof casting completed.	50.00	03.10.13 May,14		
87	1 st Circle, Bsg. Division	Construction of I.T.I building at Bishramganj I/O Pradip Roy,TA	372.74/200.00	Sanitary & finishing work is going on at ground & 1 st floor. 200.00	150.00	11-07-13 30-07-14	CE : 3 day SE : 7 days EE : 30 days AE : 61 day JE : 145 day	Balance fund not yet received
88	1 st Circle, Bsg. Division	Construction of 50 seated hostel at Bishramganj I.T.I complex I/O Pradip Roy,TA	153.87/50.00	Plinth bend casting completed 30.00	Nil	01.02.14 31.01.15	EE : 10 days AE : 15 day JE : 30 day	Balance fund not yet received
90	1 st Circle, Tlm. Division	Construction of ITI Building at Teliamura. I.O Er. Abhijit Chakraborty, J.E., R. D. TLM DIV.	473.03/ 150.00	Ground floor50% roof casted & first floor 50% column upto roof level. 129.86	129.86	Nov,13 20-10-2015	CE : 1 day SE : 2 days EE : 2 days AE : 1 day JE : 1 day	
91	1 st Circle, Tlm Division	Construction of 50 seated Hostel for ITI at Teliamura. I.O. Er. Kuntal Datta, J.E., R. D. TLM DIV.	153.87/100.00	Half portion of Building roof casting completed. 63.90	63.90	Nov,13 March,2015		
9.Interest Fund								
92	1 st Circle, Bsg. Division	Construction of office building of RD Bishramganj Division I/O-Er.Pradip Roy,TA	142.31/70.00	GF&FF finishing work and 2 nd floor lintel level 70.00	70.00	24-12-13 15-01-15	CE : 1 day SE : 4 days EE : 20 days AE : 45 day JE : 75 day	
10.MPLADS								
93	1 st Circle, Agt. Division	Construction of 500 seated Community hall at Champaknagar. I/O- Sukhen Pathuri,JE	125.00/125.00	Finishing stage,GCI Sheet roofing not yet started 35.00	61.00	nil March, 2014.	CE-2 days SE-5 days E.E-3 day AE-10days I/O-22 days	
94	1 st Circle, Agt. Division	Const of additional class room at Mantala High School & Mantala (Ist floor) under Mohanpur RD Block. I/O: Er. Prasenjit Roy	19.52/19.52	GF Completed. F.F finishing work 3.25		Jan'13 May'14	S.E-4 day E.E-4 day AE-16days I.O-28 days	
95	1 st Circle, Agt. Division	Const of School Building at Srinagar under Dukli R.D Block. I/O- Er. Sabyasachi Ghosh, T.A, RDAD	26.40/25.00	Finishing work. 8.00		24-04-13 May,14	S.E-2days E.E-3days AE-7 days I.O-25days	

96	1 st Circle, Agt. Division	Const of class room at Ranga Charra High School under Mohinipur GP of Mohanpur RD Block.						
97	1 st Circle, Agt. Division	Const of class room at Sadhu Tilla Girls High School ,Renters Colony AMC Word No-32.						
98	1 st Circle, Agt. Division	Const. of boundary wall and other site development of Matri pally Community Hall under AMC Word No-26	15.0/15.0					Clear site not handed over.
99	1 st Circle, Agt. Division	Const. of Mukta Mancha under the office premises of AMC Matri Pally Badharghat						
100	1 st Circle, Agt. Division	Const. of Community Hall at Milan Sangha under AMC-29						
101	1 st Circle, Agt. Division	Const of Class Rooma at Subhas Nagar						
102	1 st Circle, Agt. Division	Const of Community hall near Sodhannya Setu under AMC Word No-32						
103	1 st Circle, Agt. Division	Const of Small Bridge with RCC near Ramthakur ashram, West side of Matri Pally under AMC word no-26						
104	1 st Circle, Agt. Division	Construction of Class Room at Sanmilita SB School under Dukli Block.						
105	1 st Circle, Agt. Division	Additional work for completion of construction of Community Hall at Matri Pally (AC & interior work)	59.00/25.00	Supply order issued to company as per DGS & D Rate				
11.MSDP								
106	1 st Circle, Bsg. Division	Const of double storied 6(Six) nos class room school building with toilet block at Telkajla High school of Telkajla GP of Mohanbhog RD Block I/O- Sanjib Sinha,JE	58.51/22.50					Site not handed over
107	1 st Circle, Bsg. Division	Const of double storied 6(Six) nos class room school building with toilet block at Uttar Rangamati JB school of Khedabari GP of Nalchar RD Block I/O- Partha Debnath,JE	58.51/22.50					Site not handed over

108	1 st Circle, Bsg. Division	Const of double school building with toilet block at Kathaliamura JB school of Grantali GP of Mohanbhog RD Block I/O Paritosh Das,JE	58.51/22.50					Site not handed over
109	1 st Circle, Bsg. Division	Const of double storied 6(Six) nos class room school building with toilet block at Uttar Rangamati High school of Rangamati GP of Nalchar RD Block I/O- Paritosh Das,JE	58.51/22.50					Site not handed over
110	1 st Circle, Bsg. Division	Const of double storied 6(Six) nos class room school building with toilet block at Uttar Bejimara High school of Mohanbhog RD Block. I/O- Dipankar Sengupta,TA	58.51/22.50					Site not handed over
111	1 st Circle, Bsg. Division	Const of computer Lab at Barnarayan Islamia Madrassa school I/O- Hillol Das,JE	20.00/11.25					Site not handed over
112	1 st Circle, Bsg. Division	Const of computer Lab at South Paharpur HS School under Kathalia RD Block I/O- S.Majumder,JE	20.00/11.25					Site not handed over
113	1 st Circle, Bsg. Division	Const of Computer Lab at Rabindranagar HS School.I/O Partha Sarathi Das,TA	20.00/11.25					Site not handed over
114	1 st Circle, Bsg. Division	Const of computer Lab at KK Nagar HS School under Kathalia RD Block I/O- Chandan Debnath,TA	21.35/1.25					Site not handed over
115	1 st Circle, Bsg. Division	Const of school building for science Lab at Barnarayan Madrassa High School.I/O- Hillol Das,JE	30.00/13.50					Site not handed over
116	1 st Circle, Bsg. Division	Const of science Lab at Sonapur HS School under Sonapur GP. I/O-Partha Sarathi Das,TA	30.00/13.50					Site not handed over
117	1 st Circle, Bsg. Division	Const of school building for science Lab at Kathalia HS School I/O- Swapan Ch. Das,JE	30.00/13.50					Site not handed over
118	1 st Circle, Bsg. Division	Const of school building for science Lab at Barnarayan HS School under Kathalia RD Block I/O S. Majumder ,JE	30.00/13.50					Site not handed over
12.Panchayet Department								
119	1 st Circle, Agt. Division	Mtc of Panchayet Directoriate Office at Gurkhabasti. I/O-= A Debbarma,TA	6.60/6.16	Alluminium work for partition is going on				AE-03 days I.O-10 days
120	1 st Circle, Agt. Division	Const. of 800 Seated Auditorium at PRTI AD Nagar at Agartala	90.00					

13. Police Department								
122	1 st Circle, Agt. Division	Const of police out post at Bamutia under Mohanpur RD Block.I/O:-Himangsu Barman,JE	48.00/48.00	1st floor roof casted & ground floor plastering work in progress. 34.00	34.00	May,13 May,14	S.E-1day E.E-2 days AE-06 days I.O-20 days	
123	1 st Circle, Agt. Division	Construction of Type-III quarter at AD Nagar.Agartala	361.00/361.00	Finishing work	350.00	Sept.2008 May,2014		Work was long pending due to want of fund.
124	1 st Circle, Bsg. Division	Const. of NGO's mess at District Police line, Sepahijala	44.77 /40.00	Truss fitting completed & plastering work is in progress 7.65	Nil	03-01-14 30-06-14	E.E-4 days AE-11 days I.O-18 days	Site handed over on 03-01-14
125	1 st Circle, Bsg. Division	Const. of parade ground with drill shed at District Police line, Sepahijala	20.48/20.00	Work order issued	Nil	Nil	Nil	Work will start soon. Site not clear. After site clear work will start
126	1 st Circle, Bsg. Division	Const. of Women Help Desk at Sonamura P.S	10.80/10.80	Earth work is in progress 3.20	3.20	23-04-14 20-08-14	E.E-00 days AE-11days I.O-18 days	
127	1 st Circle, Bsg. Division	Const. of P.S building at Sonamura	73.20/40.00	GF roof casting completed & column casted upto lintel level of first floor 18.00	18.00	19.12.13 30.12.14	E.E-4 days AE-11 days I.O-18 days	
128	1 st Circle, Bsg. Division	Const. of P.S building at Kalamchoura	73.20/40.00	Work order issued 15.00	15.00	Nil	Nil	Dismantling work of existing building is in progress.
129	1 st Circle, Tlm. Division	Development of Parade Ground with Drill Shed at Khowai	Nil/20.00	Work will be started soon.				Estimate under preparation
130	1 st Circle, Tlm. Division	Construction of NGO mess at District Police Line at Khowai District	Nil/40.00	Site not visited.				
131	1 st Circle, Tlm. Division	Repair & Mtc of Staff Qtr at Khowai PS(Binay Paul) I/O- P. Rn Das,TA	1.30/1.30	Work in progress.				
132	1 st Circle, Tlm. Division	Repair & Mtc of Staff Qtr at Khowai PS(Paresh Debnath) I/O- P. Rn Das,TA	1.33/1.33					
133	1 st Circle, Tlm. Division	Repair & Mtc of Staff Qtr at Khowai PS(Sukanta Debnath) I/O- P. Rn Das,TA	1.44/1.44					
134	1 st Circle, Tlm. Division	Repair & Mtc of Staff Qtr at Khowai PS(Pankaj Das) I/O- P. Rn Das,TA	1.20/1.20					

135	1 st Circle, Tlm. Division	Repair & Mtc of Staff Qtr (3 unit-Type-III) at Teliamura PS I/O- Joy deep paul,JE	2.59/2.59					
136	1 st Circle, Tlm. Division	Repair & Mtc of Staff Qtr (2 unit-Type-II) at Teliamura PS I/O- Joy deep paul,JE	2.59/2.59					
137	1 st Circle, Tlm. Division	Renovation of Staff Qtr (8 unit-Type-I) at Teliamura PS I/O- Joy deep paul,JE	11.59/11.59					
14. R.D. Works								
138	1 st Circle, Agt. Division	Construction of training hall at Abhoy Mission, Gakulnagar, I/O= Pradip roy,T.A	34.95/25.00	Finishing stage./ Work stopped 25.00	25.00	May,2011	S.E-3 day E.E-4 day AE-5 day I.O-15 day	Work held up due to shortage of fund Rs 9.75
139	1 st Circle, Agt. Division	Completion of construction of Rest House at Hezamara I/O- Gautam Debbarma,JE	24.50	Finishing stage				
140	1 st Circle, Agt. Division	Construction of Balance Portion of Type-II & type-III quarter at Hezamara RD Block. I/O- Amiya Das,JE		Dismantling work is going on.				
141	1 st Circle, Agt. Division	Construction of Mohanpur Municipality Office Building at Mohanpur. I/O- A J Das	22.50	Not started.				
MGNREGA								
142	1 st Circle, Agt. Division	Const of Box Culvert at Jarul Bachai I/O:- Sumit Chowdhury,JE	54.00/54.00	Wing wall work in progress 20.86	54.00	6-02-13 May ,14	SE : 2 day EE : 3 days AE : 7 days JE : 28 days	
143	1 st Circle, Agt. Division	Const. of RCC balance Cantilever foot bridge over Senai River at Bikram nagar G.P I/O-Er. S.K Das, J.E, RDAD.	27.16/27.16	Slab casting Completed 9.36		June ,13 April ,14	S.E-3 day E.E-1day AE-6 days I.O-8days	
144	1 st Circle, Agt. Division	Const. of RCC balance Cantilever foot bridge over Howra River at Khotamura ,Jiraniakhola G.P I/O-Er. Shilpi Das, TA	30.00/30.00	Deck slab Casted & Railing work in progress. 12.80	Nil	Nil May ,14	S.E- 3day E.E- 1 day AE-6 days I.O- 8 days	
145	1 st Circle, Agt. Division	Construction of RCC Bridge over Luharcherra at Bodhjung Nagar ADC village of Lefunga RD Block	38.00/10.00	Out of 10nos ,5nos pile has been completed.				
146	1 st Circle, Agt. Division	Construction of RCC foot Bridge at Krishnanagar over Ghuramara river at Jirania	34.06/50.00	Pile cap work completed.				
147	1 st Circle, Agt. Division	Construction of RCC foot Bridge over Dhanai river at Chargaria village at Mandwi	34.06/38.97	Pile cap work completed.				

148	1 st Circle, Agt. Division	Construction of RCC foot Bridge over Howrah river at Kalasathi para of paschim Jiraniakhola at Belbari RD Block.	53.66/64.78	Piling Work just started				
149	1 st Circle, Agt. Division	Const. of BNRGSK at Bishrambari ADC Village under Jirania RD Block.	23.00/13.00	Roof casting completed.				
150	1 st Circle, Agt. Division	Const. of Natun Nagar under Bamutia RD Block.	23.00/13.00	Col. haunch completed.				
151	1 st Circle, Agt. Division	Const. of BNRGSK at Bijoy Nagar under Mohanpur RD Block.	23.00/13.00	Plinth level				
152	1 st Circle, Agt. Division	Const. of BNRGSK at Puba Debendranagar GP under Jirania RD Block.	23.00/13.00					
153	1 st Circle, Agt. Division	Const. of BNRGSK at Satdupia GP under Mohanpur RD Block.	23.00/13.00	Earth work in progress.				
154	1 st Circle, Bsg. Division	Construction of road crossing gate at Bhakta Thakur para on the way to Jampuijala during the year 2013-14 Er .Dimond Khisha, JE,Jampuijala block .	6.65/6.65	Work order issued				Site not handed over
155	1 st Circle, Bsg. Division	Construction of Gabion structure at panikata under Bhabanipur G/P (PART -1) under KATHALIA RD BLOCK During the year 2013-2014, Er , Chandan Debnath . T/A	9.42/9.42	21.00m completed out of 32.00m 5.50		08-03-14 30-05-14	EE=3day AE=5day I/O=17day	
156	1 st Circle, Bsg. Division	Construction of Gabion structure at panikata under Bhabanipur G/P (PART - 11) under KATHALIA RD BLOCK During the year 2013-2014, Er , Chandan Debnath . T/A	9.42/9.42	20.00m completed out of 32.00m 5.00		11-03-14 30-05-14	EE=3day AE=5day I/O=16day	
157	1 st Circle, Tlm. Division	Const .of pucca R.C.C channel from parimal biswas land tom Maracharra at kalyanpur R.D BLOCK .Er Bimal das .T/A	14.39/10.13	Nearing completion. 4.13		31-10-13 May,14		
158	1 st Circle, Tlm. Division	Const. double cell RCC Box culvert at Jamtilla,Purba Ganki Under Khowai RD Block	23.37/23.37					Site selected .Work order will issued very shortly.

15.Revenue Department								
159	1 st Circle, Agt Division	Construction of Record Room at DM Office I/O. Er . S.K. Das, T/A	22.00/20.00	Pile cap work is in progress.		May, 13		Work stopped due to shortage fund and waited for approval of new plan from PWD(Architecture)
160	1 st Circle, Bsg. Division	Construction of office building (GF)having GPL storied foundation premises of DM office during the year 2013-14 I/O-Pradip Roy,TA	46.84713/47.00	Foundation work is in progress	20.00	22-04-14 15-09-14		Work is start after shift of a huge quantity of steel structure and site development.
ACA								
161	1 st Circle, Agt Division	Construction of 750 seated Lembucherra community Hall. I/O-Himangsu Barman, J.E RDAD.	236.00/79.00	Roof level. 79.00	79.00	- -	S.E- 8 day E.E-3 day I.O-28 day	Work stopped due to fund shortage.
162	1 st Circle, Agt Division	Construction of market complex (Gr floor) at Jirania market. I/O Er.Suken Patwari	194.61/101.25	All col. above plinth level.	Nil	06.09-.13	S.E- 6day E.E-3 day AE-9 days I.O-18day	.
163	1 st Circle, Agt Division	Const of Motor stand at Mohanpur	Nil/83.49					Site not clear
BADP								
164	1 st Circle, Agt. Division	Construction of Mini Stadium/Gallry at Akhaliacherra High School at Hezamara I/O Joyprakash D/B,JE	15.00/15.00 (2011-12)	G.C.I sheet to be fitted & Finishing work remaining 7.44	182.55	Jan'12 May,14	E.E-2 days AE-6 days I.O-20 days	
165	1 st Circle, Agt. Division	Constructions of 180 seated community hall at Mohinipur I/O Er. Prasenjit Roy, T/A	25.00/25.00 (2012-13)	Nearing completion 7.50		Dec'12 May,14	S.E-4day E.E-3 days AE-10 days I.O-28 days	
166	1 st Circle, Agt. Division	Const of health sub-centre at Laxmi pur I/O Er.Rajesh Deb Barma (under Mandwi block)	13.39/13.39	Plastering work		Nil June,14	AE-01 day I.O-04 day	Land developed by Panchayat. Work transferred from Hezamara Block.
167	1 st Circle, Agt. Division	Const of health sub-centre at At Shipahipara I/O Er.Arun Kumar Murasing,JE	13.39/13.39	Electrification & painting work going on 5.90		15-03-12 May,14	EE-2 days AE-9days	
168	1 st Circle, Agt. Division	Const of health sub-centre at At Shankhola under Shankhola G.P of HZM R.D Block' I/O=Er Joyprakash Debbarma, T.A	12.50/12.50	Plastering work is going on 8.50		March,13 June,14	E.E-1 days AE-6 days I.O-25 days	
169	1 st Circle, Agt. Division	Const of health sub-centre at At Harinakhola under Mohanpur R.D Block. I/O:- Prabhat Sutradhar,T/A	13.39/13.39	Plastering work completed 4.25	July,13 May , 14	E.E-1day AE-5 days I.O-15 days		

170	1 st Circle, Agt. Division	Const of health sub-centre at At Taranagar under Mohanpur R.D Block. I/O:- Nilmohan Das,JE	13.39/13.39	Plastering work is in progress 4.75		April,13 May, 14	S.E- E.E-1day AE-2day I.O-4 days	
171	1 st Circle, Agt. Division	Const of health sub-centre at At Vidhyasagar under Mohanpur R.D Block. I/O:- Medilion Debborma,T/A	13.39/13.39	Plastering work is in progress 4.25		May,13 March , 14	S.E- E.E- AE-4 day I.O-15 days	Work stopped
172	1 st Circle, Agt. Division	Const of health sub-centre at patunagar GP under Mohanpur R.D Block. I/O:-Pradip Ghosh, T/A	15.40/15.00	Plinth level				
173	1 st Circle, Agt. Division	Const of health sub-centre at purba Tomakari GP under Hezamara R.D Block. I/O:- :- Goutam Debborma, JE	12.50/12.50	Lintel level				
174	1 st Circle, Agt. Division	Const of health sub-centre at purba chanpur GP under Hezamara R.D Block. I/O:- :- Amiya Bhusan das, JE	12.50/12.50	Roof level			E.E-1days AE-3 days I.O-7days	
175	1 st Circle, Agt. Division	Cost of health sub-centre at Mohinipur GP under Mohonpur R.D. Block. I/O .Biswanath roy Choudhury	12.50/12.50	Lintel level				
176	1 st Circle, Agt. Division	Const Health sub centre at Lembhucherra under Bamutia RD Block,I/O P.Dasgupta,TA	15.40/15.00	Earth work completed				
177	1 st Circle, Agt. Division	Const Health sub centre at Paschim Bamutia under Bamutia RD Block,I/O A.Tripura,TA	15.40/15.00	Plinth level				
178	1 st Circle, Agt. Division	Construction of Mini open Gallery at Madhu chowdhury H.S School. I/O:- Santanu debnath, JE	20.00/10.00	120.00m work completed				
179	1 st Circle, Agt. Division	Construction of boundary wall at Katlamara High School under Mohonpur R.D Block	10.00/10.00	Earth work completed				
180	1 st Circle, Agt. Division	Construction of 09 nos market stalls at Rangacharra chowmuhani Mohinipur GP under Mohanpur block	15.00/15.00	Earth work completed				Site not clear
181	1 st Circle, Agt. Division	Construction of 9 nos market stall at Natunnagar under Bamutia R.D. block I/O:-Pradip Ghosh.T/A	15.00/10.00	C/S of roof is in progress				
182	1 st Circle, Agt. Division	Construction of 9 nos market stall at Lankamura GP under Mohanpur Lankamura GP Under Bamutia R.D. block I/O:-Pannalal dasgupta.T/A	15.00/15.00	Below plinth level				

183	1 st Circle, Agt. Division	Const Health sub centre at Lembhucherra under Bamutia RD Block,I/O P.Dasgupta,TA	15.40/15.00	Earth work completed				
184	1 st Circle, Agt. Division	Const Health sub centre at Paschim Bamutia under Bamutia RD Block,I/O A.Tripura,TA	15.40/15.00	Plinth level				
185	1 st Circle, Agt. Division	Construction of Community hall at Lankamura GP under Mohanpur R.D Block	30.00/15.00	Column raised upto plinth level				
186	1 st Circle, Agt. Division	Construction of addl. Community hall at Durgabari under Bamutia R.D Block I/O P. Dasgupta,TA	9.00/9.00	Below plinth level				
187	1 st Circle, Agt. Division	Construction of Community hall at Kalacharra GP under Mohanpur R.D Block	40.00/21.0285	Earth work				
188	1 st Circle, Agt. Division	Const of 10 unit market stall at Kalagachia GP under Mohanpur RD Block I/O S. Chakraborty,TA	20.00/20.00	Finishing stage				
189	1 st Circle, Agt. Division	Construction of Community toilet at Kalibazar, purba bamutia GP under Mohanpur R.D Block	10.00/10.00	Not started				Site not clear
190	1 st Circle, Agt. Division	Construction of 5 nos market stall at Hezamara bazaar under Hazamara R.D. Block I/O:- Goutam Debborma, je	10.00/10.00	Work order issued				Site not clear
191	1 st Circle, Agt. Division	Construction of Community Hall at Madhuban Kathaltali HS School at madhuban GP under Dukli R.D Block	15.00/10.00	Estimate under preparation				To be modified& will make classroom. Decision pending
192	1 st Circle, Agt. Division	Const of Agri Market Stall (8 unit) at Kathaltali Bazar at Madhuban Gp under Dukli RD Block I/O- Er Ranjan Das,JE	13.00/13.00	Work order issued				Site not handed over
193	1 st Circle, Agt. Division	Const of Agri Market Stall(10 unit) at Kathaltali Bazar at Madhuban GP under Dukli RD Block I/O- Er Ranjan Das,JE	15.00/10.00	Foundation work				
194	1 st Circle, Agt. Division	Const. of 10 nos watch tower for BSF Indo-Bangla border road under Dukli R.D.Block	13.00/13.00	Out of 10, 04 nos site selected			SE- EE=1 day AE=1day I/O=1day	Site selected

195	1 st Circle, Agt. Division	Cost. of Barrack cum open shed at Mantali BOP , Hapania GP under Dukli R.D. Block I/O-Er.Amir Tripura,TA	10.00/10.00	GCI sheet roofing work is in progress			SE- EE= AE=1day I/O=6day	
196	1 st Circle, Agt. Division	Construction of Community hall at Hapania GP under Dukli R.D Block	30.00/15.00	Work order issued				Site just handed over
197	1 st Circle, Agt. Division	Construction Gallery cum pavilion at the school field at Amtali under Dukli R.D Block	10.00/10.00	Foundation work				Modification gallery will done
198	1 st Circle, Agt. Division	Construction of Community hall at Amgachia kalkalia GP under Mohanpur R.D Block		Estimate under preparation			SE- EE= AE=1day I/O=6day	
199	1 st Circle, Bsg. Division	Construction of Common facility centre cum meeting hall at Kayadhepa, under Bishalghar R D Block , I/O Pradip Roy, TA	30.00/25.00	Work above top bend level of height 4.60 m 23.00	15.00	23-10-13	EE=2 day AE=10day I/O=18day	Fund required 5.00 lakh.Fund placed during 2011-12 but site handed over recently
200	1 st Circle, Bsg. Division	Construction of community hall at Karaimura under Bishalgarh block. I/O- Er K. Banik, JE	93.00/60.00	GCI sheet roofing & plastering work completed. Ceiling work is in progress. 58.50	50.00	08-03-13	CE=3day SE=3 day EE=4day AE-19day I/O=30day	Fund required Rs33.00 lac.
201	1 st Circle, Bsg. Division	Construction of market shed at Madhupur bazaar under Bishalgarh RD Block. I/O Er.P.Chakraborty ,JE	19.45/20.00	Centering & shuttering for roof casting is in progress 6.92	6.90	14-02-14 30-06-14	EE=1day AE-6day I/O=13day	
202	1 st Circle, Bsg. Division	Construction of community hall at Macima under Kathalia RD Block. I/O:- Partha Sarathi Das,T.A	120.00/40.00	Main hall upto top level.Verh. Roof casting completed 40.00	40.00	02-05-13	EE=3day AE=15day I/O=35day	Balance fund required Rs.80.00 lac
202	1 st Circle, Bsg. Division	Construction of school building at Uttar Madhya Laxmibill JB school under BLG RD block .Er.pradip Ray, T/A	20.14/20.00	Work above plinth level 10.00	10.00	15-03-14 30-06-14	EE=1day AE=4day I/O=11day	
203	1 st Circle, Bsg. Division	Construction of school building at Rangmala Sr. Basic school under Charilam RD block .Er.Rajib Debnath JE	19.14/20.00	Truss fitting & plastering is completed 10.80	10.00	15-01-14 15-05-14	EE=2day AE=9day I/O=18day	
204	1 st Circle, Bsg. Division	Construction of community center at Dhanirampur ADC Village under boxanagar RD Block, Er Amit Debbarma	20.00/20.00	Lintel level 6.50		10-02-14 15-07-14	AE=5day I/O=12day	
205	1 st Circle, Bsg. Division	Construction of junior Madrass at Madhya Boxanagar G/P within Boxanagar RD block but location changed to Boxanagar Dakshin para Jr.Madrassa .Er.Pranab Paul T/A	20.13/20.00	Earth work in progress		16-04-14 17-10-14	AE=2day I/O=4day	

206	1 st Circle, Bsg. Division	Construction of putia Bazar Ismamic junior Madrass at putia G/P Within Boxanagar RD block .Er.Amit Debbarma, T/A	20.13/20.00	Work order issued					PRI Bodies desire to change the plan
207	1 st Circle, Bsg. Division	Construction of Najjala Ismamic junior Madrass at Manikyannagar G/P Within Boxanagar RD block .Er.Pranab paul T/A	20.13/20.00	Earth work in progress		17-04-14 17-10-14	AE=2day I/O=5day		
208	1 st Circle, Bsg. Division	Construction of Gourangola Ismamic junior Madrass at Rahimpur G/P Within Boxanagar RD block .Er.Taushif khadim T/A	20.13/10.00	Work order issued					Panchayat samity desire to change the site & proposal given to DM
209	1 st Circle, Bsg. Division	Construction of Market stall at Manaipathar Bazar under Maniathar ADC Village under kathalia . Er Chandan Debnath, T/A	12.00/12.00	Wall completed upto top level 7.00	7.00	15-01-14 30-05-14	EE=1day AE=6day I/O=15day		
210	1 st Circle, Bsg. Division	Construction of Alabakshi Sr. Madrassa building at (double storied foundation) Indranagar under RD Bisramganj . .Er. Md .Almamon Khadim , JE	15.00/15.00	Roof casting completed 10.00	5.00	01-02-14 30-06-14	EE=4day AE=14day I/O=37day		
211	1 st Circle, Bsg. Division	Construction of market stall (Having Double storied foundation) at Konaban GP under Bishalgarh RD Block During the year 2013-2014	42.01/30.00	Work above lintel level 14.20	10.00	14-01-14 30-06-14	EE=2day AE=9day I/O=13day		
212	1 st Circle, Bsg. Division	Construction of community hall at Purba Gakulnagar GP under Bishalgarh. RD. Block. I/O-Er S. Kar	29.30/30.00	Top level 7.68		30-01-14 30-06-14	EE=2day AE=9day I/O=18day		
213	1 st Circle, Bsg. Division	Construction of community hall on first floor of Thalibari H.S School under kathalia. RD. Block. During the year 2013-14	28.84/20.00	Top level 10.00	10.00	28-01-14 30-04-14	EE=2day AE=5day I/O=16day		
214	1 st Circle, Bsg. Division	Construction of kulubari Mainama Hafizia madrass at Rahimpur G/P Within Boxanagar RD. Er Pijush Debnath T/A	20.00/20.00	Lintel level 6.00	6.00	19-11-13 30-07-14	AE=4day I/O=10day		
215	1 st Circle, Bsg. Division	Construction of swimming pool galary (part –II) at Malagarh RD Block under RD Bisramganj division sephajala District during the year 2013-2014	24.50/15.00	Roof casting completed 15.00	7.00	27-12-13 30-05-14	EE=1 day AE=15day I/O=40day		
216	1 st Circle, Bsg. Division	Construction of Grand stand & mini stand Stadium at mdhupur HS School with in bishalgarh RD Block under BADP scheme During the year 2013-2014 .Er Prasanta chakraborty	24.23/24.23	Foundation work in progress 6.30	6.00	15-03-14 30-08-14	EE=1 day AE=3day I/O=10day		

217	1 st Circle, Bsg. Division	Const. of children park & boundary wall at Konaban under Bishalgarh RD Block under BADP scheme during the year 2013-2014. Nirmal Debnath W/A,	15.00/15.00	Work order issued					Clear Site not handed over
218	1 st Circle, Bsg. Division	Construction of community hall at Shibnagar GP of Nalchar RD Block under BADP scheme during the year 2013-2014 Er. Partha Debnath. JE ,	30.71/30.00	Plinth level 10.00	5.00	01.0214 31.10.14	EE=1 day AE=4day I/O=17day		
219	1 st Circle, Bsg. Division	Construction of Gallery with retaining wall at Barnarayan H/S School under Uttar Paharpur GP (part-I) under Kathalia RD Block during the year 2013-14 I/O-Santanu Majumder,JE	11.83/11.83	Foundation work in progress					Store materials booked through BT Bill
220	1 st Circle, Bsg. Division	Construction of Gallery with retaining wall at Barnarayan H/S School under Uttar Paharpur GP (part-II) under Kathalia RD Block during the year 2013-14. I/O-Santanu Majumder,JE	7.83/7.83	Foundation work in progress					Store materials booked through BT Bill
221	1 st Circle, Bsg. Division	Development of site for the construction of Rangamatia (N) SB school building at Khedabari GP under Nalchar RD Block during year 2013-14 I/O- Paritosh Das ,JE	26.56/25.00	W/O issued					Site not clear.
222	1 st Circle, Bsg. Division	Construction of Community centre at Manikya Nagar under Boxanagar RD Block during the year 2013-14 I/O- Dipankar Ghosh,JE	29.30/25.00	Work will be start immediately 5.00					
223	1 st Circle, Bsg. Division	Construction of fish,meat shed at 2 nd story and market stall at 1 st story at Golaghati bazaar.I/O K.Banik,JE	67.28/30.00	W/O issued 7.80					Site not clear. Rest fund is given from interest pool.
224	1 st Circle, Bsg. Division	Construction of community hall on 1 st floor of Thalibari HS school under Kathalia RD Block I/O- Hillol Das,JE	28.84/20.00	Top level		28-01-14 30-05-14	EE=2 day AE=8day I/O=60day		
225	1 st Circle, Bsg. Division	Construction of 2 nos shelter house at DM office complex,I/O Pradip Roy ,TA	9.57228/9.00	01 no completed & other above lintel level		04-03-14 15-05-14	EE=2 day AE=3day I/O=25day		
226	1 st Circle, Bsg. Division	Construction of shelter house (part-II) at DM office complex. I/O K.Banik,JE	4.45381/4.45	Plastering work is completed & Truss fitting is in progress		04-03-014 14-05-14	EE=2 day AE=3day I/O=25day		
227	1 st Circle, Tlm. Division	Construction of community hall (500 seated) at Bachaibari.	169.43/35.05	Will start soon 25.00	25.00				Estimate preparation is going on
228	1 st Circle, Tlm. Division	Construction of school building at Srikrishna High school,Purba Ganki at khowai/I/O Pranesh Rn Das ,TA	15.00/15.00	Foundation work 15.00	15.00	13-01-2014 Aug,2014			Work stopped for decision.

229	1 st Circle, Tlm. Division	Construction of Dhalabil high school at Khowai IO.Dhanjoy Debbarma,JE	27.18/30.00	Lintel level 15.00	15.00	17-01-2014 June ,2014		
230	1 st Circle, Tlm. Division	Construction of Dining Hall at Tulashikar-Rajnagar Higher Secondary School under Tulashikar RD Block I/O-Er.Depak Kr Reang,JE	11.20/11.20	Finishing work 10.00	8.55	18-01-2014 May, 14		
231	1 st Circle, Tlm. Division	Construction of Dining Hall at Ashrambari Higher Secondary School under Tulashikar RD Block I/O-Er.Bidyut Kr Deb,JE	11.20/11.20	Finishing work 10.00	8.55	17-01-2014 May, 14		
232	1 st Circle, Tlm. Division	Construction of Dining Hall at Bharat Sardar Para Higher Secondary School under Tulashikar RD Block I/O-Er.Bidyut Kr Deb,JE	11.20/11.20	Finishing work 10.00	8.55	16-01-2014 May, 14		
233	1 st Circle, Tlm. Division	Extension of Ampura sports Gallery at Ampura H/S school field at Padmabill RD.block. Er.Dhirman Debbarma.T/A	6.182/6.182	43.0M completed out of 105M 3.95	3.95	26-09-2013 May, 14		
234	1 st Circle, Tlm. Division	Extension of Birchandrapur class-XII School sports gallery and finishing work padmabill RD block , I/O Er, Abdul Rahim ,JE	6.15/6.00	19.80 m completed out of 21.00m(5 Seater) and 24.0m completed out of 36.0m (2 Seater) 4.11	4.11	29-09-2013		Balance 12.0m pending due to decision..
235	1 st Circle, Tlm. Division	Const. of Community Centre at Uttar Singhicherra under Khowai RD Block. I/O- A.Das TA.	10.23/10.00	Work in foundation level.		01.01.2014 June,2014		
236	1 st Circle, Tlm. Division	Const. of Community Centre at Pashim Sonatala under Khowai RD Block. I/O- Sujit Saha TA.	10.23/10.00	Work in foundation level.		01.01.2014 June,2014		
237	1 st Circle, Tlm. Division	Construction of Market stall at Rathtilla bazar at padmabill I/O:- S .Chakma,TA	5.11/6.00	Near in completion 2.08	2.08	23-10-2013 April ,14		
238	1 st Circle, Tlm. Division	Const.Health sub-center at Paschim Bachaibari ADC village under Tulashikhar RD Block.I/O- Er.Dipak kr Reang ,JE	12.76/15.00	Finishing work in progress. 6.36	6.36	01-10-13 May ,14		
239	1 st Circle, Tlm. Division	Construction of Multipurpose community hall near Padmabil R.D Block.	119.00/32.50	Not started 25.00	25.00			Work will be taken up after placement of adequate fund.
240	1 st Circle, Tlm. Division	Box type culvert with iron grill and provision of high power illuminationof BOP Belcherra, Bagabil ,khenarbari	15.26/6.00	Work will be started very soon.				Balance fund Rs 9.26 lac

241	1 st Circle, Tlm. Division	Construction of building for weaving center and its office room at paschim ganki Under Khowai RD Block.I/O Kuntal Dutta	17.36/20.00	Work Order issued 8.98	8.98			Land not handed over.
242	1 st Circle, Tlm. Division	Const. of ARDD sub-center at Ratanpur I/O:-Er. Maheswar Debberma, JE .	6.68/6.00	Roof level 2.29	2.29	15-10-13 May,14		
243	1 st Circle, Tlm. Division	Construction of Multipurpose Training center at Hrishidas para,Khowai Block I/O.Er.Abhijit Das,TA	20.86/20.00	Earthwork completed 6.46	6.25	09-01-14 July,14		
CADP								
244	1 st Circle, Bsg. Division	Earth filling & brick soiling of the rest part of proposed golaghati motor stand under CADP during2013-2014	5.46/5.46	Earth filling completed				
PPW								
245	1 st Circle, Agt. Division	Const. of Prosad Ghar at Laxmi Narayan Bari Temple at Agartala I/O- Er. Anamika Debbarma, T.A, RDAD	4.22/4.22	Painting work is in progress	Nil	26/05/13 Feb ,14	S.E- E.E-2 days AE-3 days I.O-6 days	Fund shortage.
246	1 st Circle, Agt. Division	Cost of Dol shed Laxmi Narayan Bari Temple at Agartala I/O- Er. Anamika Debbarma, T.A, RDAD	5.20/2.25	Plastering work	Nil	26/05/13 Feb ,14	S.E- E.E-2 day AE-7 day I.O-22day	Fund shortage.
247	1 st Circle, Agt. Division	Construction of VIP Room & Guard Room at Durgabari under AMC. I/O:-Er. Anamika debbarma	14.36851/14.3685 1	Plinth level				
248	1 st Circle, Agt. Division	Construction of Toilet block at Abhoynagar masjid under AMC .I/O Prasenjit Roy T/A .	4.06/4.06	C/s of roof is going on				Work stop due to Fund shortage
249		Construction of Community Centre at Manipuri Bausti at Barjala uner AMC Area .I/O Prasenjit Roy T/A .	6.48/6.48	Foundation work.				
250		Construction of Gauest Room at Budhya Mandir under AMC Area I/O- A Debbarma,TA	12.70/10.00	Work started				
SPA								
251	1 st Circle, Agt. Division	Construction of 500 seated community Hall at Lefunga Sub block. I/O: Pulak Saha, TA, LFG	125.00/125.00	North side toilet block roof casted and Ver. roof casted. Slow progress 55.00		14-11-12 May,14	C.E-2day S.E-6 days E.E-4 day AE-19days I.O-28 days	Side canopy not completed
252	1 st Circle, Agt. Division	Construction of Composite Block Office Building at Lefunga. I/O:-Er.Sumit Choudhury,JE	325.00/75.00	C/S of 1/3 rd portion of Ground Floor roof is in progress. 35.00		April 13 Sept,14	CE-2 day S.E-5day E.E-4day AE-10 day I.O-14 day	

253	1 st Circle, Agt. Division	Const of health sub-centre at Dakshin Radhapur Er. Suma Debbarma, TA,JRN	14.60/13.39	Finishing work in progress. 4.60	6.75	18-02-13 May,14	S.E- E.E- AE-1 day I.O-5 days	Work slow due to site problem
254	1 st Circle, Agt. Division	Const of health sub-centre at East Belbari Er.Soma debbarma TA,JRN	14.60/13.39	Plinth level 4.75	6.75	15-04-13 June ,14	S.E- E.E- AE-1 days I.O-3 days	
255	1 st Circle, Agt. Division	Const of health sub-centre at Purba Janmajoy nagar Er. Suma Debbarma, TA,JRN	14.60/13.39	Finishing work 6.75	6.75	18-02-13 March ,14	S.E- E.E- AE-2 days I.O- 4 days	
256	1 st Circle, Agt. Division	Const of health sub-centre at Shibnagar Er. I/O:- Rajesh Debbarma,JE.MNP	14.60/13.39	Plastering & Sanitation work in progress 6.75	6.75	02/02/13 Feb ,14	S.E- E.E- AE-3 day I.O-6 day	
257	1 st Circle, Agt. Division	Construction of SDM Residence & Quarter,Type-IV,Type-III,Quarter attached to SDM Office at Jirania	/106.25					Not yet started
258	1 st Circle, Agt. Division	Construction of SDM office building at Jirania ,West Tripura	472.00/241.75	All column erected				
259	1 st Circle, Agt. Division	Construction of SDM office building at Mohanpur ,West Tripura	472.00/241.75	Foundation work & Rod bending binding work in progress.			S.E-01 day E.E-03 day AE-03days I.O-04days	
260	1 st Circle, Agt. Division	Comprehensive Area Development Project at Champaknagar (Block Chowmuhani) under Jirania RD Block	/107.00	Estimate under preparation.				
261	1 st Circle, Agt. Division	Construction of motor Stand at Mohanpur	/83.49					Site not available.
262	1 st Circle, Agt. Division	Construction of 10 Bedded Civil Hospital at Borakha under Mandwi RD Block	/135.00	Lay out will be given very shortly.				
263	1 st Circle, Agt. Division	Up gradation of Mandwi PHC from 06 Bedded to 10 Bedded Capacity	/50.40	Estimate under preparation.				
264	1 st Circle, Agt. Division	Construction of Mini Gallery along with Market stall at Kamalghat	/78.98					
265	1 st Circle, Agt. Division	Construction of Block Building at Belbari	134.00/45.00	Col. erection is in progress.				

266	1 st Circle, Agt. Division	Construction of Block Building at Bamutia	134.00/45.00	30nos column raised upto plinth level out of 54nos.				
267	1 st Circle, Agt. Division	Construction of Block Building at Old Agartala	134.00/45.00	Earth filling work completed.				
268	1 st Circle, Bsg. Division	Construction of vegetable, fish market shed RCC Framed structure with provision of double story foundation& stair case at Urmai market during the year 2013-2014 .Er. Sanjib Singha ,JE	36.06/36.06	Plinth level 10.00	10.00	20-03-14 31-10-14	EE=1day AE=3day I/O=12day	
269	1 st Circle, Bsg. Division	Construction of New Block Building of Nalchar RD Block at Nalchar Block HQ during the year 2013-14I/O- Sudhangsu Bhowmik,JE	135.63/45.00	RCC column casting upto haunch level 35.00	25.00	01-04-14 02-04-15	EE=2day AE=5day I/O=15day	
270	1 st Circle, Bsg. Division	Construction of Block Building for Charilam RD Block within Charilam Block HQ during the year 2013-14 I/O- Rajib Debnath,JE	134.78/45.00	Earth work for column trench is going on 27.26		22-04-14 30-06-14		
271	1 st Circle, Bsg. Division	Construction of New Block Building of Mohanbhog RD Block near at Mohanbhog HQ during the year 2013-14	135.63/45.00	W/O issued 25.00				Clear site not handed over
272	1 st Circle, Bsg. Division	Construction of Health Sub Centre at Kasba G.P under Bishalghar block. Er.Susanta Kar,TA.	13.39/13.14	Finishing work is in progress 7.30		03-01-14 30-05-14	SE=00day EE=2day AE=11day I/O=23day	
273	1 st Circle, Bsg. Division	Construction of Health Sub Centre at Raghunathpur G.P under Bishalghar block.I/O:-Er Dipankar Ghosh, JE.	13.39/13.14	Finishing work is in progress 7.30		15/12/13 30/5/14	EE=2day AE=7day I/O=20day	
274	1 st Circle, Bsg. Division	Construction of Health Sub Centre at Bathanmura G.P under Bishalghar R D block Er. Litan Bhowmik,JE.	13.39/13.14	Finishing work is in progress 6.85		1/1/14 10/5/14	EE=2day AE=11day I/O=23day	
275	1 st Circle, Bsg. Division	Construction of Health Sub Centre at Aralia G.P under Melaghar block I/O- P. Debnath ,TA	13.39/13.14	Finishing work is in progress 7.00		19-11-13 15-05-14	EE=1day AE=7day I/O=15 day	
276	1 st Circle, Bsg. Division	Construction of Health Sub Centre at Nabadwip Chandra nagar G.P under Melaghar block Er.Partha Debnath, JE Melaghar R.D block	13.39/13.14	Roof casting completed 4.30		15-02-14 30-05-14	EE=1day AE=6day I/O=12 day	
277	1 st Circle, Bsg. Division	Construction of Health Sub Centre at Dakshin Madhupur G.P under Bishalghar block Er.Rajib Debnath, JE	13.39/13.14	Finishing work is in progress 4.30		23-12-13 15-05-14	EE=2day AE=14day I/O=23 day	

SCA								
278	1 st Circle, Bsg. Division	Construction of (6unit) market stall at Uttar Taibandal ADC Village under Melaghar R D Block, I/O Er. Paritosh Das,JE	24.08/24.08	All completed except fitting fixing of R/S & Collapsible shutter 20.00	20.00	21-10-13 15-05-14	SE=1day EE=4day AE=10day I/O=32day	.
279	1 st Circle, Bsg. Division	Construction of school building at Bashpukur Sr Madrassa, Kathalia. I/O- Er S Majumdar, JE	94.31/83.00	Plastering work is completed & finishing work is in progress 50.00	40.00	15-12-12 30-05-14	CE=3 days SE=8day EE=15day AE=40day I/O=80day	Balance fund required 11.31 Lac.Fund exhausted & work stopped.
280	1 st Circle, Bsg. Division	Construction of double storied market shed with staircase room (ground floor) at Uttar Taibandal ADC Village under Melaghar R D Block, I/O Er. Sanjib SinhaJE	24.21/24.21	Above plinth level 12.00	12.00	21-02-14 30-07-14	AE=4day I/O=30day	
281	1 st Circle, Bsg. Division	Construction of (8unit) market stalls with staircase room (1 st floor) at Uttar Taibandal ADC Village under Melaghar R D Block, I/O Er. Sanjib SinhaJE	16.41/16.41	Not started 3.00	3.00			Work will start after completion of ground floor work.
282	1 st Circle, Bsg. Division	Cons. Of 100 seated Boys Hostel at Bashpukur Sr.Islamia Madrassa,under KTL Block,I/O- Er S. Majumdar, JE	231.33/146.00	Plastering work is completed 100.00	100.00	15/01/13 30-05-14	CE=3day SE=8day EE =10 day AE=37day I/O=63day	Balance fund required Rs.85.33 lac .Fund exhausted & work stopped
283	1 st Circle, Bsg. Division	Construction of foot bridge RCC/ Steel Over Kakri river Dakshin mahespur under Kathalia RD. Block During the year 2013-2014 .Er. Swapan ch Das .. JE ,	68.29/35.63	Column casted upto a height of 4.80m.Ballies boring for staging work will be started soon 25.00		18-02-14 30-08-14	EE =4 day AE=12day I/O=20day	Balance fund required Rs 32.66 lac
284	1 st Circle, Bsg. Division	Construction of foot bridge over river Gomati at Battala kheyra ghat of Melaghar RD. Block During the year 2013-2014 , .Er P.Roy, T/A	83.80/15.00	RCC pile cap completed at south & north side of the river 22.00	15.00	29.01.14 15.01.15	CE=4day SE=4day EE =7 day AE=22day I/O=42day	Balance fund required
285	1 st Circle, Bsg. Division	Construction of 10 baded primary health Center at urmai under Mohanbhog RD. Block During the year 2013-2014 .Er. S singha . JE ,	394.00/50.00	Work order issued				Clear site not handed over
16.SC Welfare Department								
286	1 st Circle, Agt. Division	Construction of 50 seated boy's hostel (Sanatan Sarkar Smriti) attached to ChariparaHS School under Dukli RD Block. I/O :-Er. S.K Das,JE	138.64/147 / 75.00	C/S of Ground floor roof completed & Rod binding going on. 23.00	45.00	10-06-13 10-12-15	SE=2 day EE= AE=2 days I/O=2 days	

287	1 st Circle, Agt. Division	Const. of Hostel Superintendent of Dr.BR Ambedkar Chhatrabas.	21.62						Fund placed 47.04
288	1 st Circle, Agt. Division	Repairing of Hostel of Dr. BR Ambedkar Chhatrabas	5.7						
289	1 st Circle, Agt. Division	Repairing & Renovation work of Adwaita Athithi Sala and quarter of Hostel superindent of Natun Nagar Class- XII School.	19.70						
17. Sports and Youth Affairs Department.									
15. SRE									
290	1 st Circle, Bsg. Division	Construction of Palasiding at Manaiparther Army camp under KTL RD Block. Er C. Debnath. T/A	9.60/9.60	Earth filling completed 7.00	7.00	15-01-14 30-05-14	S.E-2 day E.E-3 day AE-5 day I.O-15day		
18. Transport									
291	1 st Circle, Bsg. Division	Construction of boundary wall around the required land of Boxanagar Motor stand under Boxanagar R.D Block(350.00 m) ,I/O, Er, Pijush Debnath	23.78/23.78	220.00 m work completed out of 350.00m 5.00	5.00	21/12/13 30/5/14	EE=1day AE=7day I/O=15day		
19.TTDCL/Tourism									
292	1 st Circle, Tlm. Division	Const. of Interpretation Centre at Banabithi park under khowai R.D.block . I/O Er. Dhananjay Debbarma,JE .	16.98	Finishing work. Only painting & Coll. Shutter fitting remaining. 10.94	130.00	20-08-13 May ,2014	SE : 2 days EE : 3 days AE : 4 days JE : 7 days	Total fund placed for all components= ₹200.00 Lakhs out of ₹303.79 lakhs.Balance fund will be required ₹103.79 Lakhs Now fund available for Tourist lodge is ₹120.30 lakhs	
293	1 st Circle, Tlm. Division	Cont.of khowai tourist lodge at Khowai. I/O Er Dhananjay Debbarma ,JE	224.09	GF roof casting completed & inside plastering is going on. 74.55		25.07.13 Aug ,14	SE : 2 days EE : 5 days AE : 6 days JE : 16 days		
294	1 st Circle, Tlm. Division	Const.of 2 nos tourist Cottage at Banabitha. Khowai (No.1& 11) .I/O.Er Uttam banik .JE	28.28	Nearing completion 12.51		01-08-13 May ,14	SE:1day EE:3 day AE:4day JE:7day		
295	1 st Circle, Tlm. Division	Const. of Amphitheater at banabithi Eco-Park under khowai R.D.Block IO-Er Dhananjay Debbarma .. JE	34.44	Plastering work is in progress for stage. Gallery step casting is completed 22.00		15-09-13 May ,14	SE:2day EE:3 day AE:4day JE:9day		
20.TTHHC Ltd									
296	1 st Circle, Agt. Division	Const of Urban Hut at Purbassa.complex I/O S.Kr. Das, JE	248.00/95.00	Lintel level 50.00	95.00	30-11-12	CE - 2 day S.E-1 day E.E-2 day AE-7 day I.O-31day		

21. Tribal Welfare Deptt.								
297	1 st Circle, Tlm. Division	Const. of Diversion Scheme over Monaicherra with Branch Cannel at Khowai. I.O. Er. Abdul Rahim, J.E., Padmabil R. D. Block	130.86/71.72	313.00 m completed out of 330.00 of RCC structure & 100.00 m completed out of 370.00m of brick structure. 20.97	21.00	04-01-13	SE : 3 day EE : 5 days AE : 6 days JE : 20 days	
298	1 st Circle, Tlm. Division	Const of 1 st floor of 100 seated ST Girls Hostel attached to Tulashikar- Rajnagar HS School	97.70/97.70	50% column raised upto lintel level				
22. Urban Development Department								
AMC/NAGAR PANCHAYAT								
299	1 st Circle, Agt. Division	Construction of peripheral boundary wall for proposed solid waste land fill at Nagichara I/O- Er Saibal Bhatyacharjee, A.E RDWD-1	139.31/139.31	Out of 1950.00m 1500.00m completed 101.00 lac	60.00	June' 12 Feb ,14	S.E-2 days E.E-2 day AE-28 days	Land dispute near about 500.00 m
300	1 st Circle, Agt. Division	Construction of market complex At Gurpatti , MG Bazar. I/O- Er. Sumit Chowdhury,JE	120.00/76.00	Capping work is started	Nil	05-10-13	E.E-4 day AE-5 days I/O - 13days	
301	1 st Circle, Agt. Division	Construction of boundary wall around dumping ground for Ranirbazar Nagar Panchayet at Moheshpur under Kobrakhamar GP. I/O Er.Manoj Debbarma ,JE,Ranirbazar NP	58.82991/25.00	Out of 635.00 m,235.00 m completed	Nil	15.07.13		Full fund yet to receive. As per available fund work done.
302	1 st Circle, Bsg. Division	Construction of Bathing ghat near Gomati river at Sonamura under Nagar Panchayet I/O Pradip Roy ,TA	18.31/10.54	Rod binding for slab casting is in progress 8.00	8.00	16-01-14 30-05-14	EE=3day AE=7day I/O=15day	Full fund yet to receive.
303	1 st Circle, Tlm. Division	Construction of Rest house at 1 st floor of Khowai Nagar Panchayet	50.00/52.00	Roof casting completed 16.22		05-09-13 July,14		

