

Status Report of different On-going construction works under R.D. 2nd Circle, Udaipur, Gomati District, as on APRIL, 2014

NAME OF SCHEME/ DEPARTMENT: ACA (2) / SCA (3) / SPA (10), Total = 15

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)		Physical Progress/ Financial Progress (Rs. In lacs)		U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed		Details of supervision CE, SE, EE, AE & IO				Remarks	
			3	4	5	6		7	8				9		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	
1.	RD Udaipur Division (SCA)	A) Development of Market shed / Motor stand at Bagma under South Tripura. Er. Tapas Barua, Junior Engineer, RDS - I, Udaipur. B) Toilet Block C) Side railing	2.7 Crore	2.7 Crore	A) Out of 120 Nos. Market stalls 78 nos. completed. B) Roof casting completed. C) Completed.	1,95,37,324.00	2,70,00,000/- 1583, dt 18/02/09 841, dt. 22/05/09 842, dt. 22/05/09	Apr'14	B) 20-04-13	1	1	1	3	A) Balance 42 nos. will not be constructed as per decision of DM (G) Rs. 0.7462676 crore will require for motor stand & land for extension of market. Toilet block / site railing.	
2.	RD Udaipur Division (SPA)	Const. of Health Sub-Center at Koroyamura GP under Matabari R.D. Block Udaipur, Gomati District, Tripura during the year 2012-13.	Rs. 13,65,480/-		Completed.			July'13	March'14						
3.	RD Udaipur Division (SPA)	Const. of Health Sub-Center at Rajnagar GP under Matabari R.D. Block Udaipur, Gomati District, Tripura during the year 2012-13.	Rs. 13,65,480/-	Rs. 13,65,480/-	Roof slab C/S work is in progress.			Aug'13	Apr'14			-	-	-	Delayed due to site problem.
4.	RD Udaipur Division (SPA)	Const. of Health Sub-Center at Fulkumari GP under Matabari R.D. Block Udaipur, Gomati District, Tripura during the year 2012-13.	Rs. 13,65,480/-	Rs. 13,65,480/-	Completed.			Aug'13	March'14			-	-	-	Sand problem.
5.	RD Udaipur Division (SPA)	Const. of Health Sub-Center at Dakshin Rani GP under Matabari R.D. Block Udaipur, Gomati District, Tripura during the year 2012-13.	Rs. 13,65,480/-	Rs. 13,65,480/-	Completed.			24-04-13	March'14			-	-	-	
6.	RD Udaipur Division (SCA)	Construction of Up-gradation of Darul Ullom Junior Madrassa, Rajdharnagar, Udaipur , Gomati District, Tripura during the year 2012-	15,00,000/-	15,00,000/-	Completed.	Rs. 6,72,115/-		30-03-13				-	1	3	Sand problem.

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)		Physical Progress/ Financial Progress (Rs. In lacs)		U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed		Details of supervision CE, SE, EE, AE & IO			Remarks
		2013.											
7.	RD Udaipur Division (SCA)	Construction of community hall of Kunjva Dharma Jyoti Budhya Vihar, Fulkumari, Udaipur, Gomati District, during the year 2012-13.	15,00,000/-	15,00,000/-	2 nd floor casting just completed.	4,76,792/-	7,00,000/-	Feb'13	Apr'14	1	1	3	
8.	RD Udaipur Division (SCA)	Const. of 600 seated Community hall at Killa Bazar under Killa RD Block.		3500000/-	Not started.								Site not finalized.
9.	RD Udaipur Division (SPA)	Up-gradation of KBN PHC from 10 to 50 bedded hospital.		54,00,000/-	W/O to be issued								
10.	RD STC Division (SPA)	Const. of 20 (twenty) units market stall at Harinabazar. I/O: Md. Sohel Alam, JE, RDD/STC	52.23	52.25	Finishing work is in progress.	39.45	39.45	31-03-13	Apr'14	4	17	51	
		Const of open stage in front of market stall at Harinabazar. I/O: Md. Sohel Alam, JE, RDD/STC	16.50		Completed.	12.00	12.00	31/03/13	March'14	1	3	9	
11.	RD STC Division (SPA)	Const. of 6 unit Market Stall at Harina Bazar under RD Satchand Division, I/O Md. Sohel Alam, JE	16.09		Foundation work is in progress.	4.00	4.00	1/1/14	April'14				
12.	RD STC Division (SPA)	Const. of new Block Building at Poang bari RD Block under EE/RD/Satchand Division, I/O: Er. Manoj Debbarma, JE, Poangbari RD Block.	127.73	45.00	Earth work is in progress.	32.00	25.00	02/02/14	May'14				
13.	RD STC Division (SCA)	<u>Sabroom Super market</u>	3.300 Crore	1.600 Crore.	Foundation work is in progress.				31/08/15				
14.	RD Santirbazar Division (SPA)	Const of School Building G(+2) at Murasing Para under Pativchari.	131.49	99.05	Roof slab in 2 nd floor casted.	99.05	99.05		Apr'14				Fund required 32.44 lacs for further continuation of work

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)		Physical Progress/ Financial Progress (Rs. In lacs)		U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed		Details of supervision CE, SE, EE, AE & IO				Remarks
15.	RD Santirbazar Division (SPA)	Const. of Infrastructure Development at Jolaibari Market.	369.0145 4	305.10	Roof slab in 2 nd floor casted & steel work is in progress.	152.0	152.00	11-12-12	July'14	3	6	7		
		Const. of temporally store and side development of Jolaibari market												
		Const. of retaining wall on the northern side of Jolaibari market.												
NAME OF SCHEME/ DEPARTMENT: ARDD (2)														
16.	RD Amarpur Division	Construction of Veterinary Sub-Centre at mailak	9.50	9.50	Earth work is in progress.	4.00		17/02/14	Aug'14	1	1	3		
17.	RD STC Division	Maintenance of ARDD Office at Sabroom under RD Satchand Division. I/O: Er. Tamanna Dev, TA	5.35	5.00	90% work has been completed.	0.50	0.50	11/1/14	April'14	0	3	5		
NAME OF SCHEME/ DEPARTMENT: BADP (31)														
18.	RD Amarpur Division	Const of Community Hall with rest house at Karbook. I/O Er. Gobinda Majumder, TA.	□ 72.29	□ 40.00	Plastering work completed.	36.32	40.00	22-04-13	30-06-14	-	4	4	15	
19.	RD Amarpur Division	Const of Community Hall with rest house at Silachari. I/O Er. Suman Bhaumik, JE, SLC.	□ 72.29	□ 40.00	Plastering is in progress.	38.67	40.00	22-04-13	30-06-14	-	4	4	17	
20.	RD STC Division	Const. of Gallery at Amlighat H/S School (Part-II). I/O: Er. Monoj DEbbarma, JE, Poang Bari R.D. Block.	14.61	14.61	60.00 mtr. Completed.	9.75	9.75	20/09/13	Apr'14	5	12	15		
21.	RD STC Division	Construction of Additional Class room at Gopal Roaja para SB School under Twikumba ADC Village. I/O; Bikash Tripura, JE.	21.72	24.72 (DM-S)	Roof casting preparation is in progress.	14.50	11.50	21/10/13	May'14	1	5	8	Probable date of roof casting is 18/04/14.	
22.	RD STC Division	Construction of Additional Class room at Ananta Roaja para SB School under Twikumba ADC Village. I/O; Bikash Tripura, JE.	21.72	24.72 (DM-S)	Roof level.	13.20	9.42	21/10/13	May'14	1	6	12		
23.		Construction of Additional Class room at Nandiram Para JB School under Fulchhari ADC	21.72	24.72 (DM-S)	Finishing work is in progress.	13.82	7.54	21/10/13	Apr'14	1	5	9		

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)	Physical Progress/ Financial Progress (Rs. In lacs)	U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed	Details of supervision CE, SE, EE, AE & IO	Remarks						
	RD STC Division	Village. I/O: Susanta Laskar, JE.												
24.	RD STC Division	Construction of Additional Class room at Chalita Bankul Colony High School under Uttar Manubankul. I/O: Shymal Debbarma, JE.	33.93	30.37 (DM-S)	Roof casted.	20.00	20.00	21/10/13	Apr'14	1	8	11	<i>Roof slab casting done on 15-03-14.</i>	
25.	RD STC Division	Construction of Additional Class room at Devendra Para JB School under Purba Takka ADC Village. I/O: Manoj Debbarma, JE.	23.23	24.72 (DM-S)	Roof casting preparation is in progress.	9.60	7.54	21/10/13	Apr'14	1	4	7	<i>Probable date of roof casting is 30/04/14.</i>	
26.	RD STC Division	Construction of Additional Class room at Bagmara High School under Bagmara ADC Village. I/O: Shymal Debbarma, JE.	33.93	30.37 (DM-S)	C/S work in progress for roof level.	18.50	17.60	21/10/13	May'14	1	7	12		
27.	RD STC Division	Const. of gallery at Manu Bankul Higher Secondary School (2nd phase) under Bankul Mahamoni ADC village. I/O: Er. Suman Kalyan Bhowmik, JE.	25.26	30.00	Work completed except MS grill work.	23.46	19.60	21/10/13	Apr'14	1	5	9		
28.	RD STC Division	Construction of Additional Class room at Kaladepha Nalsingh Sardar Para High School under Kaladepha ADC village. I/O: ER. Hlachaiga Mog, JE.	21.72	24.72	Electrification work is in progress.	18.45	15.60	21/10/13	May'14	1	4	7		
29.	RD STC Division	Construction of Additional Class room at Anna Prasad Para High School under Gardang ADC village. I/O: Er. Amal Kanti Tripura, JE	21.72	24.72	Al column raised up to plinth level	10.60	7.54	21/10/13	June'14	1	3	9		
30.	RD STC Division	Const. of Market Shed at Srinagar Bazar under Srinagar GP, Satchand R.D. Division. I/O: ER. Monoj DEbbarma, JE.	35.47	35.00	Al column raised up to top level.	21.56	16.40	21/10/13	June'14	1	3	7		
31.	RD STC Division	Const. of community Hall Rajnagar GP, Satchand RD Division, I/O Er. Manoj Debbarma, JE,	35.47	35.00	Lintel level	15.68	15.68	21/10/13	July'14	1	2	7		
32.	RD STC Division	Construction of community hall at Chalitachari	35.47	35.00	All column rise up to Plinth level.	11.56	11.56	05/01/14	June'14	1	3	8		
33.	RD Santirbazar Division	Const. of community hall at North Sarashima GP(11-12) I/O-Debasish Sarkar JE RD,STB,DIV(9436593289	61.00	30lacs(2011-12)&30 lakh(2012-13)	ceiling work in progress	30lacs(2011-12)& 20 lakh(2012-13)	30lacs(2011-12)&30 lakh(2012-13)	25/07/11	April'14	2	6	10	20	
34.	RD Santirbazar Division	Construction of addl. Class room at south sonaichari high school (12-13).I/O: Bipul Nath, TA, RD STB DIV.	30.00	30.00	ceiling work in progress	24.00	28.00	23/7/12	Apr'14	1	3	09		

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)		Physical Progress/ Financial Progress (Rs. In lacs)		U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed		Details of supervision CE, SE, EE, AE & IO				Remarks
35.	RD Santirbazar Division	Construction of 5 nos addl. Class room at krishnagar high school (12-13). I/O: B.J. Reang, JE, HRM Block.	35.96	30.00	3 nos. room completed and 2 nos. room remaining due to fund shortage	25.04	28.00	13/03/13	Apr'14	1	5	8	15	<i>Balance fund 5.96 lakhs required.</i>
36.	RD Santirbazar Division	Construction of cricket gallery in the play ground at Goutamnagar J.B school under siuth Rajnagar (12-13). I/O: Chandan Jamatia, JE, RJN Block.	20.00	20.00	Completed.	16.12	20.00	19/12/12	Mar'14		4	10	16	
37.	RD Santirbazar Division	Formation of road from shivpur to bartakka bari via champak nagar under shivpur ADC village(12-13)	20.00	20.00	Finishing work is in progress.	15.27	20.00	14/10/12	April'14		-	1	5	
38.	RD Santirbazar Division	Const. of 5 no addl. Clasas room at ekinpur under ekinpur GP(12-13). I/O: Chandramoy Jamatia, TA, RJN Block.	30.00	30.00	Completed.	25.59	28.50	29/8/12	Mar'14		2	5	8	
39.	RD Santirbazar Division	Const. of addl. Class room unit furniture at bagha chatal.	30.00	30.00	Completed.	22.52	28.50	05/09/12	Mar'14		1	2	4	
40.	RD Santirbazar Division	Const. of community cultural centre at paikhola panchayet office(12-13) (I/O.Ashis Das, J.E)	74.43	30.00	All Column reached up to lintel level.& PCC work in floor CompletedWork stranded due to want of fund	29.20	28.50	04/12/12	June'14		1	2	4	<i>Balance fund 50.384 lakhs required</i>
41.	RD Santirbazar Division	Const. of Community cultural centre at Niharnagar under Rajnagar R.D. Block. (13-14) I/O-Rajesh Sarkar, T.A, RJN, Block	44.65	45.0	Work reached up to lintel level.	12.00	12.00	Jan'14	June'14		2	4	8	
42.	RD Santirbazar Division	Extension of Gallery at Goutamnagar JB school Playground under Rajnagar R.D. Block (13-14)I/O- Chandan Jamatia, J.E,RJN,Block	26.49	26.9	Brick work completed upto 95 m	12.00	12.00	Jan'14	April'14		2	4	7	
43.	RD Santirbazar Division	Construction of additional class room at IC Nagar High school under BC Nagar R.D. Block. (13-14)I/O- Bipul Nath, T.A BC Nagar Block	25.0	25.0	Lintel level.	12.00	12.00	Jan'14	June'14	1	2	4	8	
44.	RD Santirbazar Division	Construction of School building at North Belonia HS School. (13-14)I/O- Anil Das,TA, BC Nagar Block	21.32	25.00	Top level.	10.00	10.00	Jan'14	May'14	1	3	6	8	
45.	RD Santirbazar Division	Const. of additional class room at Durga Charan English Medium School under Hrishyamukh R.D. Block. I/O- Rajesh	33.60	30.00	Plastering at ground floor & 1 st floor in progress. Roof C/S work is in progress.	15.00	15.00	2/12/13	May'14	1	2	4	10	

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)		Physical Progress/ Financial Progress (Rs. In lacs)		U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed		Details of supervision CE, SE, EE, AE & IO			Remarks	
		Debnath,JE (13-14)												
46.	RD Santirbazar Division	Const. of additional class room at Iswar Chandra Vidya Sagar High School under Gabur Chara ADC Village Hrishyamukh R.D. Block . I/O- Bhagyajoy Reang, JE (13-14)	34.83	35	Roof level	12.00	12.00	15-12-13	May'14		1	3	6	
47.	RD Santirbazar Division	Constr. Of Double Storied Market stall at Haripur Market under Hrishyamukh R.D. Block. I/O-Rajesh Debnath, J/E (13-14)	32.25	30	Not started.	10.07986								New proposal given to DM by BDO,HRM.
48.	RD Santirbazar Division	Const. Of Boys Hostel at Barpathari H/S School under B.C. Nagar R.D. Block. I/O- Ashis Das, JE (13-14)	27.45	30	Top level.	10.00	10.00	22-12-13	June'14		2	5	8	

NAME OF SCHEME/ DEPARTMENT: BEUP (1)

49.	RD Udaipur Division	Const of steel bridge at Sonamura Nowghat under Udaipur Nagar Panchayet Word No.-7 near the house of Sukumar Shil.	Rs. 12,40,485/-	Rs. 5,50,000/-	100mm dia GI pipe boring complete.	Rs. 4,04,439/-	□ 4,04,439	Jan'13	Apr'14					<i>Work stranded due to shortage of fund.</i>
-----	----------------------------	---	-----------------	----------------	------------------------------------	----------------	------------	--------	--------	--	--	--	--	---

NAME OF SCHEME/ DEPARTMENT: DIRECTOR HIGHER EDUCATION (2)

50.	RD Udaipur Division	A)Construction of an Indoor Sports Training Facilities Centre at Nataji Subash Mahavidyalaya, Udaipur, Gomati District, Tripura during the year 2012-13. B)Play ground	29,34,979 /-	15,00,000 /- 1,50,000 /-	A)Roof casting of one side completed. C/S of other side roof is in progress. B) W/O issued.	8,41,856/-		April'13	Apr'14		1	-	-	Balance not yet placed.
51.	RD Udaipur Division	a) Construction of an Indoor Sports Training Facilities Centre at Nataji Subash Mahavidyalaya, Udaipur, Gomati District, Tripura during the year 2012-13. b) Play Ground	29,01,124 /-	a.15,00,000 /- b.1,50,000 /-	a. Roof casting of one side completed. C/S of other side roof in progress. b. W/O issued.	8,41,856/-	25,00,00/-	Sept'10	Apr'14					

NAME OF SCHEME/ DEPARTMENT: DM'S INTEREST Fund = (4)

52.	RD Udaipur Division	Construction of open stage at Natin Tilla under Purba Garjee Charra ADC Village under Matabari RD Block, Udaipur, Gomati District, during the year 2013-14. (I/O- Papan Das,TA)	10,04,601 /-	10,04,601 /-	Completed.	2.50 lacs.		01/08/13	Mar'14		-	-	-	
-----	----------------------------	--	--------------	--------------	------------	------------	--	----------	--------	--	---	---	---	--

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)		Physical Progress/ Financial Progress (Rs. In lacs)		U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed		Details of supervision CE, SE, EE, AE & IO				Remarks
53.	RD Udaipur Division	Construction of Community shed adjacent to Sree Sree Sambhu Kalpataru Ashram, Chataria, Gakulpur , under Matabari RD Block, Udaipur, Gomati District, during the year 2013-14. I/O: Er. Champakali Das, JE, O/o The SE/RDC-II, Udp.	Rs. 5,09,021/-	Rs. 5,09,021/-	Painting work is in progress.	3.50 lacs		July'13	Apr'14	-	-	2	4	
54.	RD Udaipur Division	Construction of Pucca ghat at Fulkumari cremation ground , Udaipur, Gomati District, Er. Dhananjoy Debnath, Junior Engineer, of Matabari RD block, Udaipur, Gomati District	6,54,645/-	6,25,747/-	Not started.									
55.	RD Udaipur Division	Construction of RCC foot bridge at Sataria under Matabari R D Block.		10.00	Not started.									

NAME OF SCHEME/ DEPARTMENT: DEPARTMENT OF RURAL DEVELOPMENT (19)

56.	RD Amarpur Division	Const. of R.D. Godown at Amarpur (Part-I) I/O: Er Debosmita Bhowmik.	34.95	35.26	Truss fitting completed.	11.56	20.00	20-11-13	30-05-14					
57.	RD Amarpur Division	Const. of R.D. Godown at Amarpur (Part-II) I/O: Er Debosmita Bhowmik.	14.33		Top level.	4.40		20-11-13	30-05-14					
58.	RD Amarpur Division	Const. of Boundary Wall for R.D. Godown at Amarpur . I/O: Er Debosmita Bhowmik.	21.23		Not started (Work order issued)	5.98								Boundary wall will be taken up after Godown work is completed
59.	RD Santirbazar Division	Construction of Block Building at Rajnagar R.D. Block. Er Satyajit Parial, JE, RJN	184.88	64.65 lacs (10-11) & 101.5 (13-14)	Roof casted.	64.659(10-11) & 11.34 (13-14)	84.65	15-11-13	May'14	1	1	2	3	
60.	RD Santirbazar Division	Const. of Office Building for R.D Santirbazar Division	74.80	83.69	Toe wall 90% completed.									Rest work will be started after completion of toe wall.
		Const. of R.D. Go-Down for Santirbazar Division	63.46											
		Const. of Materials yard (Double layer brick soling)	16.77											

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)		Physical Progress/ Financial Progress (Rs. In lacs)		U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed		Details of supervision CE, SE, EE, AE & IO			Remarks	
		Const. of of Boundary Wall for R.D. Godown at Santirbazar	12.36											
61.	RD Satchand Division	Const. of Cement go-down at RD Satchand Division (30m x 15m) , I/O:-Sri Bikash ch. Tripura,J.E,RD/STC	31.63	31.63 (CE/RD)	Roof work is in progress.	26.24	25.00	30/03/13	April'14		14	23	52	
62.	RD Satchand Division	Const. of Boundary wall around the Cement Go-down (500 mtr.) I/O-Sri Jayanta Sen, T/A,STC	35.26	35.26 (CE/RD)	400.00 mtrs. Completed.	28.56	23.00	31/03/13	Apr'14		5	16	46	
63.	RD Satchand Division	Const. of Public Library at Kalacherra . I/O: Er. Bikash Ch. Tripura, JE, RDD,STC.	37.44	16.72	1st floor column rise upto lintel leve	11.00		19/07/13	June'14		7	20	20	
64.	RD Satchand Division	Const. of Library cum recreation hall at Satchand under Kaladepha GP . I/O: Er. Sushanta Laskar, JE, STC RD Block	23.03	13.60	Finishing work is in progress.	8.50		19/07/13	June'14		14	20	30	
65.	RD Satchand Division	Const. of Community Shed at Manu bazar . I/O: Sri Abhi Paul, TA, RDD, STC	7.23	7.23	Completed.	7.15		02/06/13						
66.	RD Satchand Division	Const. of Community Shed at Manu School Chaumohani . I/O: Sri Abhi Paul, TA, RDD, STC	14.66	14.66	Completed.	14.25		12/06/13	Mar'14		6	12	30	
67.	RD Satchand Division	Const. of 18 unit Market Stall at Satchand bazaar . I/O: Er. Sushanta Laskar, JE, STC RD Block	35.99	35.99	18 mtr. Slab casting completed.	15.68		14/06/13	June'14		12	13	22	
68.	RD Satchand Division	Const. of Junior Ebenzer Schoolat Taiphuma . I/O: Nirmal Tripura, Ta, Poangbari RD Block.	27.39	27.39	Column raises up to top level.	12.50		21/10/13	June'14		12	13	22	
69.	RD Satchand Division	Construction of Gallery at Manu H/S School . I/O: Abhi Paul, TA.	54.75	52.24	13.00 mtr. Has been completed out of 30.00 mtr.	15.58		12/12/12	June'14		6	12	30	
70.	RD Satchand Division	Const. of Boundary wall around CFC Sinduk Pathar . I/O: Er. Amiya Tripura, JE, STC.	5.85	5.85	Completed.	5.58	0.00	12/02/14	March'14		6	7	12	
71.	RD Satchand Division	Const. of Boundary wall around Fulchari High School . I/O: Amiya Tripura, JE, STC.	19.35	19.35	Finishing work is in progress.	4.35	0.00	27/12/13	Apr'14		6	7	12	
72.	RD Satchand Division	Const. of Steel Hardrwn Boundary Wall around Dhanu Choudhury . I/O: Amiya Tripura, JE,STC.	5.90	5.90	Completed.	5.90	5.90				6	7	12	
73.	RD Satchand Division	Const. of rest house at Kalirbazar . I/O: Er. Amiya Tripura, JE,STC.	6.61	6.61	Sustitute work order issued.	0.80	0.00							
74.	RD Satchand Division	Const. of Community Hall near Shanti Kali Ashram at Tuikamba ADC village . I/O:	8.32	8.32	Finishing work is in progress.	5.63	0.00	27/12/13	Apr'14		6	7	12	

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)		Physical Progress/ Financial Progress (Rs. In lacs)	U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed		Details of supervision CE, SE, EE, AE & IO			Remarks	
		Amiya Tripura, JE,STC.											
75. NAME OF SCHEME/ DEPARTMENT: FOREST (2)													
76.	RD Amarpur Division	Const. of Type-IV Quarter for ADFO at Jatanbari . I/O: Er. Subhasish Dhar,TA.	23.12	21.04	Plinth level.	7.50		31-12-13	30-06-14				
77.	RD Satchand Division	Construction of Watch Tower at Mama Bhagina Tilla under Satchand R.D. Block. I/O: Manoj Debbarma, JE.	70.00	70.00 (DFO-BKF)	Foundation work is in progress.			09-09-13	Oct'14		5	8	15
NAME OF SCHEME/ DEPARTMENT: HEALTH & NRHM = (8)													
78.	RD Udaipur Division	Construction of Health Sub Centre at Uttar Chandrapur near Beltali Bazar under Matabari RD Block, Udaipur, Gomati District, during the year 2012-2013	Rs.13,39,30 2/-	Rs.11.47 lacs	Completed.			Aug'13	Apr'14		-	-	1
79.	RD Udaipur Division	Construction of Health Sub Centre at Garjee ADC Village near (AWC) under Matabari RD Block, Udaipur, Gomati District, during the year 2012-2013.	Rs.13,39,30 2/-	Rs.11.47 lacs	Water supply & sanitation work in progress.			Dec'12	Apr'14		-	1	5
80.	RD Udaipur Division	Construction of Health Sub Centre at East Mirza under Kakraban RD Block, Udaipur, Gomati District, during the year 2012-2013	Rs.13,39,30 2/-	Rs.11.47 lacs	Completed.			Feb'13	Mar'14		-	-	3
81.	RD Udaipur Division	Construction of Health Sub Centre at Gamaria Noabari under Matabari RD Block, Udaipur, Gomati District, during the year 2012-2013	Rs.13,39,30 2/-	Rs.11.47 lacs	Plastering almost completed.			Aug'13	Apr'14		-	-	1
82.	RD Amarpur Division	Const of Health Sub-Centre at Ompicherra Ompi.	13.39 + 1.17		Roof casted.	5.532		Dec'13	Apr'14				
83.	RD STC Division	Up gradation of Manubankul PHC to CHC under Rupaichari RD Block. Er. Rajesh Sarkar. TA, RPC.	359.83	320.98/- (DM-S)	Ground floor completed & first floor up to finishing work.	□ 289.00	□ 289.00	31/05/10	Apr'14				
84.	RD Santirbazar Division	Construction of health sub centre at Madhya Pillak, Nagendra Sarkar Para AWC under Bokafa Block.	12.85	12.76125	Completed.	7.82089	7.82089	30-3-12	Mar'14		1	2	3
85.	RD Santirbazar	Const. of quarter at Barpathari PHC . I/O. Er. Nilmoan Das.	21.5	21.94 Lac	Work stranded.	21.94	20.98	9-5-11					Fund required. 4.40 lacs as

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)	Physical Progress/ Financial Progress (Rs. In lacs)	U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed	Details of supervision CE, SE, EE, AE & IO	Remarks										
	Division							per site condition.										
NAME OF SCHEME/ DEPARTMENT: INDUSTRY & COMMERCE (1)																		
86.	RD Santirbazar Division	Const. of COE Workshop at Belonia ITI, South Tripura.	101.18	50.00	Roof level.	35.00	35.00	Dec'13	May'14									
NAME OF SCHEME/ DEPARTMENT: MG-NREGA= (29)																		
87.	RD Udaipur Division	Construction of Steel Foot Bridge Over River Gumati at Fotamati G/P under Matabari R.D.Block.	Rs. 1,04,71,661/-	Rs.1,00,45,000/-	Completed.	Rs.73,79,102/-	Rs.50,00,000/-	10/11/11	Mar'14									
88.	RD Udaipur Division	Construction of Steel Foot Bridge Over River Gumati at Palatana G/P under Kakraban R.D.Block.	Rs. 1,00,45,000/-	□ 67.00	Decking work is in progress.	Rs.64,51,885/-	Rs. 46,00,000/-	Jan'13	Apr'14									
89.	RD Udaipur Division	50.0 mtr RCC foot bridge over Tarpadhun charra. Tulamura GP Kakraban Block. I/O. Er. Debabrata Dutta, TA.	Rs. 47,38,000/-	□ 42.11	Completed.	Rs. 29,49,195/-	Rs. 16,00,000/-	Jan'12										
90.	RD Udaipur Division	Construction of pucca irrigation channel from Dhani Kr. Murasing land to Ashish Murasing land (sluice gate) under Dakshin Rani ADC Villge, Udaipur, Gomati District, Tripura during the year 2012-2013.	21,34,095/-	21,34,095/-	Completed.	10,13,768/-	□ 6.02	1038Dt.29-12-12	Apr'14									
91.	RD Udaipur Division	Construction of pucca irrigation channel from Bashmura to Rajghat under Hurijala GP , Udaipur, Gomati District, Tripura during the year 2012-2013 (Phase -II)	22,95,496/-	22,95,496/-	70% work completed. Remaining portion in progress.	22,93,477/-		29-12-12										Sand problem.
92.	RD Udaipur Division	Construction of pucca structure for protection of soil erosion near PRTI building at East Gakulpur Panchayet, Udaipur , Gomati District, Tripura during the year 2012-13. I/O- Tapas Barua, JE, RDUD.	43,01,100/-	43,01,100/-	Completed.	18,00,000/-	14.0	March'13										
93.	RD Udaipur Division	Construction of 19.09mtr. Span RCC Culvert at Mayapuri at Purba Mogpuskurani ADC Village of Matabari RD Block, Udaipur, Gomati District, Tripura during the year 2012-2013.	36,22,400/-	20,00,000/-	Completed.	19,79,520/-	18.04	April'13										
94.	RD Udaipur Division	Construction of Soil erosion RCC protection wall at North Bank of Chandra Sagar at Matabari RD Block, Udaipur, Gomati District, Tripura during the year 2012-2013 (242Mtr.).	39,18,000/-	15,00,000/-	70% work completed.	15,00,000/-	14.53	April'13	Apr'14									
95.	RD Udaipur Division	Construction of Internal Road (path way) at gakulpur nature Park under MG-NREGA at Purba	14,88,500/-	14,88,500/-	W/O issued.	2,38,800/-												

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)		Physical Progress/ Financial Progress (Rs. In lacs)	U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed			Details of supervision CE, SE, EE, AE & IO			Remarks	
		Gakulpur GP under Matabari RD Block , Udaipur, Gomati District, Tripura. I/O: Er. Mani Sankar Bhowmik.												
96.	RD Udaipur Division	Construction of triple cell Box Culvert over Gangachara near Gangachara Market under Kakraban RD Block, Udaipur, Gomati District, Er. Debabrata Datta, Technical Assistant, of Kakraban RD block, Udaipur, Gomati District	38,54,380/-	34,74,000/-	Top slab casting completed.	23,00,895/-		Jan'14	April'14					
97.	RD Amarpur Division	Const of Steel foot bridge at Kamaria Khola, Debbari under Amarpur RD Block-2011-12 I/O Paritosh Das, TA	62.01908	48.77	Steel work completed. Rest of the work is in progress.	53.68	48.77	Feb,12	Apr'14		2	2	2	Work was stopped due to non-receive of Angle.
98.	RD Amarpur Division	Const. of Double cell Box Culvert at Bhomracheria, Amarpur. I/O: Er. Peter Uchoi, JE.	29.497	15.00	Slab casted. Wing wall is in progress.	14.69	12.20	22-04-13	Apr'14		1	2	3	
99.	RD Amarpur Division	Steel foot bridge at Debbari, Jamatia Para, Amarpur	81.73	74.56	Tower work completed & rest work in progress.	68.28	67.43	05-07-12	Apr'14		2	2	4	Work stranded due to shortage of fund & also non-receive of Angle.
100.	RD Amarpur Division	Const of Steel Foot Bridge at Poang Mog Para, Karbook. I/O: Jiban Roy, TA.	74.99852	55.00	Tower work completed. Steel work remains	31.39	31.39	March'13	Apr'14		3	6	10	Work stranded due to shortage of fund.
101.	RD STC Division	Const. of BNRGSK under Rupaichari RD Block. I/O: Sri Samuel Debbarma, JE	48.00	25.00 (BDO-RPC)	Finishing work is in progress.	38.00	25.00	03/02/13	May'14		6	23	38	
102.	RD STC Division	Const. of Diversion scheme at Amtali, Chalitabankul ADC village. I/O: Md. Sohel Alam, JE, RD STC Div.	67.45	45.00 (BDO-RPC)	95% work completed.	48.00	35.00	03-02-13			16	29	46	
103.	RD STC Division	Construction of boundary fencing with chainlink mess at Kalapania Park Er. Ripan Debnath, JE Satchand RD Block.	43.00	5.00 (BDO STC)	Not started	5.00								
104.	RD STC Division	Const. of Bharat Nirman Rajiv Gandhi seva Kendra near Thailik Twish Community Hall under Satchand R.D. Block, I/O- Amal Tripura JE, RDD, STC	42.00	8.00 (BDO STC)	Foundation work is in progress.	4.00								
105.	RD Santirbazar Division	Formation of road including brick soling from Dawandi (Devipur) to Anurampara (Lowgangsom) under Devipur ADC villageI	47.554	47.554	Brick soling 2.50km completed. Balance work is going on.	43.25690	MIS done	3-8-11			1	1	3	3

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)		Physical Progress/ Financial Progress (Rs. In lacs)	U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed		Details of supervision CE, SE, EE, AE & IO				Remarks		
106.	RD Santirbazar Division	Formation of road including brick soling from Dawandi(Devipur) to chalong (Karbook border) under Devipur ADC village.I/O:	40.967	40.967	Brick soling 1km completed	31.97782	MIS done	3-8-11			1	1	3	3	FIR has been lodged against I/O for non completion of work.
107.	RD Santirbazar Division	Const. of Bharat nirman Rajib ghandhi seva Kendra at BKF Block HQ	47.21298	39.34400	Inside plastering work is in progress.	31.15500	MIS done	1/07/13	2/06/14		1	2	3	10	Balance fund Rs.9.86898 isrequired.
108.	RD Santirbazar Division	Const. of diversion channel & tank at Murasing Para under Patichari. I/O: Manik Debbarma, TA, JLB Block	6.45	6.45	Earth work & foundation trench cutting is in progress.	6.45	MIS done	17/01/12	April'14						Fund required.
109.	RD Santirbazar Division	Construction of 2 nos. RCC bridge at indo bangle munitri park at chottakhola under Rajnagar Block. GP. I/O- Samuel Debbarma J.E Raj,Block(9436552075)	50.0	50.0	Work completed without painting.	33.46750	MIS done	12-11-12	June'14			2	3	8	
110.	RD Santirbazar Division	Construction of brick soling road including formation from bhaskarpara to Kalachara NBCC road(Mahadeb Ashram) under Muhininagar ADC village(L=3.85 km)I/O- Rajesh Debnath,JE,HRM Block(9774316774)	67.88968	67.88968	Completed.	58.20518	MIS done	30-8-11	Mar'14			1	1	1	
111.	RD Santirbazar Division	Construction of BNRGSK at Hrishyamukh block.	61.80	56.02	Sanitation & Electrification work completed, painting work is in progress.	61.80	MIS done	17-8-12	April'14		2	2	2	6	Balance fund required 5,77,714.00 for completion of work.
112.	RD Santirbazar Division	Const. of RCC retaining wall for approach of steel foot bridge at sonauchari GP(L=58 m)(12-13)	14.56	14.56	Completed.			10-1-13							
113.	RD Santirbazar Division	Const. of Earthen dam and pucca channel at Murasing para including I/O- Manik Debbarma TA, BKF R.D Block(9402156025)	39.89125	39.89125	Earthen dam work completed.	22.58033	MIS done	18-1-12							Adjustment submitted
114.	RD Santirbazar Division	Const of Katcha channel at Murashing para(1900 mtr)(I/O- Manik Debbarma,TA Bokafa Block)	12.55150	12.55150	Earth work in progress.	12.55150	MIS done	29-8-12							

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)		Physical Progress/ Financial Progress (Rs. In lacs)		U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed		Details of supervision CE, SE, EE, AE & IO				Remarks
115.	RD Santirbazar Division	Const. of Steel Foot Bridge at kanchannagar over Lowgangcherra . I/O: Krishna Das, TA, BKF.	50.86	50.00	Tower raised upto 4 m both side	24.00	24.00	05.07.13	April' 14					
NAME OF SCHEME/ DEPARTMENT: MPLAD = (9)														
116.	RD Santirbazar Division	Const. of community hall at college square , Belonia. I/O: Er. Debasish Sarkar, JE, RD STB Div.	23.4	23.40000	Roofing work completed.	16.18761	15.18761	07-11-12	April'14		3	4	8	
117.	RD Santirbazar Division	Const. of Motor stand at Rajnagar Under Rajnagar GP.(retaining wall)I/O: Satyajit Pariyal, JE, RJN Block.	15.15	15.00	Earth filling work completed. Retaining wall work is in progress.	10.00	10.00	10-01-13	April'14		2	2	3	
118.	RD Santirbazar Division	Const. of Market stall at SBC nagar under Rajnagar Block. I/O: Anshuman Mazumdar, TA, RJN Block	10.00	10.00	Completed.	7.33	7.33	1/4/13			1	3	4	
119.	RD Santirbazar Division	Const. of school building at I.C Nagar high school under Rajnagar Block	25.61	25.00	Plastering completed.	20.00	20.00	May 13	Apr'14		1	1	4	
120.	RD Santirbazar Division	Const of 06 unit Market stall for Un-Employed youth at Nalua bazaar,Belonia (Jayanta Majumder,JE of Hrishyamukh)	15.00	15.00	Completed.	14.00	14.00	Aug'13	Mar'14		1	4	5	
121.	RD Santirbazar Division	Const of Class room at Gabtali high school (I/O Sri Chandramay Jamatia,TA Rajnagar RD Block)	16.00	16.00	Roof casted.	10.00	10.00	Feb'14	Apr'14	-	1	-	2	

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)		Physical Progress/ Financial Progress (Rs. In lacs)	U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed	Details of supervision CE, SE, EE, AE & IO				Remarks		
122.	RD Santirbazar Division	Const of Class room at Puran Rajbari high school (Samuel Debbarma,JE of Rajnagr RD Block)	16.00	16.00	Painting work is in progress.	12.00	12.00	25/05/13	Apr'14		1	2	4	
123.	RD Santirbazar Division	Const. of Manaipathar H.S. school under Rajnagar Block Area.	15.00	15.00	Plywood ceiling work is in progress.	8.00	8.00	15-12-13	Apr'14		1	1	2	
124.	RD Santirbazar Division	Const. of Class Room at Ballamukh S.B. School under Bharatchandra Nagar Block Area.	10.00	10.00	Plastering work is in progress.	6.00	6.00	26-12-13	Apr'14		0	1	2	

NAME OF SCHEME/ DEPARTMENT: NLCPR (14)

125.	RD Udaipur Division	Up-gradation of infrastructure at Bagabasha High School under Matabari RD Block, Udaipur, Gomati District, during the year 2013-14	18,75,000/-	9,04,000/-	W/O issued.									
126.	RD Udaipur Division	Construction of Dinning hall at Jalema Bari H.S School under upgradation of infrastructure scheme (NLCPR) under Killa RD Block, Udaipur, Gomati District, Er. Kaushik Debbarma, Junior Engineer, of Killa RD Block.	18,75,000/-	9,04,000/-	W/O issued.									

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)		Physical Progress/ Financial Progress (Rs. In lacs)	U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed	Details of supervision CE, SE, EE, AE & IO			Remarks		
127.	RD Udaipur Division	Up-gradation of infrastructure at Chadpur High School Dakshin Mirza under Kakraban RD Block, Udaipur, Gomati District, during the year 2013-14	18,75,000/-	9,04,000/-	W/O issued.								
128.	RD Udaipur Division	Up-gradation of Bajra Bari SB School under Matabari R D Block	48,31,371/-	48,31,371/-	Earth work in foundation in progress.		Feb'14		Jan'15				
129.	RD Udaipur Division	Construction of Vivekananda Vidyapith HS School Udaipur, Gomati District.	-	76.95 Lac	Not started.								
130.	RD Amarpur Division	Const. of additional class room at Amarpur Degree College.	15.00	15.00 lacs	Top level.	8.75	31-12-13		30-06-14				
131.	RD Amarpur Division	Const. of additional School building at Bampur, Amarpur		10.31 lacs	Not started.							Estimate to be prepared.	
132.	RD STC Division	Const. of additional class room at East Manughat High School under RD Satchand Division. I/O: Er. Prasanta Debnath, TA.	9.58	9.58	Finishing work is in progress.	6.95	5.60	16-11-2013	Apr'14		0	1	2
133.	RD STC Division	Const. of additional class room at Manu Tahsil High School under RD Satchand Division. I/O: Er. Prasanta Debnath, TA.	7.80	7.80	Finishing work is in progress.	6.95	5.60	16-11-2013	Apr'14		0	4	6

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)		Physical Progress/ Financial Progress (Rs. In lacs)	U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed		Details of supervision CE, SE, EE, AE & IO				Remarks	
134.	RD STC Division	Const. of additional class room at Baishnavpur High School under RD Satchand Division. I/O: Er. Chintu Debnath, TA.	9.58	9.58	Finishing work is in progress.	6.95	5.60	16/11/13	Apr'14		0	4	8	
135.	RD Santirbazar Division	Up-gradation of infrastructure Baikhora H.S School.	3.355	3.355	Work started.	0.41427								Work modified.
136.	RD Santirbazar Division	Up-gradation of infrastructure at Debdaru H/S School. I/O: Simul Debbarma.	3.355	3.355	Work started.	0.44923								Work modified.
137.	RD Santirbazar Division	Const. of Class Room at Gabtali High school under Rajnagar R.D. Block, I/O- Chandramoy Jamatia, JE (13-14)	10.29	10.29	Basement slab level.	7.00	7.00	Jan'14	July'14					
138.	RD Santirbazar Division	Const. of Class Room at P.Rbari H/S school under Rajnagar R.D. Block, I/O- Shamual Debbarma, JE (13-14)	10.88	10.30	Top level.	3.00	3.00	Jan'14	Apr'14					

NAME OF SCHEME/ DEPARTMENT: POLICE HOME DEPARTMENT = (10)

139.	RD Udaipur Division	Construction of PS building (phase -I)	74,87,500/-	40,00,000/-	W/O issued.									Site finalized but not cleared. R D Materials Booked
140.	RD STC Division	Const. of women help desk at Manu Bazar.	9.85	9.85	C/S work for roof level is in progress.	6.85	3.50	05/1/14	May'14		1	2	5	
141.	RD Santirbazar Division	Const. of Police station at P.R bari under Rajnagar Block.	47.87610	40.00	Roof casted.	25.59	22.70	01/06/13	April'14		1	3	5	7
142.	RD Santirbazar Division	Const. of women help desk with toilet and security facilities at Baikhora, I/O- Bhusan Lal Das, T.A, RD, STB, DIV	10.80	10.80	Completed.	9.44	3.35309	11/07/13	Mar'14		0	2	1	

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)		Physical Progress/ Financial Progress (Rs. In lacs)		U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed		Details of supervision CE, SE, EE, AE & IO			Remarks
		<p>table in the conference hall of newly constructed PRTI Building at East Gokulpur, Udaipur, Gomati, Tripura.</p> <p>d) Const. of Boundary wall in front of PRTI building at East Gakulpur Panchayet, Udaipur, Gomati District, Tripura during the year 2012-13. (Part - II). (I/O- Tapas Barua, Junior Engineer, RDS-D-I.</p>	c)12,59,334 /-			c) Completed	11 231,dt-20-6-11 917,dt-21-2-12 1194,dt-27-3-12 916,dt-21-2-12 126,dt-24-4-12 1185,dt-05/02/13 64,dt18/04/13						

NAME OF SCHEME/ DEPARTMENT: REVENUE (4)

150.	RD Udaipur Division	Construction of Kakraban Dakbanglow.	Rs. 46,59,126/-	Rs. 10,00,000/-	Up to plinth level completed.	Rs.5,00,000/-		Jan'13						Fund exhausted. Revised estimate cost is Rs. 74.60 lacs. Work will restart after receiving the balance fund. Now a days sand problem.
151.	RD Udaipur Division	Maintenance of 7 (Seven) nos. of Govt. Staff Quarter at Jail Road, Udaipur, Gomati District, Tripura. I/O: Subhasish Mazumder, T.A.	7,15,886/-	17,01,796/-	Work in progress.									Sand problem
152.	RD Udaipur Division	Maintenance of 10 (Ten) nos. of Govt. Staff Quarter at Jail Road, Udaipur, Gomati District, Tripura. I/O: ER. Papan Das, T.A	9,85,910/-		Work in progress.									Sand problem
153.	RD Amarpur Division	Const. of Boundary wall around SDM Quarter at Karbook. I/O: Er. Lorence Jamatia.	9.74	12.73	Super structure work is in progress.			25-12-13	30-06-14					

NAME OF SCHEME/ DEPARTMENT: SCHOOL EDUCATION (2)

154.	RD Udaipur Division	Const. of Vivekananda Vidyapith HS School, Udaipur, Gomati, Tripura.		76.95										Estimate under preparation.
155.	RD STC Division	Const. of additional class rooms at double storied building of MMD College, Sabroom.	146.01	100.00 (DM-S)	Plastering work is in progress.	145.00	122.00	31/12/12				53	79	125 Fund exhausted.

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)	Physical Progress/ Financial Progress (Rs. In lacs)	U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed	Details of supervision CE, SE, EE, AE & IO	Remarks
NAME OF SCHEME/ DEPARTMENT: SOCIAL EDUCATION & SOCIAL WELFARE (5)								
156.	RD Udaipur Division	Construction of SNP godowan of Udaipur Nagar Panchayat ICDS project, Udaipur, Gomati District, Tripura during the year 2012-13.	18,52,284/-	18,52,284/-	Work stranded due to site dispute.	6,85,430/-	Aug'13	- 1 2 Site dispute.
157.	RD Udaipur Division	Construction of SNP Go-down at Killa ICDS project, Udaipur, Gomati District, Tripura during the year 2012-13.	18,52,284/-	18,52,284/-	Up to top level completed.	6,85,430/-	Aug'13 30-04-14	- - -
158.	RD Udaipur Division	Construction of SNP Go-down at Matabari ICDS project, Udaipur, Gomati District, Tripura during the year 2012-13	18,52,284/-	18,52,284/-	Painting in progress.	7,11,644/-	Aug'13 Apr'14	1 1 1
159.	RD Amarpur Division	Const. of CDPO Office building at Amarpur	14.64	14.64	GF Completed	13.68 11.00	27-09-12	1 1 1 <i>Balance fund of Rs. 6.43 lacs required for 1st floor.</i>
160.	RD Amarpur Division	Const. of SNP Godown at Karbook.	18.52284		Foundation work is in progress.		29-12-13 30-06-14	

NAME OF SCHEME/ DEPARTMENT: TTDCL = (11)

161.	RD Udaipur Division	Construction of 100-seated Tourist lodges at Bandawar. a. Const. of cottage-I. b. Const. of cottage- II.	Rs. 8,77,39,000/-	1.00 crore	a) Cottage-I, finishing work is in progress. b) Ground floor roof casting completed.	Rs. 40,82,463/-	30,00,000/-	20 th July'12 Apr'14	1 1 4
162.	RD Udaipur Division	Const. of Boundary wall around the nature park at East Gokulpur (500.00 mtrs.)	Rs. 29,94,474/-	Rs. 29,94,474/-	Completed.	Rs. 15,84,851/-	July'13 Mar'14		
163.	RD Udaipur Division	Const. of ten (10) nos. sitting arrangement of nature park under East Gokulpur GP of Mtabari R.D. Block, Udaipur, Gomati District, Tripura, during the year 2012-13.	Rs. 10,00,000/-	Rs. 10,00,000/-	Completed.	5,30,667/-	Jan'13 Mar'14	2 1 10	
164.	RD Udaipur Division	Const of water Jetty at Maharani under Matabari R D Block	28,41,842/-	34,46,400/-	Work stranded due to water logging.				

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)	Physical Progress/ Financial Progress (Rs. In lacs)	U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed	Details of supervision CE, SE, EE, AE & IO	Remarks		
165.	RD Amarpur Division	Const. of Walking track on the bank of Amarsagar Lake.	9.07908	70% work is completed.	8.74	31-07-13	Apr'14	8 2 15		
166.	RD Amarpur Division	Const. of Cafeteria building (G+2) including food Kiosk, Tourist information Centre, Toilet Block etc. at Fatik Sagar Lake.	114.65	Plinth level.		20-11-13	30-09-14			
		Const. of Ghat & Land scalping at Fatik Sagar Lake	12.48	Completed.	12.48	04-02-12				
167.	RD Amarpur Division	Extension of stair case on the bank of river Gomati at Mandirghat. I/O: Er. Lorence Jamatia, TA, RDAD.	5.24	Not started	16.89				Work will be taken up at the decreased water level.	
		Renovation of stair case on the bank of river Gomati at Mandirghat. I/O: Er. Lorence Jamatia, TA, RDAD.	10.70	Completed.	5.73	23-08-13		2 2 10		
		Const. of approach road with staircase at Mandirghat. I/O: Er. Lorence Jamatia, TA, RDAD.	14.07	80% work completed.	2.50	23-08-13	Apr'14	2 2 10		
		Const. of Stair case near the fishery office at Mandirghat. I/O: Er. Lorence Jamatia, TA, RDAD.	11.62	80% work completed.	1.00	23-08-13	Apr'14	2 2 2		
168.	RD Amarpur Division	Chabimura Tourist Project								
		Const. of Toilet block at Chabimura	20.36	101.006	Roof casted.	3.36	75.00	10-11-13	July'14	
		Const. of Interaction Centre at Chabimura.	44.04		C/S work for roof casting is in progress.	6.80		10-11-13	Apr'14	
		Const. of water Jetty at Chabimura.	34.46		Preparation for piling work is in progress.	11.56			Apr'14	
		Const. of Single Room Twin Type Cottage at Chabimura.	16.65		Roof casted.	3.11		10-11-13	Apr'14	

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)		Physical Progress/ Financial Progress (Rs. In lacs)		U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed		Details of supervision CE, SE, EE, AE & IO				Remarks
169.	RD Santirbazar Division	Const. of extension of stage at Hojagiri Dance academy school under Madhya kathalia village	3.00975	3.00975	Brick wall work is in progress.	1.48766	1.48766	10/6/13	May'14		1	2	2	
		Earth filling at hojagiri academy school under madhyakathalia village, I/O- Manik Debbarma, T.A, BKF, RD, Block	3.62399	3.62399	Earth filling will be done after gallery work.	1.36090	1.36090							
170.	RD Santirbazar Division	Const. of food kiosks at dasami reang para	8.86697	8.86697	Column reached up to lintel level.	5.36489	5.36489	2/7/13	June'14	1	-	2	2	
		Const. of gallery at dasami reang para , I/O- Manik Debbarma, T.A, BKF, RD, Block	4.55122	4.55122	Not started.	1.68056	1.68056							Design modified.
		Const. of public convenience at dasami reang para , I/O- Manik Debbarma, T.A, BKF, RD, Block	14.22858	14.22858	Sanitation work is in progress.	5.77368	5.77368	5/5/13	June'14	1	4	4	4	
		Const. of gallery (RCC Pillar) at Dasami Reang para I/O- Manik Debbarma, T.A, BKF, RD, Block	9.64458	9.64.458	Column casting work is in progress.	4.36555	4.36555	2/7/12	June'14	1	-	1	1	
171.	RD Santirbazar Division	Const. of Cultural & Craft Centre at Rajnagar I/O- Chandan Jamatia, JE Rajnagar 9436512572	80.00	80.00	Entry lobby Roof slab casted and rest 30 column reached up to top level out of 40 nos	49.42	47.10	10/5/13	May'14	3	1	2	4	
		Const of Eco-Lodge at Rajnagar Forest Office at Rajnagar	63.65912	61.76	Centering shuttering work in 2nd floor is in progress	36.80	10.94780	15/5/13	May'14		1	2	4	
NAME OF SCHEME/ DEPARTMENT: TRIBAL WELFARE (2)														
172.	RD Santirbazar Division	Const. of Tribal rest house at Santirbazar under Bokafa Block Arupam Saha TA, Bokafa	90.71066	85.00 lacs	Sanitation work is in progress.	70.00	70.00	4-9-12	May'14		3	7	6	
173.	RD Santirbazar Division	Const. of Girls hostel at Iswarchandra Vidyasagar College at Belonia.	40.95	36.00	Completed. Except Electrification	36.00	36.00	21-4-12	April'14		1	2	3	

