

Status Report of different On-going construction works under R.D. 2nd Circle, Udaipur, Gomati District, as on February, 2014

NAME OF SCHEME/ DEPARTMENT: ACA (2) / SCA (2) / SPA (9), Total = 13

| Sl. No. | Name of Circle & Division | Name of work with the name of implementing officer (I/O) | Estimated cost/ Fund Placed (Rs. In lacs) | | Physical Progress/ Financial Progress (Rs. In lacs) | | U/C Submission status (Rs. In lacs) | Date of Commencement/ Probable date of Completion in case full fund is placed | | Details of supervision CE, SE, EE, AE & IO | | | | Remarks |
|---------|---------------------------|--|---|-----------------|--|----------------|--|---|----------|--|----|----|----|--|
| | | | | | | | | | | S E | EE | AE | IO | |
| 1. | RD Udaipur Division (SCA) | A) Development of Market shed / Motor stand at Bagma under South Tripura. Er. Tapas Barua, Junior Engineer, RDSD - I, Udaipur. B) Toilet Block C) Side railing | 2.7 Crore | 2.7 Crore | A) Out of 120 Nos. Market stalls 78 nos. completed. B) Roof casting completed. C) Completed. | 1,95,37,324.00 | 2,70,00,000/- 1583, dt 18/02/09 841, dt. 22/05/09 842, dt. 22/05/09 | B) 20-04-13 | March'14 | 1 | 1 | 1 | 3 | A) Balance 42 nos. will not be constructed as per decision of DM (G) Rs. 0.7462676 crore will require for motor stand & land for extension of market. Toilet block / site railing. |
| 2. | RD Udaipur Division (SPA) | Const. of Health Sub-Center at Koroiyamura GP under Matabari R.D. Block Udaipur, Gomati District, Tripura during the year 2012-13. | Rs. 13,65,480/- | | Completed. | | | July'13 | March'14 | | | | | |
| 3. | RD Udaipur Division (SPA) | Const. of Health Sub-Center at Rajnagar GP under Matabari R.D. Block Udaipur, Gomati District, Tripura during the year 2012-13. | Rs. 13,65,480/- | Rs. 13,65,480/- | Roof slab C/S in progress. | | | Aug'13 | March'14 | | - | - | - | Delayed due to site problem. |
| 4. | RD Udaipur Division (SPA) | Const. of Health Sub-Center at Fulkumari GP under Matabari R.D. Block Udaipur, Gomati District, Tripura during the year 2012-13. | Rs. 13,65,480/- | Rs. 13,65,480/- | Completed. | | | Aug'13 | March'14 | | - | - | - | Sand problem. |
| 5. | RD Udaipur Division (SPA) | Const. of Health Sub-Center at Dakshin Rani GP under Matabari R.D. Block Udaipur, Gomati District, Tripura during the year 2012-13. | Rs. 13,65,480/- | Rs. 13,65,480/- | Completed. | | | 24-04-13 | March'14 | | - | - | - | |

| Sl. No. | Name of Circle & Division | Name of work with the name of implementing officer (I/O) | Estimated cost/ Fund Placed (Rs. In lacs) | | Physical Progress/ Financial Progress (Rs. In lacs) | | U/C Submission status (Rs. In lacs) | Date of Commencement/ Probable date of Completion in case full fund is placed | | Details of supervision CE, SE, EE, AE & IO | | | | Remarks |
|---------|-------------------------------|--|---|--------------|---|----------------|-------------------------------------|---|----------|--|---|----|----|--|
| | | | | | | | | | | | | | | |
| 6. | RD Udaipur Division (SCA) | Construction of Up-gradation of Darul Ulloom Junior Madrassa, Rajdharnagar, Udaipur , Gomati District, Tripura during the year 2012-2013. | 15,00,000/- | 15,00,000/- | Finishing work in progress. | Rs. 6,72,115/- | | 30-03-13 | | | - | 1 | 3 | <i>Sand problem.</i> |
| 7. | RD Udaipur Division (SCA) | Construction of community hall of Kunjvn Dharma Jyoti Budhya Vihar, Fulkumari, Udaipur , Gomati District, during the year 2012-13. | 15,00,000/- | 15,00,000/- | 2 nd floor casting just completed. | 4,76,792/- | 7,00,000/- | Feb'13 | March'14 | | 1 | 1 | 3 | |
| 8. | RD Udaipur Division (SPA) | Up-gradation of KBN PHC from 10 to 50 beded hospital. | | 54,00,000/- | W/O to be issued | | | | | | | | | |
| 9. | RD STC Division (SPA) | Const. of 20 (twenty) units market stall at Harinabazar. I/O: Md. Sohel Alam, JE, RDD/STC | 52.23 | 52.25 | Completed. | 39.45 | 39.45 | 31-03-13 | March'14 | | 4 | 15 | 47 | |
| | | Const of open stage in front of market stall at Harinabazar. I/O: Md. Sohel Alam, JE, RDD/STC | 16.50 | | Finishing work is in progress. | 12.00 | 12.00 | 31/03/13 | March'14 | | 1 | 3 | 9 | |
| 10. | RD STC Division (SPA) | <u>Const. of 6 unit Market Stall at Harina Bazar under RD Satchand Division, I/O Md. Sohel Alam, JE</u> | 16.09 | | Foundation work is in progress. | 4.00 | 4.00 | 1/1/14 | April'14 | | | | | |
| 11. | RD STC Division (SCA) | <u>Sabroom Super market</u> | 3.300 Crore | 1.600 Crore. | Foundation work is in progress. | | | | 31/08/15 | | | | | |
| 12. | RD Santirbazar Division (SPA) | Const of School Building G(+2) at Murasing Para under Pativchari. | 131.49 | 109.05 | Centering shuttering work in 2nd floor is in progress | 99.05 | 99.05 | 27-01-12 | Apr'14 | | 2 | 2 | 3 | Fund required 22.44 lacs for further continuation of work |

| Sl. No. | Name of Circle & Division | Name of work with the name of implementing officer (I/O) | Estimated cost/ Fund Placed (Rs. In lacs) | | Physical Progress/ Financial Progress (Rs. In lacs) | | U/C Submission status (Rs. In lacs) | Date of Commencement/ Probable date of Completion in case full fund is placed | | Details of supervision CE, SE, EE, AE & IO | | | | Remarks |
|---------------------------------------|-------------------------------|---|---|--------------|---|-------|-------------------------------------|---|----------|--|---|----|----|---------|
| 13. | RD Santirbazar Division (SPA) | Const. of Infrastructure Development at Jolaibari Market. | 369.01454 | 305.10 | Centering shuttering work in 2nd floor is in progress | 152.0 | 152.00 | 11-12-12 | July'14 | | 3 | 6 | 7 | |
| | | Const. of temporally store and side development of Jolaibari market | | | | | | | | | | | | |
| | | Const. of retaining wall on the northern side of Jolaibari market. | | | | | | | | | | | | |
| NAME OF SCHEME/ DEPARTMENT: ARDD (2) | | | | | | | | | | | | | | |
| 14. | RD Amarpur Division | Construction of Veterinary Sub-Centre at mailak | 9.50 | 9.50 | Earth work is in progress. | 4.00 | | 17/02/14 | Aug'14 | | 1 | 1 | 3 | |
| 15. | RD STC Division | Maintenance of ARDD Office at Sabroom under RD Satchand Division. I/O: Er. Tamanna Dev, TA | 5.35 | 5.00 | Maintenance work is in progress. | 2.50 | 2.50 | 11/1/14 | April'14 | | 0 | 1 | 2 | |
| NAME OF SCHEME/ DEPARTMENT: BADP (31) | | | | | | | | | | | | | | |
| 16. | RD Amarpur Division | Const of Community Hall with rest house at Karbook. I/O Er. Gobinda Majumder, TA. | □ 72.29 | □ 40.00 | Plastering work completed. | 36.32 | 40.00 | 22-04-13 | 30-06-14 | - | 4 | 4 | 15 | |
| 17. | RD Amarpur Division | Const of Community Hall with rest house at Silachari. I/O Er. Suman Bhaumik, JE, SLC. | □ 72.29 | □ 40.00 | Plastering is in progress. | 38.67 | 40.00 | 22-04-13 | 30-06-14 | - | 4 | 4 | 17 | |
| 18. | RD STC Division | Const. of Gallery at Amlighat H/S School (Part-II). I/O: Er. Monoj DEbbarma, JE, Poang Bari R.D. Block. | 14.61 | 14.61 | 60.00 mtr. Completed. | 9.75 | 9.75 | 20/09/13 | Apr'14 | | 5 | 12 | 15 | |
| 19. | RD STC Division | Construction of Additional Class room at Gopal Roaja para SB School under Twikumba ADC Village. I/O; Bikash Tripura, JE. | 21.72 | 24.72 (DM-S) | Lintel level. | 12.00 | 12.00 | 21/10/13 | March'14 | | 0 | 2 | 2 | |

| Sl. No. | Name of Circle & Division | Name of work with the name of implementing officer (I/O) | Estimated cost/ Fund Placed (Rs. In lacs) | | Physical Progress/ Financial Progress (Rs. In lacs) | | U/C Submission status (Rs. In lacs) | Date of Commencement/ Probable date of Completion in case full fund is placed | | Details of supervision CE, SE, EE, AE & IO | | | | Remarks |
|---------|---------------------------|--|---|--------------|---|-------|-------------------------------------|---|----------|--|---|---|---|---------|
| | | | | | | | | | | | | | | |
| 20. | RD STC Division | Construction of Additional Class room at Ananta Roaja para SB School under Twikumba ADC Village. I/O: Bikash Tripura, JE. | 21.72 | 24.72 (DM-S) | Lintel level. | 12.20 | 12.20 | 21/10/13 | Apr'14 | | 0 | 2 | 2 | |
| 21. | RD STC Division | Construction of Additional Class room at Nandiram Para JB School under Fulchari ADC Village. I/O: Susanta Laskar, JE. | 21.72 | 24.72 (DM-S) | C/S work is in progress. | 14.00 | 14.00 | 21/10/13 | Apr'14 | | 0 | 2 | 2 | |
| 22. | RD STC Division | Construction of Additional Class room at Chalita Bankul Colony High School under Uttar Manubankul. I/O: Shymal Debbarma, JE. | 33.93 | 30.37 (DM-S) | Lintel level. | 20.00 | 20.00 | 21/10/13 | Apr'14 | | 1 | 3 | 7 | |
| 23. | RD STC Division | Construction of Additional Class room at Devendra Para JB School under Purba Takka ADC Village. I/O: Manoj Debbarma, JE. | 23.23 | 24.72 (DM-S) | Lintel level. | 13.00 | 13.00 | 21/10/13 | Apr'14 | | 0 | 2 | 2 | |
| 24. | RD STC Division | Construction of Additional Class room at Bagmara High School under Bagmara ADC Village. I/O: Shymal Debbarma, JE. | 33.93 | 30.37 (DM-S) | Lintel level. | 21.00 | 21.00 | 21/10/13 | Apr'14 | | 1 | 2 | 6 | |
| 25. | RD STC Division | Const. of gallery at Manu Bankul Higher Secondary School (2nd phase) under Bankul Mahamoni ADC village. I/O: Er. Suman Kalyan Bhowmik, JE. | 25.26 | 30.00 | Foundation work is in progress. | 12.89 | 12.89 | 21/10/13 | 31/03/14 | | 1 | 2 | 6 | |
| 26. | RD STC Division | Construction of Additional Class room at Kaladepha Nalsingh Sardar Para High School under Kaladepha ADC village. I/O: ER. Hlachaiga Mog, JE. | 21.72 | 24.72 | Roof casted. | 7.54 | 7.54 | 21/10/13 | 31/03/14 | | 1 | 2 | 2 | |
| 27. | RD STC Division | Construction of Additional Class room at Anna Prasad Para High School under Gardang ADC village. I/O: Er. Amal Kanti Tripura, JE | 21.72 | 24.72 | Work progress up to window sill level. | 7.54 | 7.54 | 21/10/13 | 31/03/14 | | 1 | 2 | 2 | |
| 28. | RD STC Division | Const. of Market Shed at Srinagar Bazar under Srinagar GP, Satchand R.D. Division. I/O: ER. Monoj DEbbarma, JE. | 35.47 | 35.00 | Foundation work is in progress. | 16.40 | 16.40 | 21/10/13 | 30/06/14 | | 1 | 2 | 5 | |
| 29. | RD STC Division | Const. of community Hall Rajnagar GP , Satchand RD Division, I/O Er. Manoj Debbarma, JE, | 35.47 | 35.00 | Foundation work is in progress. | 16.40 | 16.40 | 21/10/13 | 30/06/14 | | 1 | 2 | 5 | |
| 30. | RD STC | Construction of community hall at Chalitachari | 35.47 | 35.00 | Foundation work is in progress. | 11.00 | 11.00 | | | | | | | |

| Sl. No. | Name of Circle & Division | Name of work with the name of implementing officer (I/O) | Estimated cost/ Fund Placed (Rs. In lacs) | | Physical Progress/ Financial Progress (Rs. In lacs) | | U/C Submission status (Rs. In lacs) | Date of Commencement/ Probable date of Completion in case full fund is placed | | Details of supervision CE, SE, EE, AE & IO | | | | Remarks |
|---------|---------------------------|--|---|----------------------------------|--|-----------------------------------|-------------------------------------|---|---------|--|---|----|----|---|
| | | | | | | | | | | | | | | |
| 31. | RD Santirbazar Division | Const. of community hall at North Sarashima GP(11-12) I/O- Debasish Sarkar JE RD,STB,DIV(9436593289 | 61.00 | 30lacs(2011-12)&30 lakh(2012-13) | ceiling work in progress | 30lacs(2011-12)& 20 lakh(2012-13) | 30lacs(2011-12)&30 lakh(2012-13) | 25/07/11 | Mar'14 | 2 | 6 | 10 | 20 | |
| 32. | RD Santirbazar Division | Construction of addl. Class room at south sonaichari high school (12-13).I/O: Bipul Nath, TA, RD STB DIV. | 30.00 | 30.00 | Sanitation work is n progress. | 24.00 | 28.00 | 23/7/12 | Apr'14 | | 1 | 3 | | |
| 33. | RD Santirbazar Division | Construction of 5 nos addl. Class room at krishnagar high school (12-13). I/O: B.J. Reang, JE, HRM Block. | 35.96 | 30.00 | 3 nos. room completed and 2 nos. room remaining due to fund short | 25.04 | 28.00 | 13/03/13 | Mar'14 | 1 | 5 | 8 | 15 | Balance fund 5.96 lakhs required. |
| 34. | RD Santirbazar Division | Construction of cricket gallery in the play ground at Goutamnagar J.B school under siuth Rajnagar (12-13). I/O: Chandan Jamatia, JE, RJN Block. | 20.00 | 20.00 | Finishing work is in progress. | 16.12 | 20.00 | 19/12/12 | Apr'14 | | 4 | 10 | 16 | |
| 35. | RD Santirbazar Division | Formation of road from shivpur to bartakka bari via champak nagar under shivpur ADC village(12-13) | 20.00 | 20.00 | Laying of spun pipe is in progress. | 15.27 | 20.00 | 14/10/12 | Mar'14 | | - | 1 | 5 | |
| 36. | RD Santirbazar Division | Const. of 5 no addl. Clases room at ekinpur under ekinpur GP(12-13). I/O: Chandramoy Jamatia, TA, RJN Block. | 30.00 | 30.00 | Flooring work is in progress. | 25.59 | 28.50 | 29/8/12 | Mar'14 | | 2 | 5 | 8 | |
| 37. | RD Santirbazar Division | Const. of addl. Class room unit furniture at bagha chatal. | 30.00 | 30.00 | Completed. | 22.52 | 28.50 | 05/09/12 | Mar'14 | | 1 | 2 | 4 | |
| 38. | RD Santirbazar Division | Const. of community cultural centre at paikhola panchayet office(12-13) (I/O.Ashis Das, J.E) | 74.43 | 30.00 | All Column reached up to lintel level.& PCC work in floor CompletedWork stranded due to want of fund | 29.20 | 28.50 | 04/12/12 | June'14 | | 1 | 2 | 4 | Balance fund 50.384 lakhs required |
| 39. | RD Santirbazar Division | Const. of Community cultural centre at Niharnagar under Rajnagar R.D. Block. (13-14) I/O-Rajesh Sarkar, T.A, RJN, Block | 44.65 | 45.0 | 5 nos hanze level out of 26 nos and rest coin work in | 12.00 | 12.00 | Jan'14 | June'14 | | 2 | 4 | 8 | |

| Sl. No. | Name of Circle & Division | Name of work with the name of implementing officer (I/O) | Estimated cost/ Fund Placed (Rs. In lacs) | | Physical Progress/ Financial Progress (Rs. In lacs) | | U/C Submission status (Rs. In lacs) | Date of Commencement/ Probable date of Completion in case full fund is placed | | Details of supervision CE, SE, EE, AE & IO | | | | Remarks |
|---|--------------------------------|---|---|----------------|---|----------------|-------------------------------------|---|---------|--|---|---|----|---|
| | | | | | progress | | | | | | | | | |
| 40. | RD Santirbazar Division | Extension of Gallery at Goutamnagar JB school Playground under Rajnagar R.D. Block (13-14)I/O- Chandan Jamatia, J.E,RJN,Block | 26.49 | 26.9 | Brick work completed upto 95 m | 12.00 | 12.00 | Jan'14 | Mar'14 | | 2 | 4 | 7 | |
| 41. | RD Santirbazar Division | Construction of additional class room at IC Nagar High school under BC Nagar R.D. Block. (13-14)I/O- Bipul Nath, T.A BC Nagar Block | 25.0 | 25.0 | Plinth level. | 12.00 | 12.00 | Jan'14 | June'14 | 1 | 2 | 4 | 8 | |
| 42. | RD Santirbazar Division | Construction of School building at North Belonia HS School. (13-14)I/O- Anil Das,TA, BC Nagar Block | 21.32 | 25.00 | Tie beam casted. | 10.00 | 10.00 | Jan'14 | May'14 | 1 | 3 | 6 | 8 | |
| 43. | RD Santirbazar Division | Const. of additional class room at Durga Charan English Medium School under Hrishyamukh R.D. Block. I/O- Rajesh Debnath,JE (13-14) | 33.60 | 30.00 | Lintel level. | 15.00 | 15.00 | 2/12/13 | May'14 | 1 | 2 | 4 | 10 | |
| 44. | RD Santirbazar Division | Const. of additional class room at Iswar Chandra Vidya Sagar High School under Gabur Chara ADC Village Hrishyamukh R.D. Block . I/O- Bhagyajoy Reang, JE (13-14) | 34.83 | 35 | Plinth level | 12.00 | 12.00 | 15-12-13 | May'14 | | 1 | 3 | 6 | |
| 45. | RD Santirbazar Division | Constr. Of Double Storied Market stall at Haripur Market under Hrishyamukh R.D. Block. I/O-Rajesh Debnath, J/E (13-14) | 32.25 | 30 | Not started. | 10.07986 | | | | | | | | Site has not selected till date |
| 46. | RD Santirbazar Division | Const. Of Boys Hostel at Barpathari H/S School under B.C. Nagar R.D. Block. I/O- Ashis Das, JE (13-14) | 27.45 | 30 | Plinth level | 10.00 | 10.00 | 22-12-13 | June'14 | | 2 | 5 | 8 | |
| <u>NAME OF SCHEME/ DEPARTMENT: BEUP (1)</u> | | | | | | | | | | | | | | |
| 47. | RD Udaipur Division | Const of steel bridge at Sonamura Nowghat under Udaipur Nagar Panchayet Word No.-7 near the house of Sukumar Shil. | Rs. 12,40,485/- | Rs. 5,50,000/- | 100mm dia GI pipe boring complete. | Rs. 4,04,439/- | □ 4,04,439 | Jan'13 | Mar'14 | | | | | Work stranded due to shortage of fund. |
| <u>NAME OF SCHEME/ DEPARTMENT: DIRECTOR HIGHER EDUCATION (2)</u> | | | | | | | | | | | | | | |

| Sl. No. | Name of Circle & Division | Name of work with the name of implementing officer (I/O) | Estimated cost/ Fund Placed (Rs. In lacs) | | Physical Progress/ Financial Progress (Rs. In lacs) | | U/C Submission status (Rs. In lacs) | Date of Commencement/ Probable date of Completion in case full fund is placed | | Details of supervision CE, SE, EE, AE & IO | | | | Remarks |
|---|---------------------------|--|---|-------------------------------|---|------------|-------------------------------------|---|--------|--|---|---|---|-------------------------|
| 48. | RD Udaipur Division | A)Construction of an Indoor Sports Training Facilities Centre at Nataji Subash Mahavidyalaya, Udaipur , Gomati District, Tripura during the year 2012-13. B)Play ground | 29,34,979 /- | 15,00,000 /- 1,50,000/- | A)Roof casting of one side completed. B)Estimate under preparation. | 8,41,856/- | | April'13 | Mar'14 | | 1 | - | - | Balance not yet placed. |
| 49. | RD Udaipur Division | a) Construction of an Indoor Sports Training Facilities Centre at Nataji Subash Mahavidyalaya, Udaipur , Gomati District, Tripura during the year 2012-13. b) Play Ground | 29,01,124 /- | a.15,00,000/- b.1,50,000/- | a. Roof casting of one side completed. C/S of other side roof in progress. b. W/O issued. | 8,41,856/- | 25,00,00/- | Sept'10 | Mar'14 | | | | | |
| <u>NAME OF SCHEME/ DEPARTMENT: DM'S INTEREST Fund = (4)</u> | | | | | | | | | | | | | | |
| 50. | RD Udaipur Division | Construction of open stage at Natin Tilla under Purba Garjee Charra ADC Village under Matabari RD Block, Udaipur, Gomati District, during the year 2013-14. (I/O- Papan Das,TA) | 10,04,601 /- | 10,04,601 /- | Completed. | 2.50 lacs. | | 01/08/13 | Mar'14 | | - | - | - | |
| 51. | RD Udaipur Division | Construction of Community shed adjacent to Sree Sree Sambhu Kalpataru Ashram, Chataria, Gakulpur , under Matabari RD Block, Udaipur, Gomati District, during the year 2013-14. I/O: Er. Champakali Das, JE, O/o The SE/RDC-II, Udp. | Rs. 5,09,021/- | Rs. 5,09,021/- | Painting work is in progress. | 3.50 lacs | | July'13 | Mar'14 | - | - | 2 | 4 | |
| 52. | RD Udaipur Division | Construction Pucca ghat at Fulkumari cremation ground , Udaipur, Gomati District, Er. Dhananjoy Debnath, Junior Engineer, of Matabari RD block, Udaipur, Gomati District | 6,54,645/- | 6,25,747/- | Not started. | | | | | | | | | |
| 53. | RD Udaipur Division | Construction of RCC foot bridge at Sataria under Matabari R D Block. | | 10.00 | Not started. | | | | | | | | | |
| <u>NAME OF SCHEME/ DEPARTMENT: DEPARTMENT OF RURAL DVELOPMENT (19)</u> | | | | | | | | | | | | | | |

| Sl. No. | Name of Circle & Division | Name of work with the name of implementing officer (I/O) | Estimated cost/ Fund Placed (Rs. In lacs) | | Physical Progress/ Financial Progress (Rs. In lacs) | | U/C Submission status (Rs. In lacs) | Date of Commencement/ Probable date of Completion in case full fund is placed | | Details of supervision CE, SE, EE, AE & IO | | | | Remarks |
|---------|---------------------------|--|---|------------------------------------|---|--------------------------------|-------------------------------------|---|----------|--|----|----|----|--|
| 54. | RD Amarpur Division | Const. of R.D. Godown at Amarpur (Part-I) I/O: Er Debosmita Bhowmik. | 34.95 | 35.26 | Truss fitting completed. | 11.56 | 20.00 | 20-11-13 | 30-05-14 | | | | | |
| 55. | RD Amarpur Division | Const. of R.D. Godown at Amarpur (Part-II) I/O: Er Debosmita Bhowmik. | 14.33 | | Top level. | 4.40 | | 20-11-13 | 30-05-14 | | | | | |
| 56. | RD Amarpur Division | Const. of Boundary Wall for R.D. Godown at Amarpur. I/O: Er Debosmita Bhowmik. | 21.23 | | Not started (Work order issued) | 5.98 | | | | | | | | Boundary wall will be taken up after Godown work is completed |
| 57. | RD Santirbazar Division | Construction of Block Building at Rajnagar R.D. Block. Er Satyajit Parial, JE, RJN | 184.88 | 64.65 lacs (10-11) & 101.5 (13-14) | 1st floor roof C/S is in progress. | 64.659(10-11) & 11.34 (13-140) | 84.65 | 15-11-13 | May'14 | 1 | 1 | 2 | 3 | Fund of Rs. 120.23 is required for completion of work. |
| 58. | RD Santirbazar Division | Const. of Office Building for R.D Santirbazar Division | 74.80 | 83.69 | Toe wall started. | | | | | | | | | Rest work will be started after completion of toe wall. Work will start by 15 th March'14 |
| | | Const. of R.D. Go-Down for Santirbazar Division | 63.46 | | Not started. (Work Order issued) | | | | | | | | | |
| | | Const. of Materials yard (Double layer brick soling) | 16.77 | | Not started. (Work Order issued) | | | | | | | | | |
| | | Const. of Boundary Wall for R.D. Godown at Santirbazar | 12.36 | | Not started. (Work Order issued) | | | | | | | | | |
| 59. | RD Satchand Division | Const. of Cement go-down at RD Satchand Division (30m x 15m) , I/O:-Sri Bikash ch. Tripura,J.E,RD/STC | 31.63 | 31.63 (CE/RD) | Roof work is in progress. | 28.00 | 28.00 | 30/03/13 | Mar'14 | | 14 | 21 | 84 | |
| 60. | RD Satchand Division | Const. of Boundary wall around the Cement Go-down (500 mtr.) I/O-Sri Jayanta Sen, T/A,STC | 35.26 | 35.26 (CE/RD) | 450.00 mtrs. Completed. | 26.00 | 26.00 | 31/03/13 | Mar'14 | | 5 | 15 | 45 | |

| Sl. No. | Name of Circle & Division | Name of work with the name of implementing officer (I/O) | Estimated cost/ Fund Placed (Rs. In lacs) | | Physical Progress/ Financial Progress (Rs. In lacs) | | U/C Submission status (Rs. In lacs) | Date of Commencement/ Probable date of Completion in case full fund is placed | | Details of supervision CE, SE, EE, AE & IO | | | | Remarks |
|--|-----------------------------|--|---|--------------|---|-------|-------------------------------------|---|----------|--|-----------|-----------|-----------|---------|
| | | | | | | | | | | | | | | |
| 61. | RD Satchand Division | Const. of Public Library at Kalacherri . I/O: Er. Bikash Ch. Tripura, JE, RDD,STC. | 37.44 | 16.72 | 1st floor column rise upto lintel leve | 14.00 | 10.00 | 19/07/13 | June'14 | | 7 | 20 | 20 | |
| 62. | RD Satchand Division | Const. of Library cum recreation hall at Satchand under Kaladepha GP . I/O: Er. Sushanta Laskar, JE, STC RD Block | 23.03 | 13.60 | progress up to top leve of basement floor | 13.00 | 12.00 | 19/07/13 | June'14 | | 14 | 20 | 30 | |
| 63. | RD Satchand Division | Const. of Community Shed at Manu bazar . I/O: Sri Abhi Paul, TA, RDD, STC | 7.23 | 7.23 | Completed. | 7.23 | 7.23 | 02/06/13 | | | | | | |
| 64. | RD Satchand Division | Const. of Community Shed at Manu School Chaumohani . I/O: Sri Abhi Paul, TA, RDD, STC | 14.66 | 14.66 | Almost completed. | 12.00 | 12.00 | 12/06/13 | Mar'14 | | 6 | 12 | 30 | |
| 65. | RD Satchand Division | Const. of 18 unit Market Stall at Satchand bazaar . I/O: Er. Sushanta Laskar, JE, STC RD Block | 35.99 | 35.99 | Ground floor roof C/S work is in progress. | 20.00 | 20.00 | 14/06/13 | June'14 | | 12 | 13 | 22 | |
| 66. | RD Satchand Division | Const. of Junior Ebenzer Schoolat Taiphuma . I/O: Nirmal Tripura, Ta, Poangbari RD Block. | 27.39 | 27.39 | Work progress up to window sill level. | 12.00 | 12.00 | 21/10/13 | June'14 | | 12 | 13 | 22 | |
| 67. | RD Satchand Division | Construction of Gallery at Manu H/S School . I/O: Abhi Paul, TA. | 80.97 | 64.84 | 60.00 Mtr. Completed out of 150.00 mtr. | 30.00 | 30.00 | 12/12/12 | June'14 | | 6 | 12 | 30 | |
| 68. | RD Satchand Division | Const. of Boundary wall around CFC Sinduk Pathar . I/O: Er. Amiya Tripura, JE, STC. | 5.85 | 5.85 | Work is in progress. | 2.00 | 0.00 | 12/02/14 | March'14 | | 6 | 7 | 12 | |
| 69. | RD Satchand Division | Const. of Boundary wall around Fulchari High School . I/O: Amiya Tripura, JE, STC. | 19.35 | 19.35 | 200.00 Mtrs completed out of 400.00 mtrs. | 12.00 | 0.00 | 27/12/13 | Mar'14 | | 6 | 7 | 12 | |
| 70. | RD Satchand Division | Const. of Steel Hardrwn Boundary Wall around Dhanu Choudhury . I/O: Amiya Tripura, JE,STC. | 5.90 | 5.90 | Completed. | 5.90 | 5.90 | | | | 6 | 7 | 12 | |
| 71. | RD Satchand Division | Const. of rest house at Kalirbazar . I/O: Er. Amiya Tripura, JE,STC. | 6.61 | 6.61 | Sustitute work has been taken up. | 0.80 | 0.00 | | | | 6 | 7 | 12 | |
| 72. | RD Satchand Division | Const. of Community Hall near Shanti Kali Ashram at Tuikamba ADC village . I/O: Amiya Tripura, JE,STC. | 8.32 | 8.32 | Lintel level. | 2.00 | 2.00 | 27/12/13 | Mar'14 | | 6 | 7 | 12 | |
| 73. <u>NAME OF SCHEME/ DEPARTMENT: FOREST (2)</u> | | | | | | | | | | | | | | |
| 74. | RD | Const. of Type-IV Quarter for ADFO at Jatanbari . I/O: | 23.12 | 21.04 | Plinth level. | 7.50 | | 31-12-13 | 30-06-14 | | | | | |

| Sl. No. | Name of Circle & Division | Name of work with the name of implementing officer (I/O) | Estimated cost/ Fund Placed (Rs. In lacs) | | Physical Progress/ Financial Progress (Rs. In lacs) | | U/C Submission status (Rs. In lacs) | Date of Commencement/ Probable date of Completion in case full fund is placed | | Details of supervision CE, SE, EE, AE & IO | | | | Remarks |
|--|--------------------------------|--|---|------------------------|--|----------|-------------------------------------|---|--------|--|----------|----------|-----------|---|
| | Amarpur Division | Er. Subhasish Dhar,TA. | | | | | | | | | | | | |
| 75. | RD Satchand Division | Construction of Watch Tower at Mama Bhagina Tilla under Satchand R.D. Block. I/O: Manoj Debbarma, JE. | 70.00 | 70.00 (DFO-BKF) | Foundation work is in progress. | | | 09-09-13 | | | 4 | 5 | 12 | |
| NAME OF SCHEME/ DEPARTMENT: HEALTH & NRHM = (8) | | | | | | | | | | | | | | |
| 76. | RD Udaipur Division | Construction of Health Sub Centre at Uttar Chandrapur near Beltali Bazar under Matabari RD Block, Udaipur, Gomati District, during the year 2012-2013 | Rs.13,39,30 2/- | Rs.11.47 lacs | Painting & electrification in progress. | | | Aug'13 | Mar'14 | | - | - | 1 | |
| 77. | RD Udaipur Division | Construction of Health Sub Centre at Garjee ADC Village near (AWC) under Matabari RD Block, Udaipur, Gomati District, during the year 2012-2013. | Rs.13,39,30 2/- | Rs.11.47 lacs | Water supply & sanitation work in progress. | | | Dec'12 | Mar'14 | | - | 1 | 5 | |
| 78. | RD Udaipur Division | Construction of Health Sub Centre at East Mirza under Kakrabani RD Block, Udaipur, Gomati District, during the year 2012-2013 | Rs.13,39,30 2/- | Rs.11.47 lacs | Completed. | | | Feb'13 | Mar'14 | | - | - | 3 | |
| 79. | RD Udaipur Division | Construction of Health Sub Centre at Gamaria Noabari under Matabari RD Block, Udaipur, Gomati District, during the year 2012-2013 | Rs.13,39,30 2/- | Rs.11.47 lacs | Plastering almost completed. | | | Aug'13 | Mar'14 | | - | - | 1 | |
| 80. | RD Amarpur Division | Const of Health Sub-Centre at Ompicherra Ompi. | 13.39 + 1.17 | | Roof casted. | 5.532 | | Dec'13 | Mar'14 | | | | | |
| 81. | RD STC Division | Up gradation of Manubankul PHC to CHC under Rupaichari RD Block. Er. Rajesh Sarkar. TA, RPC. | 359.83 | 320.98/- (DM-S) | Ground floor completed & first floor up to finishing work. | □ 289.00 | □ 289.00 | 31/05/10 | Mar'14 | | | | | |
| 82. | RD Santirbazar Division | Construction of health sub centre at Madhya Pillak, Nagendra Sarkar Para AWC under Bokafa Block. | 12.85 | 12.76125 | Completed. | 7.82089 | 7.82089 | 30-3-12 | Mar'14 | | 1 | 2 | 3 | |
| 83. | RD Santirbazar Division | Const. of quarter at Barpathari PHC . I/O. Er. Nilmohan Das. | 21.5 | 21.94 Lac | Work stranded. | 21.94 | 20.98 | 9-5-11 | | | | | | Fund required. 4.40 lacs as per site condition. |

| Sl. No. | Name of Circle & Division | Name of work with the name of implementing officer (I/O) | Estimated cost/ Fund Placed (Rs. In lacs) | | Physical Progress/ Financial Progress (Rs. In lacs) | U/C Submission status (Rs. In lacs) | Date of Commencement/ Probable date of Completion in case full fund is placed | | Details of supervision CE, SE, EE, AE & IO | | | | Remarks | |
|---|---------------------------|--|---|------------------|--|-------------------------------------|---|-----------------|--|---|---|----|---------|---------------|
| NAME OF SCHEME/ DEPARTMENT: INDUSTRY & COMMERCE (1) | | | | | | | | | | | | | | |
| 84. | RD Santirbazar Division | Const. of COE Workshop at Belonia ITI, South Tripura. | 101.18 | 50.00 | Column reached upto lintel level | 35.00 | 35.00 | Dec'13 | May'14 | 2 | 5 | 12 | 25 | |
| NAME OF SCHEME/ DEPARTMENT: MG-NREGA= (29) | | | | | | | | | | | | | | |
| 85. | RD Udaipur Division | Construction of Steel Foot Bridge Over River Gumati at Fotamati G/P under Matabari R.D.Block. | Rs. 1,04,71,661 /- | Rs.1,00,45,000/- | Completed. | Rs.73,79,102 /- | Rs.50,00,000 /- | 10/11/11 | Mar'14 | | - | - | - | |
| 86. | RD Udaipur Division | Construction of Steel Foot Bridge Over River Gumati at Palatana G/P under Kakraban R.D.Block. | Rs. 1,00,45,000 /- | □ 67.00 | Decking work is in progress. | Rs.64,51,885 /- | Rs. 46,00,000/- | Jan'13 | 31 – 03 -14 | | 1 | 1 | 4 | |
| 87. | RD Udaipur Division | 50.0 mtr RCC foot bridge over Tarpadhun charra. Tulamura GP Kakraban Block. I/O. Er. Debabrata Dutta, TA. | Rs. 47,38,000 /- | □ 42.11 | Completed. | Rs. 29,49,195/- | Rs. 16,00,000/- | Jan'12 | | | - | - | 2 | |
| 88. | RD Udaipur Division | Construction of pucca irrigation channel from Dhani Kr. Murasing land to Ashish Murasing land (sluice gate) under Dakshin Rani ADC Village, Udaipur, Gomati District, Tripura during the year 2012-2013. | 21,34,095/ - | 21,34,095/ - | 590 mtr completed out of 740 mtr. Remaining portion in progress. | 10,13,768/- | □ 6.02 | 1038Dt.29-12-12 | March'14 | | - | - | - | |
| 89. | RD Udaipur Division | Construction of pucca irrigation channel from Bashmura to Rajghat under Hurijala GP, Udaipur, Gomati District, Tripura during the year 2012-2013 (Phase -II) | 22,95,496/ - | 22,95,496/ - | 70% work completed. Remaining portion in progress. | 22,93,477/- | | 29-12-12 | | | - | 1 | - | Sand problem. |
| 90. | RD Udaipur Division | Construction of pucca structure for protection of soil erosion near PRTI building at East Gakulpur Panchayet, Udaipur, Gomati District, Tripura during the year 2012-13. I/O- Tapas Barua, JE, RDUD. | 43,01,100/ - | 43,01,100/ - | Completed. | 18,00,000/- | 14.0 | March'13 | | | 2 | 2 | 8 | |
| 91. | RD Udaipur Division | Construction of 19.09mtr. Span RCC Culvert at Mayapuri at Purba Mogpuskurani ADC Village of Matabari RD Block, Udaipur, Gomati District, Tripura during the year 2012-2013. | 36,22,400/ - | 20,00,000/ - | Completed. | 19,79,520/- | 18.04 | April'13 | | | 1 | 1 | 2 | |
| 92. | RD Udaipur Division | Construction of Soil erosion RCC protection wall at North Bank of Chandra Sagar at Matabari RD Block, Udaipur, Gomati District, Tripura during the year 2012-2013 (242Mtr.). | 39,18,000/ - | 15,00,000/ - | 50% work completed. | 15,00,000/- | 14.53 | April'13 | 31-03-14 | | - | - | 2 | |

| Sl. No. | Name of Circle & Division | Name of work with the name of implementing officer (I/O) | Estimated cost/ Fund Placed (Rs. In lacs) | | Physical Progress/ Financial Progress (Rs. In lacs) | | U/C Submission status (Rs. In lacs) | Date of Commencement/ Probable date of Completion in case full fund is placed | | Details of supervision CE, SE, EE, AE & IO | | | | Remarks |
|---------|---------------------------|---|---|------------------|---|-------------|-------------------------------------|---|-----------|--|---|----|----|--|
| 93. | RD Udaipur Division | Construction of Internal Road (path way) at gakulpur nature Park under MG-NREGA at Purba Gakulpur GP under Matabari RD Block , Udaipur, Gomati District, Tripura. I/O: Er. Mani Sankar Bhowmik. | 14,88,500/- | 14,88,500/- | W/O issued. | 2,38,800/- | | | | | | | | |
| 94. | RD Udaipur Division | Construction of triple cell Box Culvert over Gangachara near Gangachara Market under Kakraban RD Block, Udaipur, Gomati District, Er. Debabrata Datta, Technical Assistant, of Kakraban RD block, Udaipur, Gomati District | 38,54,380/- | 34,74,000/- | Top slab casting completed. | 23,00,895/- | | Jan'14 | April' 14 | | | | | |
| 95. | RD Amarpur Division | Const of Steel foot bridge at Kamaria Khola, Debbari under Amarpur RD Block-2011-12 I/O Paritosh Das, TA | 62.01908 | 48.77 | Steel work completed.Rest of the work is in progress. | 53.68 | 48.77 | Feb,12 | 31-03-14 | | 2 | 2 | 2 | Work was stopped due to non-receive of Angle. |
| 96. | RD Amarpur Division | Const. of Double cell Box Culvert at Bhomracheria, Amarpur. I/O: Er. Peter Uchoi, JE. | 29.497 | 15.00 | Slab casted. Wing wall is in progress. | 14.69 | 12.20 | 22-04-13 | Mar'14 | | 1 | 2 | 3 | |
| 97. | RD Amarpur Division | Steel foot bridge at Debbari, Jamatia Para, Amarpur | 81.73 | 74.56 | Tower work completed & rest work in progress. | 68.28 | 67.43 | 05-07-12 | 31-03-14 | | 2 | 2 | 4 | Work stranded due to shortage of fund & also non-receive of Angle. |
| 98. | RD Amarpur Division | Const of Steel Foot Bridge at Poang Mog Para, Karbook. I/O: Jiban Roy, TA. | 74.99852 | 55.00 | Tower work completed. Steel work remains | 31.39 | 31.39 | March'13 | Mar'14 | | 3 | 6 | 10 | Work stranded due to shortage of fund. |
| 99. | RD STC Division | Const. of BNRGSK under Rupaichari RD Block. I/O: Sri Samuel Debbarma, JE | 48.00 | 25.00 (BDO-RPC) | 1 st floor roof casted. | 25.00 | 25.00 | 03/02/ 13 | Apr'14 | | 6 | 23 | 38 | Work stopped due to fund constrain. |
| 100. | RD STC Division | Const. of Diversioin scheme at Amtali, Chalitabankul ADC village. I/O: Md. Sohel Alam, JE, RD STC Div. | 67.45 | 45.00 (BDO-RPC) | 75% work completed. | 38.00 | 35.00 | 03-02-13 | | | 6 | 23 | 38 | Work stopped due to lean fund condition. |
| 101. | RD STC Division | Construction of boundary fencing with chainlink mess at Kalapania Park Er. Ripan Debnath, JE Satchand RD Block. | 43.00 | 5.00 (BDO STC) | Not started | 5.00 | | | | | | | | |
| 102. | RD STC | Const. of Bharat Nirman Rajiv Gandhi seva Kendra near Thailik Twish Community Hall | 42.00 | 8.00 (BDO STC) | Foundation work is in progress. | 4.00 | | | | | | | | |

| Sl. No. | Name of Circle & Division | Name of work with the name of implementing officer (I/O) | Estimated cost/ Fund Placed (Rs. In lacs) | | Physical Progress/ Financial Progress (Rs. In lacs) | | U/C Submission status (Rs. In lacs) | Date of Commencement/ Probable date of Completion in case full fund is placed | | Details of supervision CE, SE, EE, AE & IO | | | | Remarks |
|---------|--------------------------------|---|---|----------|--|----------|-------------------------------------|---|----------|--|---|---|----|---|
| | Division | under Satchand R.D. Block, I/O- Amal Tripura JE, RDD, STC | | | | | | | | | | | | |
| 103. | RD Santirbazar Division | Formation of road including brick soling from Dawandi (Devipur) to Anurampara (Lowgangsom) under Devipur ADC villageI | 47.554 | 47.554 | Brick soling 2.50km completed. Balance work is going on. | 43.25690 | MIS done | 3-8-11 | | | 1 | 3 | 3 | |
| 104. | RD Santirbazar Division | Formation of road including brick soling from Dawandi(Devipur) to chalagang (Karbook border) under Devipur ADC village.I/O: | 40.967 | 40.967 | Brick soling 1km completed | 31.97782 | MIS done | 3-8-11 | | | 1 | 3 | 3 | |
| 105. | RD Santirbazar Division | Const. of Bharat nirman Rajib ghandhi seva Kendra at BKF Block HQ | 47.21298 | 39.34400 | 2 nd floor roof casting completed. | 31.15500 | MIS done | 1/07/13 | 2/06/14 | 1 | 2 | 3 | 10 | Balance fund Rs.9.86898 isrequired. |
| 106. | RD Santirbazar Division | Const. of diversion channel & tank at Murasing Para under Patichari. I/O: Manik Debbarma, TA, JLB Block | 6.45 | 6.45 | Earth work & foundation trench cutting is in progress. | 6.45 | MIS done | 17/01/12 | April'14 | | | | | Fund required. |
| 107. | RD Santirbazar Division | Construction of 2 nos. RCC bridge at indo bangle maitri park at chottakhola under Rajnagar Block. GP. I/O- Samuel Debbarma J.E Raj,Block(9436552075) | 50.0 | 50.0 | Chequer Sheet fitting fixing in progress | 33.46750 | MIS done | 12-11-12 | June' 14 | | 2 | 3 | 8 | |
| 108. | RD Santirbazar Division | Construction of brick soling road including formation from bhaskarpara to Kalachara NBCC road(Mahadeb Ashram) under Muhininagar ADC village(L=3.85 km)I/O- Rajesh Debnath,JE,HRM Block(9774316774) | 67.88968 | 67.88968 | Completed. | 58.20518 | MIS done | 30-8-11 | Mar'14 | | 1 | 1 | 1 | |
| 109. | RD Santirbazar Division | Construction of BNRGSK at Hrishyamukh block. | 61.80 | 56.02 | Marbel and Sanitation is in Progress | 61.80 | MIS done | 17-8-12 | Mar'14 | 2 | 2 | 2 | 6 | Balance fund required 5,77,714.00 for completion of work. |

| Sl. No. | Name of Circle & Division | Name of work with the name of implementing officer (I/O) | Estimated cost/ Fund Placed (Rs. In lacs) | | Physical Progress/ Financial Progress (Rs. In lacs) | | U/C Submission status (Rs. In lacs) | Date of Commencement/ Probable date of Completion in case full fund is placed | | Details of supervision CE, SE, EE, AE & IO | | | | Remarks |
|--|---------------------------|---|---|----------|--|----------|-------------------------------------|---|-----------|--|---|---|---|----------------------|
| 110. | RD Santirbazar Division | Const. of RCC retaining wall for approach of steel foot bridge at sonauchari GP(L=58 m)(12-13) | 14.56 | 14.56 | Completed. | | | 10-1-13 | | | | | | |
| 111. | RD Santirbazar Division | Const. of Earthen dam and pucca channel at Murasing para including I/O- Manik Debbarma TA, BKF R.D Block(9402156025) | 39.89125 | 39.89125 | Earthen dam work completed. | 22.58033 | MIS done | 18-1-12 | | | | | | Adjustment submitted |
| 112. | RD Santirbazar Division | Const of Katcha channel at Murashing para(1900 mtr) (I/O- Manik Debbarma,TA Bokafa Block) | 12.55150 | 12.55150 | Earth work in progress. | 12.55150 | MIS done | 29-8-12 | | | | | | |
| 113. | RD Santirbazar Division | Const. of Steel Foot Bridge at kanchannagar over Lowgangcherra . I/O: Krishna Das, TA, BKF. | 50.86 | 50.00 | Tower raised upto 4 m both side | 24.00 | 24.00 | 05.07.13 | March '14 | | | | | |
| NAME OF SCHEME/ DEPARTMENT: MPLAD = (9) | | | | | | | | | | | | | | |
| 114. | RD Santirbazar Division | Const. of community hall at college square , Belonia. I/O: Er. Debasish Sarkar, JE, RD STB Div. | 23.4 | 23.40000 | Roofing work completed. | 16.18761 | 15.18761 | 07-11-12 | Mar'14 | | 3 | 4 | 8 | |
| 115. | RD Santirbazar Division | Const. of Motor stand at Rajnagar Under Rajnagar GP.(retaining wall)I/O: Satyajit Pariyal, JE, RJN Block. | 15.15 | 15.00 | Earth filling work completed. Retaining wall work to be Sarted shortly | 10.00 | 10.00 | 10-01-13 | April'14 | | 2 | 2 | 3 | |
| 116. | RD Santirbazar Division | Const. of Market stall at SBC nagar under Rajnagar Block. I/O: Anshuman Mazumdar, TA, RJN Block | 10.00 | 10.00 | Completed. | 7.33 | 7.33 | 1/4/13 | | | 1 | 3 | 4 | |
| 117. | RD Santirbazar Division | Const. of school building at I.C Nagar high school under Rajnagar Block | 25.61 | 25.00 | Plastering work is in progress. | 20.00 | 20.00 | May 13 | Mar'14 | | 1 | 1 | 4 | |
| 118. | RD | Const of 06 unit Market stall for Un-Employed youth at Nalua bazaar,Belonia (Jayanta | 15.00 | 15.00 | Painting work is in progress. | 14.00 | 14.00 | Aug'13 | Mar'14 | | 1 | 4 | 5 | |

| Sl. No. | Name of Circle & Division | Name of work with the name of implementing officer (I/O) | Estimated cost/ Fund Placed (Rs. In lacs) | | Physical Progress/ Financial Progress (Rs. In lacs) | | U/C Submission status (Rs. In lacs) | Date of Commencement/ Probable date of Completion in case full fund is placed | | Details of supervision CE, SE, EE, AE & IO | | | | Remarks |
|--|--------------------------------|---|---|------------|---|-------|-------------------------------------|---|--------|--|---|---|---|---------|
| | Santirbazar Division | Majumder,JE of Hrishyamukh) | | | | | | | | | | | | |
| 119. | RD Santirbazar Division | Const of Class room at Gabtali high school (I/O Sri Chandramay Jamatia,TA Rajnagar RD Block) | 16.00 | 16.00 | Column reached up to lintel level. | 10.00 | 10.00 | Feb'14 | Apr'14 | | 1 | - | 2 | |
| 120. | RD Santirbazar Division | Const of Class room at Puran Rajbari high school (Samuel Debbarma,,JE of Rajnagr RD Block) | 16.00 | 16.00 | Ceiling work is in progress. | 12.00 | 12.00 | 25/05/13 | Mar'14 | | 1 | 2 | 4 | |
| 121. | RD Santirbazar Division | Const. of Manaipathar H.S. school under Rajnagar Block Area. | 15.00 | 15.00 | Roofing work is in progress. | 8.00 | 8.00 | 15-12-13 | Apr'14 | | 1 | 1 | 2 | |
| 122. | RD Santirbazar Division | Const. of Class Room at Ballamukh S.B. School under Bharatchandra Nagar Block Area. | 10.00 | 10.00 | Brick work reached upto top level | 6.00 | 6.00 | 26-12-13 | Apr'14 | | 0 | 1 | 2 | |
| <u>NAME OF SCHEME/ DEPARTMENT: NLCPR (12)</u> | | | | | | | | | | | | | | |
| 123. | RD Udaipur Division | Up-gradation of infrastructure at Bagabasha High School under Matabari RD Block, Udaipur, Gomati District, during the year 2013-14 | 18,75,000/- | 9,04,000/- | W/O issued. | | | | | | | | | |

| Sl. No. | Name of Circle & Division | Name of work with the name of implementing officer (I/O) | Estimated cost/ Fund Placed (Rs. In lacs) | | Physical Progress/ Financial Progress (Rs. In lacs) | | U/C Submission status (Rs. In lacs) | Date of Commencement/ Probable date of Completion in case full fund is placed | | Details of supervision CE, SE, EE, AE & IO | | | | Remarks |
|---------|---------------------------|--|---|-------------|---|------|-------------------------------------|---|----------|--|--|--|--|---------|
| 124. | RD Udaipur Division | Construction of Dinning hall at Jalema Bari H.S School under upgradation of infrastructure scheme (NLCPR) under Killa RD Block, Udaipur, Gomati District, Er. Kaushik Debbarma, Junior Engineer, of Killa RD Block. | 18,75,000/- | 9,04,000/- | W/O issued. | | | | | | | | | |
| 125. | RD Udaipur Division | Up-gradation of infrastructure at Chadpur High School Dakshin Mirza under Kakrabani RD Block, Udaipur, Gomati District, during the year 2013-14 | 18,75,000/- | 9,04,000/- | W/O issued. | | | | | | | | | |
| 126. | RD Udaipur Division | Up-gradation of Bajra Bari SB School under Matabari R D Block | 48,31,371/- | 48,31,371/- | Earth work in foundation in progress. | | | | | | | | | |
| 127. | RD Udaipur Division | Construction of Vivekananda Vidyapith HS School Udaipur, Gomati District. | - | 76.95 Lac | Not started. | | | | | | | | | |
| 128. | RD Amarpur Division | Const. of additional class room at Amarpur Degree College. | 15.00 | 15.00 lacs | Top level. | 8.75 | | 31-12-13 | 30-06-14 | | | | | |

| Sl. No. | Name of Circle & Division | Name of work with the name of implementing officer (I/O) | Estimated cost/ Fund Placed (Rs. In lacs) | | Physical Progress/ Financial Progress (Rs. In lacs) | | U/C Submission status (Rs. In lacs) | Date of Commencement/ Probable date of Completion in case full fund is placed | | Details of supervision CE, SE, EE, AE & IO | | | | Remarks |
|--|--------------------------------|--|---|-------------|---|------|-------------------------------------|---|---------|--|---|---|---|--|
| 129. | RD Amarpur Division | Const. of additional School building at Bampur, Amarpur | | 10.31 lacs | Not started. | | | | | | | | | Estimate to be prepared. |
| 130. | RD STC Division | Const. of additional class room at East Manughat High School under RD Satchand Division. I/O: Er. Prasanta Debnath, TA. | 9.58 | 9.58 | Work progress up to window sill level. | 5.00 | 5.00 | 16-11-2013 | Mar'14 | | 0 | 1 | 2 | |
| 131. | RD STC Division | Const. of additional class room at Manu Tahsil High School under RD Satchand Division. I/O: Er. Prasanta Debnath, TA. | 7.80 | 7.80 | Work progress up to window sill level. | 4.00 | 4.00 | 16-11-2013 | Mar'14 | | 0 | 1 | 2 | |
| 132. | RD STC Division | Const. of additional class room at Baishnavpur High School under RD Satchand Division. I/O: Er. Chintu Debnath, TA. | 9.58 | 9.58 | Work progress up to window sill level. | 5.00 | 5.20 | 16/11/13 | Mar'14 | | 0 | 1 | 2 | |
| 133. | RD Santirbazar Division | Const. of Class Room at Gabtali High school under Rajnagar R.D. Block , I/O- Chandramoy Jamatia, JE (13-14) | 10.29 | 10.29 | Foundation work is in progress. | 7.00 | 7.00 | Jan'14 | July'14 | | | | | |
| 134. | RD Santirbazar Division | Const. of Class Room at P.Rbari H/S school under Rajnagar R.D. Block , I/O- Shamual Debbarma, JE (13-14) | 10.88 | 10.30 | Brick work in foundation is in progress | 3.00 | 3.00 | Jan'14 | Apr'14 | | | | | |
| NAME OF SCHEME/ DEPARTMENT: POLICE HOME DEPARTMENT = (10) | | | | | | | | | | | | | | |
| 135. | RD Udaipur Division | Construction of PS building (phase -I) | 74,87,500/- | 40,00,000/- | W/O issued. | | | | | | | | | Site finalized but not cleared. R D Materials Booked |
| 136. | RD STC Division | Const. of women help desk at Manu Bazar. | 9.85 | 9.85 | Plinth level. | 4.00 | 4.00 | 11/1/14 | June'14 | | 0 | 1 | 2 | |

| Sl. No. | Name of Circle & Division | Name of work with the name of implementing officer (I/O) | Estimated cost/ Fund Placed (Rs. In lacs) | | Physical Progress/ Financial Progress (Rs. In lacs) | | U/C Submission status (Rs. In lacs) | Date of Commencement/ Probable date of Completion in case full fund is placed | | Details of supervision CE, SE, EE, AE & IO | | | | Remarks |
|--|---------------------------|--|---|-------|---|--------|-------------------------------------|---|----------|--|---|---|---|--|
| | | | | | | | | | | | | | | |
| 137. | RD Santirbazar Division | Const. of Police station at P.R bari under Rajnagar Block. | 47.87610 | 40.00 | Centering shuttering work in 2nd floor is in progress | 25.59 | 22.70 | 01/06/13 | April'14 | | 1 | 3 | 5 | 7 |
| 138. | RD Santirbazar Division | Const. of women help desk with toilet and security facilities at Baikhora , I/O- Bhusan Lal Das, T.A, RD, STB, DIV | 10.80 | 10.80 | Completed. | 9.44 | 3.35309 | 11/07/13 | Mar'14 | | | 0 | 2 | 1 |
| 139. | RD Santirbazar Division | Const. of Parade ground with drill shed at South Tripura District. | Fund 20.00 lacs placed with Udaipur Division. Estimate will be prepared after getting clear site. | | Not started. | | | | | | | | | |
| 140. | RD Santirbazar Division | Const. of NGO's at South Tripura District. | Fund 20.00 lacs placed with Udaipur Division. Estimate will be prepared after getting clear site. | | Not started. | | | | | | | | | |
| 141. | RD Amarpur Division | Const. of residential office building of SDPO at Karbook. | 30.00 | 30.00 | Column erection work is in progress. | 100.00 | 100.00 | 28-12-13 | 30-06-14 | | | | | |
| 142. | RD Amarpur Division | Const. of residential office building of SDPO at Amarpur | 30.0 | 30.0 | Plinth level. | | | 29-12-13 | 30-06-14 | | | | | |
| 143. | RD Amarpur Division | Const. of PS Building at Silachari | 40.00 | 40.00 | Not started. | | | | | | | | | Existing tower is required to be replaced. |
| 144. | RD Amarpur Division | Const. of women help desk with toilet and security facilities at Karbook. | 10.80 | 10.80 | Plinth level. | 10.80 | 10.80 | 29-12-13 | 30-06-14 | | | | | |
| NAME OF SCHEME/ DEPARTMENT: PANCHAYET (1) | | | | | | | | | | | | | | |

| Sl. No. | Name of Circle & Division | Name of work with the name of implementing officer (I/O) | Estimated cost/ Fund Placed (Rs. In lacs) | | Physical Progress/ Financial Progress (Rs. In lacs) | | U/C Submission status (Rs. In lacs) | Date of Commencement/ Probable date of Completion in case full fund is placed | | Details of supervision CE, SE, EE, AE & IO | | | | | Remarks |
|---|---------------------------|--|--|---------------------------|--|--------------------------|---|---|--------|--|----------|----------|----------|---|---|
| 145. | RD Udaipur Division | <p>a) Const. of PRTI building at East Gakulpur Panchayet, Udaipur, Gomati District, Tripura.</p> <p>b) Const. of Boundary wall infront of PRTI building at East Gakulpur Panchayet, Udaipur, Gomati District, Tripura during the year 2012-13. (Part-I). (I/O- Tapas Barua, Junior Engineer, RDSD-I.</p> <p>c) Making of conference table in the conference hall of newly constructed PRTI Building at East Gokulpur, Udaipur, Gomati, Tripura.</p> <p>d) Const. of Boundary wall infront of PRTI building at East Gakulpur Panchayet, Udaipur, Gomati District, Tripura during the year 2012-13. (Part - II). (I/O- Tapas Barua, Junior Engineer, RDSD-I.</p> | <p>a) Revised estimate cost Rs. 8,25,75,000 /-</p> <p>b)5,54,270/-</p> <p>c)12,59,334 /-</p> <p>d)9,44,260/-</p> | <p>Rs. 8,34,17,000 /-</p> | <p>a) Complete d.</p> <p>Completed</p> <p>b) Completed .</p> <p>c) Completed .</p> | <p>Rs. 6,49,63,770/-</p> | <p>Rs. 6,74,17,000/-</p> <p>634,dt-19-11-11</p> <p>232-dt-19-6-11</p> <p>464-dt-6-9-11</p> <p>633,dt29-11-11</p> <p>6870-73, Dt-11-3-10</p> <p>1698,dt-3-1-11</p> <p>231,dt-20-6-11</p> <p>917,dt-21-2-12</p> <p>1194,dt-27-3-12</p> <p>916,dt-21-2-12</p> <p>126,dt-24-4-12</p> <p>1185,dt-05/02/13</p> <p>64,dt18/04/13</p> | 04-10-10 | Mar'14 | | 1 | 2 | 8 | | |
| NAME OF SCHEME/ DEPARTMENT: REVENUE (4) | | | | | | | | | | | | | | | |
| 146. | RD Udaipur Division | Construction of Kakraban Dakbanglow . | <p>Rs. 46,59,126/-</p> | <p>Rs. 10,00,000/-</p> | Up to plinth level completed. | <p>Rs.5,00,000/-</p> | | Jan'13 | | | | - | - | - | Fund exhausted. Revised estimate cost is Rs. 74.60 lacs. Work will restart after receiving the balance fund. Now a days sand problem. |
| 147. | RD Udaipur Division | Maintenance of 7 (Seven) nos. of Govt. Staff Quarter at Jail Road, Udaipur , Gomati District, Tripura. I/O: Subhasish Mazumder, T.A. | <p>7,15,886/-</p> | <p>17,01,796/-</p> | Work in progress. | | | | | | | | | | Sand problem |

| Sl. No. | Name of Circle & Division | Name of work with the name of implementing officer (I/O) | Estimated cost/ Fund Placed (Rs. In lacs) | | Physical Progress/ Financial Progress (Rs. In lacs) | | U/C Submission status (Rs. In lacs) | Date of Commencement/ Probable date of Completion in case full fund is placed | | Details of supervision CE, SE, EE, AE & IO | | | | Remarks |
|---|---------------------------|---|---|---------------|---|-----------------|-------------------------------------|---|----------|--|----|----|-----|---|
| 148. | RD Udaipur Division | Maintenance of 10 (Ten) nos. of Govt. Staff Quarter at Jail Road, Udaipur , Gomati District, Tripura. I/O: ER. Papan Das, T.A | 9,85,910/- | | Work in progress. | | | | | | | | | Sand problem |
| 149. | RD Amarpur Division | Const. of Boundary wall around SDM Quarter at Karbook . I/O: Er. Lorence Jamatia. | 9.74 | 12.73 | Super structure work is in progress. | | | 25-12-13 | 30-06-14 | | | | | |
| <u>NAME OF SCHEME/ DEPARTMENT: SCHOOL EDUCATION (1)</u> | | | | | | | | | | | | | | |
| 150. | RD STC Division | Const. of additional class rooms at double storied building of MMD College, Sabroom . | 146.01 | 100.00 (DM-S) | Plastering work is in progress. | 122.00 | 100.00 | 31/12/12 | | | 52 | 75 | 120 | 1 st floor finishing work is in progress. |
| <u>NAME OF SCHEME/ DEPARTMENT: SOCIAL EDUCATION & SOCIAL WELFARE (5)</u> | | | | | | | | | | | | | | |
| 151. | RD Udaipur Division | Construction of SNP godowan of Udaipur Nagar Panchayat ICDS project, Udaipur , Gomati District, Tripura during the year 2012-13. | 18,52,284/- | 18,52,284/- | Work stranded due to site dispute. | 6,85,430/- | | Aug'13 | | | - | 1 | 2 | Site dispute. |
| 152. | RD Udaipur Division | Construction of SNP Go-down at Killa ICDS project, Udaipur , Gomati District, Tripura during the year 2012-13. | 18,52,284/- | 18,52,284/- | Up to top level completed. | 6,85,430/- | | Aug'13 | 30-04-14 | | - | - | - | |
| 153. | RD Udaipur Division | Construction of SNP Go-down at Matabari ICDS project, Udaipur , Gomati District, Tripura during the year 2012-13 | 18,52,284/- | 18,52,284/- | Painting in progress. | 7,11,644/- | | Aug'13 | Mar'14 | | 1 | 1 | 1 | |
| 154. | RD Amarpur Division | Const. of CDPO Office building at Amarpur | 14.64 | 14.64 | GF Completed | 13.68 | 11.00 | 27-09-12 | | | 1 | 1 | 1 | Balance fund of Rs. 6.43 lacs required for 1 st floor. |
| 155. | RD Amarpur Division | Const. of SNP Godown at Karbook . | 18.52284 | | Foundation work is in progress. | | | 29-12-13 | 30-06-14 | | | | | |
| <u>NAME OF SCHEME/ DEPARTMENT: TTDCL = (11)</u> | | | | | | | | | | | | | | |
| 156. | RD Udaipur | Construction of 100-seated Tourist lodges at Bandawar. a. Const. of cottage-I . | Rs. 8,77,39,000 /- | 1.00 crore | a) Cottage-I, finishing work is in progress. | Rs. 40,82,463/- | 30,00,000/- | 20 th July'12 | Mar'14 | | 1 | 1 | 4 | |

| Sl. No. | Name of Circle & Division | Name of work with the name of implementing officer (I/O) | Estimated cost/ Fund Placed (Rs. In lacs) | | Physical Progress/ Financial Progress (Rs. In lacs) | | U/C Submission status (Rs. In lacs) | Date of Commencement/ Probable date of Completion in case full fund is placed | | Details of supervision CE, SE, EE, AE & IO | | | | Remarks |
|---------|---------------------------|---|---|-----------------|---|-----------------|-------------------------------------|---|----------|--|----------|----------|-----------|---|
| | Division | b. Const. of cottage- II. | | | b) Ground floor roof casting completed. | | | | | | | | | |
| 157. | RD Udaipur Division | Const. of Boundary wall around the nature park at East Gokulpur (500.00 mtrs.) | Rs. 29,94,474/- | Rs. 29,94,474/- | Completed. | Rs. 15,84,851/- | | July'13 | Mar'14 | | | | | |
| 158. | RD Udaipur Division | Const. of ten (10) nos. sitting arrangement of nature park under East Gokulpur GP of Mtabari R.D. Block, Udaipur, Gomati District, Tripura, during the year 2012-13. | Rs. 10,00,000/- | Rs. 10,00,000/- | Completed. | 5,30,667/- | | Jan'13 | Mar'14 | | 2 | 1 | 10 | |
| 159. | RD Udaipur Division | Const of water Jetty at Maharani under Matabari R D Block | 28,41,842 /- | 34,46,400 /- | Work stranded due to water logging. | | | | | | | | | |
| 160. | RD Amarpur Division | Const. of Walking track on the bank of Amarsagar Lake. | 9.07908 | | 70%work is completed. | 8.74 | 35.00 | 31-07-13 | Mar'14 | | 8 | 2 | 15 | |
| 161. | RD Amarpur Division | Const. of Cafeteria building (G+2) including food Kiosk, Tourist information Centre, Toilet Block etc. at Fatik Sagar Lake. | 114.65 | 117.36 | Plinth level. | | | 20-11-13 | 30-09-14 | | | | | |
| | | Const. of Ghat & Land scalping at Fatik Sagar Lake | 12.48 | | Completed. | 12.48 | | 04-02-12 | | | | | | |
| 162. | RD Amarpur Division | Extension of stair case on the bank of river Gomati at Mandirghat. I/O: Er. Lorence Jamatia, TA, RDAD. | 5.24 | 44.96641 | Not started | 16.89 | | | | | | | | Work will be taken up at the decreased water level. |
| | | Renovation of stair case on the bank of river Gomati at Mandirghat. I/O: Er. Lorence Jamatia, TA, RDAD. | 10.70 | | Completed. | 5.73 | | 23-08-13 | | | 2 | 2 | 10 | |
| | | Const. of approach road with staircase at Mandirghat. I/O: Er. Lorence Jamatia, TA, RDAD. | 14.07 | | 80% work completed. | 2.50 | | 23-08-13 | Mar'14 | | 2 | 2 | 10 | |
| | | Const. of Stair case near the fishery office at Mandirghat. I/O: Er. Lorence Jamatia, TA, RDAD. | 11.62 | | 80% work completed. | 1.00 | | 23-08-13 | Mar'14 | | 2 | 2 | 2 | |

| Sl. No. | Name of Circle & Division | Name of work with the name of implementing officer (I/O) | Estimated cost/ Fund Placed (Rs. In lacs) | | Physical Progress/ Financial Progress (Rs. In lacs) | | U/C Submission status (Rs. In lacs) | Date of Commencement/ Probable date of Completion in case full fund is placed | | Details of supervision CE, SE, EE, AE & IO | | | | Remarks |
|---------|---------------------------|---|---|----------|---|---------|-------------------------------------|---|----------|--|---|---|---|---------|
| 163. | RD Amarpur Division | Chabimura Tourist Project | | | | | | | | | | | | |
| | | Const. of Toilet block at Chabimura | 20.36 | 101.006 | Roof casted. | 3.36 | 75.00 | 10-11-13 | July'14 | | | | | |
| | | Const. of Interaction Centre at Chabimura. | 44.04 | | C/S work for roof casting is in progress. | 6.80 | | 10-11-13 | Apr'14 | | | | | |
| | | Const. of water Jetty at Chabimura. | 34.46 | | Preparation for piling work is in progress. | 11.56 | | | Apr'14 | | | | | |
| | | Const. of Single Room Twin Type Cottage at Chabimura. | 16.65 | | Roof casted. | 3.11 | | | 10-11-13 | Apr'14 | | | | |
| 164. | RD Santirbazar Division | Const. of extension of stage at Hojagiri Dance academy school under Madhya kathalia village | 3.00975 | 3.00975 | Brick wall work is in progress. | 1.48766 | 1.48766 | 10/6/13 | May'14 | | 1 | 2 | 2 | |
| | | Earth filling at hojagiri academy school under madhyakathalia village, I/O- Manik Debbarma,T.A,BKF,RD,Block | 3.62399 | 3.62399 | Earth filling will be done after gallery work. | 1.36090 | 1.36090 | | | | | | | |
| 165. | RD Santirbazar Division | Const. of food kiosks at dasami reang para | 8.86697 | 8.86697 | Brick work reach up to plinth level. | 5.36489 | 5.36489 | 2/7/13 | June'14 | 1 | - | 2 | 2 | |
| | | Const. of gallery at dasami reang para, I/O- Manik Debbarma,T.A,BKF,RD,Block | 4.55122 | 4.55122 | Not started. | 1.68056 | 1.68056 | | | | | | | |
| | | Const. of public convenience at dasami reang para, I/O- Manik Debbarma,T.A,BKF,RD,Block | 14.22858 | 14.22858 | Sanitation work is in progress. | 5.77368 | 5.77368 | 5/5/13 | June'14 | 1 | 4 | 4 | 4 | |
| | | Const. of gallery (RCC Pillar) at Dasami Reang para I/O- Manik Debbarma,T.A,BKF,RD,Block | 9.64458 | 9.64.458 | Column casting work is in progress. | 4.36555 | 4.36555 | 2/7/12 | June'14 | 1 | - | 1 | 1 | |
| 166. | RD Santirbazar | Const. of Cultural & Craft Centre at Rajnagar I/O- Chandan Jamatia,JE | 80.00 | 80.00 | Entry lobby Roof slab casted and rest 30 column | 49.42 | 47.10 | 10/5/13 | May' 14 | 3 | 1 | 2 | 4 | |

| Sl. No. | Name of Circle & Division | Name of work with the name of implementing officer (I/O) | Estimated cost/ Fund Placed (Rs. In lacs) | | Physical Progress/ Financial Progress (Rs. In lacs) | | U/C Submission status (Rs. In lacs) | Date of Commencement/ Probable date of Completion in case full fund is placed | | Details of supervision CE, SE, EE, AE & IO | | | | Remarks |
|--|---------------------------|---|---|------------|---|----------|-------------------------------------|---|--------|--|---|---|---|---------|
| | Division | Rajnagar 9436512572 | | | reached upto top level out of 40 nos | | | | | | | | | |
| | | Const of Eco-Lodge at Rajnagar Forest Office at Rajnagar | 63.65912 | 61.76 | Centering shuttering work in 2nd floor is in progress | 36.80 | 10.94780 | 15/5/13 | May'14 | | 1 | 2 | 4 | |
| <u>NAME OF SCHEME/ DEPARTMENT: TRIBAL WELFARE (2)</u> | | | | | | | | | | | | | | |
| 167. | RD Santirbazar Division | Const. of Tribal rest house at Santirbazer under Bokafa Block Arupam Saha TA, Bokafa | 90.71066 | 85.00 lacs | Plastering work is in progress. | 70.00 | 70.00 | 4-9-12 | May'14 | | 3 | 7 | 6 | |
| 168. | RD Santirbazar Division | Const. of Girls hostel at Iswarchandra Vidyasagar College at Belonia. | 40.95 | 36.00 | Completed. Except Electrification | 30.94345 | 25.94345 | 21-4-12 | Mar'14 | | 1 | 2 | 3 | |