

Status Report of different On-going construction works under R.D. 2nd Circle, Udaipur, Gomati District, as on January, 2014

NAME OF SCHEME/ DEPARTMENT: ACA (2) / SCA (2) / SPA (7), Total = 11

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)		Physical Progress/ Financial Progress (Rs. In lacs)		U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed		Details of supervision CE, SE, EE, AE & IO				Remarks
										SE	EE	AE	IO	
1.	RD Udaipur Division (ACA)	A) Development of Market shed / Motor stand at Bagma under South Tripura. Er. Tapas Barua, Junior Engineer, RDSD - I, Udaipur. B) Toilet Block C) Side railing	2.7 Crore	₹ 2.7 Crore	A) Out of 120 Nos. Market stalls 78 nos. completed. B) Roof casting completed. C) Completed.	1,95,37,324.00	₹ 2,70,00,000/- 1583, dt 18/02/09 841, dt. 22/05/09 842, dt. 22/05/09	B) 20-04-13	Feb,14	1	1	1	3	A) Balance 42 nos. will not be constructed as per decision of DM (G) Rs. 0.7462676 crore will require for motor stand & land for extension of market. Toilet block / site railing.
2.	RD Udaipur Division (SPA)	Const. of Health Sub-Center at Koroiyamura GP under Matabari R.D. Block Udaipur, Gomati District, Tripura during the year 2012-13.	Rs. 13,65,480/-		Painting work is in progress.			July'13	Feb,14					
3.	RD Udaipur Division (SPA)	Const. of Health Sub-Center at Rajnagar GP under Matabari R.D. Block Udaipur, Gomati District, Tripura during the year 2012-13.	Rs. 13,65,480/-	Rs. 13,65,480/-	Work progress up to lintel level.			Aug'13	Feb'14		-	-	-	Delayed due to site problem.
4.	RD Udaipur Division (SPA)	Const. of Health Sub-Center at Fulkumari GP under Matabari R.D. Block Udaipur, Gomati District, Tripura during the year 2012-13.	Rs. 13,65,480/-	Rs. 13,65,480/-	Steel door/ grill/ collapsible fitting is in progress.			Aug'13	Feb,14		-	-	-	Sand problem.
5.	RD Udaipur Division (SPA)	Const. of Health Sub-Center at Dakshin Rani GP under Matabari R.D. Block Udaipur, Gomati District, Tripura during the year 2012-13.	Rs. 13,65,480/-	Rs. 13,65,480/-	Finishing work is in progress.			24-04-13	Feb,14		-	-	-	

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)		Physical Progress/ Financial Progress (Rs. In lacs)		U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed		Details of supervision CE, SE, EE, AE & IO				Remarks
6.	RD Udaipur Division (SCA)	Construction of Up-gradation of Darul Ullom Junior Madrassa, Rajdharnagar, Udaipur , Gomati District, Tripura during the year 2012-2013.	15,00,000/-	15,00,000/-	Roof casting preparation for 1 st floor is in progress.	Rs. 6,72,115/-		30-03-13			-	1	3	Sand problem.
7.	RD Udaipur Division (SCA)	Construction of community hall of Kunjvn Dharma Jyoti Budhya Vihar, Fulkumari, Udaipur , Gomati District, during the year 2012-13.	15,00,000/-	15,00,000/-	Column extension for 1 st floor is n progress.	4,76,792/-	7,00,000/-	Feb'13	Feb'14		1	1	3	
8.	RD STC Division (SPA)	Const. of 20 (twenty) units market stall at Harinabazar. I/O: Md. Sohel Alam, JE, RDD/STC	52.23	52.25	Finishing work is in progress.	39.45	39.45	31-03-13	Feb,14		4	15	47	
		Const of open stage in front of market stall at Harinabazar. I/O: Md. Sohel Alam, JE, RDD/STC	16.50		Column raises up to top level.	9.65	8.50	31/03/13	Feb,14		1	3	9	
9.	RD STC Division (ACA)	<u>Sabroom Super market</u>	3.300 Crore	1.600 Crore.	Foundation work is in progress.				31/08/15					
10.	RD Santirbazar Division (SPA)	Const of School Building G(+2) at Murasing Para under Pativchari.	131.49	99.05	Ground floor & 1 st floor completed and 2 nd floor RCC column reach up to lintel level	99.05	99.05	27-01-12			2	2	3	Balance fund of Rs. 32.44 is required for smooth completion of work.
11.	RD Santirbazar Division (SPA)	Const. of Infrastructure Development at Jolaibari Market.	369.01454	305.10	1 st portion Column lifted upto lintel for1st floor & 2 nd portion C/S of Roof completed.	152.0	152.00	11-12-12	July'14		3	6	7	
		Const. of temporally store and side development of Jolaibari market												
		Const. of retaining wall on the northern side of Jolaibari market.												
NAME OF SCHEME/ DEPARTMENT: ARDD (1)														

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)		Physical Progress/ Financial Progress (Rs. In lacs)		U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed		Details of supervision CE, SE, EE, AE & IO				Remarks
12.	RD STC Division	Maintenance of ARDD Office at Sabroom under RD Satchand Division. I/O: Er. Tamanna Dev, TA	5.35	5.00	Work started.	0.50	0.50		Feb'14		0	2	3	
NAME OF SCHEME/ DEPARTMENT: BADP (28)														
13.	RD Amarpur Division	Const of Community Hall with rest house at Karbook . I/O Er. Gobinda Majumder, TA.	72.29	40.00	Plastering work completed.	36.32	40.00	22-04-13	30-06-14	-	4	4	15	
14.	RD Amarpur Division	Const of Community Hall with rest house at Silachari . I/O Er. Suman Bhaumik, JE, SLC.	72.29	40.00	Preparation for plastering is in progress.	38.67	40.00	22-04-13	30-06-14	-	4	4	17	
15.	RD STC Division	Const. of Gallery at Amlighat H/S School (Part-II) . I/O: Er. Monoj DEbbarma, JE, Poang Bari R.D. Block.	14.61	14.61	Foundation work is in progress.	9.50	9.50	20/09/13	30-03-14		6	15	19	<i>Work was delayed due to rain & bad road.</i>
16.	RD STC Division	Construction of Additional Class room at Gopal Roaja para SB School under Twikumba ADC Village . I/O; Bikash Tripura, JE.	21.72	24.72 (DM-S)	Plinth level.	8.90	8.90	21/10/13	28/2/14		0	4	5	
17.	RD STC Division	Construction of Additional Class room at Ananta Roaja para SB School under Twikumba ADC Village . I/O; Bikash Tripura, JE.	21.72	24.72 (DM-S)	Foundation work is in progress.	7.54	7.54	21/10/13	28/2/14		0	2	2	
18.	RD STC Division	Construction of Additional Class room at Nandiram Para JB School under Fulchari ADC Village . I/O: Susanta Laskar, JE.	21.72	24.72 (DM-S)	Foundation work is in progress.	7.54	7.54	21/10/13	28/2/14		0	2	2	
19.	RD STC Division	Construction of Additional Class room at Chalita Bankul Colony High School under Uttar Manubankul . I/O: Shymal Debbarma, JE.	33.93	30.37 (DM-S)	Foundation work is in progress.	8.5	8.5	21/10/13	28/2/14		1	3	7	
20.	RD STC Division	Construction of Additional Class room at Devendra Para JB School under Purba Takka ADC Village . I/O: Manoj Debbarma, JE.	23.23	24.72 (DM-S)	Foundation work is in progress.	7.54	7.54	21/10/13	28/2/14		0	2	2	

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)		Physical Progress/ Financial Progress (Rs. In lacs)		U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed		Details of supervision CE, SE, EE, AE & IO				Remarks
21.	RD STC Division	Construction of Additional Class room at Bagmara High School under Bagmara ADC Village. I/O: Shymal Debbarma, JE.	33.93	30.37 (DM-S)	Foundation work is in progress.	8.5	8.5	21/10/13	28/2/14		1	2	6	
22.	RD STC Division	Const. of gallery at Manu Bankul Higher Secondary School (2nd phase) under Bankul Mahamoni ADC village. I/O: Er. Suman Kalyan Bhowmik, JE.	25.26	30.00	Foundation work is in progress.	12.89	12.89	21/10/13	31/03/14		1	2	6	
23.	RD STC Division	Construction of Additional Class room at Kaladepha Nalsingh Sardar Para High School under Kaladepha ADC village. I/O: ER. Hlachaiga Mog, JE.	21.72	24.72	Foundation work is in progress.	7.54	7.54	21/10/13	31/03/14		1	2	2	
24.	RD STC Division	Construction of Additional Class room at Anna Prasad Para High School under Gardang ADC village. I/O: Er. Amal Kanti Tripura, JE	21.72	24.72	Foundation work is in progress.	7.54	7.54	21/10/13	31/03/14		1	2	2	
25.	RD STC Division	Const. of Market Shed at Srinagar Bazar under Srinagar GP, Satchand R.D. Division. I/O: ER. Monoj DEbbarma, JE.	35.47	35.00	Foundation work is in progress.	16.40	16.40	21/10/13	30/06/14		1	2	5	
26.	RD Santirbazar Division	Construction of addl. Class room at south sonaichari high school (12-13).I/O: Bipul Nath, TA, RD STB DIV.	30.00	30.00	Sanitation work is n progress.	24.00	28.00	23/7/12	Feb,14		1	3	9	
27.	RD Santirbazar Division	Construction of 5 nos addl. Class room at krishnagar high school (12-13). I/O: B.J. Reang, JE, HRM Block.	35.96	30.00	Painting work is in progress.	25.04	28.00	13/03/13	Feb,14		1	3	8	3 nos. of room will be completed out of the fund placed.
28.	RD Santirbazar Division	Construction of cricket gallery in the play ground at Goutamnagar J.B school under siuth Rajnagar (12-13). I/O: Chandan Jamatia, JE, RJN Block.	20.00	20.00	Slab casted.	16.12	20.00	19/12/12	Feb,14		1	2	5	
29.	RD Santirbazar Division	Formation of road from shivpur to bartakka bari via champak nagar under shivpur ADC village(12-13)	20.00	20.00	Earth cutting completed & spun pipe work to be done after Rainy season	15.27	20.00	14/10/12	Feb,14		-	1	1	
30.	RD Santirbazar Division	Const. of 5 no addl. Clases room at ekinpur under ekinpur GP(12-13). I/O: Chandramoy Jamatia, TA, RJN Block.	30.00	30.00	Plastering work is in progress.	25.59	28.50	29/8/12	Feb,14		2	2	4	

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)		Physical Progress/ Financial Progress (Rs. In lacs)		U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed		Details of supervision CE, SE, EE, AE & IO				Remarks
31.	RD Santirbazar Division	Const. of addl. Class room unit furniture at bagha chatal.	30.00	30.00	Plastering, Plinth protection & drain work is in progress.work is in progress.	22.52	28.50	05/09/12	Feb,14		1	2	4	
32.	RD Santirbazar Division	Const. of community cultural centre at paikhola panchayet office(12-13) (I/O.Ashis Das, J.E)	74.43	30.00	All Column reached up to lintel level.& PCC work in floor Completed. Now work stranded due to shortage of fund	29.20	28.50	04/12/12	Feb,14		1	2	4	Balance fund of 34.43 lacs is required.
33.	RD Santirbazar Division	Const. of Community cultural centre at Niharnagar under Rajnagar R.D. Block.(13-14) I/O-Rajesh Sarkar, T.A, RJN, Block	44.65	45.0	Foundation work is in progress.	5.88			Apr'14					Revised estimate to be prepared for 500 capacity.
34.	RD Santirbazar Division	Extension of Gallery at Goutamnagar JB school Playground under Rajnagar R.D. Block(13-14)I/O- Chandan Jamatia, J.E,RJN,Block	26.49	26.9	Brick work is in progress.	5.93			Feb'14					
35.	RD Santirbazar Division	Construction of additional class room at IC Nagar High school under BC Nagar R.D. Block.(13-14)I/O- Bipul Nath, T.A BC Nagar Block	25.0	25.0	Foundation work is in progress.	8.03			Apr'14					
36.	RD Santirbazar Division	Construction of School building at North Belonia HS School. (13-14)I/O- Anil Das,TA, BC Nagar Block	21.32	25.00	Foundation work is in progress.	4.89			Apr'14					
37.	RD Santirbazar Division	Const. of additional class room at Durga Charan English Medium School under Hrishyamukh R.D. Block. I/O- Rajesh Debnath,JE (13-14)	33.60	30.00	Plinth level.	9.24		02-12-13	Apr'14		0	1	2	
38.	RD Santirbazar Division	Const. of additional class room at Iswar Chandra Vidya Sagar High School under Gabur Chara ADC Village Hrishyamukh R.D. Block . I/O- Bhagyajoy Reang, JE (13-14)	34.83	35	Foundation PCC work is in progress.	11.60		15-12-13	May'14		0	1	2	
39.	RD Santirbazar Division	Constr. Of Double Storied Market stall at Haripur Market under Hrishyamukh R.D. Block. I/O-Rajesh Debnath, J/E (13-14)	32.25	30	Not started.				Apr'14					Estimate is required to be recasted.
40.	RD Santirbazar Division	Const. Of Boys Hostel at Barpathari H/S School under B.C. Nagar R.D. Block. I/O- Ashis Das, JE (13-14)	27.45	30	Foundation work is in progress.	8.27		22-12-13	May'14					

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)		Physical Progress/ Financial Progress (Rs. In lacs)		U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed		Details of supervision CE, SE, EE, AE & IO				Remarks
<u>NAME OF SCHEME/ DEPARTMENT: BEUP (1)</u>														
41.	RD Udaipur Division	Const of steel bridge at Sonamura Nowghat under Udaipur Nagar Panchayet Word No.-7 near the house of Sukumar Shil.	Rs. 12,40,485/-	Rs. 5,50,000/-	100mm dia GI pipe boring complete.	Rs. 4,04,439/-	— 4,04,439	Jan'13	Feb,14					<i>Work stranded due to shortage of fund.</i>
<u>NAME OF SCHEME/ DEPARTMENT: DIRECTOR HIGHER EDUCATION (2)</u>														
42.	RD Udaipur Division	A)Construction of an Indoor Sports Training Facilities Centre at Nataji Subash Mahavidyalaya, Udaipur , Gomati District, Tripura during the year 2012-13. B)Play ground	29,34,979 /-	15,00,000 /- 1,50,000/-	A)Roof casting of one side completed. B)Estimate under preparation.	8,41,856/-		April'13	Feb'14		1	-	-	Fund crisis.
43.	RD Udaipur Division	Construction of boundary wall at west & south side of Netaji Subhsh Mahavidyalaya, Udaipur . Er. Mani Sankar Bhowmik, T.A.	29,01,124 /-	29,01,124 /-	90% completed.	28,89,755/-	25,00,00/-	Sept'10	Feb,14					
<u>NAME OF SCHEME/ DEPARTMENT: DM'S INTEREST Fund = (2)</u>														
44.	RD Udaipur Division	Construction of open stage at Natin Tilla under Purba Garjee Charra ADC Village under Matabari RD Block, Udaipur, Gomati District, during the year 2013-14. (I/O- Papan Das,TA)	10,04,601 /-	10,04,601 /-	Green room roof casting completed. Front column raises.	2.50 lacs.		01/08/13	Feb'14		-	-	-	
45.	RD Udaipur Division	Construction of Community shed adjacent to Sree Sree Sambhu Kalpataru Ashram, Chataria, Gakulpur , under Matabari RD Block, Udaipur, Gomati District, during the year 2013-14. I/O: Er. Champakali Das, JE, O/o The SE/RDC-II, Udp.	Rs. 5,09,021/-	Rs. 5,09,021/-	Painting & flooring remains.	3.50 lacs		July'13	Feb'14	-	-	2	4	
<u>NAME OF SCHEME/ DEPARTMENT: DEPARTMENT OF RURAL DVELOPMENT (19)</u>														

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)		Physical Progress/ Financial Progress (Rs. In lacs)		U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed		Details of supervision CE, SE, EE, AE & IO				Remarks
46.	RD Amarpur Division	Const. of R.D. Godown at Amarpur (Part-I) I/O: Er Debosmita Bhowmik.	34.95	35.26	Lintel level	11.56	20.00	20-11-13	30-05-14					
47.	RD Amarpur Division	Const. of R.D. Godown at Amarpur (Part-II) I/O: Er Debosmita Bhowmik.	14.33		Site development work is in progress.	4.40		20-11-13	30-05-14					
48.	RD Amarpur Division	Const. of Boundary Wall for R.D. Godown at Amarpur. I/O: Er Debosmita Bhowmik.	21.23		Not started (Work order issued)	5.98								Boundary wall will be taken up after Godown work is completed
49.	RD Santirbazar Division	Construction of Block Building at Rajnagar R.D. Block. Er Satyajit Parial, JE, RJN	184.88	64.65 lacs (10-11) & 101.5 (13-14)	1 st floor roof beam C/S work is in progress.	64.659(10-11) & 11.34 (13-140)	64.65	15-11-13	Apr'14					Fund of Rs. 120.23 is required for completion of work.
50.	RD Santirbazar Division	Const. of Office Building for R.D Santirbazar Division	74.80	83.69	Not started. (Work Order issued)									Site yet not handed over.
		Const. of R.D. Go-Doiwn for Santirbazar Division	63.46		Not started. (Work Order issued)									
		Const. of Materials yard (Double layer brick soling)	16.77		Not started. (Work Order issued)									
		Const. of of Boundary Wall for R.D. Godown at Santirbazar	12.36		Not started. (Work Order issued)									
51.	RD Satchand Division	Const. of Cement go-down at RD Satchand Division (30m x 15m) , I/O:-Sri Bikash ch. Tripura,J,E,RD/STC	31.63	31.63 (CE/RD)	Plinth protection work is in progress.	26.24	25.00	30/03/13	Feb,14		14	23	52	
52.	RD Satchand Division	Const. of Boundary wall around the Cement Go-down (500 mtr.) I/O-Sri Jayanta Sen, T/A,STC	35.26	35.26 (CE/RD)	300.00 mtrs. Completed.	26.35	23.00	31/03/13	Feb'14		5	16	46	
53.	RD Satchand Division	Const. of Public Library at Kalacherra. I/O: Er. Bikash Ch. Tripura, JE, RDD,STC.	37.44	16.72	Slab casting work is in progress.	10.00		15/07/13	Feb'14					
54.	RD Satchand Division	Const. of Library cum recreation hall at Satchand under Kaladepha GP. I/O: Er. Sushanta Laskar, JE, STC RD Block	23.03	13.60	Ground floor work progress up to top level	8.82		10/09/13	Mar'14					
55.	RD Satchand Division	Const. of Community Shed at Manu bazar. I/O: Sri Abhi Paul, TA, RDD, STC	7.23	7.23	Finishing work is in progress.	5.15		02/06/13	Feb,14					

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)		Physical Progress/ Financial Progress (Rs. In lacs)		U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed		Details of supervision CE, SE, EE, AE & IO				Remarks
56.	RD Satchand Division	Const. of Community Shed at Manu School Chaumohani. I/O: Sri Abhi Paul, TA, RDD, STC	14.66	14.66	Finishing work is in progress.	10.58		12/06/13	Feb,14					
57.	RD Satchand Division	Const. of 18 unit Market Stall at Satchand bazaar. I/O: Er. Sushanta Laskar, JE, STC RD Block	35.99	35.99	Up to top level.	21.65		05/08/13	Mar'14					
58.	RD Satchand Division	Const. of Junior Ebenzer Schoolat Taiphuma. I/O: Nirmal Tripura, Ta, Poangbari RD Block.	27.39	27.39	Column raises up to plinth level.	7.58		24/09/13	Mar'14					
59.	RD Satchand Division	Construction of Gallery at Manu H/S School. I/O: Abhi Paul, TA.	54.75	52.24	Earth work is in progress.	15.45			Feb'14					
60.	RD Satchand Division	Const. of Boundary wall around CFC Sinduk Pathar. I/O: Er. Amiya Tripura, JE, STC.	5.85	5.85	W/O issued.									
61.	RD Satchand Division	Const. of Boundary wall around Fulchari High School. I/O: Amiya Tripura, JE, STC.	19.35	19.35	W/O issued.									
62.	RD Satchand Division	Const. of Steel Hardrwn Boundary Wall around Dhanu Choudhury. I/O: Amiya Tripura, JE,STC.	5.90	5.90	Brick work in foundation level is in progress.				Feb'14					
63.	RD Satchand Division	Const. of rest house at Kalirbazar. I/O: Er. Amiya Tripura, JE,STC.	6.61	6.61	W/O issued.									
64.	RD Satchand Division	Const. of Community Hall near Shanti Kali Ashram at Tuikamba ADC village. I/O: Amiya Tripura, JE,STC.	8.32	8.32	Foundation work is in progress.				Mar'14					
<u>NAME OF SCHEME/ DEPARTMENT: FOREST (2)</u>														
65.	RD Amarpur Division	Const. of Type-IV Quarter for ADFO at Jatanbari. I/O: Er. Subhasish Dhar,TA.	23.12	21.04	Foundation work is in progress.			31-12-13	30-06-14					
66.	RD Satchand Division	Construction of Watch Tower at Mama Bhagina Tilla under Satchand R.D. Block. I/O: Manoj Debbarma, JE.	70.00	70.00 (DFO-BKF)	Work started but now stopped.			09-09-13			5	8	15	
<u>NAME OF SCHEME/ DEPARTMENT: HEALTH & NRHM = (8)</u>														

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)		Physical Progress/ Financial Progress (Rs. In lacs)		U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed		Details of supervision CE, SE, EE, AE & IO				Remarks
67.	RD Udaipur Division	Construction of Health Sub Centre at Uttar Chandrapur near Beltali Bazar under Matabari RD Block, Udaipur, Gomati District, during the year 2012-2013	Rs.13,39,30 2/-	Rs.11.47 lacs	Finishing work is in progress.			Aug'13	Feb,14		-	-	1	
68.	RD Udaipur Division	Construction of Health Sub Centre at Garjee ADC Village near (AWC) under Matabari RD Block, Udaipur, Gomati District, during the year 2012-2013.	Rs.13,39,30 2/-	Rs.11.47 lacs	Plastering work is in progress.			Dec'12	Feb'14		-	1	5	
69.	RD Udaipur Division	Construction of Health Sub Centre at East Mirza under Kakraban RD Block, Udaipur, Gomati District, during the year 2012-2013	Rs.13,39,30 2/-	Rs.11.47 lacs	Painting work is in progress.			Feb'13	Feb,14		-	-	3	
70.	RD Udaipur Division	Construction of Health Sub Centre at Gamaria Noabari under Matabari RD Block, Udaipur, Gomati District, during the year 2012-2013	Rs.13,39,30 2/-	Rs.11.47 lacs	Plastering work is in progress.			Aug'13	Feb'14		-	-	1	
71.	RD Amarpur Division	Const of Health Sub-Centre at Ompicherra Ompi.	13.39 + 1.17		Column raises above plinth level.	5.532		Dec'13	31-03-14					
72.	RD STC Division	Up gradation of Manubankul PHC to CHC under Rupaichari RD Block. Er. Rajesh Sarkar. TA, RPC.	359.83	320.98/- (DM-S)	Ground floor completed & first floor up to finishing work.	289.00	289.00	31/05/10	Feb,14					
73.	RD Santirbazar Division	Construction of health sub centre at Madhya Pillak, Nagendra Sarkar Para AWC under Bokafa Block.	12.85	12.76125	Sanitation work is in progress.	7.82089	7.82089	30-3-12	Feb,14		1	2	3	
74.	RD Santirbazar Division	Const. of quarter at Barpathari PHC . I/O. Er. Nilmohan Das.	21.5	21.94 Lac	Work stranded.	21.94	20.98	9-5-11						Fund required. 4.40 lacs as per site condition.
NAME OF SCHEME/ DEPARTMENT: INDUSTRY & COMMERCE (1)														
75.	RD Santirbazar Division	Const. of COE Workshop at Belonia ITI, South Tripura.	101.18	50.00	PCC work is in progress.	18.70								

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)		Physical Progress/ Financial Progress (Rs. In lacs)	U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed		Details of supervision CE, SE, EE, AE & IO				Remarks	
NAME OF SCHEME/ DEPARTMENT: MG-NREGA= (26)														
76.	RD Udaipur Division	Construction of Steel Foot Bridge Over River Gumati at Fotamati G/P under Matabari R.D.Block.	Rs. 1,04,71,661 /-	Rs.1,00,45,000/-	Almost completed.	Rs.73,79,102 /-	Rs.50,00,000 /-	10/11/11	Feb,14		-	-	-	
77.	RD Udaipur Division	Construction of Steel Foot Bridge Over River Gumati at Palatana G/P under Kakraban R.D.Block.	Rs. 1,00,45,000 /-	67.00	RCC work completed.	Rs.64,51,885 /-	Rs. 46,00,000/-	Jan'13	31 – 03 -14		1	1	4	
78.	RD Udaipur Division	50.0 mtr RCC foot bridge over Tarpadhun charra. Tulamura GP Kakraban Block. I/O. Er. Debabrata Dutta, TA.	Rs. 47,38,000 /-	42.11	Deck slab casting completed.	Rs. 29,49,195/-	Rs. 16,00,000/-	Jan'12	Feb'14		-	-	2	
79.	RD Udaipur Division	Construction of pucca irrigation channel from Dhani Kr. Murasing land to Ashish Murasing land (sluice gate) under Dakshin Rani ADC Villge, Udaipur, Gomati District, Tripura during the year 2012-2013.	21,34,095/-	21,34,095/-	550 mtr completed out of 740 mtr.	10,13,768/-	6.02	1038Dt.29-12-12			-	-	-	Sand problem.
80.	RD Udaipur Division	Construction of pucca irrigation channel from Bashmura to Rajghat under Hurijala GP , Udaipur, Gomati District, Tripura during the year 2012-2013.	22,95,496/-	22,95,496/-	60% work completed.	22,93,477/-		29-12-12			-	1	-	Sand problem.
81.	RD Udaipur Division	Construction of pucca structure for protection of soil erosion near PRTI building at East Gakulpur Panchayet, Udaipur , Gomati District, Tripura during the year 2012-13. I/O- Tapas Barua, JE, RDUD.	43,01,100/-	43,01,100/-	140 mtrs. Long RCC work completed. Grill fitting is in progress.	18,00,000/-	14.0	March'13	Feb,14		2	2	8	
82.	RD Udaipur Division	Construction of 19.09mtr. Span RCC Culvert at Mayapuri at Purba Mogpuskurani ADC Village of Matabari RD Block, Udaipur, Gomati District, Tripura during the year 2012-2013.	36,22,400/-	20,00,000/-	Approach road formation remains	19,79,520/-	18.04	April'13	Feb'14		1	1	2	
83.	RD Udaipur Division	Construction of Soil erosion RCC protection wall at North Bank of Chandra Sagar at Matabari RD Block, Udaipur, Gomati District, Tripura during the year 2012-2013 (242Mtr.).	39,18,000/-	15,00,000/-	Foundation work is in progress.	15,00,000/-	14.53	April'13	31-03-14		-	-	2	
84.	RD Udaipur Division	Construction of Internal Road (path way) at gakulpur nature Park under MG-NREGA at Purba Gakulpur GP under Matabari RD Block , Udaipur, Gomati District, Tripura. I/O: Er. Mani Sankar Bhowmik.	14,88,500/-	14,88,500/-	W/O issued.									

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)		Physical Progress/ Financial Progress (Rs. In lacs)		U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed		Details of supervision CE, SE, EE, AE & IO				Remarks
85.	RD Amarpur Division	Const of Steel foot bridge at Kamaria Khola, Debbari under Amarpur RD Block- 2011-12 I/O Paritosh Das, TA	62.01908	48.77	Steel work completed. Rest of the work is in progress.	53.68	48.77	Feb,12	31-03-14		2	2	2	Work was stopped due to non-receive of Angle.
86.	RD Amarpur Division	Const. of Double cell Box Culvert at Bhomracherra, Amarpur. I/O: Er. Peter Uchoi, JE.	29.497	15.00	Preparation for slab casting is in progress.	14.69	12.20	22-04-13	Feb'14		1	2	3	
87.	RD Amarpur Division	Steel foot bridge at Debbari, Jamatia Para, Amarpur	81.73	74.56	Tower work completed & rest work in progress.	68.28	67.43	05-07-12	31-03-14		2	2	4	Work stranded due to shortage of fund & also non-receive of Angle.
88.	RD Amarpur Division	Const of Steel Foot Bridge at Poang Mog Para, Karbook. I/O: Jiban Roy, TA.	74.99852	55.00	Tower work completed. Steel work remains	31.39	31.39	March'13	Feb,14		3	6	10	Work stranded due to shortage of fund.
89.	RD STC Division	Const. of BNRGSK under Rupaichari RD Block. I/O: Sri Samuel Debbarma, JE	48.00	25.00 (BDO-RPC)	Finishing work is in progress.	25.00	25.00	03/02/13			6	23	38	Work stopped due to fund constrain.
90.	RD STC Division	Const. of Diversion scheme at Amtali, Chalitabankul ADC village. I/O: Md. Sohel Alam, JE, RD STC Div.	67.45	45.00 (BDO-RPC)	80% work completed.	38.00	35.00	03-02-13			6	23	38	Work stopped due to shortage of fund.
91.	RD Santirbazar Division	Formation of road including brick soling from Dawandi (Devipur) to Anurampara (Lowgangsom) under Devipur ADC villageI	47.554	47.554	Brick soling 2.50km completed. Balance work is going on.	43.25690	MIS done	3-8-11			1	3	3	
92.	RD Santirbazar Division	Formation of road including brick soling from Dawandi(Devipur) to chalagang (Karbook border) under Devipur ADC village.I/O:	40.967	40.967	Brick soling 1km completed	31.97782	MIS done	3-8-11			1	3	3	
93.	RD Santirbazar Division	Const. of Bharat nirman Rajib ghandhi seva Kendra at BKF Block HQ	47.21298	39.34400	Slab castyed & 1 st floor column reached up to Intel level.	31.15500	MIS done	1/07/13	2/06/14		2	3	10	Balance fund for Rs. 7.87 is required.

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)		Physical Progress/ Financial Progress (Rs. In lacs)		U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed		Details of supervision CE, SE, EE, AE & IO				Remarks
94.	RD Santirbazar Division	Const. of diversion channel & tank at Murasing Para under Patichari. I/O: Manik Debbarma, TA, JLB Block	6.45	6.45	Earth work & foundation trench cutting is in progress.	6.45	MIS done	17/01/12	April'14					
95.	RD Santirbazar Division	Construction of 2 nos. RCC bridge at indo bangle muitri park at chottakhola under Rajnagar Block. GP. I/O- Samuel Debbarma J.E Raj,Block(9436552075)	50.0	50.0	<i>Anchor Block Casted.</i>	33.46750	MIS done	12-11-12	Feb,14		2	3	8	
96.	RD Santirbazar Division	Construction of brick soling road including formation from bhaskarpara to Kalachara NBCC road(Mahadeb Ashram) under Muhininagar ADC village(L=3.85 km)I/O- Rajesh Debnath,JE,HRM Block(9774316774)	67.88968	67.88968	Balance work Stared & will be Complete Soon	58.20518	MIS done	30-8-11	Feb,14		1	1	1	
97.	RD Santirbazar Division	Construction of BNRGSK at Hrishyamukh block.	55.10736	47.0	Painting & sanitation work is in progress.	46.42344	MIS done	17-8-12	Feb,14		2	2	6	Fund exhausted. (Balance fund of Rs. 8.11 lacs is required for completion of work)
98.	RD Santirbazar Division	Const. of RCC retaining wall for approach of steel foot bridge at sonauchari GP(L=58 m)(12-13)	14.56	14.56	RCC pile work completed.			10-1-13	Feb'14					
99.	RD Santirbazar Division	Const. of Earthen dam and pucca channel at Murasing para including I/O- Manik Debbarma TA, BKF R.D Block(9402156025)	39.89125	39.89125	<i>Earthen dam work completed.</i>	22.58033	MIS done	18-1-12	Jan'14					
100.	RD Santirbazar Division	Const of Katcha channel at Murashing para(1900 mtr) (I/O- Manik Debbarma,TA Bokafa Block)	12.55150	12.55150	<i>Earth work in progress.</i>	12.55150	MIS done	29-8-12	Feb'14					
101.	RD Santirbazar Division	Const. of Steel Foot Bridge at kanchannagar over Lowgangcherra. I/O: Krishna Das, TA, BKF.	50.00	50.00	Piles cap preparation work is in progress.	17.34		05.07.13	March '14					

NAME OF SCHEME/ DEPARTMENT: MPLAD = (9)

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)		Physical Progress/ Financial Progress (Rs. In lacs)		U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed		Details of supervision CE, SE, EE, AE & IO				Remarks
102.	RD Santirbazar Division	Const. of community hall at college square , Belonia. I/O: Er. Debasish Sarkar, JE, RD STB Div.	23.4	23.40000	Roofing work to be done.	16.18761	15.18761	07-11-12	Feb'14		3	4	8	
103.	RD Santirbazar Division	Const. of Motor stand at Rajnagar Under Rajnagar GP.(retaining wall)I/O: Satyajit Pariyal, JE, RJN Block.	15.15	15.00	Earth filling work completed. Retaining wall work to be done after acquisition of land	4.97	6.57260	10-01-13	Feb'14		2	2	3	Retaining wall required but site dispute for retaining wall.
104.	RD Santirbazar Division	Const. of Market stall at SBC nagar under Rajnagar Block. I/O: Anshuman Mazumdar, TA, RJN Block	10.00	10.00	Flooring work is in progress.	7.33	7.33	1/4/13	Feb'14		1	3	4	
105.	RD Santirbazar Division	Const. of school building at I.C Nagar high school under Rajnagar Block	25.61	25.00	Roof casted.	14.03	14.03	May 13	Mar'14		1	1	4	
106.	RD Santirbazar Division	Const of 06 unit Market stall for Un-Employed youth at Nalua bazaar,Belonia (Jayanta Majumder,JE of Hrishyamukh)	15.00	15.00	Four room plastering completed & one room roof casted.	11.99	11.99	Aug'13	Feb'14		1	4	5	
107.	RD Santirbazar Division	Const of Class room at Gabtali high school (I/O Sri Chandramay Jamatia,TA Rajnagar RD Block)	16.00	16.00	Ground floor roof C/S work is in progress.	9.83	9.83	Aug'13	March'14		1	-	2	Estimte will be revised as per total availability of fund under MPLAD & NLCPR.

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)		Physical Progress/ Financial Progress (Rs. In lacs)		U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed		Details of supervision CE, SE, EE, AE & IO				Remarks
108.	RD Santirbazar Division	Const of Class room at Puran Rajbari high school (Samuel Debbarma,,JE of Rajnagr RD Block)	16.00	16.00	GCI sheet roofing completed.	9.31	9.31	25/05/13	Feb'14		1	2	4	
109.	RD Santirbazar Division	Const. of Manaipathar H.S. school under Rajnagar Block Area.	15.00	15.00	All RCC column reached up to lintel level.	2.95	1.19	15-12-13	Apr'14		1	1	2	
110.	RD Santirbazar Division	Const. of Class Room at Ballamukh S.B. School under Bharatchandra Nagar Block Area.	10.00	10.00	Foundation work is in progress.	1.98	1.98	26-12-13	Apr'14		0	1	2	
NAME OF SCHEME/ DEPARTMENT: NLCPR (7)														
111.	RD Amarpur Division	Const. of additional class room at Amarpur Degree College.	15.00	15.00 lacs	Foundation work is in progress.			31-12-13	30-06-14					
112.	RD Amarpur Division	Const. of additional School building at Bampur, Amarpur		10.31 lacs	Not started.									Estimate to be prepared.
113.	RD STC Division	Const. of additional class room at East Manughat High School under RD Satchand Division. I/O: Er. Prasanta Debnath, TA.	9.58	9.58	Foundation work is in progress.	2.23	2.23	16-11-2013	Mar'14		0	1	2	

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)		Physical Progress/ Financial Progress (Rs. In lacs)		U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed		Details of supervision CE, SE, EE, AE & IO				Remarks
114.	RD STC Division	Const. of additional class room at Manu Tahsil High School under RD Satchand Division. I/O: Er. Prasanta Debnath, TA.	7.80	7.80	Foundation work is in progress.	3.50	2.23	16-11-2013	Mar'14		0	1	2	
115.	RD STC Division	Const. of additional class room at Baishnavpur High School under RD Satchand Division. I/O: Er. Chintu Debnath, TA.	9.58	9.58	Earth work is in progress.	2.23	2.23	16/11/13	Mar'14		0	1	2	
116.	RD Santirbazar Division	Const. of Class Room at Gabtali High school under Rajnagar R.D. Block , I/O- Chandramoy Jamatia, JE (13-14)	10.29	10.29	Foundation work is in progress.	3.05	Nil							<i>Revised estimate to be prepared considering stair case.</i>
117.	RD Santirbazar Division	Const. of Class Room at P.Rbari H/S school under Rajnagar R.D. Block , I/O- Shamual Debbarma, JE (13-14)	10.88	10.88	Dismantaling work is in progress	1.32	Nil							
NAME OF SCHEME/ DEPARTMENT: POLICE HOME DEPARTMENT = (9)														
118.	RD STC Division	Const. of women help desk at Manu Bazar.	9.85	9.85	Foundation work is in progress.				March'14					
119.	RD Santirbazar Division	Const. of Police station at P.R bari under Rajnagar Block.	47.87610	40.00	Roof slab casted & 1 st floor 12 nos. RCC column reached up to lintel level out of 32 nos. of column.	25.59	22.70	01/06/13	March'14		3	3	3	
120.	RD Santirbazar Division	Const. of women help desk with toilet and security facilities at Baikhora, I/O- Bhusan Lal Das, T.A, RD, STB, DIV	10.80	10.80	Completed except Electrification.	9.44	3.35309	11/07/13	Feb'14		0	2	1	
121.	RD Santirbazar	Const. of Parade ground with drill shed at South Tripura District.	Fund 20.00 lacs placed		Not started.									

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)		Physical Progress/ Financial Progress (Rs. In lacs)		U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed		Details of supervision CE, SE, EE, AE & IO				Remarks
	Division		with Udaipur Division. Estimate will be prepared after getting clear site.											
122.	RD Santirbazar Division	Const. of NGO's at South Tripura District.	Fund 20.00 lacs placed with Udaipur Division. Estimate will be prepared after getting clear site.		Not started.									
123.	RD Amarpur Division	Const. of residential office building of SDPO at Karbook.	30.00	30.00	Foundation work is in progress.			28-12-13	30-06-14					
124.	RD Amarpur Division	Const. of residential office building of SDPO at Amarpur	30.0	30.0	Site Development work is in progress.			29-12-13	30-06-14					
125.	RD Amarpur Division	Const. of PS Building at Silachari	40.00	40.00	Not started.									Existing tower is required to be replaced.
126.	RD Amarpur Division	Const. of women help desk with toilet and security facilities at Karbook.	10.80	10.80	Foundation work is in progress.			29-12-13	30-06-14					
NAME OF SCHEME/ DEPARTMENT: PANCHAYET (1)														
127.	RD Udaipur Division	a) Const. of PRTI building at East Gakulpur Panchayet, Udaipur , Gomati District, Tripura. b) Const. of Boundary wall infront of PRTI building at East Gakulpur Panchayet, Udaipur , Gomati District, Tripura during the year 2012-13. (Part-I). (I/O- Tapas Barua, Junior Engineer, RDSD-I. c) Making of conference	a) Revised estimate cost Rs. 8,25,75,000 /- b)5,54,270/ -	Rs. 8,34,17,000 /-	a) Complete d. b) Work in progress	Rs. 6,49,63,770/ -	Rs. 6,74,17,000/ - 634,dt-19-11-11 232-dt-19-6-11 464-dt-6-9-11 633,dt29-11-11 6870-73, Dt-11-3-10 1698,dt-3-1-	04-10-10	Feb'14		1	2	8	

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)		Physical Progress/ Financial Progress (Rs. In lacs)		U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed		Details of supervision CE, SE, EE, AE & IO				Remarks
		<p>table in the conference hall of newly constructed PRTI Building at East Gokulpur, Udaipur, Gomati, Tripura.</p> <p>d) Const. of Boundary wall infront of PRTI building at East Gakulpur Panchayet, Udaipur, Gomati District, Tripura during the year 2012-13. (Part - II). (I/O- Tapas Barua, Junior Engineer, RDSD-I.</p>	c)12,59,334 /-		c) Completed		11 231,dt-20-6-11 917,dt-21-2-12 1194,dt-27-3-12 916,dt-21-2-12 126,dt-24-4-12 1185,dt-05/02/13 64,dt18/04/13							
NAME OF SCHEME/ DEPARTMENT: REVENUE (4)														
128.	RD Udaipur Division	Construction of Kakraban Dakbanglow.	Rs. 46,59,126/-	Rs. 10,00,000/-	Part of foundation work completed.	Rs.5,00,000/-		Jan'13			-	-	-	Fund exhausted. Revised estimate cost is Rs. 74.60 lacs. Work will restart after receiving the balance fund. Now a days sand problem.
129.	RD Udaipur Division	Maintenance of 7 (Seven) nos. of Govt. Staff Quarter at Jail Road, Udaipur, Gomati District, Tripura. I/O: Subhasish Mazumder, T.A.	7,15,886/-	17,01,796/-	W/O issued.									Sand problem
130.	RD Udaipur Division	Maintenance of 10 (Ten) nos. of Govt. Staff Quarter at Jail Road, Udaipur, Gomati District, Tripura. I/O: ER. Papan Das, T.A	9,85,910/-		W/O issued.									Sand problem
131.	RD Amarpur Division	Const. of Boundary wall around SDM Quarter at Karbook. I/O: Er. Lorence Jamatia.	9.74	12.73	Foundation work is in progress.			25-12-13	30-06-14					
NAME OF SCHEME/ DEPARTMENT: SCHOOL EDUCATION (1)														
132.	RD STC Division	Const. of additional class rooms at double storied building of MMD College, Sabroom.	146.01	100.00 (DM-S)	1 st floor finishing work is in progress.	122.00	100.00	31/12/12			53	79	125	Fund constrain. Full amount of fund not

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)		Physical Progress/ Financial Progress (Rs. In lacs)		U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed		Details of supervision CE, SE, EE, AE & IO				Remarks
														yet received.
<u>NAME OF SCHEME/ DEPARTMENT: SOCIAL EDUCATION & SOCIAL WELFARE (5)</u>														
133.	RD Udaipur Division	Construction of SNP godowan of Udaipur Nagar Panchayat ICDS project, Udaipur, Gomati District, Tripura during the year 2012-13.	18,52,284/-	18,52,284/-	Not started. (Work order issued.)	6,85,430/-		Aug'13			-	1	2	Site not cleared for starting the construction.
134.	RD Udaipur Division	Construction of SNP Go-down at Killa ICDS project, Udaipur, Gomati District, Tripura during the year 2012-13.	18,52,284/-	18,52,284/-	Foundation work is in progress.	6,85,430/-		Aug'13	30-04-14		-	-	-	Site Dispute.
135.	RD Udaipur Division	Construction of SNP Go-down at Matabari ICDS project, Udaipur, Gomati District, Tripura during the year 2012-13	18,52,284/-	18,52,284/-	GCI Sheet roofing/painting/ wooden door remaining.	7,11,644/-		Aug'13	Feb'14		1	1	1	
136.	RD Amarpur Division	Const. of CDPO Office building at Amarpur	14.64	14.64	GF Completed	13.68	11.00	27-09-12			1	1	1	Balance fund of Rs. 6.43 lacs required for 1 st floor.
137.	RD Amarpur Division	Const. of SNP Godown at Karbook.	18.52284		Foundation work is in progress.			29-12-13	30-06-14					
<u>NAME OF SCHEME/ DEPARTMENT: TTDCL = (11)</u>														
138.	RD Udaipur Division	Construction of 100 seated Tourist lodge at Bandwar, Udaipur.	Rs. 8,77,39,000/-	1.00 crore	Cottage-I: Finishing work is in progress. Cottage-II: Column raises up to lintel level.	Rs. 40,82,463/-	30,00,000/-	20 th July'12	Feb'14		1	1	4	
139.	RD Udaipur Division	Const. of Boundary wall around the nature park at East Gokulpur (500.00 mtrs.)	Rs. 29,94,474/-	Rs. 29,94,474/-	1 st part completed. 2 nd part (180.00 mtrs.) plastering work is in progress.	Rs. 15,84,851/-		July'13	Feb'14					
140.	RD Udaipur	Const. of ten (10) nos. sitting arrangement of nature park under East Gokulpur GP of Mtabari R.D. Block, Udaipur,	Rs. 10,00,000/-	Rs. 10,00,000/-	Painting work remains.	5,30,667/-		Jan'13	Feb'14		2	1	10	

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)		Physical Progress/ Financial Progress (Rs. In lacs)		U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed		Details of supervision CE, SE, EE, AE & IO				Remarks
	Division	Gomati District, Tripura, during the year 2012-13.												
141.	RD Udaipur Division	Construction of Cottage No.2 at Tourist Complex, Udaipur , Gomati District, during the year 2013-2014. Er.Tapas Barua, JE.	48,20,472/-		Foundation work is in progress.			Aug'13	Dec'13					
142.	RD Amarpur Division	Const. of Walking track on the bank of Amarsagar Lake.	9.07908		70%work is completed.	8.74	35.00	31-07-13	Feb'14		8	2	15	
143.	RD Amarpur Division	Const. of Cafeteria building (G+2) including food Kiosk, Tourist information Centre, Toilet Block etc. at Fatik Sagar Lake.	114.65	117.36	Foundation work is in progress.	12.48		20-11-13	30-09-14					
		Const. of Ghat & Land scalping at Fatik Sagar Lake	12.48		Completed.			04-02-12						
144.	RD Amarpur Division	Extension of stair case on the bank of river Gomati at Mandirghat. I/O: Er. Lorence Jamatia, TA, RDAD.	5.24	44.96641	Not started	16.89			28/02/14					Extra part is now stopped due to fund constrain.
		Renovation of stair case on the bank of river Gomati at Mandirghat. I/O: Er. Lorence Jamatia, TA, RDAD.	10.70		Completed.	5.73		23-08-13	28-02-14		2	2	10	
		Const. of approach road with staircase at Mandirghat. I/O: Er. Lorence Jamatia, TA, RDAD.	14.07		80% work completed.	2.50		23-08-13	28-02-14		2	2	10	
		Const. of Stair case near the fishery office at Mandirghat. I/O: Er. Lorence Jamatia, TA, RDAD.	11.62		50% work completed.	1.00		23-08-13	28-02-14		2	2	2	
145.	RD Amarpur Division	Chabimura Tourist Project												
		Const. of Toilet block at Chabimura	20.36	101.006	Work progress above Lintel level.	3.36	25.00	10-11-13	July'14					

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)		Physical Progress/ Financial Progress (Rs. In lacs)		U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed		Details of supervision CE, SE, EE, AE & IO				Remarks
		Const. of Interaction Centre at Chabimura.	44.04		Lintel level.	6.80		10-11-13	Apr'14					
		Const. of water Jetty at Chabimura.	34.46		Foundation work is in progress.	11.56								
		Const. of Single Room Twin Type Cottage at Chabimura.	16.65		Top level.	3.11		10-11-13	Apr'14					
146.	RD Santirbazar Division	Const. of extension of stage at Hojagiri Dance academy school under Madhya kathalia village	3.00975	3.00975	Brick wall reach up to plinth level	1.48766	1.48766	10/6/13	Feb'14		1	2	2	
		Earth filling at hojagiri academy school under madhyakathalia village, I/O- Manik Debbarma,T.A,BKF,RD,Block	3.62399	3.62399	Earth filling will be done after gallery work.	1.36090	1.36090							
147.	RD Santirbazar Division	Const. of food kiosks at dasami reang para	8.86697	8.86697	Brick work reach up to plinth level.	5.36489	5.36489	2/7/13	Mar'14		-	1	2	
		Const. of gallery at dasami reang para , I/O- Manik Debbarma,T.A,BKF,RD,Block	4.55122	4.55122	Foundation work is in progress.	1.68056	1.68056							
		Const. of public convenience at dasami reang para , I/O- Manik Debbarma,T.A,BKF,RD,Block	14.22858	14.22858	Plastering work is in progress.	5.77368	5.77368	5/5/13	Feb'14		4	4	4	
		Const. of gallery (RCC Pillar) at Dasami Reang para I/O- Manik Debbarma,T.A,BKF,RD,Block	9.64458	9.64.458	Reached up to Plinth Level	4.36555	4.36555	2/7/12	Mar'14		-	1	1	
148.	RD Santirbazar Division	Const. of Cultural & Craft Centre at Rajnagar I/O- Chandan Jamatia,JE Rajnagar 9436512572	80.00	80.00	Entry lobby Roof slab casted.	49.42	47.10	10/5/13	May'14		1	2	4	
		Const of Eco-Lodge at Rajnagar Forest Office at Rajnagar	63.65912	61.76	Roof casted.	36.80	10.94780	15/5/13	April'14		1	2	4	
NAME OF SCHEME/ DEPARTMENT: TRIBAL WELFARE (2)														

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)		Physical Progress/ Financial Progress (Rs. In lacs)		U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed		Details of supervision CE, SE, EE, AE & IO				Remarks
149.	RD Santirbazar Division	Const. of Tribal rest house at Santirbazar under Bokafa Block Arupam Saha TA, Bokafa	90.71066	85.00 lacs	Ground floor in side finishing work completed & 1 st floor inside plastering work is in progress. 2 nd floor roof casted.	51.21	44.35	4-9-12	Feb'14		3	7	6	
150.	RD Santirbazar Division	Const. of Girls hostel at Iswarchandra Vidyasagar College at Belonia.	40.95	36.00	Completed. Except Electrification	30.94345	25.94345	21-4-12	Feb'14		1	2	3	