

## Status Report of different On-going construction works under R.D. 2<sup>nd</sup> Circle, Udaipur, Gomati District, as on March, 2014

**NAME OF SCHEME/ DEPARTMENT: ACA (2) / SCA ( 3) / SPA (10), Total = 15**

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)		Physical Progress/ Financial Progress (Rs. In lacs)		U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed		Details of supervision CE, SE, EE, AE & IO				Remarks
										SE	EE	AE	IO	
1.	RD Udaipur Division (SCA)	A) Development of <b>Market shed / Motor stand</b> at <b>Bagma</b> under South Tripura. Er. Tapas Barua, Junior Engineer, RDSD - I, Udaipur.  B) Toilet Block C) Side railing	2.7 Crore	2.7 Crore	A) Out of 120 Nos. Market stalls 78 nos. completed. B) Roof casting completed. C) Completed.	1,95,37,324.00	2,70,00,000/- 1583, dt 18/02/09 841, dt. 22/05/09 842, dt. 22/05/09	B) 20-04-13	Apr'14	1	1	1	3	A) Balance 42 nos. will not be constructed as per decision of DM (G) Rs. 0.7462676 crore will require for motor stand & land for extension of market. Toilet block / site railing.
2.	RD Udaipur Division (SPA)	Const. of <b>Health Sub-Center at Koroiyamura GP</b> under Matabari R.D. Block Udaipur, Gomati District, Tripura during the year 2012-13.	Rs. 13,65,480/-		Completed.			July'13	March'14					
3.	RD Udaipur Division (SPA)	Const. of <b>Health Sub-Center at Rajnagar GP</b> under Matabari R.D. Block Udaipur, Gomati District, Tripura during the year 2012-13.	Rs. 13,65,480/-	Rs. 13,65,480/-	Roof slab C/S work is in progress.			Aug'13	Apr'14		-	-	-	Delayed due to site problem.
4.	RD Udaipur Division (SPA)	Const. of <b>Health Sub-Center at Fulkumari GP</b> under Matabari R.D. Block Udaipur, Gomati District, Tripura during the year 2012-13.	Rs. 13,65,480/-	Rs. 13,65,480/-	Completed.			Aug'13	March'14		-	-	-	Sand problem.
5.	RD Udaipur Division (SPA)	Const. of <b>Health Sub-Center at Dakshin Rani GP</b> under Matabari R.D. Block Udaipur, Gomati District, Tripura during the year 2012-13.	Rs. 13,65,480/-	Rs. 13,65,480/-	Completed.			24-04-13	March'14		-	-	-	

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)		Physical Progress/ Financial Progress (Rs. In lacs)		U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed		Details of supervision CE, SE, EE, AE & IO				Remarks
6.	RD Udaipur Division (SCA)	Construction of <b>Up-gradation of Darul Ullom Junior Madrassa, Rajdharnagar, Udaipur</b> , Gomati District, Tripura during the year 2012-2013.	15,00,000/-	15,00,000/-	Completed.	Rs. 6,72,115/-		30-03-13			-	1	3	<i>Sand problem.</i>
7.	RD Udaipur Division (SCA)	Construction of <b>community hall of Kunjvn Dharma Jyoti Budhya Vihar, Fulkumari, Udaipur</b> , Gomati District, during the year 2012-13.	15,00,000/-	15,00,000/-	2 <sup>nd</sup> floor casting just completed.	4,76,792/-	7,00,000/-	Feb'13	Apr'14		1	1	3	
8.	RD Udaipur Division (SCA)	Const. of <b>600 seated Community hall at Killa Bazar</b> under Killa RD Block.		3500000/-	Not started.									<i>Site not finalized.</i>
9.	RD Udaipur Division (SPA)	Up-gradation of <b>KBN PHC from 10 to 50 beded hospital.</b>		54,00,000/-	W/O to be issued									
10.	RD STC Division (SPA)	Const. of <b>20 (twenty) units market stall at Harinabazar. I/O: Md. Sohel Alam, JE, RDD/STC</b>	52.23	52.25	Finishing work is in progress.	39.45	39.45	31-03-13	Apr'14		4	17	51	
		Const of <b>open stage in front of market stall at Harinabazar. I/O: Md. Sohel Alam, JE, RDD/STC</b>	16.50		Completed.	12.00	12.00	31/03/13	March'14		1	3	9	
11.	RD STC Division (SPA)	Const. of <b>6 unit Market Stall at Harina Bazar</b> under RD Satchand Division, I/O Md. Sohel Alam, JE	16.09		Foundation work is in progress.	4.00	4.00	1/1/14	April'14					
12.	RD STC Division (SPA)	Const. of <b>new Block Building at Poang bari RD Block</b> under EE/RD/Satchand Division, I/O: Er. Manoj Debbarma, JE, Poangbari RD Block.	127.73	45.00	Earth work is in progress.	32.00	25.00	02/02/14	May'14					

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)		Physical Progress/ Financial Progress (Rs. In lacs)		U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed		Details of supervision CE, SE, EE, AE & IO				Remarks
13.	RD STC Division (SCA)	<u>Sabroom Super market</u>	3.300 Crore	1.600 Crore.	Foundation work is in progress.				31/08/15					
14.	RD Santirbazar Division (SPA)	Const of <b>School Building G(+2) at Murasing Para</b> under Pativchari.	131.49	99.05	Roof slab in 2 <sup>nd</sup> floor casted.	99.05	99.05	27-01-12	Apr'14		2	2	3	<b>Fund required 32.44 lacs for further continuation of work</b>
15.	RD Santirbazar Division (SPA)	Const. of <b>Infrastructure Development at Jolaibari Market.</b>	369.01454	305.10	Roof slab in 2 <sup>nd</sup> floor casted & steel work is in progress.	152.0	152.00	11-12-12	July'14		3	6	7	
		Const. of <b>temporally store and side development</b> of Jolaibari market												
		Const. of <b>retaining wall on the northern side</b> of Jolaibari market.												
<b><u>NAME OF SCHEME/ DEPARTMENT: ARDD (2)</u></b>														
16.	RD Amarpur Division	Construction of <b>Veterinary Sub-Centre at mailak</b>	9.50	9.50	Earth work is in progress.	4.00		17/02/14	Aug'14		1	1	3	
17.	RD STC Division	Maintenance of <b>ARDD Office at Sabroom under RD Satchand Division.</b> I/O: Er. Tamanna Dev, TA	5.35	5.00	90% work has been completed.	0.50	0.50	11/1/14	April'14		0	3	5	
<b><u>NAME OF SCHEME/ DEPARTMENT: BADP (31)</u></b>														
18.	RD Amarpur Division	Const of <b>Community Hall with rest house at Karbook.</b> I/O Er. Gobinda Majumder, TA.	□ 72.29	□ 40.00	Plastering work completed.	36.32	40.00	22-04-13	30-06-14	-	4	4	15	
19.	RD Amarpur Division	Const of <b>Community Hall with rest house at Silachari.</b> I/O Er. Suman Bhaumik, JE, SLC.	□ 72.29	□ 40.00	Plastering is in progress.	38.67	40.00	22-04-13	30-06-14	-	4	4	17	

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)		Physical Progress/ Financial Progress (Rs. In lacs)		U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed		Details of supervision CE, SE, EE, AE & IO				Remarks
20.	RD STC Division	Const. of Gallery at Amlighat H/S School (Part-II). I/O: Er. Monoj DEbbarma, JE, Poang Bari R.D. Block.	14.61	14.61	60.00 mtr. Completed.	9.75	9.75	20/09/13	Apr'14		5	12	15	
21.	RD STC Division	Construction of <b>Additional Class room</b> at Gopal Roaja para SB School under Twikumba ADC Village. I/O; Bikash Tripura, JE.	21.72	24.72 (DM-S)	Roof casting preparation is in progress.	14.50	11.50	21/10/13	May'14		1	5	8	<i>Probable date of roof casting is 18/04/14.</i>
22.	RD STC Division	Construction of <b>Additional Class room</b> at Ananta Roaja para SB School under Twikumba ADC Village. I/O; Bikash Tripura, JE.	21.72	24.72 (DM-S)	Roof level.	13.20	9.42	21/10/13	May'14		1	6	12	
23.	RD STC Division	Construction of <b>Additional Class room</b> at Nandiram Para JB School under Fulchhari ADC Village. I/O: Susanta Laskar, JE.	21.72	24.72 (DM-S)	Finishing work is in progress.	13.82	7.54	21/10/13	Apr'14		1	5	9	
24.	RD STC Division	Construction of <b>Additional Class room</b> at Chalita Bankul Colony High School under Uttar Manubankul. I/O: Shymal Debbarma, JE.	33.93	30.37 (DM-S)	Roof casted.	20.00	20.00	21/10/13	Apr'14		1	8	11	<i>Roof slab casting done on 15-03-14.</i>
25.	RD STC Division	Construction of <b>Additional Class room</b> at Devendra Para JB School under Purba Takka ADC Village. I/O: Manoj Debbarma, JE.	23.23	24.72 (DM-S)	Roof casting preparation is in progress.	9.60	7.54	21/10/13	Apr'14		1	4	7	<i>Probable date of roof casting is 30/04/14.</i>
26.	RD STC Division	Construction of <b>Additional Class room</b> at Bagmara High School under Bagmara ADC Village. I/O: Shymal Debbarma, JE.	33.93	30.37 (DM-S)	C/S work in progress for roof level.	18.50	17.60	21/10/13	May'14		1	7	12	
27.	RD STC Division	Const. of <b>gallery at Manu Bankul Higher Secondary School (2<sup>nd</sup> phase)</b> under Bankul Mahamoni ADC village. I/O: Er. Suman Kalyan Bhowmik, JE.	25.26	30.00	Work completed except MS grill work.	23.46	19.60	21/10/13	Apr'14		1	5	9	
28.	RD STC Division	Construction of <b>Additional Class room</b> at Kaladepha Nalsingh Sardar Para High School under Kaladepha ADC village. I/O: ER. Hlachaiga Mog, JE.	21.72	24.72	Electrification work is in progress.	18.45	15.60	21/10/13	May'14		1	4	7	
29.	RD STC Division	Construction of <b>Additional Class room</b> at Anna Prasad Para High School under Gardang ADC village. I/O: Er. Amal Kanti Tripura, JE	21.72	24.72	Al column raised up to plinth level	10.60	7.54	21/10/13	June'14		1	3	9	
30.	RD STC	Const. of <b>Market Shed at Srinagar Bazar</b> under Srinagar GP, Satchand R.D. Division. I/O: ER. Monoj Debbarma, JE.	35.47	35.00	Al column raised up to top level.	21.56	16.40	21/10/13	June'14		1	3	7	

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)		Physical Progress/ Financial Progress (Rs. In lacs)		U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed		Details of supervision CE, SE, EE, AE & IO				Remarks
	<b>Division</b>													
31.	<b>RD STC Division</b>	Const. of <b>community Hall Rajnagar GP</b> , Satchand RD Division, I/O Er. Manoj Debbarma, JE,	35.47	35.00	Lintel level	<b>15.68</b>	<b>15.68</b>	21/10/13	July'14		<b>1</b>	<b>2</b>	<b>7</b>	
32.	<b>RD STC Division</b>	Construction of <b>community hall at Chalitachari</b>	35.47	35.00	All column rise up to Plinth level.	<b>11.56</b>	<b>11.56</b>	05/01/14	June'14		<b>1</b>	<b>3</b>	<b>8</b>	
33.	<b>RD Santirbazar Division</b>	Const. of <b>community hall at North Sarashima GP(11-12)</b> I/O- Debasish Sarkar JE RD,STB,DIV(9436593289	61.00	30lacs(2011-12)&30 lakh(2012-13)	ceiling work in progress	30lacs(2011-12)& 20 lakh(2012-13)	30lacs(2011-12)&30 lakh(2012-13)	25/07/11	April'14	<b>2</b>	<b>6</b>	<b>10</b>	<b>20</b>	
34.	<b>RD Santirbazar Division</b>	Construction of <b>addl. Class room at south sonaichari high school</b> (12-13).I/O: Bipul Nath, TA, RD STB DIV.	30.00	30.00	ceiling work in progress	24.00	28.00	23/7/12	Apr'14		<b>1</b>	<b>3</b>	<b>09</b>	
35.	<b>RD Santirbazar Division</b>	Construction of <b>5 nos addl. Class room at krishnagar high school</b> (12-13). I/O: B.J. Reang, JE, HRM Block.	35.96	30.00	3 nos. room completed and 2 nos. room remaining due to fund shortage	25.04	28.00	<b>13/03/13</b>	Apr'14	<b>1</b>	<b>5</b>	<b>8</b>	<b>15</b>	<b>Balance fund 5.96 lakhs required.</b>
36.	<b>RD Santirbazar Division</b>	Construction of <b>cricket gallery in the play ground at Goutamnagar J.B school</b> under siuth Rajnagar (12-13). I/O: Chandan Jamatia, JE, RJN Block.	20.00	20.00	Completed.	16.12	20.00	19/12/12	Mar'14		<b>4</b>	<b>10</b>	<b>16</b>	
37.	<b>RD Santirbazar Division</b>	<b>Formation of road from shivpur to bartakka bari via champak nagar</b> under shivpur ADC village(12-13)	20.00	20.00	Finishing work is in progress.	15.27	20.00	14/10/12	April'14		-	<b>1</b>	<b>5</b>	
38.	<b>RD Santirbazar Division</b>	Const. of <b>5 no addl. Clases room at ekinpur</b> under ekinpur GP(12-13). I/O: Chandramoy Jamatia, TA, RJN Block.	30.00	30.00	Completed.	25.59	28.50	29/8/12	Mar'14		<b>2</b>	<b>5</b>	<b>8</b>	
39.	<b>RD Santirbazar Division</b>	Const. of <b>addl. Class room unit furniture at bagha chatal.</b>	30.00	30.00	Completed.	22.52	28.50	05/09/12	Mar'14		<b>1</b>	<b>2</b>	<b>4</b>	

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)		Physical Progress/ Financial Progress (Rs. In lacs)		U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed		Details of supervision CE, SE, EE, AE & IO				Remarks
40.	<b>RD Santirbazar Division</b>	Const. of <b>community cultural centre at paikhola panchayet</b> office(12-13) (I/O.Ashis Das, J.E)	74.43	30.00	All Column reached up to lintel level.& PCC work in floor CompletedWork stranded due to want of fund	29.20	28.50	04/12/12	June'14		1	2	4	<b>Balance fund 50.384 lakhs required</b>
41.	<b>RD Santirbazar Division</b>	Const. of <b>Community cultural centre at Niharnagar under Rajnagar R.D. Block.</b> (13-14) I/O-Rajesh Sarkar, T.A, RJN, Block	44.65	45.0	Work reached up to lintel level.	12.00	12.00	Jan'14	June'14		2	4	8	
42.	<b>RD Santirbazar Division</b>	Extension of <b>Gallery at Goutamnagar JB school Playground under Rajnagar R.D. Block</b> (13-14)I/O- Chandan Jamatia, J.E,RJN,Block	26.49	26.9	Brick work completed upto 95 m	12.00	12.00	Jan'14	April'14		2	4	7	
43.	<b>RD Santirbazar Division</b>	Construction of <b>additional class room at IC Nagar High school under BC Nagar R.D. Block.</b> (13-14)I/O- Bipul Nath, T.A BC Nagar Block	25.0	25.0	Lintel level.	12.00	12.00	Jan'14	June'14	1	2	4	8	
44.	<b>RD Santirbazar Division</b>	Construction of <b>School building at North Belonia HS School.</b> (13-14)I/O- Anil Das,TA, BC Nagar Block	21.32	25.00	Top level.	10.00	10.00	Jan'14	May'14	1	3	6	8	
45.	<b>RD Santirbazar Division</b>	Const. of <b>additional class room at Durga Charan English Medium School</b> under Hrishyamukh R.D. Block. I/O- Rajesh Debnath,JE (13-14)	33.60	30.00	Plastering at ground floor & 1 <sup>st</sup> floor in progress. Roof C/S work is in progress.	15.00	15.00	2/12/13	May'14	1	2	4	10	
46.	<b>RD Santirbazar Division</b>	Const. of <b>additional class room at Iswar Chandra Vidya Sagar High School</b> under Gabur Chara ADC Village Hrishyamukh R.D. Block . I/O- Bhagyajoy Reang, JE (13-14)	34.83	35	Roof level	12.00	12.00	15-12-13	May'14		1	3	6	
47.	<b>RD Santirbazar Division</b>	Constr. Of <b>Double Storied Market stall at Haripur</b> Market under Hrishyamukh R.D. Block. I/O-Rajesh Debnath, J/E (13-14)	32.25	30	Not started.	10.07986								New proposal given to DM by BDO,HRM.
48.	<b>RD Santirbazar Division</b>	Const. Of <b>Boys Hostel at Barpathari H/S School</b> under B.C. Nagar R.D. Block. I/O- Ashis Das, JE (13-14	27.45	30	Top level.	10.00	<b>10.00</b>	22-12-13	June'14		2	5	8	
<b><u>NAME OF SCHEME/ DEPARTMENT: BEUP (1)</u></b>														
49.	<b>RD Udaipur</b>	Const of <b>steel bridge at Sonamura Nowghat</b> under Udaipur Nagar Panchayet Word	Rs. 12,40,485/-	Rs. 5,50,000/-	100mm dia GI pipe boring complete.	Rs. 4,04,439/-	□ 4,04,439	Jan'13	Apr'14					<b>Work stranded due to</b>

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)		Physical Progress/ Financial Progress (Rs. In lacs)		U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed		Details of supervision CE, SE, EE, AE & IO				Remarks
	<b>Division</b>	No.-7 near the house of Sukumar Shil.												<i>shortage of fund.</i>
<b><u>NAME OF SCHEME/ DEPARTMENT: DIRECTOR HIGHER EDUCATION (2)</u></b>														
50.	<b>RD Udaipur Division</b>	A)Construction of <b>an Indoor Sports Training Facilities Centre at Nataji Subash Mahavidyalaya, Udaipur</b> , Gomati District, Tripura during the year 2012-13.  B)Play ground	29,34,979 /-	15,00,000 /- 1,50,000/-	A)Roof casting of one side completed. C/S of other side roof is in progress.  B) W/O issued.	8,41,856/-		April'13	Apr'14		<b>1</b>	-	-	Balance not yet placed.
51.	<b>RD Udaipur Division</b>	a) Construction of an <b>Indoor Sports Training Facilities Centre at Nataji Subash Mahavidyalaya, Udaipur</b> , Gomati District, Tripura during the year 2012-13.  b) <b>Play Ground</b>	29,01,124 /-	a.15,00,000/- b.1,50,000/-	a. Roof casting of one side completed. C/S of other side roof in progress.  b. W/O issued.	8,41,856/-	25,00,00/-	Sept'10	Apr'14					
<b><u>NAME OF SCHEME/ DEPARTMENT: DM'S INTEREST Fund = (4)</u></b>														
52.	<b>RD Udaipur Division</b>	Construction of <b>open stage at Natin Tilla under Purba Garjee Charra ADC Village</b> under Matabari RD Block, Udaipur, Gomati District, during the year 2013-14. (I/O- Papan Das,TA)	10,04,601 /-	10,04,601 /-	Completed.	2.50 lacs.		01/08/13	Mar'14		-	-	-	
53.	<b>RD Udaipur Division</b>	Construction of <b>Community shed adjacent to Sree Sree Sambhu Kalpataru Ashram, Chataria, Gakulpur</b> , under Matabari RD Block, Udaipur, Gomati District, during the year 2013-14. I/O: Er. Champakali Das, JE, O/o The SE/RDC-II, Udp.	Rs. 5,09,021/-	Rs. 5,09,021/-	Painting work is in progress.	3.50 lacs		July'13	Apr'14	-	-	<b>2</b>	<b>4</b>	
54.	<b>RD Udaipur Division</b>	Construction <b>Pucca ghat at Fulkumari cremation ground</b> , Udaipur, Gomati District, Er. Dhananjoy Debnath, Junior Engineer, of Matabari RD block, Udaipur, Gomati District	6,54,645/-	6,25,747/-	Not started.									
55.	<b>RD Udaipur Division</b>	Construction of <b>RCC foot bridge at Sataria</b> under Matabari R D Block.		10.00	Not started.									

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)		Physical Progress/ Financial Progress (Rs. In lacs)		U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed		Details of supervision CE, SE, EE, AE & IO				Remarks
<b>NAME OF SCHEME/ DEPARTMENT: DEPARTMENT OF RURAL DVELOPMENT (19)</b>														
56.	<b>RD Amarpur Division</b>	Const. of <b>R.D. Godown at Amarpur (Part-I)</b> I/O: Er Debosmita Bhowmik.	34.95	35.26	Truss fitting completed.	11.56	20.00	20-11-13	30-05-14					
57.	<b>RD Amarpur Division</b>	Const. of <b>R.D. Godown at Amarpur (Part-II)</b> I/O: Er Debosmita Bhowmik.	14.33		Top level.	4.40		20-11-13	30-05-14					
58.	<b>RD Amarpur Division</b>	Const. of <b>Boundary Wall for R.D. Godown at Amarpur.</b> I/O: Er Debosmita Bhowmik.	21.23		Not started (Work order issued)	5.98								Boundary wall will be taken up after Godown work is completed
59.	<b>RD Santirbazar Division</b>	Construction of <b>Block Building at Rajnagar</b> R.D. Block. Er Satyajit Parial, JE, RJN	184.88	64.65 lacs (10-11) & 101.5 (13-14)	Roof casted.	64.659(10-11) & 11.34 (13-140)	84.65	15-11-13	May'14	1	1	2	3	
60.	<b>RD Santirbazar Division</b>	Const. of <b>Office Building for R.D Santirbazar Division</b>	74.80	83.69	Toe wall 90% completed.									Rest work will be started after completion of toe wall.
		Const. of <b>R.D. Go-Doiwn for Santirbazar Division</b>	63.46											
		Const. of <b>Materials yard (Double layer brick soling)</b>	16.77											
		Const. of of <b>Boundary Wall for R.D. Godown at Santirbazar</b>	12.36											
61.	<b>RD Satchand Division</b>	Const. of <b>Cement go-down at RD Satchand Division (30m x 15m)</b> , I/O:-Sri Bikash ch. Tripura, J.E, RD/STC	31.63	<b>31.63 (CE/RD)</b>	Roof work is in progress.	26.24	25.00	30/03/13	April'14		14	23	52	
62.	<b>RD Satchand Division</b>	Const. of <b>Boundary wall around the Cement Go-down (500 mtr.)</b> I/O-Sri Jayanta Sen, T/A,STC	35.26	<b>35.26 (CE/RD)</b>	400.00 mtrs. Completed.	28.56	23.00	31/03/13	Apr'14		5	16	46	



Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)		Physical Progress/ Financial Progress (Rs. In lacs)		U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed		Details of supervision CE, SE, EE, AE & IO				Remarks
63.	<b>RD Satchand Division</b>	Const. of <b>Public Library at Kalacherri</b> . I/O: Er. Bikash Ch. Tripura, JE, RDD,STC.	37.44	<b>16.72</b>	1st floor column rise upto lintel leve	11.00		19/07/13	June'14		<b>7</b>	<b>20</b>	<b>20</b>	
64.	<b>RD Satchand Division</b>	Const. of <b>Library cum recreation hall at Satchand under Kaladepha GP</b> . I/O: Er. Sushanta Laskar, JE, STC RD Block	23.03	<b>13.60</b>	Finishing work is in progress.	8.50		19/07/13	June'14		<b>14</b>	<b>20</b>	<b>30</b>	
65.	<b>RD Satchand Division</b>	Const. of <b>Community Shed at Manu bazar</b> . I/O: Sri Abhi Paul, TA, RDD, STC	7.23	<b>7.23</b>	Completed.	7.15		02/06/13						
66.	<b>RD Satchand Division</b>	Const. of <b>Community Shed at Manu School Chaumohani</b> . I/O: Sri Abhi Paul, TA, RDD, STC	14.66	<b>14.66</b>	Completed.	14.25		12/06/13	Mar'14		<b>6</b>	<b>12</b>	<b>30</b>	
67.	<b>RD Satchand Division</b>	Const. of <b>18 unit Market Stall at Satchand bazaar</b> . I/O: Er. Sushanta Laskar, JE, STC RD Block	35.99	<b>35.99</b>	18 mtr. Slab casting completed.	15.68		14/06/13	June'14		<b>12</b>	<b>13</b>	<b>22</b>	
68.	<b>RD Satchand Division</b>	Const. of <b>Junior Ebenzer Schoolat Taiphuma</b> . I/O: Nirmal Tripura, Ta, Poangbari RD Block.	27.39	<b>27.39</b>	Column raises up to top level.	12.50		21/10/13	June'14		<b>12</b>	<b>13</b>	<b>22</b>	
69.	<b>RD Satchand Division</b>	Construction of <b>Gallery at Manu H/S School</b> . I/O: Abhi Paul, TA.	54.75	52.24	13.00 mtr. Has been completed out of 30.00 mtr.	15.58		12/12/12	June'14		<b>6</b>	<b>12</b>	<b>30</b>	
70.	<b>RD Satchand Division</b>	Const. of <b>Boundary wall around CFC Sinduk Pathar</b> . I/O: Er. Amiya Tripura, JE, STC.	5.85	<b>5.85</b>	Completed.	5.58	0.00	12/02/14	March'14		<b>6</b>	<b>7</b>	<b>12</b>	
71.	<b>RD Satchand Division</b>	Const. of <b>Boundary wall around Fulchari High School</b> . I/O: Amiya Tripura, JE, STC.	19.35	<b>19.35</b>	Finishing work is in progress.	4.35	0.00	27/12/13	Apr'14		<b>6</b>	<b>7</b>	<b>12</b>	
72.	<b>RD Satchand Division</b>	Const. of <b>Steel Hardrwn Boundary Wall around Dhanu Choudhury</b> . I/O: Amiya Tripura, JE,STC.	5.90	<b>5.90</b>	Completed.	5.90	5.90				<b>6</b>	<b>7</b>	<b>12</b>	
73.	<b>RD Satchand Division</b>	Const. of <b>rest house at Kalirbazar</b> . I/O: Er. Amiya Tripura, JE,STC.	6.61	<b>6.61</b>	Sustitute work order issued.	0.80	0.00							
74.	<b>RD Satchand Division</b>	Const. of <b>Community Hall near Shanti Kali Ashram at Tuikamba ADC village</b> . I/O: Amiya Tripura, JE,STC.	8.32	<b>8.32</b>	Finishing work is in progress.	5.63	0.00	27/12/13	Apr'14		<b>6</b>	<b>7</b>	<b>12</b>	
75. <b>NAME OF SCHEME/ DEPARTMENT: FOREST (2)</b>														
76.	<b>RD</b>	Const. of <b>Type-IV Quarter for ADFO at Jatanbari</b> . I/O:	23.12	<b>21.04</b>	Plinth level.	7.50		31-12-13	30-06-14					

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)		Physical Progress/ Financial Progress (Rs. In lacs)		U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed		Details of supervision CE, SE, EE, AE & IO				Remarks
	<b>Amarpur Division</b>	Er. Subhasish Dhar,TA.												
77.	<b>RD Satchand Division</b>	Construction of <b>Watch Tower at Mama Bhagina Tilla</b> under Satchand R.D. Block. I/O: Manoj Debbarma, JE.	70.00	<b>70.00 (DFO-BKF)</b>	Foundation work is in progress.			09-09-13	Oct'14		<b>5</b>	<b>8</b>	<b>15</b>	
<b>NAME OF SCHEME/ DEPARTMENT: HEALTH &amp; NRHM = (8)</b>														
78.	<b>RD Udaipur Division</b>	Construction of <b>Health Sub Centre at Uttar Chandrapur near Beltali Bazar</b> under Matabari RD Block, Udaipur, Gomati District, during the year 2012-2013	Rs.13,39,30 2/-	Rs.11.47 lacs	Completed.			Aug'13	Apr'14		-	-	<b>1</b>	
79.	<b>RD Udaipur Division</b>	Construction of <b>Health Sub Centre at Garjee ADC Village</b> near (AWC) under Matabari RD Block, Udaipur, Gomati District, during the year 2012-2013.	Rs.13,39,30 2/-	Rs.11.47 lacs	Water supply & sanitation work in progress.			Dec'12	Apr'14		-	<b>1</b>	<b>5</b>	
80.	<b>RD Udaipur Division</b>	Construction of <b>Health Sub Centre at East Mirza</b> under Kakrabani RD Block, Udaipur, Gomati District, during the year 2012-2013	Rs.13,39,30 2/-	Rs.11.47 lacs	Completed.			Feb'13	Mar'14		-	-	<b>3</b>	
81.	<b>RD Udaipur Division</b>	Construction of <b>Health Sub Centre at Gamaria Noabari</b> under Matabari RD Block, Udaipur, Gomati District, during the year 2012-2013	Rs.13,39,30 2/-	Rs.11.47 lacs	Plastering almost completed.			Aug'13	Apr'14		-	-	<b>1</b>	
82.	<b>RD Amarpur Division</b>	Const of <b>Health Sub-Centre at Ompicherra</b> Ompi.	13.39 + 1.17		Roof casted.	5.532		Dec'13	Apr'14					
83.	<b>RD STC Division</b>	<b>Up gradation of Manubankul PHC to CHC</b> under Rupaichari RD Block. Er. Rajesh Sarkar. TA, RPC.	359.83	320.98/- (DM-S)	Ground floor completed & first floor up to finishing work.	□ 289.00	□ 289.00	31/05/10	Apr'14					
84.	<b>RD Santirbazar Division</b>	Construction of <b>health sub centre at Madhya Pillak, Nagendra Sarkar Para</b> AWC under Bokafa Block.	12.85	12.76125	Completed.	7.82089	7.82089	30-3-12	Mar'14		<b>1</b>	<b>2</b>	<b>3</b>	
85.	<b>RD Santirbazar Division</b>	Const. of <b>quarter at Barpathari PHC</b> . I/O. Er. Nilmohan Das.	21.5	21.94 Lac	Work stranded.	21.94	20.98	9-5-11						Fund required. 4.40 lacs as per site condition.

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)		Physical Progress/ Financial Progress (Rs. In lacs)	U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed		Details of supervision CE, SE, EE, AE & IO				Remarks	
NAME OF SCHEME/ DEPARTMENT: INDUSTRY & COMMERCE (1)														
86.	RD Santirbazar Division	Const. of COE Workshop at Belonia ITI, South Tripura.	101.18	50.00	Roof level.	35.00	35.00	Dec'13	May'14	2	5	12	25	
NAME OF SCHEME/ DEPARTMENT: MG-NREGA= (29)														
87.	RD Udaipur Division	Construction of Steel Foot Bridge Over River Gumati at Fotamati G/P under Matabari R.D.Block.	Rs. 1,04,71,661 /-	Rs.1,00,45,000/-	Completed.	Rs.73,79,102 /-	Rs.50,00,000 /-	10/11/11	Mar'14		-	-	-	
88.	RD Udaipur Division	Construction of Steel Foot Bridge Over River Gumati at Palatana G/P under Kakraban R.D.Block.	Rs. 1,00,45,000 /-	□ 67.00	Decking work is in progress.	Rs.64,51,885 /-	Rs. 46,00,000/-	Jan'13	Apr'14		1	1	4	
89.	RD Udaipur Division	50.0 mtr RCC foot bridge over Tarpadhun charra. Tulamura GP Kakraban Block. I/O. Er. Debabrata Dutta, TA.	Rs. 47,38,000 /-	□ 42.11	Completed.	Rs. 29,49,195/-	Rs. 16,00,000/-	Jan'12			-	-	2	
90.	RD Udaipur Division	Construction of pucca irrigation channel from Dhani Kr. Murasing land to Ashish Murasing land (sluice gate) under Dakshin Rani ADC Village, Udaipur, Gomati District, Tripura during the year 2012-2013.	21,34,095/-	21,34,095/-	Completed.	10,13,768/-	□ 6.02	1038Dt.29-12-12	Apr'14		-	-	-	
91.	RD Udaipur Division	Construction of pucca irrigation channel from Bashmura to Rajghat under Hurijala GP, Udaipur, Gomati District, Tripura during the year 2012-2013 (Phase -II)	22,95,496/-	22,95,496/-	70% work completed. Remaining portion in progress.	22,93,477/-		29-12-12			-	1	-	Sand problem.
92.	RD Udaipur Division	Construction of pucca structure for protection of soil erosion near PRTI building at East Gakulpur Panchayet, Udaipur, Gomati District, Tripura during the year 2012-13. I/O- Tapas Barua, JE, RDUD.	43,01,100/-	43,01,100/-	Completed.	18,00,000/-	14.0	March'13			2	2	8	
93.	RD Udaipur Division	Construction of 19.09mtr. Span RCC Culvert at Mayapuri at Purba Mogpuskurani ADC Village of Matabari RD Block, Udaipur, Gomati District, Tripura during the year 2012-2013.	36,22,400/-	20,00,000/-	Completed.	19,79,520/-	18.04	April'13			1	1	2	
94.	RD Udaipur Division	Construction of Soil erosion RCC protection wall at North Bank of Chandra Sagar at Matabari RD Block, Udaipur, Gomati District, Tripura during the year 2012-2013 (242Mtr.).	39,18,000/-	15,00,000/-	70% work completed.	15,00,000/-	14.53	April'13	Apr'14		-	-	2	

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)		Physical Progress/ Financial Progress (Rs. In lacs)		U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed		Details of supervision CE, SE, EE, AE & IO				Remarks
95.	RD Udaipur Division	Construction of <b>Internal Road (path way) at gakulpur nature Park under MG-NREGA at Purba Gakulpur GP under Matabari RD Block</b> , Udaipur, Gomati District, Tripura. I/O: Er. Mani Sankar Bhowmik.	14,88,500/-	14,88,500/-	W/O issued.	2,38,800/-								
96.	RD Udaipur Division	Construction of <b>triple cell Box Culvert over Gangachara near Gangachara Market</b> under Kakraban RD Block, Udaipur, Gomati District, Er. Debabrata Datta, Technical Assistant, of Kakraban RD block, Udaipur, Gomati District	38,54,380/-	34,74,000/-	Top slab casting completed.	23,00,895/-		Jan'14	April' 14					
97.	RD Amarpur Division	Const of <b>Steel foot bridge at Kamaria Khola, Debbari</b> under Amarpur RD Block- <b>2011-12</b> I/O Paritosh Das, TA	62.01908	48.77	Steel work completed.Rest of the work is in progress.	53.68	48.77	Feb,12	Apr'14		<b>2</b>	<b>2</b>	<b>2</b>	Work was stopped due to non-receive of Angle.
98.	RD Amarpur Division	<b>Const. of Double cell Box Culvert at Bhomracheria, Amarpur.</b> I/O: Er. Peter Uchoi, JE.	29.497	15.00	Slab casted. Wing wall is in progress.	14.69	12.20	22-04-13	Apr'14		<b>1</b>	<b>2</b>	<b>3</b>	
99.	RD Amarpur Division	<b>Steel foot bridge at Debbari, Jamatia Para, Amarpur</b>	81.73	74.56	Tower work completed & rest work in progress.	68.28	67.43	05-07-12	Apr'14		<b>2</b>	<b>2</b>	<b>4</b>	Work stranded due to shortage of fund & also non-receive of Angle.
100.	RD Amarpur Division	Const of <b>Steel Foot Bridge at Poang Mog Para, Karbook.</b> I/O: Jiban Roy, TA.	74.99852	55.00	Tower work completed. Steel work remains	31.39	31.39	March'13	Apr'14		<b>3</b>	<b>6</b>	<b>10</b>	Work stranded due to shortage of fund.
101.	RD STC Division	Const. of <b>BNRGSK under Rupaichari RD Block.</b> I/O: Sri Samuel Debbarma, JE	<b>48.00</b>	<b>25.00 (BDO-RPC)</b>	Finishing work is in progress.	38.00	25.00	03/02/ 13	May'14		<b>6</b>	<b>23</b>	<b>38</b>	
102.	RD STC Division	Const. of <b>Diversion scheme at Amtali, Chalitabankul ADC village.</b> I/O: Md. Sohel Alam, JE, RD STC Div.	<b>67.45</b>	<b>45.00 ( BDO-RPC)</b>	95% work completed.	48.00	35.00	03-02-13			<b>16</b>	<b>29</b>	<b>46</b>	
103.	RD STC Division	Construction of <b>boundary fencing with chainlink mess at Kalapania Park</b> Er. Ripan Debnath, JE Satchand RD Block.	<b>43.00</b>	<b>5.00 (BDO STC)</b>	Not started	5.00								
104.	RD STC Division	Const. of <b>Bharat Nirman Rajiv Gandhi seva Kendra near Thailik Twish Community Hall</b> under Satchand R.D. Block, I/O-	<b>42.00</b>	<b>8.00 (BDO STC)</b>	Foundation work is in progress.	4.00								

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)		Physical Progress/ Financial Progress (Rs. In lacs)		U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed		Details of supervision CE, SE, EE, AE & IO				Remarks
		Amal Tripura JE, RDD, STC												
105.	RD Santirbazar Division	Formation of road including brick soling from Dawandi (Devipur) to Anurampara (Lowgangsom) under Devipur ADC villageI	47.554	47.554	Brick soling 2.50km completed. Balance work is going on.	43.25690	MIS done	3-8-11		1	1	3	3	
106.	RD Santirbazar Division	Formation of road including brick soling from Dawandi(Devipur) to chalagang (Karbook border) under Devipur ADC village.I/O:	40.967	40.967	Brick soling 1km completed	31.97782	MIS done	3-8-11		1	1	3	3	FIR has been lodged against I/O for non completion of work.
107.	RD Santirbazar Division	Const. of Bharat nirman Rajib ghandhi seva Kendra at BKF Block HQ	47.21298	39.34400	Inside plastering work is in progress.	31.15500	MIS done	1/07/13	2/06/14	1	2	3	10	Balance fund Rs.9.86898 isrequired.
108.	RD Santirbazar Division	Const. of diversion channel & tank at Murasing Para under Patichari. I/O: Manik Debbarma, TA, JLB Block	6.45	6.45	Earth work & foundation trench cutting is in progress.	6.45	MIS done	17/01/12	April'14					Fund required.
109.	RD Santirbazar Division	Construction of 2 nos. RCC bridge at indo bangle munitri park at chottakhola under Rajnagar Block. GP. I/O- Samuel Debbarma J.E Raj,Block(9436552075)	50.0	50.0	Work completed without painting.	33.46750	MIS done	12-11-12	June' 14		2	3	8	
110.	RD Santirbazar Division	Construction of brick soling road including formation from bhaskarpara to Kalachara NBCC road(Mahadeb Ashram) under Muhininagar ADC village(L=3.85 km)I/O- Rajesh Debnath,JE,HRM Block(9774316774)	67.88968	67.88968	Completed.	58.20518	MIS done	30-8-11	Mar'14		1	1	1	
111.	RD Santirbazar Division	Construction of BNRGSK at Hrishyamukh block.	61.80	56.02	Sanitation & Electrification work completed, painting work is in progress.	61.80	MIS done	17-8-12	April'14	2	2	2	6	Balance fund required 5,77,714.00 for completion of work.

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)		Physical Progress/ Financial Progress (Rs. In lacs)		U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed		Details of supervision CE, SE, EE, AE & IO				Remarks
112.	RD Santirbazar Division	Const. of <b>RCC retaining wall for approach of steel foot bridge at sonauchari</b> GP(L=58 m)(12-13)	14.56	14.56	Completed.			10-1-13						
113.	RD Santirbazar Division	Const. of <b>Earthen dam and pucca channel at Murasing para</b> including I/O- Manik Debbarma TA, BKF R.D Block(9402156025)	39.89125	39.89125	Earthen dam work completed.	22.58033	MIS done	18-1-12						Adjustment submitted
114.	RD Santirbazar Division	Const of <b>Katcha channel at Murashing para( 1900 mtr)</b> (I/O- Manik Debbarma,TA Bokafa Block)	12.55150	12.55150	Earth work in progress.	12.55150	MIS done	29-8-12						
115.	RD Santirbazar Division	Const. of <b>Steel Foot Bridge at kanchannagar over Lowgangcherra.</b> I/O: Krishna Das, TA, BKF.	50.86	50.00	Tower raised upto 4 m both side	24.00	24.00	05.07.13	April' 14					
<b>NAME OF SCHEME/ DEPARTMENT: MPLAD = (9)</b>														
116.	RD Santirbazar Division	Const. of <b>community hall at college square</b> , Belonia. I/O: Er. Debasish Sarkar, JE, RD STB Div.	23.4	23.40000	Roofing work completed.	16.18761	15.18761	07-11-12	April'14		3	4	8	
117.	RD Santirbazar Division	Const. of <b>Motor stand at Rajnagar</b> Under Rajnagar GP.(retaining wall)I/O: Satyajit Pariyal, JE, RJN Block.	15.15	15.00	Earth filling work completed. Retaining wall work is in progress.	10.00	10.00	10-01-13	April'14		2	2	3	
118.	RD Santirbazar Division	Const. of <b>Market stall at SBC nagar</b> under Rajnagar Block. I/O: Anshuman Mazumdar, TA, RJN Block	10.00	10.00	Completed.	7.33	7.33	1/4/13			1	3	4	
119.	RD Santirbazar Division	Const. of <b>school building at I.C Nagar high school</b> under Rajnagar Block	25.61	25.00	Plastering completed.	20.00	20.00	May 13	Apr'14		1	1	4	
120.	RD	Const of <b>06 unit Market stall for Un-Employed youth at Nalua bazaar,Belonia</b> ( Jayanta	15.00	15.00	Completed.	14.00	14.00	Aug'13	Mar'14		1	4	5	

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)		Physical Progress/ Financial Progress (Rs. In lacs)		U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed		Details of supervision CE, SE, EE, AE & IO				Remarks
	<b>Santirbazar Division</b>	Majumder,JE of Hrishyamukh)												
121.	<b>RD Santirbazar Division</b>	Const of <b>Class room at Gabtali high school</b> (I/O Sri Chandramay Jamatia,TA Rajnagar RD Block)	16.00	16.00	Roof casted.	10.00	10.00	Feb'14	Apr'14	-	1	-	2	
122.	<b>RD Santirbazar Division</b>	Const of <b>Class room at Puran Rajbari high school</b> ( Samuel Debbarma,,JE of Rajnagr RD Block)	16.00	16.00	Painting work is in progress.	12.00	12.00	25/05/13	Apr'14		1	2	4	
123.	<b>RD Santirbazar Division</b>	Const. of <b>Manaipathar H.S. school under Rajnagar Block Area.</b>	15.00	15.00	Plywood ceiling work is in progress.	8.00	8.00	15-12-13	Apr'14		1	1	2	
124.	<b>RD Santirbazar Division</b>	Const. of <b>Class Room at Ballamukh S.B. School under Bharatchandra Nagar Block Area.</b>	10.00	10.00	Plastering work is in progress.	6.00	6.00	26-12-13	Apr'14		0	1	2	
<b><u>NAME OF SCHEME/ DEPARTMENT: NLCPR (14)</u></b>														
125.	<b>RD Udaipur Division</b>	<b>Up-gradation of infrastructure at Bagabasha High School</b> under Matabari RD Block, Udaipur, Gomati District, during the year 2013-14	18,75,000/-	9,04,000/-	W/O issued.									

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)		Physical Progress/ Financial Progress (Rs. In lacs)		U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed		Details of supervision CE, SE, EE, AE & IO				Remarks
126.	RD Udaipur Division	Construction of <b>Dinning hall at Jalema Bari H.S School under upgradation of infrastructure scheme</b> (NLCPR) under Killa RD Block, Udaipur, Gomati District, Er. Kaushik Debbarma, Junior Engineer, of Killa RD Block.	18,75,000/-	9,04,000/-	W/O issued.									
127.	RD Udaipur Division	<b>Up-gradation of infrastructure at Chadpur High School Dakshin Mirza</b> under Kakrabani RD Block, Udaipur, Gomati District, during the year 2013-14	18,75,000/-	9,04,000/-	W/O issued.									
128.	RD Udaipur Division	<b>Up-gradation of Bajra Bari SB School</b> under Matabari R D Block	48,31,371/-	48,31,371/-	Earth work in foundation in progress.			Feb'14	Jan'15					
129.	RD Udaipur Division	<b>Construction of Vivekananda Vidyapith HS School</b> Udaipur, Gomati District.	-	76.95 Lac	Not started.									
130.	RD Amarpur Division	Const. of <b>additional class room at Amarpur Degree College.</b>	15.00	15.00 lacs	Top level.	8.75		31-12-13	30-06-14					



Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)		Physical Progress/ Financial Progress (Rs. In lacs)		U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed		Details of supervision CE, SE, EE, AE & IO				Remarks
131.	<b>RD Amarpur Division</b>	Const. of <b>additional School building at Bampur, Amarpur</b>		10.31 lacs	Not started.									Estimate to be prepared.
132.	<b>RD STC Division</b>	Const. of <b>additional class room at East Manughat High School</b> under RD Satchand Division. I/O: Er. Prasanta Debnath, TA.	9.58	9.58	Finishing work is in progress.	6.95	5.60	16-11-2013	Apr'14		0	1	2	
133.	<b>RD STC Division</b>	Const. of <b>additional class room at Manu Tahsil High School</b> under RD Satchand Division. I/O: Er. Prasanta Debnath, TA.	7.80	7.80	Finishing work is in progress.	6.95	5.60	16-11-2013	Apr'14		0	4	6	
134.	<b>RD STC Division</b>	Const. of <b>additional class room at Baishnavpur High School</b> under RD Satchand Division. I/O: Er. Chintu Debnath, TA.	9.58	9.58	Finishing work is in progress.	6.95	5.60	16/11/13	Apr'14		0	4	8	
135.	<b>RD Santirbazar Division</b>	Up-gradation of infrastructure Baikhora H.S School.	3.355	3.355	Work started.	0.41427								Work modified.
136.	<b>RD Santirbazar Division</b>	Up-gradation of infrastructure at Debdaru H/S School. I/O: Simul Debbarma.	3.355	3.355	Work started.	0.44923								Work modified.
137.	<b>RD Santirbazar Division</b>	Const. of <b>Class Room at Gabtali High school</b> under <b>Rajnagar R.D. Block</b> , I/O- Chandramoy Jamatia, JE (13-14)	10.29	10.29	Basement slab level.	7.00	7.00	Jan'14	July'14					

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)		Physical Progress/ Financial Progress (Rs. In lacs)		U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed		Details of supervision CE, SE, EE, AE & IO				Remarks
138.	RD Santirbazar Division	Const. of Class Room at P.Rbari H/S school under Rajnagar R.D. Block, I/O- Shamual Debbarma, JE (13-14)	10.88	10.30	Top level.	3.00	3.00	Jan'14	Apr'14					
<b>NAME OF SCHEME/ DEPARTMENT: POLICE HOME DEPARTMENT = (10)</b>														
139.	RD Udaipur Division	Construction of <b>PS building (phase –I)</b>	74,87,500/-	40,00,000/-	W/O issued.									Site finalized but not cleared. R D Materials Booked
140.	RD STC Division	Const. of <b>women help desk at Manu Bazar.</b>	9.85	9.85	C/S work for roof level is in progress.	6.85	3.50	05/1/14	May'14		1	2	5	
141.	RD Santirbazar Division	Const. of <b>Police station at P.R bari</b> under Rajnagar Block.	47.87610	40.00	Roof casted.	25.59	22.70	01/06/13	April'14	1	3	5	7	
142.	RD Santirbazar Division	Const. of <b>women help desk with toilet and security facilities</b> at Baikhora,I/O- Bhusan Lal Das,T.A,RD,STB,DIV	10.80	10.80	Completed.	9.44	3.35309	11/07/13	Mar'14		0	2	1	
143.	RD Santirbazar Division	Const. of <b>Parade ground with drill shed at South Tripura District.</b>	Fund 20.00 lacs placed with Udaipur Division. Estimate will be prepared after getting clear site.		Not started.									
144.	RD Santirbazar Division	Const. of <b>NGO's at South Tripura District.</b>	Fund 20.00 lacs placed with Udaipur Division. Estimate will be prepared after		Not started.									

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)		Physical Progress/ Financial Progress (Rs. In lacs)		U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed		Details of supervision CE, SE, EE, AE & IO				Remarks
			getting clear site.											
145.	<b>RD Amarpur Division</b>	Const. of <b>residential office building of SDPO at Karbook.</b>	30.00	30.00	Column erection work is in progress.	100.00	100.00	28-12-13	30-06-14					
146.	<b>RD Amarpur Division</b>	Const. of <b>residential office building of SDPO at Amarpur</b>	30.0	30.0	Plinth level.			29-12-13	30-06-14					
147.	<b>RD Amarpur Division</b>	Const. of <b>PS Building at Silachari</b>	40.00	40.00	Not started.									Existing tower is required to be replaced.
148.	<b>RD Amarpur Division</b>	Const. of <b>women help desk with toilet and security facilities</b> at Karbook.	10.80	10.80	Plinth level.	10.80	10.80	29-12-13	30-06-14					
<b><u>NAME OF SCHEME/ DEPARTMENT: PANCHAYET (1)</u></b>														
149.	<b>RD Udaipur Division</b>	<p>a) Const. of <b>PRTI building at East Gakulpur Panchayet, Udaipur</b>, Gomati District, Tripura.</p> <p>b) Const. of <b>Boundary wall infront of PRTI building at East Gakulpur Panchayet, Udaipur</b>, Gomati District, Tripura during the year 2012-13. (Part-I). (I/O- Tapas Barua, Junior Engineer, RDSD-I.</p> <p>c) Making of <b>conference table in the conference hall of newly constructed PRTI Building at East Gokulpur, Udaipur</b>, Gomati, Tripura.</p> <p>d) Const. of <b>Boundary wall infront of PRTI building at East Gakulpur Panchayet, Udaipur</b>, Gomati District, Tripura during the year 2012-13. (Part - II). (I/O- Tapas Barua, Junior Engineer, RDSD-I.</p>	<p>a) Revised estimate cost Rs. 8,25,75,000 /-</p> <p>b)5,54,270/-</p> <p>c)12,59,334 /-</p> <p>d)9,44,260/-</p>	Rs. 8,34,17,000 /-	<p>a) Complete d.</p> <p>Completed</p> <p>b) Completed .</p> <p>c) Completed .</p>	Rs. 6,49,63,770/-	Rs. 6,74,17,000/- 634,dt-19-11-11 232-dt-19-6-11 464-dt-6-9-11 633,dt29-11-11 6870-73, Dt-11-3-10 1698,dt-3-1-11 231,dt-20-6-11 917,dt-21-2-12 1194,dt-27-3-12 916,dt-21-2-12 126,dt-24-4-12 1185,dt-05/02/13 64,dt18/04/13	04-10-10	Mar'14			<b>1</b>	<b>2</b>	<b>8</b>
<b><u>NAME OF SCHEME/ DEPARTMENT: REVENUE (4)</u></b>														

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)		Physical Progress/ Financial Progress (Rs. In lacs)		U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed		Details of supervision CE, SE, EE, AE & IO				Remarks
150.	RD Udaipur Division	Construction of <b>Kakraban Dakbanglow.</b>	Rs. 46,59,126/-	Rs. 10,00,000/-	Up to plinth level completed.	Rs.5,00,000/-		Jan'13			-	-	-	Fund exhausted. Revised estimate cost is Rs. 74.60 lacs. Work will restart after receiving the balance fund. Now a days sand problem.
151.	RD Udaipur Division	Maintenance of <b>7 (Seven) nos. of Govt. Staff Quarter at Jail Road, Udaipur</b> , Gomati District, Tripura. I/O: Subhasish Mazumder, T.A.	7,15,886/-	17,01,796/-	Work in progress.									Sand problem
152.	RD Udaipur Division	Maintenance of <b>10 (Ten) nos. of Govt. Staff Quarter at Jail Road, Udaipur</b> , Gomati District, Tripura. I/O: ER. Papan Das, T.A	9,85,910/-		Work in progress.									Sand problem
153.	RD Amarpur Division	Const. of <b>Boundary wall around SDM Quarter at Karbook.</b> I/O: Er. Lorence Jamatia.	9.74	12.73	Super structure work is in progress.			25-12-13	30-06-14					
<b><u>NAME OF SCHEME/ DEPARTMENT: SCHOOL EDUCATION (2)</u></b>														
154.	RD Udaipur Division	Const. of <b>Vivekananda Vidyapith HS School, Udaipur</b> , Gomati, Tripura.		76.95										Estimate under preparation.
155.	RD STC Division	Const. of <b>additional class rooms at double storied building of MMD College, Sabroom.</b>	146.01	100.00 (DM-S)	Plastering work is in progress.	145.00	122.00	31/12/12			53	79	125	Fund exhausted.
<b><u>NAME OF SCHEME/ DEPARTMENT: SOCIAL EDUCATION &amp; SOCIAL WELFARE (5)</u></b>														
156.	RD Udaipur Division	Construction of <b>SNP godowan of Udaipur Nagar Panchayat ICDS project, Udaipur</b> , Gomati District, Tripura during the year 2012-13.	18,52,284/-	18,52,284/-	Work stranded due to site dispute.	6,85,430/-		Aug'13			-	1	2	Site dispute.
157.	RD Udaipur Division	Construction of <b>SNP Go-down at Killa ICDS project, Udaipur</b> , Gomati District, Tripura during the year 2012-13.	18,52,284/-	18,52,284/-	Up to top level completed.	6,85,430/-		Aug'13	30-04-14		-	-	-	

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)		Physical Progress/ Financial Progress (Rs. In lacs)		U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed		Details of supervision CE, SE, EE, AE & IO				Remarks
158.	<b>RD Udaipur Division</b>	Construction of <b>SNP Go-down at Matabari ICDS project, Udaipur</b> , Gomati District, Tripura during the year 2012-13	18,52,284/-	18,52,284/-	Painting in progress.	7,11,644/-		Aug'13	Apr'14		<b>1</b>	<b>1</b>	<b>1</b>	
159.	<b>RD Amarpur Division</b>	Const. of <b>CDPO Office building at Amarpur</b>	14.64	14.64	GF Completed	13.68	11.00	27-09-12			<b>1</b>	<b>1</b>	<b>1</b>	<i>Balance fund of Rs. 6.43 lacs required for 1<sup>st</sup> floor.</i>
160.	<b>RD Amarpur Division</b>	Const. of <b>SNP Godown at Karbook.</b>	18.52284		Foundation work is in progress.			29-12-13	30-06-14					
<b><u>NAME OF SCHEME/ DEPARTMENT: TTDCL = (11)</u></b>														
161.	<b>RD Udaipur Division</b>	Construction of <b>100-seated Tourist lodges at Bandawar. a. Const. of cottage-I . b. Const. of cottage- II.</b>	Rs. 8,77,39,000 /-	1.00 crore	a) Cottage-I, finishing work is in progress. b) Ground floor roof casting completed.	Rs. 40,82,463/-	30,00,000/-	20 <sup>th</sup> July'12	Apr'14		<b>1</b>	<b>1</b>	<b>4</b>	
162.	<b>RD Udaipur Division</b>	Const. of <b>Boundary wall around the nature park at East Gokulpur (500.00 mtrs.)</b>	Rs. 29,94,474/-	Rs. 29,94,474/-	Completed.	Rs. 15,84,851/-		July'13	Mar'14					
163.	<b>RD Udaipur Division</b>	Const. of <b>ten (10) nos. sitting arrangement of nature park under East Gokulpur GP</b> of Mtabari R.D. Block, Udaipur, Gomati District, Tripura, during the year 2012-13.	Rs. 10,00,000/-	Rs. 10,00,000/-	Completed.	5,30,667/-		Jan'13	Mar'14		<b>2</b>	<b>1</b>	<b>10</b>	
164.	<b>RD Udaipur Division</b>	Const of <b>water Jetty at Maharani</b> under Matabari R D Block	28,41,842 /-	34,46,400 /-	Work stranded due to water logging.									
165.	<b>RD Amarpur Division</b>	Const. of <b>Walking track on the bank of Amarsagar Lake.</b>	9.07908		70%work is completed.	8.74		31-07-13	Apr'14		<b>8</b>	<b>2</b>	<b>15</b>	

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)		Physical Progress/ Financial Progress (Rs. In lacs)		U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed		Details of supervision CE, SE, EE, AE & IO				Remarks
166.	RD Amarpur Division	Const. of Cafeteria building (G+2) including food Kiosk, Tourist information Centre, Toilet Block etc. at Fatik Sagar Lake.	114.65	117.36	Plinth level.	12.48	35.00	20-11-13	30-09-14					
		Const. of Ghat & Land scalping at Fatik Sagar Lake	12.48		Completed.			04-02-12						
167.	RD Amarpur Division	Extension of stair case on the bank of river Gomati at Mandirghat. I/O: Er. Lorence Jamatia, TA, RDAD.	5.24	44.96641	Not started	16.89								Work will be taken up at the decreased water level.
		Renovation of stair case on the bank of river Gomati at Mandirghat. I/O: Er. Lorence Jamatia, TA, RDAD.	10.70		Completed.	5.73	23-08-13			2	2	10		
		Const. of approach road with staircase at Mandirghat. I/O: Er. Lorence Jamatia, TA, RDAD.	14.07		80% work completed.	2.50	23-08-13	Apr'14		2	2	10		
		Const. of Stair case near the fishery office at Mandirghat. I/O: Er. Lorence Jamatia, TA, RDAD.	11.62		80% work completed.	1.00	23-08-13	Apr'14		2	2	2		
168.	RD Amarpur Division	Chabimura Tourist Project												
		Const. of Toilet block at Chabimura	20.36	101.006	Roof casted.	3.36	75.00	10-11-13	July'14					
		Const. of Interaction Centre at Chabimura.	44.04		C/S work for roof casting is in progress.	6.80		10-11-13	Apr'14					
		Const. of water Jetty at Chabimura.	34.46		Preparation for piling work is in progress.	11.56			Apr'14					
		Const. of Single Room Twin Type Cottage at Chabimura.	16.65		Roof casted.	3.11		10-11-13	Apr'14					

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)		Physical Progress/ Financial Progress (Rs. In lacs)		U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed		Details of supervision CE, SE, EE, AE & IO				Remarks
169.	RD Santirbazar Division	Const. of <b>extension of stage at Hojagiri Dance academy school</b> under Madhya kathalia village	3.00975	3.00975	Brick wall work is in progress.	1.48766	1.48766	10/6/13	May'14		1	2	2	
		<b>Earth filling at hojagiri academy school</b> under madhyakathalia village, I/O- Manik Debbarma,T.A,BKF,RD,Block	3.62399	3.62399	Earth filling will be done after gallery work.	1.36090	1.36090							
170.	RD Santirbazar Division	Const. of <b>food kiosks at dasami reang para</b>	8.86697	8.86697	Column reached up to lintel level.	5.36489	5.36489	2/7/13	June'14	1	-	2	2	
		Const. of <b>gallery at dasami reang para</b> , I/O- Manik Debbarma,T.A,BKF,RD,Block	4.55122	4.55122	Not started.	1.68056	1.68056							Design modified.
		Const. of <b>public convenience at dasami reang para</b> , I/O- Manik Debbarma,T.A,BKF,RD,Block	14.22858	14.22858	Sanitation work is in progress.	5.77368	5.77368	5/5/13	June'14	1	4	4	4	
		Const. of <b>gallery ( RCC Pillar) at Dasami Reang para</b> I/O- Manik Debbarma,T.A,BKF,RD,Block	9.64458	9.64.458	Column casting work is in progress.	4.36555	4.36555	2/7/12	June'14	1	-	1	1	
171.	RD Santirbazar Division	Const. of <b>Cultural &amp; Craft Centre at Rajnagar</b> I/O- Chandan Jamatia,JE Rajnagar 9436512572	80.00	80.00	Entry lobby Roof slab casted and rest 30 column reached up to top level out of 40 nos	49.42	47.10	10/5/13	May'14	3	1	2	4	
		Const of <b>Eco-Lodge at Rajnagar Forest Office</b> at Rajnagar	63.65912	61.76	Centering shuttering work in 2nd floor is in progress	36.80	10.94780	15/5/13	May'14		1	2	4	
NAME OF SCHEME/ DEPARTMENT: TRIBAL WELFARE (2)														
172.	RD Santirbazar Division	Const. of <b>Tribal rest house at Santirbazer</b> under Bokafa Block Arupam Saha TA, Bokafa	90.71066	85.00 lacs	Sanitation work is in progress.	70.00	70.00	4-9-12	May'14		3	7	6	
173.	RD Santirbazar Division	Const. of <b>Girls hostel at Iswarchandra Vidyasagar College at Belonia.</b>	40.95	36.00	Completed. Except Electrification	36.00	36.00	21-4-12	April'14		1	2	3	