

PHYSICAL AND FINANCIAL STATUS OF ON GOING CONSTRUCTION WORKS UNDER SE RD 4TH CIRCLE, AMBASSA, APRIL'2014.

Sl. No.	Name of Circle & Division.	Name of Work & name of IO in/c detailed location.	Estimated cost./Fund placed (in lakh)	Physical progress/ Financial progress (in lakh)	UC Submission status.(in lakh)	Date of commencement/ Probable date of completion in case full fund is placed.	Details of Supervission CE, SE, EE, AE & IO	Remarks	
Name of scheme/ Department.:- ACA									
1	RD 4th Circle, & RD Ambassa Division,	Construction of Shed with GCI Sheet roofing at 1st floor of open market shed at Salema. I/O- Rajib Paul, JE, SLM.	14.682/14.6820	Completed./ 14.68	14.68	Jan,13/March'2014	SE-1 Time EE- 4 times AE -12times I/O - 28times		
2	RD 4th Circle, & RD Ambassa Division,	Construction of Shed with GCI Sheet roofing at 1st floor of open market shed at Salema (2 nd part). I/O- Rajib Paul, JE, SLM.	12.87/6.00	Completed./ 6.00	6	Jan'2013/Feb'2014	EE-4Times AE-12 Times I/O-28Times	Balance fund=12.87 is required for completion of the work.	
Name of scheme/ Department.:- B.A.D.P.									
[2008-09]									
3	RD 4th Circle, & RD Ambassa Division,	Const. of 6 units Market Stall at Dolapati. I/O-Er.Saradindu Sarkar, JE, RD Block.	10.00/10.00	Completed./ 10.00	10	Jan'2013/Feb2014	SE-1 Time EE-1time AE -5 times I/O - 56 times		
[2009-10]									
4	RD 4th Circle, & RD Ambassa Division,	Library-cum-Information Centre at SLM. Er.Debdulal Deb, TA, SLM Block.	7.00/7.00	Completed./ 0.79		25.12.2013 30.03.2014	EE- Nil AE -3 times I/O - 3 times		
[2010-11]									
5	RD 4th Circle, & RD Ambassa	Const. of Health Sub-Centre at Brikhada Para under Tetuiya GP.	12.50/12.50	Completed./ 10.00	10	March'2014	EE-Nil AE -Nil		

	Division,	I/O-.Er.Sanjoy Debbarma,JE, RDDD-I.					I/O - Nil		
[2011-12]									
6	RD 4th Circle, & RD Ambassa Division,	Const. of 1(one)additional Class room Debicharan S.B. School under Dumburnagar RD Block . I/O- Suhas , TA, DNR RD Block.	2.79198 /2.79	Finishing work is in progress. /2.79	2.79	Dec'2013/April'2014	EE-1time AE -3 time I/O - 3 times	work stop due to non supply of bricks	
[2012-13]									
7	RD 4th Circle, & RD Ambassa Division,	Construction of MPW's quarter at Mayungtuku under Durga Chowmuhani Sub-Block. I/O-Er. J.N.Darlong,TA,RD Ambassa Division.	5.63727 /5.6373	Completed/5.326	5.326	May,2013/Feb,2014	EE- 1 time AE -6 times I/O - 17 times		
8	RD 4th Circle, & RD Ambassa Division,	Construction of MPW's quarter at Pachim Dulucherra under Salema RD Block. I/O-Goutam Sharma,TA,SLM, Block.	5.63727 /5.6373	Completed./4.10	4.1	May,2013/Feb,2014	SE-1 Time EE-2 time AE - 6 times I/O - 22times		
[2012-13]									
9	RD 4th Circle, & RD Ambassa Division,	Const. of 1(One)additional Class room at Joychandra Para JB School under Dumburnagar RD Block . I/O:Er.Suhas Debbarma, TA, DBN, RD Block.	2.75/2.75	Top level. /2.75	2.75	Dec'2013/May'2014	EE- time AE -1 time I/O - 2 times		
10	RD 4th Circle, & RD Ambassa Division,	Const. of 1(One)additional Class room at Wanasa Para SB School under Dumburnagar RD Block . I/O Suhas Debbarma, TA, DBN, RD Block.	2.75/2.75	Lintel level. /1.50	1.5	15-03-14/15-06-14	EE- times AE - 1 time I/O - 1time		
11	RD 4th Circle, & RD Ambassa Division,	Const. of 1(One)additional Class room at Ratanmani Para SB School under Dumburnagar RD Block . I/O Rupak Ghos, TA, DBN, RD Block.	2.75/2.75	Completed. /2.75	2.75	26/5/13 April'2014	EE- 1 time AE -2 times I/O - 4 times		
12	RD 4th Circle, & RD Ambassa Division, ,Dhalai.	Const. of 1(One)additional Class room at Monoranjan Das Para SB School under Dumburnagar RD Block . I/O	2.75/2.75	Completed./1.75	1.75	Dec'2013/April'2014	EE- times AE -1 time I/O -2 times		

		Saradindu Sarkar, JE, DBN, RD Block.							
13	RD 4th Circle, & RD Ambassa Division, Jawaharnagar, Dhalai.	Const. of 1(One)additional Class room at Rajdhan Chow Para JB School under Dumburnagar RD Block . I/O Suhas Debbarma, TA, DNR, RD Block.	2.75/2.75	Truss & posts is under preparation.. / 1.50	1.5	15-03-14/15-06-14	EE- times AE - 1 time I/O - 1 time	1.5 km Head Carrying required from wansa para which is not possible due to bed road condition so change of model is required.	
14	RD 4th Circle, & RD Ambassa Division,	Const. of 1(One)additional Class room at Durga Chow. JB School, Chulubari under DCM Sub Block . I/O Debdulal Deb, TA, DCM, Sub Block.	2.75 / 2.75	Completed./ 3.00	3	Jan,2013/ Nov,2013	EE- 1 times AE - 3times I/O - 9 times		
15	RD 4th Circle, & RD Ambassa Division,	Construction of 1(one) additional class room at Harerkhola under DCM sub block. I/O: Er. Debdulal Deb, TA, DCM sub block.	2.75 / 2.75	Finishing work is in progress./2.75	2.75	Fe'2014/April'2014	EE- times AE -3 times I/O - 10times		
16	RD 4th Circle, & RD Ambassa Division,	Const. of 1(One)additional Class room at Baradrin JB School, Chotosurma under DCM Sub Block . I/O Debdulal Deb, TA, DCM, Sub Block.	2.75/2.75	Site not available. /2.00	2		EE- times AE - times I/O - times		
17	RD 4th Circle, & RD Ambassa Division,	Const. of 2(Two)additional Class room at West Halhali SB School, under DCM Sub Block . I/O Panu Debnath, TA, SLM, Block.	5.50/5.50	Finishing work in progress./3.50	3.5	Oct'2013/May"2014	EE- times AE -3 time I/O - 12times		
18	RD 4th Circle, & RD Ambassa Division,	Construction of Community Toilet block at Ganganagar(Basement of community Hall) I/O- Prasanta Laskar, JE, ABS, Block.	20.5017 6 / 20.5018	Roof slab of basement is cast. /20.50	20.5	Jan,2013/May,2014	SE-1 Time EE- 9 times AE -15 times I/O - 22times		
19	RD 4th Circle,	Construction of Community Hall at	42.5843	Slab casting	40	Jan,2013/ May,2014	SE-1 Time		

	& RD Ambassa Division,	Ganganagar I/O- Prasanta Laskar, JE, ABS, Block.	7/42.58 44	completed/40.0 0			EE- 9times AE - 15 times I/O - 22 times		
20	RD 4th Circle, & RD Ambassa Division,	Construction of Tourist Rest house at Ganganagar I/O- Prasanta Laskar, JE, ABS, Block.	40.7609 5 / 40.7610	Columns & wall raised up to top level./38.00	38	15-02-14/15-07-14	SE-1 Time EE- 1time AE -3 times I/O - 5 times		
21	RD 4th Circle, & RD Ambassa Division,	Construction of Tourist Rest house cum Mess at Jawaharnagar (in/c Boundary wall & Furniture)I/O- Bijan Kr. Dey JE, RD, ABS	140.00/ 115.76	Completed./ 115.76 .	115.76	Oct,12/March'2014	SE-5Times. EE-15 times AE -19 times I/O -29 times		
[2012-13]									
22	RD 4th Circle, & Manu Division,	Construction of Additional Class Room at Debendra RP JB School 1 unit. I/O: Er. Sanjib Debbarma, JE, CMN RD Block.	2.52161 /2.7500	Completed. /2.75	2.75	Jun'2013/ March'2014	CE- Time SE-1 Time EE- 2 times AE -4 times I/O -3 times		
23	RD 4th Circle, & Manu Division,	Construction of Additional Class Room at Chakbeha JB School 2 units. I/O: Er. Mrinal Kanti Debbarma, TA, CMN RD Block.	5.04322 /5.5000 0	Work progress up to top level./5.50	5.5	June'2013 May2014	CE- Time SE- Time EE-2 times AE -3 time I/O - 8 times		
24	RD 4th Circle, & Manu Division,	Construction of Training Hall at CMN Block H.Q. I/O: Er. Sukanta Patari, JE, CMN RD Block.	44.4194 5/44.41 945	Finishing work is in progress /38.65	38.65	March-2013 May-2014	CE- Time SE-1 Time EE-8 times AE - 17 times I/O - 26times		
[2013-14]									
25	RD 4th Circle,	Construction of additional class room at	5.760/5	Work progress	3.455	Dec'2013/May'2014	CE- Time		

	& Manu Division,	Manimohan RP JB School, Chalitacherra VC. I/O: Er. Sanjib Debbarma, JE, CMN RD Block.	.760	upto top level				SE- Time EE-2 times AE -6 time I/O - 15times		
26	RD 4th Circle, & Manu Division,	Construction of additional class room at Chandrasen JB School, Chalitacherra VC. I/O: Er. Sanjib Debbarma, JE, CMN RD Block.	5.760/5 .760	Work progress upto top level	3.455	Dec'2013/May'2014		CE- Time SE- Time EE- 2times AE -3 times I/O - 9 times		
Name of scheme/ Department.:- BRGF/Panchayet										
[2012-13]										
27	RD 4th Circle, & RD Ambassa Division,	Construction of Administrative Block of PRTI at Ambassa. I/O- Er. Sanjoy DebRoy, JE, RD, ABS Division.	328.342 4/328.3 424	Finishing work in progress./ 235.68	235.68	March-2013/ May-2014		SE-20Times EE- 28 times AE-32 times I/O- 65times		
28	RD 4th Circle, & RD Ambassa Division,	Construction of Gents Hostel of PRTI at Ambassa. I/O- Er. Bijan Kr. Dey, JE, RD, ABS Division.	253.389 82/253. 38982	Finishing work in progress./180.7 5	180.75	March-2013/ May-2014		SE-20Times EE- 28 times AE-32times I/O- 65times		
29	RD 4th Circle, & RD Ambassa Division,	Construction of Ladies Hostel of PRTI at Ambassa. I/O- Er. Biswajit Chowdhury JE, Ambassa RD Block.	253.389 82/253. 38982	Finishing work in progress./194.8 0	194.8	06-06-2013/May-201 4		SE-20Times EE- 26times AE- 30times I/O-50times		
30	RD 4th Circle, & RD Ambassa Division,	Construction of Twin Qtr. (Type-II & IV) for PRTI complex at Ambassa.	35.2699 1/35.26 991	Completed./29. 70	29.7	25-11-2013/March'20 14		SE-20 Times EE- 11 times AE - 5 times I/O- 17 times		
[2013-14]										
31	RD 4th Circle,	Construction of Open shed at proposed	2.47/2.	The work will				SE-2Times		

	& RD Ambassa Division,	solid wastemanagement system, Sudhangshu Ghosh para under Basudeb para G.P. under Ambassa RD Block. I/O: Er. Bijon Rakshit, JE, ABS RD Block.	47	be started shortly. site development completed.			EE- 3 times AE - 2 times I/O- 5 times		
32	RD 4th Circle, & RD Ambassa Division,	Construction of Over Head Water Tank (2000ltr capacity) at proposed solid waste management system, Sudhangshu Ghosh Para under Basudeb para G.P. under Ambassa RD Block. I/O: Er. Bijon Rakshit, JE, ABS RD Block.	1.119/1. 119	The work will be started shortly. site development completed.			SE-2Times EE- 3 times AE - 2 times I/O- 5 times		
33	RD 4th Circle, & RD Ambassa Division,	Construction of 50 seated ST Girl's Hostel 3storried building at Gandacherra Kabiguru School I/O:Er.Praneswar Debnath, JE	162.4/1 35.00	Lintel level.	56.34	20/01/2014 March'2015	SE-3Times EE- 4Times AE- 5Times IO-15Times		
[2011-12]									
34	RD 4th Circle, & Manu Division,	Construction of Teachers Barack at 23 kilo near TSR camp under CMN RD Block. I/O: Er. Sukanta Patari, JE. CMN RD Block.	24.4200 0/ 24.4200 0	Completed./24. 42	24.42	Feb-2012 Oct-2013	CE- Time SE-4 Time. EE- 7Times AE-10Times IO-18 Times		
[2012-13]									
35	RD 4th Circle, & Manu Division,	Construction of 50 seated ST Boys Hostel 3storried building at Dhumacherra. I/O: Er. Sanjoy Debanath, TA	135.806 00/142. 00	Finishing work is in progress(plum bing&plasterin g work). /142	142.00	April-2012 May-2014	SE-4Times EE- 26Times AE- 43Times IO-52Times		
36	RD 4th Circle, & Manu Division,	Development of Chawmanu Motor stand by filling of earth and edge brick soling. I/O: Er. Gour Mohan Roy, TA,	24.48/2 4.48	Earth work completed, brick soling	24.48	Jun'2013/May'2014	SE-2 Times EE-10Times AE-17Times		

		RD MNU Division.		drain work is in progress./24.48			I/O-18Times		
[2013-14]									
37	RD 4th Circle, & Manu Division,	Formation of road by mechanical earth cutting from 3 Kilo PWD road to Getua KP road. I/O: Er. Ratan Bhowmik, TA	9.46875 /9.4687 5	Completed	Nil	Dec'2013/Feb'2014	EE- 1Time AE-3Time I/O-6Times		
38	RD 4th Circle, & Manu Division,	Construction of Fish Feed storage centre at South Dhumacherra. I/O: Er. Dolaram Reang, JE	18.6774 6/10.00	Work progress upto plinth level. Now work stopped due to shortage of fund.	10.00	15th Jan'2014/Jul'2014	EE- 3Times AE-5Times I/O-7Times		
39	RD 4th Circle, & Manu Division,	Construction of Girl's Hostel at 82 Miles under RD Manu Division. I/O: Er. Sankar Debnath, JE, RD MNU Division.	162.4/1 35.00	Work progress upto lintel level.	56.34	23/01/2014 March'2015	SE- 6 Times EE- 9Times AE-14Times I/O-19Times		
40	RD 4th Circle, & Manu Division,	Construction of boundary fencing around the regional exotic pig breeding farm at 82 miles. I/O: Er. Uttam Debnath, JE,RD MNU Block.	59.79/3 0.00	200 mtr RCC pillar casting completed from 1900 mtr length.	10.00	20.02.2014/Dec'2014	SE- Times EE- 3Times AE-6Times I/O-9Times		
Education(School)									
NLCPR									
[2014-15]									
41	RD 4th Circle, & RD ABS Division,	Construction of School Building at Uttar Lalchari High School. I/O: Er. Anup Goswami, TA,ABS RD Block.	18.74/9 .04	Not started/9.04	9.04				89
42	RD 4th Circle, & RD Ambassa Division,	Construction of School Building at Bilashchara High School. I/O: Er. Debdulal Deb, TA,ABS RD Block.	18.74/9 .04	Not started/9.04	9.04			After getting full project cost then only the work can be started.	

43	RD 4th Circle, & RD Ambassa Division,	Construction of School Building at Maharani(Mendi Hour) High School. I/O: Er. Panu Debnath,TA,ABS RD Block.	18.74/9 .04	Not started/9.04	9.04			After getting full project cost then only the work can be started.	
[2013-14]									
44	RD 4th Circle, & Manu Division,	Construction of School Building at Bijoy Giri Dewan High School under RD Manu Division. I/O: Er. Dularam Reang, JE, RD MNU Division.	19.58/9 .00	Work started. Trench cutting is in progress.	Nil	19.04.2014/Nov'2014	EE- 2 Times AE - 2Times I/O - 3 times.		
[2008-09]									
45	RD 4th Circle, & RD Ambassa Division,	Const. of Double Storried building with boundary wall at Education Inspectorate School, Kamalpur. (I/o-Er. Dulal Ghosh, JE, NAA, KMP).	87.7657 3/87.76 573	work stopped due to want of fund./45.00	45.00		EE- Nil AE - Nil I/O - Nil	Balance fund=Rs50 lacs required for completion of the work.	
[2009-10]									
46	RD 4th Circle, & Manu Division,	Const. of Double storied Building With Boundary Wall at chailenghta I/S office. - I/O- Binay Sinha, AE. RD Dhalai Division-II, Manu	82.25/4 5.00	Work up to lintel level in 1st floor. Now work is stranded for balance fund. /45.00	45	10/1/2010	EE- Nil I/O - Nil	Balance fund Rs.52lacs required.	
RMSA									
2012-13									
47	RD 4th Circle, & RD Ambassa Division,	Construction of Durbajoy Chowdhury Para High School under Dumburnagar RD Block.I/O-Saradindu Sarkar,JE,DBN Block	36.86/3 6.86	Raised upto ground floor's roof level. /18.20	18.2		EE- 3 Times AE - 6 Times I/O -10 Times	The work is restarted on Jan'2014	

2013-14

48	RD 4th Circle, & RD Ambassa Division,	Construction of Jawaharnagar Colony High School under Ambassa MC.	45.86/4 5.86						
49	RD 4th Circle, & RD Ambassa Division,	Construction of Kulai Colony High School under Ambassa MC.	41.49/4 1.49						
50	RD 4th Circle, & RD Ambassa Division,	Construction of Nalicherra(Mairung Twisa) High School under Ambassa MC.	42.12/4 2.12						
51	RD 4th Circle, & RD Ambassa Division,	Construction of Shantirbazer High School under Salema RD Block.	57.12/5 7.12						
52	RD 4th Circle, & RD Ambassa Division,	Construction of North Mechuria High School under Salema RD Block.	35.86/3 5.86						
53	RD 4th Circle, & RD Ambassa Division,	Construction of Dulucherra High School under Salema RD Block.	35.86/3 5.86						
54	RD 4th Circle, & RD Ambassa Division,	Construction of Mendir Hour High School under Salema RD Block.	24.6/24 .6						
55	RD 4th Circle, & RD	Construction of Salema Colony High School under Salema RD Block.	35.86/3 5.86						

	Ambassa Division,								
56	RD 4th Circle, & RD Ambassa Division,	Construction of Kamalpur Govt. English Medium Class XII School under Kamalpur NP.	24.6/24 .6						
57	RD 4th Circle, & RD Ambassa Division,	Construction of Dhanchandra Chowdhury Para High School under DCM RD Block.	45.86/4 5.86						
58	RD 4th Circle, & RD Ambassa Division,	Construction of Noagaon High School under DCM RD Block.	30.23/3 0.23						
59	RD 4th Circle, & RD Ambassa Division,	Construction of Ramkeshab Chowdhury Para High school under DCM RD Block.	30.23/3 0.23						
60	RD 4th Circle, & RD Ambassa Division,	Construction of Harerkhola high school under DCM RD Block.	24.6/24 .6						
61	RD 4th Circle, & RD Ambassa Division,	Construction of 8No. Dyke(Jamatia Para) High School under Dumburnagar RD Block.	45.86/4 5.86						
62	RD 4th Circle, & RD Ambassa Division,	Construction of Raishyabari Class XII School under Dumburnagar RD Block.	41.49/4 1.49						
63	RD 4th Circle, & RD	Construction of Girish Chandra Karbari para High School under Dumburnagar	30.23/3 0.23						

	Ambassa Division,	RD Block.							
64	RD 4th Circle, & Ambassa Division,	Construction of Lalit Tripura Para High School under Dumburnagar RD Block.	30.23/3 0.23						
65	RD 4th Circle, & Ambassa Division,	Construction of Jagabandhu Para High School under Dumburnagar RD Block.	24.60/2 4.60						
66	RD 4th Circle, & Ambassa Division,	Construction of Ramnagar Bazer High School under Dumburnagar RD Block.	24.60/2 4.60						
67	RD 4th Circle, & Ambassa Division,	Construction of Kabiguru Rabindra Nath Smirity Vidhya BhabanHigh under Dumburnagar RD Block.	41.62/4 1.62						
68	RD 4th Circle, & Ambassa Division,	Construction of Model School at Lalchari under Ambassa RD Block.	362/18 1.04371						
69	RD 4th Circle, & Manu Division,	Construction of School Building at Debipur Colony High School under Manu RD Block.	45.8600	Estimate under preparation.					
70	RD 4th Circle, & Manu Division,	Construction of School Building at Lambabil High School under Manu RD Block.	45.8600	Estimate under preparation.					
71	RD 4th Circle, & Manu Division,	Construction of School Building at Binanda Debbarma Para High School under Manu RD Block.	30.2300	Estimate under preparation.					

72	RD 4th Circle, & Manu Division,	Construction of School Building at Twichak Twisa High School under Manu RD Block.	30.2300	Estimate under preparation.					
73	RD 4th Circle, & Manu Division,	Construction of School Building at Bijoy Giri Dewan High School under Manu RD Block.	30.2300	Estimate under preparation.					
74	RD 4th Circle, & Manu Division,	Construction of School Building at Twikarma Twisa High School under Manu RD Block.	41.0200	Estimate under preparation.					
75	RD 4th Circle, & Manu Division,	Construction of School Building at Karamcherra High School under Manu RD Block.	23.6000	Estimate under preparation.					
76	RD 4th Circle, & Manu Division,	Construction of School Building at Thalcherra High school under Chawmanu RD Block.	45.86/4 5.86	Estimate under preparation.					
77	RD 4th Circle, & Manu Division,	Construction of School Building at Bak Cherra High school under Chawmanu Rd Block.	24.6000	Estimate under preparation.					
78	RD 4th Circle, & Manu Division,	Construction of School Building at East Gobidabari Model School under Chawmanu RD Block.	362.00/ 181.00	Site not yet received.					
SSA									
79	RD 4th Circle, & RD Ambassa Division,	Const. of 1(One)additional Class room at Thairumchara J.B. School under Salema RD Block . I/O .panu Debnath,TA, Salema RD Block.	2.15868 /2.16	Completed/2.1 6	2.16	Oct,2012/ Feb',2014	EE- times AE - 3time I/O - 15 times		
Education(Higher)									
80	RD 4th Circle, & RD Ambassa Division,	Construction of Double storied District Library near Ambassa Motor Stand, under Ambassa Division. I/O-Biswajit Choudhury,JE,ABS Block.	58.3475 2/58.34 7520	Work progress upto 1st floor level./25.00	25	Aug'2013/April'2014	EE- 3 times AE -4 times I/O - 6 times		
81	RD 4th Circle,	Construction of Public Library at	47.00/3	Plinth	17.5	Sept'2013/ Dec'2014	SE-3Times		

	& Manu Division,	Chailengta. I/O: Er. Ratan Bhowmik, TA, CMN RD Block.	5.00	level./17.50			EE- 8 times AE -5times I/O - 24times		
Name of scheme/ Department.:- FOREST									
[2013-14]									
82	RD 4th Circle, & RD Ambassa Division,	Construction of Type-V Qtr. At PGP Tilla for District Forest officer, Dhalai. I/O: Lovely Marak, TA, RD ABS Division.	48.9755 /44.56	Plastering work is in progress./ 21.34	21.34	July'2013/Dec'2014	SE- Time EE- 7 Times AE-9 Times IO- 18 Times		
Name of scheme/ Department.:- Industry and Commerce									
[2013-14]									
83	RD 4th Circle, & RD Ambassa Division,	Construction of Administrative Block for ITI Building at Chulubari Kamalpur. I/O: Er. Rajib Paul, JE DCM RD Block.	369.22/ 100.00	Work progress up to top roof level./149.81	149.81	Aug'2013/Aug'2014	SE-10 Times EE-16 Times AE-32 Times I/O-65Times.		
84	RD 4th Circle, & RD Ambassa Division,	Construction of Hostel building adjacent of ITI building at Chulubari, Kamalpur. I/O: Er. Debdulal Deb TA, DCM RD Block.	153.878 02	Column casting upto lintel level./39.85	39.95	Feb2013/Aug'2014	SE-10Times EE-10Times AE-25 Times I/O-45Times		
85	RD 4th Circle, & Manu Division,	Construction of ITI Administrative Building at 82 Miles, Nalkata VC under I& C Deptt.	376.853 33/200. 00	Ground floor 80% slab casting completed & rest work is in progress.	100	Nov'2013/Dec'2014	SE-10Times EE-32Times AE-42Times I/O-69Times		
86	RD 4th Circle, & RD Manu Division,	Construction of Hostel Building attached to ITI Building at 82 Miles. I/O: Er. Shankar Debnath, JE, RD Manu Division.	153.878 02/50.0 0	progress upto plinth level & 20nos column casting upto lintel level.	50	3/02/2014 March'2015	SE-10Time EE-10Times AE-14Times I/O-25Times		
Name of scheme/ Department.:- MGNREGA									
2012-2013									

87	RD 4th Circle, & RD Ambassa Division,	Construction of Bharat Nirman Rajib Gandhi Seva Kendra at Pancharatan VC. I/O-Er. Utpal Debnath,TA,DNB	9.99529 /9.9953	Work will be started shortly. /4.50	4.5		EE- 1 time AE - 2 time I/O - 2 times	Sand problem.	
88	RD 4th Circle, & RD Ambassa Division,	Construction of Bharat Nirman Rajib Gandhi Seva Kendra at Tuichakma VC. I/O-Er. Suhash Debbarma,TA,RSB Block	9.99529 /9.9953	Completed except painting & ceiling/7.45	7.45	Dec'2013/May'2014	EE- 2times AE - 5times I/O - 15 times		
89	RD 4th Circle, & RD Ambassa Division,	Construction of Bharat Nirman Rajib Gandhi Seva Kendra at Boalkhali VC. I/O-Rupak Ghos,TA,DNB	9.99529 /9.9953	Only electrification left./9.16	9.16	June'2013/April'2014	EE- 1 time AE - 3times I/O - 4 times		
90	RD 4th Circle, & RD Ambassa Division,	Construction of Bharat Nirman Rajib Gandhi Seva Kendra at Ratannagar VC. I/O-Rupak Ghos,TA,DNB	9.99529 /9.9953	Nearing completion. /7.00	7	May-2013, Dec-2013	EE- 1 time AE -3 times I/O - 5 times		
91	RD 4th Circle, & RD Ambassa Division,	Construction of Bharat Nirman Rajib Gandhi Seva Kendra at Kalachari GP under DCM block. I/O- Deb Dulal Deb, TA/DCM Block.	9.867/9 .8670	Plastering work is in progress./7.00	7.00	21.12.13/30.04.14	EE- time AE -3times I/O -6 times		
92	RD 4th Circle, & RD Ambassa Division,	Construction of Bharat Nirman Rajib Gandhi Seva Kendra at Setrai VC under DCM block. I/O- J.N. Darlong, TA/RD,ABS, Divn	9.867/9 .8670	Finishing work is in progress. /9.82	9.82	Jun'2013/April'2014.	SE-1 Time EE- 3times AE- 10 times I/O - 26times		
93	RD 4th Circle, & RD Ambassa Division,	Construction of Bharat Nirman Rajib Gandhi Seva Kendra at East ShyamraiChara VC under DCM block. I/O- Padak Roy, TA/DCM Block.	9.867/9 .867.	Only painting left/8.32	8.32	May'2013/April'2014.	EE- 3times AE -10times I/O-27 times		
2011-2012									
94	RD 4th Circle, & RD	Construction of Bharat Nirman Rajib Gandhi Seva Kendra at Dalapati VC	9.867/9 .867.	Top level. /7.00	7		EE- Nil AE - Nil		

	Ambassa Division,	under DNB block. I/O- Debabrata Sinha, JE, DNB.					I/O - Nil		
95	RD 4th Circle, & RD Ambassa Division,	Construction of Bharat Nirman Rajib Gandhi Seva Kendra at Kalajhari VC under DNB block. I/O- Utpal Debnath, TA, DNB.	9.867/9 .867.	Colouring work in progress. /9.00	9	May'2013/April,2014.	EE- times AE -1 time I/O -3 times		
96	RD 4th Circle, & RD Ambassa Division,	Construction of Box Culvert Over Tuisakatar charra under Mendi VC. I/O - Panu Debnath, TA.	35.00/3 5.00	Cartain work is pending./30.0 9	30.09	1/1/2013/Dec,2013.	EE- 5 time AE -7 times I/O - 25 times		
97	RD 4th Circle, & RD Ambassa Division,	Construction of Pedestal Abutments for the Errection of Bailey Bridge over Gulliechara at Kalabari, Karmapar VC under Ambassa RD Block. I/O- Prasanta Laskar, JE, ABS Block.	16.3144 5/16.31 445	Wing wall in progress. /13.84	13.84	May'2013/Dec'2013.	EE-3 times AE -5 times I/O - 12 times	Work pending due to road problem.	
2012-2013									
98	RD 4th Circle, & RD Ambassa Division,	Construction of Brick Soling Road from existing Black top road to Gullecherra at Karmapara VC under Ambassa RD Block. I/O- I/O- Prasanta Laskar, JE, ABS Block.	6.32286 /6.3228 6	Work could not be started due to bad road condition.			EE-1 Time AE- 2Times I/O -2Times		
99	RD 4th Circle, & RD Ambassa Division,	Construction of Soil conservation wall around the P.R.T.I Building near Lalchari V.C. I/O-Sanjoy Deb Roy,JE,RD,ABS	49.154/ 49.1540	90% work Completed, rest portion in progress./43.113	43.113	Oct,2012/April"14	EE-5 times AE -7 times I/O- 36 times		
2013-2014									
100	RD 4th Circle, & RD Ambassa Division,	Approach road for widening of Brick soling Road from Black Top Road to Car parking area at Sanaya Reang Para under DCM RD Block.(L=600m) during 2013-14. I/O: Er. Ditul Debbarma, TA, DCM RD Block.	9.3700	30% work progress. But fund is not placed.		April'2014/May'2014			

101	RD 4th Circle, & RD Ambassa Division,	Development of Car parking place in/c Brick soling near water fall at Sanaya Reang Para under Setrai ADC Village under DCM Block. I/O: Er. Ditul Debbarma, TA, DCM RD Block.	5.8100	Earth work in progress.					
102	RD 4th Circle, & RD Ambassa Division,	Construction of RCC Steeps with railing in/c Chequired Tiles from Car parking area to RCC Foot Bridge at Sachindra Reang Para under Setrai ADC village of DCM RD Block(1st phage L=98m).I/O: Er. Debdulal Deb, TA DCM RD Block.	8.2300	Work will be started shortly.					
103	RD 4th Circle, & RD Ambassa Division,	Construction of RCC Foot Bridge over water fall at Sachindra Reang Para under Setrai ADC Village of DCM RD Block. I/O: Er. Debdulal Deb, TA, DCM RD Block.	16.8900	Foundation work in progress.					
104	RD 4th Circle, & RD Ambassa Division,	Construction of RCC Steeps with railing in/c Chequired Tiles from RCC Foot Bridge to 1st fall at Sachindra Reang Para under Setrai ADC village of DCM RD Block(2nd phage L=112m).I/O: Er. Padak Roy, TA DCM RD Block.	9.17000	Work will be started after completion of RCC foot bridge.					
105	RD 4th Circle, & RD Ambassa Division,	Construction of RCC Steeps with railing in/c Chequired Tiles from 1st fall to 2nd fall at Sachindra Reang Para under Setrai ADC village of DCM RD Block(3rd phage L=125m).I/O: Er. Padak Roy, TA DCM RD Block.	10.4600 0	Work will be started after completion of RCC foot bridge.					

106	RD 4th Circle, & Manu Division,	Construction of Bharat Nirman Seva Kendra(VDC level) at Gainama VC. I/O: Er. Gaurmohan Roy, TA, RD MNU Division.	9.99529 /9.9952 9	Tubular truss fitting completed & finishing work is in progress../17.00	17	Dec'2013, May'2014	SE- Time EE- 4times AE - 6 times I/O - 13times		
107	RD 4th Circle, & Manu Division,	Construction of Bharat Nirman Seva Kendra(VDC level) at Jamichara VC. I/O: Er. Chaishagya Mog, TA	9.99529 /9.9952 9	Work progress upto top level.		Dec'2013, May'2014	SE- Time EE-3times AE-3 times I/O -6 times		
108	RD 4th Circle, & Manu Division,	Construction of Bharat Nirman Seva Kendra(VDC level) at Naithangchara VC. I/O: Er. Mayal Chakma, TA	9.99529 /9.9952 9	Tubular truss fitting completed & finishing work in progress.		Dec'2013, May'2014	SE- Time EE- 2times AE -3 times I/O - 9 times		
109	RD 4th Circle, & Manu Division,	Construction of Retaining Wall at Chailengta Motor stand & boundary wall under RD Manu Division. I/O: Er. Dularam Reang, JE, RD MNU Division.	65.34/7 0.00	50 mtr length RCC retaining wall completed 2.50 mtr height from bed level.		06/2/2014/Aug'2014	SE- Time EE- 4 times AE -6times I/O -14 times		
110	RD 4th Circle, & Manu Division,	Earth filling at Chailengta Manu division. I/O:Er. Dularam Reang, JE, RD MNU Division.	5.21	Work to be started after completion of retaining wall.					
Name of scheme/ Department.:- MPLAD									
[2013-14]									
111	RD 4th Circle, & RD Ambassa Division,	Construction of Passenger waiting shed at Nagabangtshi under DCM RD Block.I/O: Er. Subir Das, JE, DCM RD Block.	3.8700	Site not yet finalised.					
112	RD 4th Circle,	Construction of Passenger waiting shed	3.8700	Trench cutting					

	& RD Ambassa Division,	at Mahadev Bazer under DCM RD Block.I/O: Er. Padak Roy, TA,DCM RD Block.		work in progress.					
113	RD 4th Circle, & RD Ambassa Division,	Construction of Passenger waiting shed at DCM under DCM RD Block.I/O: Er. Debdulal Deb, TA, DCM RD Block.	3.8700	Site not yet finalised.					
114	RD 4th Circle, & RD Ambassa Division,	Construction of Passenger waiting shed at Jamthum under SLM RD Block.I/O: Er. Rajib Paul, TA, SLM RD Block.	3.8700	Side development work is in progress.					
115	RD 4th Circle, & RD Ambassa Division,	Construction of Passenger waiting shed at Kathal Bari under SLM RD Block.I/O: Er. Panu Debnath, TA, SLM RD Block.	3.8700	Trench cutting work in progress.					
116	RD 4th Circle, & RD Ambassa Division,	Construction of Passenger waiting shed at Singhinala under SLM RD Block.I/O: Er. Rajib Paul, JE, SLM RD Block.	3.8700	Trench cutting work in progress.					
117	RD 4th Circle, & RD Ambassa Division,	Construction of Passenger waiting shed at Padma mohan Debbarma chowmuhani under Salema Block. I/O: Er. Rajib Paul, TA,SLM RD Block.	3.8700	Site not yet finalised.					
[2013-14]									
118	RD 4th Circle, & Manu Division,	Construction of boundary wall including retaining wall at Tribal Rest House at Manikpur under Chawmanu RD Block. I/O: Er. Pijush Debnath, TA RD MNU Division.	12.1800	Work started very shortly.					
119	RD 4th Circle,	Construction of Hostel Building at Baba	25.0000	Foundation		25.03.2014/Sept'2014	SE-	Time	

	& Manu Division,	Seva Asram LTV under Chawmanu RD Block. I/O: Er. Sukanta patari, JE, CMN RD Block.		work in progress.			EE- 1 Time AE- 1Time IO- 2 Times		
120	RD 4th Circle, & Manu Division,	Construction of Community Hall at Nalkata Darlong Para under CMN RD Block. I/O: Er. Jaya Das, JE, MNU RD Block.	15.0000	Work started very shortly.					
Name of scheme/ Department.:- NRHM									
[2012-13]									
121	RD 4th Circle, & RD Ambassa Division,	Construction of MPWs Quarter at Tuichakma under Dumburnagar RD Block. I/O - Utpal Debnath, TA, DBN RD Block.	5.86453 /5.8645	Trench work completed but stopped due to crisis of sand.		Date of commencement 2/6/13 April'2014	EE-1 times AE - 1 time I/O -1 time	Sand problem.	
122	RD 4th Circle, & RD Ambassa Division,	Irrection of 5NOS Hording at Salema, Durgachowmuhan, Ambassa, Gandachara, Raishyabari market.	3.885/3.885	Completed/3.88	3.88				
[2008-09]									
123	RD 4th Circle, & Manu Division, ,Dhalai.	Up-gradation of P.H.C to C.H.C at Chawmanu Er. Binay Sinha, AE, RDD Div-II, CMN.	326.303 23/306. 10323	Finishing work is in progress(Inter nel electrification plumber, painting)	286.103	11/1/2008 (work restarted Nov'3013)/May'2014	EE- 13Times AE- 24Times I/O - 23 Times		
124	RD 4th Circle, & Manu Division, ,Dhalai.	Construction of ANM Qtr. At Thalcharra. I/O: Er. Uchoi mog, TA, RD Manu Block.	5.63	Completed.	5.63	July'13/Feb'14	EE-2 Times AE-2 Times I/O-5 Times.		
Name of scheme/ Department.:- Police									
[2013-14]									
125	RD 4th Circle,	Construction of NGO's Mess at Police	39.3629	1st roof slab	35	July'2013/May'2014	SE- Time		

	& RD Ambassa Division,	Line Ambassa, Jawaharnagar.	/40.00	casting completed. /35.00			EE- 5 Times AE-7 Times IO- 12 Times		
126	RD 4th Circle, & RD Ambassa Division,	Construction of Drill Shed at Police Line, Ambassa, Jawaharnagar. I/O: Er. Biman Kanti Das, TA, RD ABS Division.	20.89/4 6/20.00	Completed./ 20.00	20.00	July'2013/March'2014	SE- Time EE- 5Times AE-6 Times IO- 12Times		
127	RD 4th Circle, & RD Ambassa Division,	Construction of PS building at Raishyabari. I/O: Er. Rupak Ghosh, TA, DNB RD Block.	73.82/4 0.00	Lintel level./20.50	20.5	Dec'2013/Dec'2014	SE- Time EE- 3Times AE-10 Time IO- 20Times		
128	RD 4th Circle, & RD Ambassa Division,	Construction of Women he[lp desk at Raishyabari PS	10.80/1 0.80	Side development work is in progress.					
129	RD 4th Circle, & RD Ambassa Division,	Construction of Women help desk at Kamalpur PS	10.80/1 0.80	Site not selected.					
[2013-14]									
130	RD 4th Circle, & Manu Division,	Construction of Chawmanu PS. I/O: Er. Pijush Debnath, TA, RD Manu Division.	74.94/4 0.00	Work progress upto lintel level.	28.68	24.12.2013/Aug;2014	SE- 2Times EE- 4Times AE-6Times IO- 7Times		
Name of scheme/ Department.:- RDD									
[2013-14]									
131	RD 4th Circle, & RD Ambassa Division,	Construction of counterfort retaining wall at RD District Store Ambassa. I/O: Er. S. Debroy,JE,ABS Division.	55.06/5 5.06	80% completed./44. 58	112.12	Dec'2013/April'2014	SE- Time EE- 6 Times AE-9 Times IO- 20Times		
132	RD 4th Circle,	Construction of wooden platform over	6.30/6.	Work will be			SE- Time		

	& RD Ambassa Division,	existing GCI sheet store for storage of light materials. I/O: Er. S. Debroy,JE,ABS Division.	30	strted shortly./2.50			EE- 1 Times AE -1 Times IO- 2 Times		
133	RD 4th Circle, & RD Ambassa Division,	Construction of RCC road for approach of Godown for road wide to facilitate free movement of vehicle. I/O: Er. S. Debroy,JE,ABS Division.	71.93/7 1.93	Completed according to fund received./35.97			SE- Time EE- Times AE- Times IO- Times		
134	RD 4th Circle, & RD Ambassa Division,	Construction of Block Building at Durgachowmuhani Block. I/O: Er. Subir Das, JE, DCM RD Block.	127.733 53/45.0 0	W/O issued but site is not finalized.	29.25		SE- Time EE- 1 Times AE -1 Times IO- 2 Times		
135	RD 4th Circle, & RD Ambassa Division,	Construction of Block Building at Ganganagar Block. I/O: Er. Prasanta Laskar.	127.733 53/45.0 0	W/O issued but site is not finalized.	29.25		SE- Time EE- 1 Times AE -1 Times IO- 2 Times		
136	RD 4th Circle, & RD Ambassa Division,	Construction of Block Building at Raishyabari Block. I/O: Er. Sashi Kumar Debbarma, TA, RSB RD Block	127.733 53/45.0 0	W/O issued but site is not finalized.	29.25		SE- Time EE- 1 Times AE -1 Times IO- 2 Times		
[2013-14]									
137	RD 4th Circle, & Manu Division,	Construction of Dak Banglow at Chawmanu under RD Manu Division. I/O: Er. Gourmohan Roy, TA, RD Manu Division.	103.000 0	Foundation work is in progress.	25.20	07.02.2014 March'2015	SE-Time EE- 2times AE -3times I/O -3times		
138	RD 4th Circle, & Manu Division,	Construction Community Hall at Chawmanu under RD Manu Division. I/O: Er. Gourmohan Roy, TA, RD Manu Division.	99.17	Clear site is not available.			SE-Time EE- 2times AE -3times I/O -3times		
139	RD 4th Circle, & Manu Division,	Construction of Cement Godown at Manu. I/O: Er. Gourmohan Roy, TA, RD Manu Division.	31.6300 0/31.63 000	Completed./20. 00	20.00	June'2013 March-2014	SE-2 Time EE- 13times AE -20times I/O -40times		

Name of scheme/ Department.:- SOCIAL EDUCATION

[2012-13]

140	RD 4th Circle, & Manu Division,	Construction of 250 MT SNP Godown at Chawmanu BHQ. I/O: Er. Sukanta Patari, JE, CMN RD Block.	44.0351 6/44.03 516	Work progress upto top level.	34.00	May'2013 May-2014	SE- Time EE- 7times AE - 16 times I/O - 24 times		
-----	---------------------------------------	---	---------------------------	----------------------------------	--------------	----------------------	---	--	--

Name of scheme/ Department.:- S.P.A

[2010-11]

141	RD 4th Circle, & RD Ambassa Division,	Construction of Open Market Shed -I for Vegetable salers at Hatimatha, Dalapati VC under DNB, Hatimatha Dev. Plan I/O: Er. Suhash Debbarma, TA DNB RD Block.	100.00/ 100.00	Completed except flooring and painting.	90	6/11/12 April'2014	SE-2Times EE- 1 times AE -5 times I/O - 46 times		
142	RD 4th Circle, & RD Ambassa Division,	Construction of Open Market Shed-II, for Fish & Meat salersat at Hatimatha, Dalapati VC under DNB, Hatimatha Dev. Plan I/O: Er. Suhash Debbarma, TA DNB RD Block.		Completed except flooring and painting.		6/11/12 April'2014	SE- 2 Times EE- 5 times AE -12 times I/O - 14 imes		
143	RD 4th Circle, & RD Ambassa Division,	Construction of Market Stall at Hatimatha, Dalapati under DNB, I/O- Saradindu Sarkar, JE, DNB		Completed except flooring and painting.		6/11/12 April'2014	SE-2 Times EE- 5 times AE -11 times I/O - 13 times		
144	RD 4th Circle, & RD Ambassa Division,	Construction of Ticket Counter cum Drivers rest room at Hatimatha, Dalapati under DNB, I/O- Saradindu Sarkar, JE, DNB RD Block.		Roof slab casted.		6/11/12 April'2014	SE- 1 Time EE- 2 time AE - 3 times I/O - 4 times	Sand problem.	
145	RD 4th Circle, & RD Ambassa Division,	Construction of Passengers waiting shed at Hatimatha, Dalapati under DNB, I/O- Suhas Debbarma, TA, DNB RD Block.		Plinth level but now work stopped due to pending of decision.		16/11/12 April'2014	SE-1 Time EE- 2 time AE -3 times I/O - 2 times	Due crisis of Bricks the work was stopped 10months	

146	RD 4th Circle, & RD Ambassa Division,	Construction of Sulabh shed at Hatimatha, Dalapati under DNB, I/O- Saradindu Sarkar, JE, DNB RD Block.		Completed except flooring and painting.		16/11/12 April'2014	SE-2 Times EE- 5 times AE - 11 times I/O - 12 times		
147	RD 4th Circle, & RD Ambassa Division,	Construction of Food godown at Hatimatha, Dalapati under DNB, I/O- Saradindu Sarkar, JE, DNB RD Block.		Site not finalized			SE-1 Time EE- 1 times AE - 1 times I/O - 2 times	corrospondance with SDM GNC	
[2013-14]									
148	RD 4th Circle, & RD Ambassa Division,	Construction of Veterinary Health Sub-centre at Mendi under Salema RD Block. I/O: Er. Panu Debnath, TA	5.65	Work is in progress.	5.37	20-04-2014/	SE- Time EE- time AE - 1 time I/O - 2 times		
149	RD 4th Circle, & RD Ambassa Division,	Construction of Veterinary Health Sub-centre at Apareskar VC under Salema RD Block. I/O: Er. Panu Debnath, TA	5.65	Work is in progress.	5.37	20-04-2014/	SE- Time EE- time AE - 1 time I/O - 2 times		
[2010-11]									
150	RD 4th Circle, & Manu Division,	Construction of Community hall at Thalcherra under Chawmanu Block. I/OL Er. Gourmohan Roy, TA, RD Manu.	62.25/62.25	Finishing work is in progress.	150.00	Nov-2011 May-2014	SE-Times EE-6imes AE -10 times I/O - 14times		
151	RD 4th Circle, & Manu Division,	Construction of Passenger waiting shed at Thalcherra under Chawmanu Block. I/O: Er. Gourmohan Roy,TA RD Manu	9.50/9.50	Work progress upto top level & truss fitting work in progress.		1/1/2014 31/05/2014	SE-1 Time EE-5 times AE - 8times I/O - 9 times		