

Physical & financial status report of ongoing works under R. D.1st Circle, Agartala as on March, 2014

Hybrid & Financial Status Report of Ongoing Works under RDPA Scheme, Agartala as on March, 2014								
Sl No.	Name of Circle & Division	Name of work & Name of I/O including detailed location	Estimated cost/ fund placed in Lac	Physical progress/ financial progress (lac)	UC submission status (lac)	Date of commencement/ Probable date of completion in case of full fund is placed	Details of supervision by CE, SE, EE, AE & IO.	Remarks
1	2	3	4	5	6	7	8	9
1.ARDD								
1	1 st Circle, Agt Division	Maintenance of Veterinary Dispensary at Ushabazar. I/O- Er. Prosenjit Roy, T.A, RDAD	3.85/3.85	Surface dressing is going on.		31-05-13.	S.E- E.E- AE-1 I.O-2	
2	1 st Circle, Agt Division	Maintenance of Veterinary Dispensary at Mandwi I/O Khokan Ghosh T/A	8.25/14.42	Sanitation work is in progress.		07-11-13 Feb ,14	S.E- E.E-1 day AE-4 days I.O-10 days	
2.Education Department								
Higher Education Department								
3	1 st Circle, Agt. Division	Const of 50 seated Hostel at TIT Narshingar .I/O Er.A Das ,JE	107.79/35.00	Ground level earth work is completed, Rod binding is going on 20.00	20.00	04-11-13	.EE-1 days AE-1days I.O-1days	
4	1 st Circle, Agt. Division	Construction of 50 seated girls hostel at Women's polytechnic at Hapania.I/O:- Er.Amir Tripura,TA	107.79/20.00	Earth work is going on	20.00	04-11-13	.EE-1 days AE-1days I.O-5days	
School Education Department								
5	1 st Circle, Agt. Division	Construction of Surendranagar H.S. School at Hezamara I/O –Amiya Das ,JE	45.41/ 21.51	Work order issued				Dismantling of old school building is required
6	1 st Circle, Agt. Division	Construction of Birendranagar H.S. School at jirania	45.41/21.51	Decision given by Hon,ble Minister, panchayat that fund will be given to housing board for completion of 2 nd floor.				
7	1 st Circle, Agt. Division	Construction of champaknagar H.S. School at jirania	45.41/21.51	Clear site handed over.				
8	1 st Circle, Agt. Division	Construction of Badharghat H.S. School at Dukli I/O –Abhijit Saha,JE	45.41/21.51	Above plinth level			S.E- E.E- AE- I.O-5 days	
9	1 st Circle, Agt. Division	Construction of Kalinagar High School at Mandwi	14.72/9.02	Estimate under preparation				

10	1 st Circle, Agt. Division	Construction of Chantai bari High school at Mandwi.	14.72/9.02	Estimate under preparation				
11	1 st Circle, Agt. Division	Construction of Taranagar school at Mohanpur.	14.72/9.02	Estimate under preparation				
12	1 st Circle, Agt. Division	Construction of East Durjoy Nagar High school at Mohanpur.	14.72/9.02	Estimate under preparation				
13	1 st Circle, Agt. Division	Construction of Jagatpur High school at Mohanpur	14.72/9.02	Estimate under preparation				
14	1 st Circle, Agt. Division	Construction of Uttar Devendranagar High school at Mandwi	14.72/9.02	Estimate under preparation				
15	1 st Circle, Agt. Division	Construction of Pratapnagar High school at AMC	14.72/9.02	Estimate under preparation				
16	1 st Circle, Agt. Division	Construction of Akhaliachara High school at Hezamara.	14.72/9.02	Estimate under preparation				
17	1 st Circle, Bsg. Division	Const. of class room building at Telarban High school under Jampuijala RD Block under NLCPR scheme during the year 2013-14 I/O Er Diamond Khisa,JE	18.94/9.08	W/O issued 5.68				
18	1 st Circle, Tlm. Division	Construction of school building at Tuichindrai HS School	45.41/21.00	Work will start very soon 11.12				Layout taken on 18-01-14
19	1 st Circle, Tlm. Division	Construction of school building at Asharambari HS School.	45.41/21.00	Work will start very soon 11.12				Site not handed over
School Education(Madrassa)								
20	1 st Circle, Bsg. Division	Construction of School building for Khedabari Junior Madrasha under Melaghar R D Block I/O Er.Almaman Khadim JE	15.00/13.50	. 2.94				It will be handed over to I.S, Sonamura as per letter issued from I.S, Sonamura.
21	1 st Circle, Bsg. Division	Construction of School building for Karaliamura Islamia Jr Madrasha under Sonamura nagar panchyat Word no-7, Melaghar R D Block I/O Er.Almaman Khadim JE	15.00/13.50	Work order issued.				Site not available.

Social Education/ICDS								
22	1 st Circle, Agt. Division	Construction of juvenilia home at Abhoynagar under AMC,Agartala during the year 2013-14. I/O S.K Das,JE	162.00/104.94	Roof casting completed 29.00	-	June,13 July,14	CE-1day SE-0day EE-2 day AE-2day I/O-15day	
23	1 st Circle, Agt. Division	Construction of 250 MT SNP Go-Down at Mohonpur R.D Block I/O- Subrata chakraborty ,T/A, MNP Block	44.035/44.035	Basement roof rod binding is in progress 14.80	66.00	March' 13 March ,14	S.E-nil E.E-1day AE-5 day I.O-12day	
24	1 st Circle, Agt. Division	Construction of 250 MT SNP Go-Down at Dukli R.D Block I/O- Sanjit Datta,T.A, DKL Block	44.035/44.035	Top level 15.00		March' 13 March, 14	S.E- E.E-1 day AE-4 day I.O-15 day	
25	1 st Circle, Agt. Division	Const. of CDPO Office building at Mohanpur. I/O-S.Chakraborty,TA	25.00/12.50					
26	1 st Circle, Agt. Division	Construction of Institute for Visually Handicapped Hostel(Boys) at Narsingarh	135.00/90.00					
27	1 st Circle, Bsg. Division	Construction of 250MT SNP Godown at Bishalgarh R.D.Block.Er, P. Roy , T/A	44.03/44.03	Suspended floor casting completed 35.00		22-11-13 30-05-14	E.E-2 day AE-5 day I.O-11 day	
28	1 st Circle, Tlm. Division	Const. of CDPO Office building at Kalyanpur during the year 2013-14 I/O –Rajat Banik,JE	25.00	Site not handed over				Total fund placed 37.50 lacs Estimate received from the C.E. RD Office
29	1 st Circle, Tlm. Division	Const. of CDPO Office building at Tulashikhar during the year 2013-14 I/O –Amit Bhattacharjee,JE	25.00	Site not handed over				
30	1 st Circle, Tlm. Division	Const. of CDPO Office building at Padmabil during the year 2013-14 I/O -S. Chakma,TA	25.00	Layout taken		20-01-14 July,14		
3.Forest Department								
31	1 st Circle, Agt. Division	Construction of 1 st floor of Panchakarma Research & Trainning centre at Hatipara under Mohanpur RD Block. I/O:-Er.Himangsu Barman JE.	42.20/35.07	Plastering work is going on 20.00	-	25-07-13 April,14	SE : EE :1 days AE : 4 days IO :22 days	
4.Food Department								
32	1 st Circle, Agt. Division	Construction of 750 MT Godown at Nandan Nagar. I/O:-Biswanath Roy Choudhury,TA	61.50/61.50	R.C.C flooring work going on & truss to be fitted 16.00	16.00	28-05-13 April, 14	CE-1day SE-3 day EE-3 day AE-6 day I/O-10 day	

33	1 st Circle, Bsg. Division	Construction of 100MT new salt godown inside the complex of Bishramganj food godown under Bishalgarh Sub Division.I/O Nirmal Debnath ,W/A	18.72/12.54	Upto top level 8.00		30.09.13	EE : 2 day AE : 6 days I/O : 16 days	Balance fund yet to receive.
34	1 st Circle, Bsg. Division	Construction of 100 MT new salt godown at Jampuijala under Jampuijala Sub Division.I/O Er.Dimond Khisa,JE	18.72/18.72	Above Lintel level 6.00		30-09-13 March,14	EE : 1 day AE : 6 days I/O : 12 days	
5.Handloom, handicraft & sericulture Department								
35	1 st Circle, Agt. Division	Construction of Sericulture Training Institute at Champak Nagar. IO-Arghya Datta, JE	500.00/180.00	Plinth level		25-10-13		
36	1 st Circle, Agt. Division	Construction of Hostel of Sericulture Training Institute at Champak Nagar. . IO-Arghya Datta, JE		All column upto plinth level				
6.Health & Family Welfare								
37	1 st Circle, Agt. Division	Const. of PHC at Baikunthapur at Hezamara R.D Block I/O- Er. Himanshu Barman, J.E, RDAD	401.00/200.00	Plinth level 126.00	50.00	25-05-13 -	CE-1 day S.E-03 day E.E-03 day AE-10 day I.O-32day	
38	1 st Circle, Bsg. Division	Construction of PHC Building at Nidaya under Kathalia R D Block I/O Sri Debasish Debbarma A/E	394.00/256.19	Plastering work is in progress 200.00	200.00	26-07-11 30-04-14	CE=6day SE=11day EE=24day AE=75day	
NRHM								
39	1 st Circle, Bsg. Division	Construction of Health Sub Centre at Chai Garia Village under Jampuijala RD Block I/O:-Er.N Debbarma,TA	13.39/12.76	Plinth level 4.30		03-01-14 30-04-14	E.E-01 day AE-04 day I.O-07 day	
40	1 st Circle, Tlm. Division	Const. of Health Sub-Centre at Nunacharra under Mungiakami R.D. Block. I.O. Er. Anupam Saha, JE.	12.76/12.76	Plinth level 6.26	6.26	20-04-12 May,14	SE : 0 day EE : 3 day AE : 3 days JE : 5 days	Started. Work has resumed
7.Industry & Commerce								
41	1 st Circle, Agt. Division	Construction of Class Room and Lab room for new trade at ITI building,Indranagar I/O:-Himansu Barman,JE	58.49022/58.4902 2	Lintel level	50.00	03.10.13 May,14		
42	1 st Circle, Bsg. Division	Construction of I.T.I building at Bishramganj I/O Pradip Roy,TA	372.74/200.00	1 st floor roof casting completed & GF Plastering is in progress 100.00	100.00	11-07-13 30-07-14	CE : 3 day SE : 7 days EE : 24 days AE : 35 day JE : 78 day	Balance fund not yet received
43	1 st Circle, Bsg. Division	Construction of 50 seated hostel at Bishramganj I.T.I complex I/O Pradip Roy,TA	153.87/50.00	Layout given	Nil	01.02.14 31.01.15	Nil	Fund not yet received

44	1 st Circle, Tlm. Division	Construction of ITI Building at Teliamura. I.O Er. Abhijit Chakraborty, J.E., R. D. TLM DIV.	473.03/ 150.00	lintel level 129.86	129.86	Nov,13 20-10-2015	CE : 1 day SE : 2 days EE : 2 days AE : 1 day JE : 1 day	
45	1 st Circle, Tlm Division	Construction of 50 seated Hostel for ITI at Teliamura. I.O. Er. Kuntal Datta, J.E., R. D. TLM DIV.	153.87/100.00	Plinth bend completed &50% column upto lintel level 63.90	63.90	Nov,13 March,2015		
8.Interest Fund								
46	1 st Circle, Bsg. Division	Construction of office building of RD Bishramganj Division I/O-Er.Pradip Roy,TA	142.31/70.00	Plinth level		24-12-13 15-01-14	CE : 1 day SE : 2 days EE : 15 days AE : 25 day JE : 35 day	
47	1 st Circle, Bsg. Division	Sinking of MDTW with submergible pump at RD Bishramganj Division,I/O P.Roy,TA	1.56/1.56	Sinking work completed		15-12-13		
9.MPLADS								
48	1 st Circle, Agt. Division	Construction of 500 seated Community hall at Champaknagar. I/O- Sukhen Pathuri,JE	125.00/125.00	Plastering work almost completed .Canopy roof will cast very soon. 35.00	61.00	nil March, 2014.	CE-2 days SE-5 days E.E-3 day AE-10days I/O-22 days	
49	1 st Circle, Agt. Division	Const of additional class room at Berimura High School under Mohanpur RD Block. I/O: Er. Pradip Ghosh, TA, MNP.	9.96/9.96	All completed except electrification 6.96		Mar,13 Feb'14	S.E- E.E-4 day AE-8days I.O-29 days	
50	1 st Circle, Agt. Division	Const of additional class room at Mantala High School & Mantala (Ist floor) under Mohanpur RD Block. I/O: Er. Prasenjit Roy	19.52/19.52	GF finishing work. F.F roof to be casted on 21.02.14 3.25		Jan'13 April'14	S.E-4 day E.E-4 day AE-16days I.O-28 days	
51	1 st Circle, Agt. Division	Const of School Building at Srinagar under Dukli R.D Block. I/O- Er. Sabyasachi Ghosh, T.A, RDAD	26.40/25.00	Roof casting completed 8.00		24-04-13 March,14	S.E-2days E.E-3days AE-7 days I.O-25days	
10.Police Department								
52	1 st Circle, Agt. Division	Const of police out post at Bamutia under Mohanpur RD Block.I/O:-Himangsu Barman,JE	48.00/48.00	1st floor above lintel level & G/F Plastering work completed. 23.36	30.00	May,13 May,14	S.E-1day E.E-2 days AE-06 days I.O-20 days	
53	1 st Circle, Agt. Division	Construction of Type-III quarter at AD Nagar.Agartala	361.00/361.00	Out of 32 No's, 24 No's Quarter completed and handed over. Rest 8 nos finishing work going on.	350.00	Sept.2008 Mar.2014		Work was long pending due to want of fund.

54	1 st Circle, Bsg. Division	Const. of NGO's mess at District Police line, Sepahijala	46.66 /40.00	Upto plinth level 7.65	Nil	03-01-14 30-06-14-	Nil	
55	1 st Circle, Bsg. Division	Const. of parade ground with drill shed at District Police line, Sepahijala	20.48/20.00	Work order issued	Nil	Nil	Nil	Work will start soon. Site not clear. after site clear work will start
56	1 st Circle, Bsg. Division	Const. of Women Help Desk at Sonamura P.S	10.80/10.80	Work order issued 3.20	3.20		Nil	Dismantling of old building is in progress
57	1 st Circle, Bsg. Division	Const. of Women Help Desk at Takarjala P.S	10.80/10.80	Finishing work 8.00	8.00	03-09-13 Feb-14	EE=1day AE=7day I/O=15day	.
58	1 st Circle, Bsg. Division	Const. of P.S building at Sonamura	73.20/40.00	Lintel level 18.00	18.00	19.12.13 30.12.14	Nil	
59	1 st Circle, Bsg. Division	Const. of P.S building at Kalamchoura	73.20/40.00	Work order issued 15.00	15.00	Nil	Nil	Clear Site not handed over.
60	1 st Circle, Tlm. Division	Development of Parade Ground with Drill Shed at Khowai	Nil/20.00	Site not found				Site verification done. But not handed over.
61	1 st Circle, Tlm. Division	Construction of NGO mess at District Police Line at Khowai District	Nil/40.00	Site not found				
11. R.D. Works								
62	1 st Circle, Agt. Division	Construction of training hall at Abhoy Mission, Gakulnagar, I/O= Pradip roy,T.A	34.95/25.00	Finishing stage./ Work stopped 25.00	25.00	May,2011	S.E-3 day E.E-4 day AE-5 day I.O-15 day	Work held up due to shortage of fund Rs 9.75
MGNREGA								
63	1 st Circle, Agt. Division	Const of Box Culvert at Jarul Bachai I/O:- Sumit Chowdhury,JE	54.00/54.00	Top slab casting completed and both side wing wall work going on 20.86	54.00	6-02-13 March ,14	SE : 2 day EE : 3 days AE : 7 days JE : 28 days	
64	1 st Circle, Agt. Division	Const. of RCC balance Cantilever foot bridge over Senai River at Bikram nagar G.P I/O-Er. S.K Das, J.E, RDAD.	27.16/27.16	Deck slab rod binding completed. 9.36		June ,13 April ,14	S.E-1 day E.E-nil AE-3 days I.O-4 days	
65	1 st Circle, Agt. Division	Const. of RCC balance Cantilever foot bridge over Howra River at Khotamura ,Jiraniakhola G.P I/O-Er. Shilpi Das, TA	30.00/30.00	Deck slab rod binding completed. 12.80	Nil	Nil April ,14	S.E- 3day E.E- 1 day AE-6 days I.O- 8 days	.

66	1 st Circle, Agt. Division	Construction of RCC Bridge over Luhar cherra at Bodhjung Nagar ADC village of Lefunga RD Block	38.00/10.00	Work order issued				
67	1 st Circle, Agt. Division	Construction of RCC foot Bridge at Krishnanagar over Ghuramara river at Jirania	34.06/50.00	Work just started				
68	1 st Circle, Agt. Division	Construction of RCC foot Bridge over Dhanai river at Chargaria village at Mandwi	34.06/38.97	Work just started				
69	1 st Circle, Agt. Division	Construction of RCC foot Bridge over Howrah river at Kalasathi para of paschim Jiraniakhola at Belbari RD Block.	53.66/64.78	Work just started				
70	1 st Circle, Bsg. Division	Construction of RCC foot bridge at Thalibari ADC Village under KTL R D Block, I/O Er. Partha Sarathi Das TA	14.93/14.00	Deck slab casting completed & railing is going on 10.00	10.00	13-03-13 Feb ,14	SE=1day EE=4day AE=20day I/O=35day	
71	1 st Circle, Bsg. Division	Construction of Rigid pavement road staring from SNM-KTL Pwd road to Barnarayan Islamia madrassa under Uttar paharpur G.P kathalia RD Block during the year 2013-14 Er .Swapan ch Das .JE ,	16.57/16.57	Work order issued				
72	1 st Circle, Bsg. Division	Construction of road crossing gate at Bhakta Thakur para on the way to jampuijala during the year 2013-14 Er .Dimond Khisha, JE,Jampuijala block .	6.65/6.65	Work order issued				Work will start after selection of site
73	1 st Circle, Bsg. Division	Construction of Gabion structure at panikata under Bhabanipur G/P (PART -1) under KATHALIA RD BLOCK During the year 2013-2014, Er , Chandan Debnath . T/A	9.42/9.42	Work order issued				
74	1 st Circle, Bsg. Division	Construction of Gabion structure at panikata under Bhabanipur G/P (PART - 11) under KATHALIA RD BLOCK During the year 2013-2014, Er , Chandan Debnath . T/A	9.42/9.42	Work order issued				
75	1 st Circle, Tlm. Division	Construction of branch cannel or distributaries at different stretches of bank main cannel of Kamalnagar GP under Kalyanpur RD Block.I/O Er. Natraj Choudhuri ,JE.	10.44/10.44	150.00 m B/W completed & rest earth work 2.41		15-10-13 March,14	SE-0days E.E-0 day AE-1 day I.O-1day	
76	1 st Circle, Tlm. Division	Const .of pucca R.C.C channel from parimal biswas land tom Maracharra at kalyanpur R.D BLOCK .Er Bimal das .T/A	14.39/10.13	250.00 mt base casting completed out of 280.00 m 4.13		31-10-13 March,14		

77	1 st Circle, Tlm. Division	Const. double cell RCC Box culvert at Jamtilla,Purba Ganki Under Khowai RD Block	23.37/23.37					Site selected .Work order will issued very shortly.
12.Revenue Department								
78	1 st Circle, Agt Division	Construction of Record Room at DM Office I/O. Er . S.K. Das, T/A	22.00/20.00	Pile cap work is in progress.		May, 13		
ACA								
79	1 st Circle, Agt Division	Construction of Community hall at Kanchanmala I/O :- Amir Tripura,T/A	68.00/68.00	Seating arrangement & painting work progress 58.78		25/1/12 Feb,14	CE-1 days S.E-3 days E.E-5days AE-18 days I.O-85 days	
80	1 st Circle, Agt Division	Construction of 750 seated Lembucherra community Hall. I/O-Himangsu Barman, J.E RDAD.	236.00/79.00	Roof level. 79.00	79.00	- -	S.E- 8 day E.E-3 day I.O-28 day	Work stopped due to fund shortage.
81	1 st Circle, Agt Division	Construction of market complex (Gr floor) at Jirania market. I/O Er.Suken Patwari	194.61/101.25	32 nos column work remaining.	Nil	06.09-.13	S.E- 6day E.E-3 day AE-9 days I.O-18day	.
BADP								
82	1 st Circle, Agt. Division	Construction of Mini Stadium/Gallry at Akhaliacherra High School at Hezamara I/O Joyprakash D/B,JE	15.00/15.00 (2011-12)	G.C.I sheet to be fitted & Finishing work remaining 7.44	182.55	Jan'12 Feb,14	E.E-2 days AE-6 days I.O-20 days	
83	1 st Circle, Agt. Division	Constructions of 180 seated community hall at Mohinipur I/O Er. Prasenjit Roy, T/A	25.00/25.00 (2012-13)	Painting, door ,window fitting, electrification going on 7.50		Dec'12 Feb,14	S.E-4day E.E-3 days AE-10 days I.O-28 days	
84	1 st Circle, Agt. Division	Constructions of 450 seated Community Hall at Sukhomoy School I/O Himangshu Barman JE	56.60/51.00 (2012-13)	Ceiling, painting ,electrification seating arrangement remaining 25.00		Nov'12 April ,14	S.E-02 day E.E-04 day AE-03 day I.O-12 day	Fund required Rs6.00 lacs
85	1 st Circle, Agt. Division	Const of health sub-centre at Laxmi pur I/O Er.Rajesh Deb Barma (under mandwi block)	13.39/13.39	Roof casted		Nil	AE-01 day I.O-04 day	Land developed by Panchayat. Work transferred from Hezamara Block.
86	1 st Circle, Agt. Division	Const of health sub-centre at At Shipahipara I/O Er.Arun Kumar Murasing,JE	13.39/13.39	Electrification & painting work going on 5.90		15-03-12 Feb,14	EE-2 days AE-9days	

87	1 st Circle, Agt. Division	Const of health sub-centre at At Shankhola under Shankhola G.P of HZM R.D Block' I/O=Er Joyprakash Debbarma, T.A	12.50/12.50	Plastering work is going on 8.50		March,13 Feb,14	E.E-1 days AE-6 days I.O-25 days	
88	1 st Circle, Agt. Division	Const of health sub-centre at At Harinakhola under Mohanpur R.D Block. I/O:- Prabhat Sutradhar,T/A	13.39/13.39	Plastering work is going on 4.25		July,13 March , 14	E.E-1day AE-5 days I.O-15 days	
89	1 st Circle, Agt. Division	Const of health sub-centre at At Taranagar under Mohanpur R.D Block. I/O:- Nilmohan Das,JE	13.39/13.39	Plastering work is in progress 4.75		April,13 March , 14	S.E- E.E-1day AE-2day I.O-4 days	
90	1 st Circle, Agt. Division	Const of health sub-centre at At Vidhyasagar under Mohanpur R.D Block. I/O:- Medilion Debborma,T/A	13.39/13.39	Plastering work is in progress 4.25		May,13 March , 14	S.E- E.E- AE-4 day I.O-15 days	
91	1 st Circle, Agt. Division	Construction of Mini open Gallery at Madhu chowdhury H.S School. I/O:- Santanu debnath, JE	20.00/10.00	Work order issued				
92	1 st Circle, Agt. Division	Construction of boundary wall at Katlamara High School under Mohonpur R.D Block	10.00/10.00	Layout given				
93	1 st Circle, Agt. Division	Construction of 10 non market stalls at Rangacharra chowmuhan Mohinipur GP under Mohanpur block	15.00/15.00	Work order issued				Site not clear
94	1 st Circle, Agt. Division	Construction of 9 nos market stall at Natunnagar under Bamutia R.D. block I/O:-Pradip Ghosh.T/A	15.00/10.00	Plinth level				
95	1 st Circle, Agt. Division	Construction of 9 nos market stall at Lankamura GP under Mohanpur Lankamura GP Under Bamutia R.D. block I/O:-Pannalal dasgupta.T/A	15.00/15.00	Work order issued				
96	1 st Circle, Agt. Division	Const of health sub-centre at patunagar GP under Mohanpur R.D Block. I/O:-Pradip Ghosh, T/A	12.31/15.00	Work order issued				
97	1 st Circle, Agt. Division	Construction of Community hall at Lankamura GP under Mohanpur R.D Block	30.00/15.00	Trench cutting in progress				
98	1 st Circle, Agt. Division	Construction of Community hall at Kalacharra GP under Mohanpur R.D Block	40.00/21.0285	Work order issued				Ex sabhadhipati will give the site.
99	1 st Circle, Agt. Division	Construction of Community toilet at Kalibazar, purba bamutia GP under Mohanpur R.D Block	10.00/10.00	Estimate under preparation				Site not clear

100	1 st Circle, Agt. Division	Construction of 5 nos market stall at Hezamara bazaar under Hazamara R.D. Block I/O:- Goutam Debborma, je	10.00/10.00	Work order issued				Site not clear
101	1 st Circle, Agt. Division	Const of health sub-centre at purba Tomakari GP under Hezamara R.D Block. I/O:- :- Goutam Debborma, JE	12.50/12.50	Above Plinth level				
102	1 st Circle, Agt. Division	Const of health sub-centre at purba chanpur GP under Hezamara R.D Block. I/O:- :- Amiya Bhusan das, je	12.50/12.50	Plinth level			E.E-1days AE-3 days I.O-7days	
103	1 st Circle, Agt. Division	Construction of Community Hall at M adhuban Kathaltali HS School at madhuban GP under Dukli R.D Block	15.00/10.00	Estimate under preparation				To be modified& will make classroom. Decision pending
104	1 st Circle, Agt. Division	Const of Agri Market Stall (8 unit) at Kathaltali Bazar at Madhuban Gp under Dukli RD Block I/O- Er Ranjan Das,JE	13.00/13.00	Work order issued				
105	1 st Circle, Agt. Division	Const of Agri Market Stall at Kathaltali Bazar at Madhuban GP under Dukli RD Block I/O- Er Ranjan Das,JE	15.00/10.00	Work order issued				
106	1 st Circle, Agt. Division	Cost of health sub-centre at Mohinipur GP under Mohonpur R.D. Block.I/O er.Biswanath roy Choudhury	12.50/12.50	Work order issued				
107	1 st Circle, Agt. Division	Const. of 10 nos watch tower for BSF Indo-Bangla border road under Dukli R.D.Block	13.00/13.00	Work order issued			SE- EE=1 day AE=1day I/O=1day	Site selected
108	1 st Circle, Agt. Division	Cost. of Barrack cum open shed at Mantali BOP , Hapania GP under Dukli R.D. Block I/O-Er.Amir Tripura,TA	10.00/10.00	Lintel level			SE- EE= AE=1day I/O=6day	
109	1 st Circle, Agt. Division	Construction of Community hall at Hapania GP under Dukli R.D Block	30.00/15.00	Work order issued				Site not handed over
110	1 st Circle, Agt. Division	Construction of Community toilet at Amtali Bazar under Dukli R.D Block	10.00/10.00	Estimate under preparation				Modification gallery will done
111	1 st Circle, Agt. Division	Construction of Community hall at Amgachia kalkalia GP under Mohanpur R.D Block		Foundation work			SE- EE= AE=1day I/O=6day	

112	1 st Circle, Bsg. Division	Construction of Common facility centre cum meeting hall at Kayadhepa, under Bishalghar R D Block , I/O Pradip Roy, TA	25.00/25.00	Superstructure in progress Upto 3.6 mt 0.25	0.25	23-09-13 30-04-14	EE=2 day AE=6day I/O=14day	
113	1 st Circle, Bsg. Division	Construction of community hall at Karaimura under Bishalgarh block. I/O- Er K. Banik, JE	93.00/60.00	Truss fitting in progress 29.40	38.50	08-03-13	CE=3day SE=3 day EE=4day AE-19day I/O=30day	Fund required Rs33.00 lac.
114	1 st Circle, Bsg. Division	Construction of market shed at Madhupur bazaar under Bishalgarh RD Block. I/O Er.P.Roy ,TA	17.45/20.00	Layout given 6.92	6.90	Nil	Nil	Shed will be stall.
115	1 st Circle, Bsg. Division	Construction of market shed (fish market) at South Taibandal Suknachara market under Melaghar R D Block, I/O Er. Paritosh Das,JE	30.62/25.00	Tiles fitting remaining & grill fitting remaining 15.00	15.00	05-01-13 Feb,14	SE=4day EE=5day AE=11day I/O=31day	
116	1 st Circle, Bsg. Division	Construction of community hall at Macima under Kathalia RD Block. I/O:- Partha Sarathi Das,T.A	120.00/40.00	Main hall upto top level. Verh. Roof casting completed 40.00	40.00	02-05-13 Feb,14	EE=2day AE=12day I/O=30day	Balance fund required Rs.80.00 lac
117	1 st Circle, Bsg. Division	Construction of school building at uttar Madhya laxmibill JB school under BLG RD block .Er.pradip Ray, T/A	19.14/20.00	Clear site handed over				Indent placed for store materials
118	1 st Circle, Bsg. Division	Construction of school building at Rangmala Sr. Basic school under charilam RD block .Er.Rajib Debnath JE	19.14/20.00	Plinth bend level 5.80		15-01-14 15-05-14		
119	1 st Circle, Bsg. Division	Construction of community center at Dhanirampur ADC Village under boxanagar RD Block, Er Amit Debbarma	14.64/10.00	Foundation work				Panchayet Samity desire to increase the capacity within the cost of 20.00 lac
120	1 st Circle, Bsg. Division	Construction of 6 (six) umit Market stall for Melagarh Sutradhar shilpa samabay samity at purba Malagha with in Malaghar RD Block , Er paritosh Das	19.30/15.00	Plastering work 5.00		26-10-13 28-02-14	EE=1day AE=4day I/O=9day	
121	1 st Circle, Bsg. Division	Construction of junior Madrass at Madhya Boxanagar G/P within Boxanagar RD block .Er.Taushif khadim, T/A	20.13/10.00	Work order issued				Panchayat samity desire to change the site & proposal given to DM
122	1 st Circle, Bsg. Division	Construction of putia Bazar Ismamic junior Madrass at putia G/P Within Boxanagar RD block .Er.Amit Debbarma, T/A	20.10/10.00	Work order issued				Panchayat samity desire to change the site & proposal given to DM.
123	1 st Circle, Bsg. Division	Construction of Naljala Ismamic junior Madrass at Manikyannagar G/P Within Boxanagar RD block .Er.Pranab paul T/A	20.13/10.00	Work order issued				Panchayat samity desire to change the site & proposal given to DM

124	1 st Circle, Bsg. Division	Construction of Gourangola Ismamic junior Madrass at Rahimpur G/P Within Boxanagar RD block .Er.Taushif khadim T/A	20.13/10.00	Work order issued				Panchayat samity desire to change the site & proposal given to DM
125	1 st Circle, Bsg. Division	Construction of Market stall at Manaipathar Bazar under Maniopathar ADC Village under kathalia . Er Chandan Debnath,T/A	12.00/12.00	Plinth level		15-01-14 30-04-14	EE=1day AE=2day I/O=5day	
126	1 st Circle, Bsg. Division	Construction of Alabakshi Sr. Madrassa building at (double storied foundation) Indranagar under RD Bisramganj . .Er. Md .Almamon Khadim , JE	14.26/10.00	Earthwork completed				Store materials not received
127	1 st Circle, Bsg. Division	Construction of market stall (Having Double storied foundation) at konaban GP under Bishalgarh RD Block During the year 2013-2014	42.01/30.00	All columns erected upto haunch level 8.90		14-01-14 30-06-14	EE=0day AE=3day I/O=8day	
128	1 st Circle, Bsg. Division	Construction of community hall at Purba Gakulnagar GP under Bishalgarh. RD . block. I/O-Er S. Kar	29.30/30.00	Earthwork in progress 7.68		30-01-14 30-06-14	EE=00day AE=2day I/O=4day	
129	1 st Circle, Bsg. Division	Construction of community hall on first floor of Thalibari H.S School under kathalia. RD . block. During the year 2013-14	28.84/20.00	Column casting is in progress		28-01-14 30-04-14	EE=1day AE=1day I/O=3day	
130	1 st Circle, Bsg. Division	Construction of kulubari Mainama Hafizia madrass at Rahimpur G/P Within Boxanagar RD. Er Pijush Debnath T/A	20.00/20.00	Plinth level		19-11-13 30-03-14	AE=2day I/O=5day	
131	1 st Circle, Bsg. Division	Construction of swimming pool galary (part –II) at Malaghar RD Block under RD Bisramganj division sepahijala District during the year 2013-2014	24.50/15.00	Plinth level		27-12-13 30-04-14	AE=3day I/O=14day	
132	1 st Circle, Bsg. Division	Construction of Grand stand &mini stand Stadium at mdhupur HS School with in bishalgarh RD Block under BADP scheme During the year 2013-2014 .Er Prasanta chakraborty	24.23/24.23	Layout is taken on 06-02-14 6.30				
133	1 st Circle, Bsg. Division	Const. of boundary wall children park at konaban under Bishalgarh RD Block under BADP scheme during the year 2013-2014 . Nirmal Debnath W/A,	8.61/8.61	Work order issued				Clear Site not handed over
134	1 st Circle, Bsg. Division	Const. of children park at konaban under Bishalgarh RD Block under BADP scheme during the year 2013-2014 . Nirmal Debnath W/A,	4.31/4.31	Work order issued				

135	1 st Circle, Bsg. Division	Construction of community hall at shibnagar GP of nalchar RD Block under BADP scheme during the year 2013-2014 Er. Partha Deb nath. JE ,	30.71/20.00	Work order issued		01.0214 31.10.14		
136	1 st Circle, Tlm. Division	Construction of community hall (500 seated) at Bachaibari.	169.43/32.41	Will start soon 25.00				Estimate preparation is going on
137	1 st Circle, Tlm. Division	Construction of school building at Tablabari High school at khowai	15.00/15.00	Old structure dismantling started 15.00	15.00	13-01-2014		Work stopped for decision.
138	1 st Circle, Tlm. Division	Construction of Dhalabil high school at Khowai IO.Dhanjoy Debbarma,JE	27.18/30.00	Earthwork completed & p.c.c work going on 15.00	15.00	17-01-2014 May ,2014		
139	1 st Circle, Tlm. Division	Construction of Dining Hall at Tulashikar-Rajnagar Higher Secondary School under Tulashikar RD Block I/O-Er.Depak Kr Reang,JE	11.20/11.20	Plinth level 10.00	8.55	18-01-2014 March, 14		
140	1 st Circle, Tlm. Division	Construction of Dining Hall at Ashrambari Higher Secondary School under Tulashikar RD Block I/O-Er.Bidyut Kr Deb,JE	11.20/11.20	Lintel level 10.00	8.55	17-01-2014 March, 14		
141	1 st Circle, Tlm. Division	Construction of Dining Hall at Bharat Sardar Para Higher Secondary School under Tulashikar RD Block I/O-Er.Bidyut Kr Deb,JE	11.20/11.20	Lintel level 10.00	8.55	16-01-2014 March, 14		
142	1 st Circle, Tlm. Division	Extension of Ampura sports Gallery at Ampura H/S school field at Padmabill RD.block. Er.Dhirman Debbarma.T/A	6.182/6.182	Earthwork 3.95	3.95	26-09-2013 April, 14		
143	1 st Circle, Tlm. Division	Extension of Birchandrapur class-XII School sports gallery and finishing work padmabill RD block , I/O Er, Abdul Rahim ,JE	6.15/6.00	43.80 m completed out of 57.00m 4.11	4.11	29-09-2013		Balance 10.00 m not done for passage to vehicle to ground
144	1 st Circle, Tlm. Division	Const. Extension of Ratanpur sports gallery at Ratanpur H/S school field at padmabill RD block (North wing) Er . Maheswar Debbarma,JE	1.44/4.00	Step C/S going on. 0.60		27-09-2013 March ,14		
145	1 st Circle, Tlm. Division	Cons.of single cell Box culvert over Gangacherra near cremation ghat at Ajagartilla I/O –Er D. Debbarma,JE	14.12/20.00	Foundation work completed& rod binding in progress 10.46	10.46	17-11-13 March ,14		
146	1 st Circle, Tlm. Division	Construction of Market stall at Rathaliabazar at padmabill I/O:- _ S .Chakma,TA	5.11/6.00	Lintel level 2.08	2.08	23-10-2013 March ,14		

147	1 st Circle, Tlm. Division	Const.Health sub-center at Paschim Bachaibari ADC village under Tulashikhar RD Block.I/O- Er.Dipak kr Reang .JE	12.76/15.00	Roof level 6.36	6.36	01-10-13 April ,14		
148	1 st Circle, Tlm. Division	Construction of Multipurpose community hall near Padmabil R.D Block.	119.00/32.50	Not started 25.00	25.00			Work will be taken up after placement of adequate fund.
149	1 st Circle, Tlm. Division	Box type culvert with iron grill and provision of high power illuminationof BOP Belcherra, Bagabil ,khengarbari	15.26/6.00					Balance fund Rs 9.26 lac
150	1 st Circle, Tlm. Division	Construction of building for weaving center and its office room at paschim ganki Under Khowai RD Block.I/O Kuntal Dutta	17.36/20.00	Lintel level by March,14 8.98	8.98	28.11-13 May,14		
151	1 st Circle, Tlm. Division	Const. of ARDD sub-center at Ratanpur I/O:-Er. Maheswar Debberma, JE .	6.68/6.00	Wall upto window sill level 2.29	2.29	15-10-13 April,14		
152	1 st Circle, Tlm. Division	Construction of Multipurpose Training center at Hrishidas para,Khowai Block I/O.Er.Abhijit Das,TA	20.86/20.00	Earthwork completed 6.46	6.25	09-01-14 May,14		
CADP								
153	1 st Circle, Bsg. Division	Construction of motor stand at Golaghati bazaar under ACA. I/O Kishore Kr. Banik, JE.	35.379/29.75	Sand filling & brick soling is completed 24.75	24.75	18-04-12 Feb,14	CE=04 day SE=05 day EE=11 day AE=20 day I.O-43 day	Site was dispute upto oct,13, Nov,13 it was clear
154	1 st Circle, Bsg. Division	Construction of Toilet block at proposed at Golaghati motor stand. I/O Nirmal debnath ,W/A	8.36/8.36	Finishing work 3.61		18-11-13 28-02-14	EE=1 day AE=5 day I.O-11 day	
155	1 st Circle, Bsg. Division	Earth filling & brick soiling of the rest part of proposed golaghati motor stand under CADP during2013-2014	5.46/5.46	Work order issued				
PPW								
156	1 st Circle, Agt. Division	Const. of Prosad Ghar at Laxmi Narayan Bari Temple at Agartala I/O- Er. Anamika Debbarma, T.A, RDAD	4.22/4.22	Painting work is in progress	Nil	26/05/13 Feb ,14	S.E- E.E-2 days AE-3 days I.O-6 days	Fund shortage.
157	1 st Circle, Agt. Division	Cost of Dol shed Laxmi Narayan Bari Temple at Agartala I/O- Er. Anamika Debbarma, T.A, RDAD	5.20/2.25	Plastering work	Nil	26/05/13 Feb ,14	S.E- E.E-2 day AE-7 day I.O-22day	Fund shortage.
158	1 st Circle, Agt. Division	Construction of VIP Room & Guard Room at Durgabari under AMC. I/O:-Er. Anamika debbarma	14.36851/14.36851	Plinth level				
159	1 st Circle, Agt. Division	Construction of Toilet block at Abhoynagar masjid under AMC .I/O Prasenjit Roy T/A .	4.06/4.06	C/s of roof is going on				Work stop due to Fund shortage

SPA								
160	1 st Circle, Agt. Division	Construction of 500 seated community Hall at Lefunga Sub block. I/O: Pulak Saha, TA, LFG	125.00/125.00	North side toilet block roof casted and Ver. roof casted. Slow progress 55.00		14-11-12 April ,14	C.E-2day S.E-6 days E.E-4 day AE-19days I.O-28 days	Side canopy not completed
161	1 st Circle, Agt. Division	Construction of Composite Block Office Building at Lefunga. I/O:-Er.Sumit Choudhury,JE	325.00/75.00	40 nos column upto lintel level with brick work. 35.00		April 13	CE-1 day S.E-2 day E.E-2 day AE-5 day I.O-3 day	
162	1 st Circle, Agt. Division	Const of health sub-centre at Dakshin Radhapur Er. Suma Debbarma, TA,JRN	14.60/13.39	Roof level C/S in Progress of roof 4.60	6.75	18-02-13 March ,14	S.E- E.E- AE-1 day I.O-5 days	Work slow due to site problem
163	1 st Circle, Agt. Division	Const of health sub-centre at East Belbari Er.Soma debbarma TA,JRN	14.60/13.39	Plinth level 4.75	6.75	15-04-13 April ,14	S.E- E.E- AE-1 days I.O-3 days	
164	1 st Circle, Agt. Division	Const of health sub-centre at Purba Janmajoyanagar Er. Suma Debbarma, TA,JRN	14.60/13.39	Finishing work 6.75	6.75	18-02-13 March ,14	S.E- E.E- AE-2 days I.O- 4 days	
165	1 st Circle, Agt. Division	Const of health sub-centre at Shibnagar Er. I/O:- Rajesh Debbarma,JE.MNP	14.60/13.39	Plastering & Sanitation work in progress 6.75	6.75	02/02/13 Feb ,14	S.E- E.E- AE-3 day I.O-6 day	
166	1 st Circle, Agt. Division	Construction of SDM Residence & Quarter,Type-IV,Type-III,Quarter attached to SDM Office at Jirania	/106.25					
167	1 st Circle, Agt. Division	Construction of SDM office building at Jirania ,West Tripura	472.00/241.75					
168	1 st Circle, Agt. Division	Construction of SDM office building at Mohanpur ,West Tripura	472.00/241.75	Site preparation work going on			S.E-01 day E.E-03 day AE-03days I.O-04days	
169	1 st Circle, Agt. Division	Comprehensive Area Development Project at Champaknagar (Block Chowmuhani) under Jirania RD Block	/107.00					
170	1 st Circle, Agt. Division	Construction of motor Stand at Mohanpur	/83.49					

171	1 st Circle, Agt. Division	Construction of 10 Bedded Civil Hospital at Borakha under Mandwi RD Block	/135.00					
172	1 st Circle, Agt. Division	Up gradation of Mandwi PHC from 06 Bedded to 10 Bedded Capacity	/50.40					
173	1 st Circle, Agt. Division	Construction of Mini Gallery along with Market stall at Kamalghat	/78.98					
174	1 st Circle, Agt. Division	Construction of Block Building at Belbari	134.00/45.00					
175	1 st Circle, Agt. Division	Construction of Block Building at Bamutia	134.00/45.00					
176	1 st Circle, Agt. Division	Construction of Block Building at Old Agartala	134.00/45.00					
177	1 st Circle, Bsg. Division	Construction of Barnarayan Senior Madrasha under Kathalia R D Block I/O Er.Hillol Das, JE	30.00/30.00	Painting work almost completed 22.89	22.00	08-06-12 28-02-14	SE=2day EE=7day AE=32day I/O=42day	
178	1 st Circle, Bsg. Division	Construction of vegetable, fish market shed RCC Framed structure with provision of double story foundation& stair case at Urmai market during the year 2013-2014 .Er. Sanjib Singha ,JE	36.06/36.06	Work order issued				Clear site not handed over
179	1 st Circle, Bsg. Division	Construction of Toilet Block at Mohanbhog Bazar I/O- Pradip Roy,TA	8.12/8.12	Finishing work in progress 6.00		15-10-13 28-02-14	SE=1day EE=3day AE=10day I/O=20day	
180	1 st Circle, Bsg. Division	Construction of 03 Nos market stall at Mohanbhog Bazar (West Side) I/O-Pradip Roy,TA	14.96/14.96	Plinth level 5.00		02-01-14 30-04-14	SE=00day EE=1day AE=5day I/O=10day	
181	1 st Circle, Bsg. Division	Construction of Health Sub Centre at Kasba G.P under Bishalghar block. Er.Susanta Kar,TA.	13.39/13.14	Lintel level 4.30		03-01-14 30-04-14	SE=00day EE=1day AE=4day I/O=9day	
182	1 st Circle, Bsg. Division	Construction of Health Sub Centre at Radhanagar G.P under Bishalghar block I/O:-Nirmal Debnath,W/A	13.39/13.14	Plastering work completed 4.30	4.30	20-09-13 28-02-14	EE=1day AE=10day I/O=19day	
183	1 st Circle, Bsg. Division	Construction of Health Sub Centre at Raghunathpur G.P under Bishalghar block.I/O:-Er Dipankar Ghosh, JE.	13.39/13.14	Lintel level 6.30		15/12/13 30/4/14	EE=00day AE=04day I/O=07day	

184	1 st Circle, Bsg. Division	Construction of Health Sub Centre at Bathanmura G.P under Bishalghar R D block Er. Litan Bhowmik,JE.	13.39/13.14	Lintel level 4.30		1/1/14 30/5/14	AE=03day I/O=07day	
185	1 st Circle, Bsg. Division	Construction of Health Sub Centre at Aralia G.P under Melaghar block I?o- P. Debnath ,TA	13.39/13.14	Plinth level		19-11-13 30-03-14	EE=1day AE=2day I/O-5 day	
186	1 st Circle, Bsg. Division	Construction of Health Sub Centre at Nabadwip Chandra nagar G.P under Melaghar block Er.Partha Debnath, JE Melaghar R.D block	13.39/13.14	Foundation work 4.30				
187	1 st Circle, Bsg. Division	Construction of Health Sub Centre at Dakshin Madhupur G.P under Bishalghar block Er.Rajib Debnath, JE	13.39/13.14	C/S of roof is in progress 4.30		23-10-13 20-03-14		
SCA								
188	1 st Circle, Bsg. Division	Construction of (6unit) market stall at Uttar Taibandal ADC Village under Melaghar R D Block, I/O Er. Paritosh Das,JE	24.08/24.08	Roof casted 15.00	6.00	21-10-13 31-03-14	SE=1day EE=3day AE=7day I/O=17day	.
189	1 st Circle, Bsg. Division	Construction of school building at Bashpukur Sr Madrassa, Kathalia. I/O- Er S Majumdar, JE	94.31/94.31	Plastering in progress 50.00	40.00	15-12-12 30-04-14	CE=3 days SE=8day EE=7day AE=28day I/O=55day	
190	1 st Circle, Bsg. Division	Construction of double storied market shed with staircase room (ground floor) at Uttar Taibandal ADC Village under Melaghar R D Block, I/O Er. Sanjib SinhaJE	24.21/24.21	Not started 8.00	8.00			Dismantling of old building Structure completed
191	1 st Circle, Bsg. Division	Construction of (8unit) market stalls with staircase room (1 st floor) at Uttar Taibandal ADC Village under Melaghar R D Block, I/O Er. Sanjib SinhaJE	16.41/16.41	Not started 3.00	3.00			Dismantling of old building Structure completed
192	1 st Circle, Bsg. Division	Cons. Of 100 seated Boys Hostel at Bashpukur Sr.Islamia Madrassa,under KTL Block,I/O- Er S. Majumdar, JE	233.00/100	3 rd story roof casting completed & GF plastering is going on 100.00	100.00	15/01/13	CE=3day SE=4day EE =5 day AE=25day I/O=46day	Balance fund required Rs.131.33 lac
193	1 st Circle, Bsg. Division	Construction of foot bridge RCC/ Steel Over Kakri river Dakshin mahespur under Kathalia RD. Block During the year 2013-2014 .Er. Swapan ch Das .. JE ,	68.29/68.29	Work order issued				

194	1 st Circle, Bsg. Division	Construction of foot bridge over river Gomati at Battala kheyra ghat of Melaghar RD. Block During the year 2013-2014 , .Er P.Roy, T/A	83.80/15.00	Pala siding started		29.01.14 15.01.15		
195	1 st Circle, Bsg. Division	Construction of 10 baded primary health Center at urmai under Mohanbhog RD. Block During the year 2013-2014 .Er. S singha . JE ,	394.00/50	Work order issued				Clear site not handed over
13.SC Welfare Department								
196	1 st Circle, Agt. Division	Construction of 50 seated boy's hostel (Sanatan Sarkar Smriti) attached to ChariparaHS School under Dukli RD Block. I/O :-Er. S.K Das,JE	138.64147 / 75.00	Top level & P.C.C work at floor completed except 2 nos room. 23.00	45.00	10-06-13 10-12-15	SE=2 day EE= AE=2 days I/O=2 days	
14. Sports and Youth Affairs Department.								
15. SRE								
197	1 st Circle, Bsg. Division	Construction of Palasiding at Manaiparther Army camp under KTL RD Block. Er C. Debnath. T/A	9.60/9.60	60 % Work is in progress 5.00		15-01-14 30-03-14	S.E-2 day E.E-3 day AE-3 day I.O-10 day	
16. Transport								
198	1 st Circle, Bsg. Division	Construction of boundary wall around the required land of Boxanagar Motor stand under Boxanagar R.D Block(350.00 m) .I/O, Er, Pijush Debnath	23.78/23.78	Earth work is in progress. Total 350.00m .(50% work completed)		21/12/13 30/3/14	EE=1day AE=5day I/O=10day	
17.TTDCL/Tourism								
199	1 st Circle, Bsg. Division	Renovations and construction of open shed on the roof of ground floor at Bisramganj Cafeteria under sephajala District during the year 2013-2014 Er. Pradip Roy, T/A	14.00/14.00	Finishing work in progress		15-12-13 25-02-14	EE=2day AE=7day I/O=14day	
200	1 st Circle, Tlm. Division	Const. of Interpretation Centre at Banabithi park under khowai R.D.block . I/O Er. Dhananjay Debbarma,JE .	16.98	Finishing work. Only painting & Coll. Shutter fitting remaining. 10.94	130.00	20-08-13 Feb,2014	SE : 2 days EE : 3 days AE : 4 days JE : 7 days	Total fund placed for all components= ₹200.00 Lakhs out of ₹303.79 lakhs.Balance fund will be required ₹103.79 Lakhs Now fund available for Tourist lodge is ₹120.30 lakhs
201	1 st Circle, Tlm. Division	Cont.of khowai tourist lodge at Khowai. I/O Er Dhananjay Debbarma ,JE	224.09	GF roof casting completed & inside plastering is going on. 74.55		25.07.13 Aug ,14	SE : 2 days EE : 5 days AE : 6 days JE : 16 days	
202	1 st Circle, Tlm. Division	Const.of 2 nos tourist Cottage at Banabitha. Khowai (No.1& 11) .I/O.Er Uttam banik .JE	28.28	Plastering work in progress 12.51		01-08-13 Feb,14	SE:1day EE:3 day AE:4day JE:7day	
203	1 st Circle,	Const. of Amphitheater at banabithi Eco-	34.44	Stage casting completed &		15-09-13	SE:2day	

	Tlm. Division	Park under khowai R.D.Block IO-Er Dhananjoy Debbarma .. JE		stage plastering work going on. Gallery steps 50% casting completed. 2.00		Feb,14	EE:3 day AE:4day JE;9day	
18.TTHHC Ltd								
204	1 st Circle, Agt. Division	Const of Urban Hut at Purbassa.complex I/O S.Kr. Das, JE	248.00/95.00	1 st part truss fitting completed & 2 nd part top level 50.00	95.00	30-11-12	CE - 2 day S.E-1 day E.E-2 day AE-7 day I.O-31day	
19. Tribal Welfare Deptt.								
205	1 st Circle, Tlm. Division	Const. of Diversion Scheme over Monaicherra with Branch Cannel at Khowai. I.O. Er. Abdul Rahim, J.E., Padmabil R. D. Block	130.86/71.72	40.00 m RCC wall completed. 20.97	21.00	04-01-13	SE : 3 day EE : 5 days AE : 6 days JE : 20 days	
206	1 st Circle, Tlm. Division	Const. of RCC Retaining wall along with boundary wall at Tulashikhar ST girls hostel at Tulashikhar RD.Block I.O-Er.Dipak kr.Reang .JE	9.62/9.62	Nearing completion 4.09		1-11-13 Feb, 14		
207	1 st Circle, Tlm. Division	Const of 1 st floor of 100 seated ST Girls Hostel attached to Tulashikhar- Rajnagar HS School	97.70/97.70					Site selected .W/O will issue
20.Urban Development Department								
AMC/NAGAR PANCHAYAT								
208	1 st Circle, Agt. Division	Construction of peripheral boundary wall for proposed solid waste land fill at Nagichara I/O- Er Saibal Bhatyacharjee, A.E RDWD-1	139.31/139.31	Out of 1950.00m 1500.00m completed 101.00 lac	60.00	June' 12 Feb ,14	S.E-2 days E.E-2 day AE-28 days	Land dispute near about 500.00 m
209	1 st Circle, Agt. Division	Construction of market complex At Gurpatti , MG Bazar. I/O- Er. Sumit Chowdhury,JE	120.00/76.00	96 nos piles out of 144 pilling casting completed.	Nil	05-10-13	E.E-4 day AE-5 days I/O - 13days	
210	1 st Circle, Agt. Division	Construction of boundary wall around dumping ground for Ranirbazar Nagar Panchayet at Moheshpur under Kobrakhamar GP. I/O Er.Manoj Debbarma ,JE,Ranirbazar NP	58.82991/25.00	Out of 635.00 m,235.00 m completed	Nil	15.07.13		Full fund yet to receive. As per available fund work done.
211	1 st Circle, Bsg. Division	Construction of Bathing ghat near Gomati river at Sonamura under Nagar Panchayet I/O Pradip Roy ,TA	18.31/10.54	Piling work in progress				Addl. fund required Rs :-7,77078.
212	1 st Circle, Tlm. Division	Construction of Rest house at 1 st floor of Khowai Nagar Panchayet	50.00/52.00	C/S of roof going on 16.22		05-09-13 May,14		

