

**STATUS REPORT OF ON GOING CONSTRUCTION WORKS UNDER  
UNAKOTI DISTRICT & NORTH TRIPURA DISTRICT AS ON APRIL 2014**

**I) A. R. D. DEPARTMENT.**

Sl. No	Name of Circle and Division	Name of Work & Name of IO including details location	Estimated Cost./ Fund Place (lacs)	Physical Progress/ Financial progress	UC Submission status (in Lacs)	Date of commencement/ Probable date of completion in case full fund placed	Details of Supervision (CE,SE,EE,AE & IO)	Remarks
1	2	3	4	5	6	7	8	9
1	<u>RD, 3<sup>rd</sup> Circle Kumarghat Division</u>	Const. of Veterinary sub centre at Singirbil under Chandipur RD Block. I/O-Er. Babul Das,JE.	Rs.9.5 Lacs Rs.9.50 Lacs	Work order issued. Will started shortly.			CE- SE- EE- AE- IO-	
2	<u>RD, 3<sup>rd</sup> Circle Kumarghat Division</u>	Const. of Veterinary sub centre at Deoracherra under Gournagar RD Block. I/O-Er. Supriya Biswas,TA.	Rs.9.5 Lacs Rs.9.50 Lacs	Work order issued. Will started shortly.			CE- SE- EE- AE- IO-	
3	<u>RD, 3<sup>rd</sup> Circle Kanchanpur Division</u>	Renovation of Veterinary Dispensary Hospital at Kadamtala. I/O-Subrata De,JE S/o-Dipak kar,AE.	Rs 7.302 Lacs Rs 7.302	Completed Rs 7.301 Lacs	1.064 Lacs	30-03-2013 30-03-2014	CE- SE-1 EE-5 AE-12 IO-21	
4	<u>RD, 3<sup>rd</sup> Circle Kanchanpur Division</u>	Renovation of Veterinary Dispensary Hospital at Dasda under Kanchanpur Division. I/O-Diba kr. Jamatia,JE.	Rs.8.33 Lacs Rs. 10.150	Completed Rs 10.151 Lacs	6.00 Lacs	15-11-2013	CE- SE-2 EE-4 AE-11 IO-27	
5	<u>RD, 3<sup>rd</sup> Circle Kanchanpur Division</u>	Const. of Double storied fish stall at churaibari market under Kadamtala RD Block. I/O- Soumitra Deb,JE.	Rs.45.64 Lacs Rs.32.60 Lacs	Work progress upto Top level. Rs 16.92 Lacs	14.01 Lacs	15-01-2014 30-08-2014	CE- SE-1 EE-3 AE-10 IO-22	

**II) AYUSH:-**

Sl. No	Name of Circle and Division	Name of Work & Name of IO including details location	Estimated Cost./ Fund Place (lacs)	Physical Progress/ Financial progress	UC Submission status (in Lacs)	Date of commencement/ Probable date of completion in case full fund placed	Details of Supervision (CE,SE,EE,AE & IO)	Remarks
1	2	3	4	5	6	7	8	9
1	<u>RD, 3<sup>rd</sup> Circle Kumarghat Division</u>	Vertical extension of First Floor of OPD building of RGM Hospital in connection with establishment of 50 bedded integrated AYUSH hospital at Kailashahar. I/O- Subendhu Debbarma,JE.	Rs 128.15 Lacs  Rs 116.61 Lacs	Finishing work is in progress.  Rs 50.00 Lacs	50.00 Lacs	02-04-2013  30-06-2014	CE-SE-6 EE-18 AE-25 IO-49	
2	<u>RD, 3<sup>rd</sup> Circle Kumarghat Division</u>	Const. of New OPD Building(Four storied) near adjacent vacant space of existing OPD building of RGM Hospital,Kailashahar. I/O- Chiranjib Nath,JE.	Rs 311.071 Lacs  Rs 283.046 Lacs	Not started	20.00 Lacs		CE-SE-6 EE-18 AE-25 IO-49	

**III) BADP:-**

Sl. No	Name of Circle and Division	Name of Work & Name of IO including details location	Estimated Cost./ Fund Place (lacs)	Physical Progress/ Financial progress	UC Submission status (in Lacs)	Date of commencement/ Probable date of completion in case full fund placed	Details of Supervision (CE,SE,EE,AE & IO)	Remarks
1	2	3	4	5	6	7	8	9
1	<u>RD, 3<sup>rd</sup> Circle Kumarghat Division</u>	Construction of Tribel Rest house near Kailasahar Nagar Panchayet under GNR RD Block (IO:-Er Supriya Biswas ,TA, GNR RD Block)	Rs.75.00 Lacs  Rs. 46.059 Lacs	Work progress upto plinth level.  Rs 30.00Lacs	30.00 Lacs	22-06-2013  30-06-2014	CE-SE-2 EE-6 AE-10 IO-19	<b>Work stop due to stortage of fund.</b>
2	<u>RD, 3<sup>rd</sup> Circle Kumarghat Division</u>	Construction of school building at Sishu Bikash Titha at Dalugaon under Noorpur GP,Unakoti District. I/O- Chiranjib Nath,JE.	Rs.15.00 Lacs  Rs. 15.00 Lacs	Finishing work is in progress.  8.00 lacs	8.00 Lacs	30-05-2014	CE-SE-EE-1 AE-5 IO-10	
3	<u>RD, 3<sup>rd</sup> Circle Kumarghat Division</u>	Construction of Madrassa building at Sultanpur Girls Nadrassa under Noorpur GP,Unakoti District. I/O-Supriya Biswas,TA.	Rs.25.00 Lacs  Rs. 25.00 Lacs	Finishing work is in progress.  Rs 13.50 Lacs	13.50 Lacs	23-09-2013  30-06-2014	CE-SE-1 EE-2 AE-4 IO-10	

4	<u>RD, 3<sup>rd</sup> Circle Kumarghat Division</u>	Construction of Auditorium for Ambedkar college at Fatikroy (20mx30m) under Kumarghat RD Block.Unakoti District. I/O- Chiranjit sk das,JE.	Rs.51.00 Lacs  Rs. 25.00 Lacs	Work progress upto lintel level.  Rs 6.00 Lacs	20.00 lacs	23-10-2013  30-06-2014	CE-SE-2 EE-2 AE-3 IO-5	
5	<u>RD, 3<sup>rd</sup> Circle Kumarghat Division</u>	Construction of Pry. Maktab near the house of Kamal khan at Kalerkandi Kailashahar Unakoti District. I/O- Sarath ch. Bardhan,JE.	Rs.12.00 Lacs  Rs. 12.00 Lacs	Work progress upto Top level.  Rs 11.46 Lacs	1.97 Lacs	30-06-2014	CE-SE-EE-3 AE-3 IO-6	
6	<u>RD, 3<sup>rd</sup> Circle Kumarghat Division</u>	Construction of Retaining wall & Pucca drain at Babur bazaar Masjid under Gournagar RD Block,Unakoti District. I/O- Supriya Biswas,TA.	Rs.30.00 Lacs  Rs. 30.00 Lacs	At the verge of completion.  Rs 20.00 Lacs	20.00 Lacs	30-09-2013  30-05-2014	CE-SE-EE-2 AE-2 IO-8	
7	<u>RD, 3<sup>rd</sup> Circle Kumarghat Division</u>	Construction of Community toilet at Babur bazaar Masjid under Gournagar RD Block,Unakoti District. I/O- Suma Begam,TA	Rs.12.00 Lacs  Rs. 12.00 Lacs	At the verge of completion.  Rs 6.00 Lacs		23-10-2013  30-05-2014	CE-SE-EE-3 AE-3 IO-8	
8	<u>RD, 3<sup>rd</sup> Circle Kumarghat Division</u>	Construction of store cum conference hall at Kanika memorial primary health centre under Singirbill GP.Unakoti District. I/O- Babul Das,JE.	Rs.35.00 Lacs  Rs. 35.00 Lacs	Finishing work is in progress.  Rs 20.00 Lacs	Rs 20.00 lacs	30-06-2014	CE-SE-EE-3 AE-6 IO-12	

9	<u>RD, 3<sup>rd</sup> Circle Kumarghat Division</u>	Construction of community hall at Rakhalhali at Kaulikura under Gournagar RD Block.Unakoti District. I/O- Bimal Nath,TA.	Rs.7.00 Lacs  Rs. 7.00 Lacs	Completed  Rs 6.00 Lacs			CE-SE-EE-2 AE-2 IO-9	
10	<u>RD, 3<sup>rd</sup> Circle Kumarghat Division</u>	Construction of Guest house cum community hall in the premises of Jagat Jyoti Buddha Bihar at Kumarghat, under Kumarghat RD Block. I/O- Gojendra Malakar,JE.	Rs.25.00 Lacs  Rs. 25.00 Lacs	Work progress upto top level (Slab casting completed).  Rs 15.00 Lacs		30-06-2014	CE-SE-3 EE-3 AE-3 IO-6	
11	<u>RD, 3<sup>rd</sup> Circle Kumarghat Division</u>	Construction of Open community hall at Dhanbilash market under Gournagar RD Block,Unakoti District. I/O- Bimal Nath,TA.	Rs.15.00 Lacs  Rs. 7.82 Lacs	Work progress upto Plinth level.  9.00 Lacs		30-07-2014	CE-SE-EE-2 AE-2 IO-2	
12	<u>RD, 3<sup>rd</sup> Circle Kumarghat Division</u>	Development of Football playground at village Sertling near BOP sertlang of 110 Bn BSF (size 80x120 yrd) under Gournagar RD Block,Unakoti District. I/O- Subendhu Debbarma,JE.	Rs.20.00 Lacs  Rs. 20.00 Lacs	Completed..  Rs 18.00 Lacs		20-05-2014	CE-SE-EE-1 AE-1 IO-3	
13	<u>RD, 3<sup>rd</sup> Circle Kumarghat Division</u>	Construction of conference hall with sanitation facilities at BOP Tilla bazaar under Gournagar RD Block,Unakoti District. I/O- Subrata Baidya,JE.	Rs.20.00 Lacs  Rs. 20.00 Lacs	Finishing work is in progress.  Rs 15.00 Lacs	Rs 15.00 lacs	20-06-2014	CE-SE-EE-2 AE-5 IO-12	

14	<u>RD, 3<sup>rd</sup> Circle Kumarghat Division</u>	Construction of community toilet at Sultanpur Girls Madrassa under NOORPUR GP under Gournagar RD Block,Unakoti District. I/O- Supriya Biswas,JE.	Rs.12.00 Lacs  Rs. 12.00 Lacs	Finishing work is in progress  Rs 8.00 Lacs	8.00 Lacs	20-06-2014	CE- SE- EE-1 AE-1 IO-5	
15	<u>RD, 3<sup>rd</sup> Circle Kumarghat Division</u>	Construction of community hall at Sonapur under Khawrabill GP under Gournagar RD Block,Unakoti District. I/O- Md Salla Uddin,WA,DM office.	Rs.7.00 Lacs  Rs. 7.00 Lacs	Finishing work is in progress.  Rs 6.00 Lacs	Rs 6.00 lacs	30-05-2014	CE- SE- EE- AE- IO-	
16	<u>RD, 3<sup>rd</sup> Circle Kumarghat Division</u>	Construction of ST/Sc boys hostel at Sri Ramkrishna Seva Ashram under Kumarghat RD Block,Unakoti District. I/O-Bappa Sen,TA.	Rs.6.00 Lacs  Rs. 6.00 Lacs	Work order issued.			CE- SE- EE- AE- IO-	
17	<u>RD, 3<sup>rd</sup> Circle Kumarghat Division</u>	Construction of Deep tubewell with iron removal and water filtration palant with submissersible pump at BOP Chagaldema underUnakoti District. I/O-Chiranjit sk Das,JE.	Rs.3.00 Lacs  Rs. 3.00 Lacs	Site Dispute			CE- SE- EE- AE- IO-	
18	<u>RD, 3<sup>rd</sup> Circle Kumarghat Division</u>	PHED supply point to BOP N.C. para. I/O-Chiranjit sk Das,JE.	Rs.3.00 Lacs  Rs. 3.00 Lacs	Work order issued.			CE- SE- EE- AE- IO-	

19	<u>RD, 3<sup>rd</sup></u> <u>Circle</u> <u>Kumarghat</u> <u>Division</u>	Construction of community hall neer 14 <sup>th</sup> GOD Temple under Khawrabil under Unakoti District. I/O-Bhaskar Majumder,TA.	Rs.15.00 Lacs  Rs. 12.92 Lacs	Roof casting over.  10.00 Lacs	8.00 Lacs	30-06-2014	CE- SE- EE- AE-1 IO-2	
20	<u>RD, 3<sup>rd</sup></u> <u>Circle</u> <u>Kumarghat</u> <u>Division</u>	Construction of community hall Manuvelly SB school under Unakoti District. I/O-Suma Begam,TA.	Rs.7.00 Lacs  Rs. 7.00 Lacs	Finishing work is in progress.  5.00 Lacs		30-06-2014	CE- SE- EE-1 AE-2 IO-3	

#### IV) EDUCATION DEPARTMENTS WORKS

Sl. No	Name of Circle and Division	Name of Work & Name of IO including details location	Estimated Cost./ Fund Place (lacs)	Physical Progress/ Financial progress	UC Submission status (in Lacs)	Date of commencement/ Probable date of completion in case full fund placed	Details of Supervision (CE,SE,EE,AE & IO)	Remarks
1	2	3	4	5	6	7	8	9
1	<u>RD, 3<sup>rd</sup></u> <u>Circle</u> <u>Kumarghat</u> <u>Division</u>	Const 30 Seated Boys Hostel at Jarultali H.S. School, under Gournagar RD Block. I/O-Sri Dibakar Shil JE RDND-1 Plinth area=344.5m <sup>2</sup> , R.C.C roof	Rs 42.19 Lacs/  Rs 20.325 Lacs	Work progressed up to Lintel level. Now work stopped due to shortage of fund.  RS 20.325 Lacs	20.325 Lacs	25-03-2011	CE- SE-1 EE-6 AE-10 IO-15	Balance fund Rs.23.993 Lakhs is immediately required
2	<u>RD, 3<sup>rd</sup></u> <u>Circle</u> <u>Kumarghat</u> <u>Division</u>	Const. of <b>High</b> School Building at Singirbil under Gournagar RD Block. I/O Er.Bidhyut chakma,JE	Rs 18.74 Lacs/  Rs 18.74 Lacs	Completed.  RS 15.00 Lacs	15.00 Lacs	25-02-2013  30-03-2014	CE- SE-1 EE-5 AE-9 IO-17	

**V. HEALTH DEPARTMENT.**

Sl. No	Name of Circle and Division	Name of Work & Name of IO including details location	Estimated Cost./ Fund Place (lacs)	Physical Progress/ Financial progress	UC Submission status (in Lacs)	Date of commencement/ Probable date of completion in case full fund placed	Details of Supervision (CE,SE,EE,AE & IO)	Remarks
1	2	3	4	5	6	7	8	9
1	<u>RD, 3<sup>rd</sup> Circle Kumarghat Division</u>	Construction of home for Palliative Care for terminally ill Cancer Patient at RGM Hospital at KLS (I/O:- Sudip Roy , T/A, GNR RD Block)	Rs.19.39 Lacs Rs. 19.40 Lacs	Work progress upto roof level. Now work stop. Rs 15.00 Lacs	19.40 Lacs	20-01-2013	CE-SE-3 EE-7 AE-11 IO-28	
2	<u>RD, 3<sup>rd</sup> Circle Kumarghat Division</u>	Construction of Health Sub-centre at Fultali under GNR Block, under Unakoti Tripura IO-Subendhu Db,JE	Rs.20.34 Lacs Rs. 9.00 Lacs	Work progress upto lintel level Rs 9.00 Lacs		27-02-2013	CE-SE-1 EE-1 AE-2 IO-2	Remaining fund (11.34 Lacs) is required.
3	<u>RD, 3<sup>rd</sup> Circle Kumarghat Division</u>	Const. of Health sub centre at Noorpur under Gournagar R.D. Block I/O- Bhaskar majumder,TA	Rs.19.12 Lacs(Rev) Rs. 12.67 Lacs	Site dispute	0.00 Lacs	02-03-2013	CE-SE-EE-AE-IO-	Site dispute. Balance fund 6.45 Lacs is required.
4	<u>RD, 3<sup>rd</sup> Circle Kumarghat Division</u>	Construction of Residential Quarter for ANM at Jalai Health subcentre under GNR RD Block. I/O- Bhaskar Majumder, TA.	Rs.7.79 Lacs Rs. 7.79 Lacs	Site is not finalized yet 2.94 Lacs	2.94 Lacs		CE-SE-EE-AE-IO-	Site is not finalized yet
5	<u>RD, 3<sup>rd</sup> Circle Kumarghat Division</u>	Construction of New OPD building(Four storied) near adjacent vacant space of existing building of RGM Hospital,Kailashahar,Unakoti District. I/O- Chiranjib Nath,JE.	Rs.283.046 Lacs Rs. 283.046 Lacs	Work started for construction of Sulabh toilet.After that old toilet will be dismantled and main work will be started.			CE-SE-1 EE-2 AE-4 IO- 6	Site clearance going on.



6	<u>RD, 3<sup>rd</sup> Circle</u> <u>Kanchanpur</u> <u>Division</u>	Construction of Health Sub-Centre building at <b>Utter Dasda</b> ADC village. W/O: No.1124-36 dated:10-12-2010 I/O: Er. Monoj Chakma, T/A	Rs.12.50 Lacs  Rs. 12.50 Lacs	Completed  Rs 10.423 Lacs	9.246 Lacs	02-04-2011  30-03-2014	CE- SE-1 EE-3 AE-4 IO-6	
7	<u>RD, 3<sup>rd</sup> Circle</u> <u>Kanchanpur</u> <u>Division</u>	Const. of Residential Quarter for ANM at East Bhandarima Health Sub centre I/o- Sanjoy Reang,JE	Rs.7.80 Lacs  Rs. 7.79 Lacs	Finishing work is going on.  Rs 6.22 Lacs	5.00 Lacs	13-02-2011  30-06-2014	CE- SE- EE- AE-2 IO-6	
8	<u>RD, 3<sup>rd</sup> Circle</u> <u>Kanchanpur</u> <u>Division</u>	Construction of <b>Community Health Centre</b> at <b>Anandabazar</b> , Kanchanpur. W/O. No.1128-41 I/O: Er. Vidhyasagar Db,JE. Plinth floor area=1249.45 m <sup>2</sup> , R.C.C roof. Double storied	Rs.320.90 Lacs  Rs. 320.90 Lacs	Finishing work is going on.  Rs 266.954 Lacs	244.81 Lacs	10-05-2010  30-06-2014	CE- SE-2 EE-4 AE-8 IO-17	Fund required for Rs: 57.00lac to complete the main construction.
9	<u>RD, 3<sup>rd</sup> Circle</u> <u>Kanchanpur</u> <u>Division</u>	Const. of Health sub centre at Bhagan under Kadamtala R.D. Block. W/O No. 3014-25 dt.8-8-2012. I/O Er. Anupam Debroy, T.A	Rs.12.50 Lacs  Rs. 12.50 Lacs	Completed  Rs 7.08 Lacs	6.08 Lacs	26-12-2012  30-03-2014	CE- SE- EE-2 AE-4 IO-10	
10	<u>RD, 3<sup>rd</sup> Circle</u> <u>Kanchanpur</u> <u>Division</u>	Const. of Health sub centre at Lungthirek under Jumpui Hill R.D. Block. I/o-Ujjal Chakma,TA	Rs.12.50 Lacs  Rs. 12.50 Lacs	Completed  Rs 9.267 Lacs	9.267 Lacs	26-02-2011  30-03-2014	CE- SE- EE- AE-4 IO-10	

11	<u>RD, 3<sup>rd</sup> Circle</u> <u>Kanchanpur</u> <u>Division</u>	Const. of Health sub centre at Kalagangpar under Kadamtala R.D. Block. I/O-Subrata Dey,JE	Rs.12.656 Lacs	Completed		13-04-2013	CE- SE- EE- AE-2	
			Rs. 12.656 Lacs	Rs 6.646 Lacs		30-03-2014	IO-4	
12	<u>RD, 3<sup>rd</sup> Circle</u> <u>Kanchanpur</u> <u>Division</u>	Const. of Health sub centre at Bhagyapur under Kadamtala R.D. Block. I/O-Subrata De,JE.	Rs.18.289 Lacs	Finishing work is going on		26-06-2013	CE- SE- EE- AE-4	
			Rs. 12.656 Lacs	10.00 Lacs		20-05-2014	IO-11	
13	<u>RD, 3<sup>rd</sup> Circle</u> <u>Kanchanpur</u> <u>Division</u>	Renovation of Damcherra PHC under Damcherra RD Block IO-L.S.Darlong,TA	Rs.10.00 Lacs	Finishing work is going on.	5.40 Lacs	13-04-2013	CE- SE- EE- AE-2	
			Rs. 10.00 Lacs	Rs 12.19 Lacs		30-05-2014	IO-4	

**VI. JICA:-**

Sl. No	Name of Circle and Division	Name of Work & Name of IO including details location	Estimated Cost./ Fund Place (lacs)	Physical Progress/ Financial progress	UC Submission status (in Lacs)	Date of commencement/ Probable date of completion in case full fund placed	Details of Supervision (CE,SE,EE,AE & IO)	Remarks
1	2	3	4	5	6	7	8	9
1	<u>RD, 3<sup>rd</sup> Circle</u> <u>Kumarghat</u> <u>Division</u>	Const. of CCFC at Machmara under Pecharthal Block under Unakoti District I/O-Bappa SEN,TA	Rs 35.54 Lacs Rs 35.54 Lacs	Completed Rs 35.00 Lacs	35.00 Lacs	28-03-2013 30-02-2014	CE- SE-2 EE-3 AE-6 IO-16	
2	<u>RD, 3<sup>rd</sup> Circle</u> <u>Kumarghat</u> <u>Division</u>	Const. of Type-V quarter for DFO at Kumarghat under Kumarghat RD Block.. I/O- Chiaranjit sk Das,JE.	Rs 48.975 Lacs Rs 44.563 Lacs	Work progress upto lintel level. Rs 20.00 Lacs		20-06-2014	CE- SE-3 EE-3 AE-6 IO-16	

**VII. MGNREGA FUND /WORK**

Sl. No	Name of Circle and Division	Name of Work & Name of IO including details location	Estimated Cost./ Fund Place (lacs)	Physical Progress/ Financial progress	UC Submission status (in Lacs)	Date of commencement/ Probable date of completion in case full fund placed	Details of Supervision (CE,SE,EE,AE & IO)	Remarks
1	2	3	4	5	6	7	8	9
1	<u>RD, 3<sup>rd</sup> Circle Kumarghat Division</u>	Construction of “ <b>Steel Foot Bridge</b> ” over Deo River at <b>Pongcherra</b> under South Unokuti GP under Kumarghat RD Block. I.O Sri Supriya Biswas,TA	Rs 68.82 Lacs/ Rs 68.82 Lacs	Track laying work to be started shortly.  RS 60.00 Lacs		18-11-2011  30-06-2014	CE-SE-4 EE-5 AE-4 IO-8	Steel fabrication work going on.
2	<u>RD, 3<sup>rd</sup> Circle Kumarghat Division</u>	Construction of “ <b>Steel Foot Bridge</b> ” over Manu River for connecting Jalai & Bilashpur GP under Gournagar RD Block. I.O-Sri Chiranjit Nath, J.E (RDD)	Rs 74.917 Lacs/ Rs 74.917 Lacs	Tower work both side completed.  RS 60.00 Lacs		02-01-2013  30-06-2014	CE-SE-4 EE-3 AE-8 IO-14	Steel fabrication work will be started soon.
3	<u>RD, 3<sup>rd</sup> Circle Kumarghat Division</u>	Satero Mihar Hower Project (Creation of Water Harvesting structure) under Chandipur RD Block.(ph-I to VI) I/O-Chiranjit Sk Das,JE.	Rs 122.92 Lacs/ Rs 122.92 Lacs	Work is in Progress  RS 44.00 Lacs			CE-SE-EE-1 AE-1 IO-2	
4	<u>RD, 3<sup>rd</sup> Circle Kanchanpur Division</u>	Construction of 2 nos single cell box culvert on the road from Tharma to Bamboobari road. I/O-Diba kumar Jamatia,JE.	Rs 30.00 Lacs/ Rs 30.00 Lacs	Completed  RS 20.362 Lacs	Rs 20.362 Lacs	10-04-2013  30-03-2014	CE-SE-EE-1 AE-1 IO-2	

**VIII. MSDP WORK**

Sl. No	Name of Circle and Division	Name of Work & Name of IO including details location	Estimated Cost./ Fund Place (lacs)	Physical Progress/ Financial progress	UC Submission status (in Lacs)	Date of commencement/ Probable date of completion in case full fund placed	Details of Supervision (CE,SE,EE,AE & IO)	Remarks
1	2	3	4	5	6	7	8	9
1	<u>RD, 3<sup>rd</sup> Circle Kumarghat Division</u>	1). Construction of Computer Lab at Kurti High School under Kadamtala R.D Block W/O:- No. I/O:- Er. SubrataDey, JE S/O: - Er. DipakKar, AE.	Rs. 16.13 Lacs  Rs 11.25 Lacs	Not started.				
2	<u>RD, 3<sup>rd</sup> Circle Kumarghat Division</u>	2). Construction of Computer Lab at Kalagangerpar High School under Kadamtala R.D Block W/O:- No. I/O:- Er. SubrataDey, JE S/O: - Er. DipakKar, AE.	Rs. 16.13 Lacs  Rs 11.25 Lacs	Not started.				
3	<u>RD, 3<sup>rd</sup> Circle Kumarghat Division</u>	3). Construction of Computer Lab at Bargol High School under Kadamtala R.D Block W/O:- No. I/O:- Er. AyanChakrabarty, JE S/O: - Er. DipakKar, AE.	Rs. 16.13 Lacs  Rs 11.25 Lacs	Not started.				
4	<u>RD, 3<sup>rd</sup> Circle Kanchanpur Division</u>	4). Construction of Computer Lab at Churaibari High School under Kadamtala R.D Block W/O:- No. I/O:- Er. SoumitraDey, JE S/O: - Er. DipakKar, AE.	Rs. 16.13 Lacs  Rs 11.25 Lacs	Not started.				
5	<u>RD, 3<sup>rd</sup> Circle Kanchanpur Division</u>	5). Construction of Computer Lab at Baghan High School under Kadamtala R.D Block W/O:- No. I/O:- Er. AnupamDebroy, JE S/O: - Er. DipakKar, AE.	Rs. 16.13 Lacs  Rs 11.25 Lacs	Not started.				

6	<u>RD, 3<sup>rd</sup></u> <u>Circle</u> <u>Kanchanpur</u> <u>Division</u>	6). Construction of Laboratory Room at Baghan High School under Kadamtala R.D Block. W/O:- No. I/O:- Er. AnupamDebroy, JE S/O: - Er. DipakKar, AE.	Rs. 29.26 Lacs  Rs 13.50 Lacs	Not started.				
7	<u>RD, 3<sup>rd</sup></u> <u>Circle</u> <u>Kanchanpur</u> <u>Division</u>	7). Construction of Laboratory Room at Churaibari High School under Kadamtala R.D Block. W/O:- No. I/O:- Er. SoumitraDey, JE S/O: - Er. DipakKar, AE.	Rs. 29.26 Lacs  Rs 13.50 Lacs	Not started.				
8	<u>RD, 3<sup>rd</sup></u> <u>Circle</u> <u>Kanchanpur</u> <u>Division</u>	8). Construction of Laboratory Room at Bajandranagar High School under Kadamtala R.D Block. W/O:- No. I/O:- Er. S/O: - Er. DipakKar, AE.	Rs. 29.26 Lacs  Rs 13.50 Lacs	Not started.				
9	<u>RD, 3<sup>rd</sup></u> <u>Circle</u> <u>Kanchanpur</u> <u>Division</u>	9). Construction of Laboratory Room at Fulbari High School under Kadamtala R.D Block. W/O:- No. I/O:- Er. PritamBhattacharjee, JE S/O:- Er. DipakKar, AE.	Rs. 29.26 Lacs  Rs 13.50 Lacs	Not started.				
10	<u>RD, 3<sup>rd</sup></u> <u>Circle</u> <u>Kanchanpur</u> <u>Division</u>	10). Construction of Laboratory Room at Kadamtala High School under Kadamtala R.D Block. W/O:- No. I/O:- Er. AyanChakrabarty, JE S/O:- Er. DipakKar, AE.	Rs. 29.26 Lacs  Rs 13.50 Lacs	Not started.				
11	<u>RD, 3<sup>rd</sup></u> <u>Circle</u> <u>Kanchanpur</u> <u>Division</u>	11). Construction of Computer Lab at Colony Girls High School under Dasda R.D Block W/O:- No. I/O:- Er. Biman Das, TA S/O:- Er. SanjoyDebbarma, AE.	Rs.19.26 lakh  Rs.15.00 lakh	Not started.				

12	<u>RD, 3<sup>rd</sup></u> <u>Circle</u> <u>Kanchanpur</u> <u>Division</u>	12). Construction of Computer Lab at Satnala HS School under Dasda R.D Block W/O:- No. I/O:- Er. SurajitDebbarma, JE S/O:- Er. SanjoyDebbarma, AE.	Rs.19.26 lakh  Rs.15.00 lakh	Not started.				
13	<u>RD, 3<sup>rd</sup></u> <u>Circle</u> <u>Kanchanpur</u> <u>Division</u>	13). Construction of Computer Lab at Anandabazar High School under Dasda R.D Block W/O:- No. I/O:- Er. BidhuDhar, JE S/O: - Er. SanjoyDebbarma, AE.	Rs.19.26 lakh  Rs.15.00 lakh	Not started.				
14	<u>RD, 3<sup>rd</sup></u> <u>Circle</u> <u>Kanchanpur</u> <u>Division</u>	14). Construction of Laboratory Room at Rabindra High School under Laljuri R.D Block W/O:- No. I/O:- Er. SurajitDebbarma, JE S/O: - Er. SanjoyDebbarma, AE.	Rs.19.26 lakh  Rs.15.00 lakh	Not started.				
15	<u>RD, 3<sup>rd</sup></u> <u>Circle</u> <u>Kanchanpur</u> <u>Division</u>	15). Construction of Laboratory Room at Anandabazar High School under Laljuri R.D Block W/O:- No. I/O:- Er. BidhuDhar, JE S/O: - Er. SanjoyDebbarma, AE.	Rs.30.01 lakh  Rs.13.50 lakh	Not started.				
16	<u>RD, 3<sup>rd</sup></u> <u>Circle</u> <u>Kanchanpur</u> <u>Division</u>	16). Construction of 3-4 ACR in each two at Kawnpui ADC Village under Jampui hill R.D Block W/O:- No. I/O:- Er. Pranoy Kumar Jamatia, JE S/O: - Er. L.B. Debbarma, AE.	Rs.20.00 lakh  Rs.9.00 lakh	Not started.				
17	<u>RD, 3<sup>rd</sup></u> <u>Circle</u> <u>Kanchanpur</u> <u>Division</u>	17). Construction of 2 ACR in each two at Kawnpui High School under Jampui hill R.D Block W/O:- No. I/O:- Er. MonojitDebbarma, JE S/O: - Er. L.B. Debbarma, AE.	Rs.11.00 lakh  Rs.4.95 lakh	Not started.				

18	<u>RD, 3<sup>rd</sup></u> <u>Circle</u> <u>Kanchanpur</u> <u>Division</u>	18). Construction of 2 ACR in each two at Vangmun ADC Village under Jampui hill R.D Block W/O:- No. I/O:- Er. Jacob Pachuau, JE S/O: - Er. L.B. Debbarma, AE.	Rs.11.00 lakh  Rs.4.95 lakh	Not started.				
19	<u>RD, 3<sup>rd</sup></u> <u>Circle</u> <u>Kanchanpur</u> <u>Division</u>	19). Construction of 2 ACR in each two at Hmunpui JB School under Jampui hill R.D Block W/O:- No. I/O:- Er. Jacob Pachuau, JE S/O: - Er. L.B. Debbarma, AE.	Rs.11.00 lakh  Rs.4.95 lakh	Not started.				
20	<u>RD, 3<sup>rd</sup></u> <u>Circle</u> <u>Kanchanpur</u> <u>Division</u>	20). Construction of Laboratory Room at Sabual High School under Jampui hill R.D Block. W/O:- No. I/O:- Er. MonojitDebbarma, JE S/O: - Er. L.B. Debbarma, AE.	Rs.30.54 lakh  Rs.13.55 lakh	Not started.				
21	<u>RD, 3<sup>rd</sup></u> <u>Circle</u> <u>Kanchanpur</u> <u>Division</u>	21). Construction of Laboratory Room at Hmunpui High School under Jampui hill R.D Block. W/O:- No. I/O:- Er. Pranoy Kumar Jamatia, JE S/O: - Er. L.B. Debbarma, AE.	Rs.30.54 lakh  Rs.13.50 lakh	Not started.				
22	<u>RD, 3<sup>rd</sup></u> <u>Circle</u> <u>Kanchanpur</u> <u>Division</u>	22). Construction of Laboratory Room at JampuihillCI-XII School under Jampui hill R.D Block. W/O:- No. I/O:- Er. Pranoy Kumar Jamatia, JE S/O: - Er. L.B. Debbarma, AE.	Rs.16.85 lakh  Rs.11.25 lakh	Not started.				
23	<u>RD, 3<sup>rd</sup></u> <u>Circle</u> <u>Kanchanpur</u> <u>Division</u>	23). Construction of Computer Lab at Sabual High School under Jampui hill R.D Block W/O:- No. I/O:- Er. MonojitDebbarma, JE S/O: - Er. L.B. Debbarma, AE.	Rs.16.85 lakh  Rs.11.25 lakh	Not started.				

24	<u>RD, 3<sup>rd</sup></u> <u>Circle</u> <u>Kanchanpur</u> <u>Division</u>	43). Construction of 3-4 ACR at Kalagang SB school under Jampui hill R.D Block W/O:- No. I/O:- Er. P.K.Janatia, JE S/O: - Er. L.B. Debbarma, AE.	Rs.20.00 lakh  Rs.9.00 lakh	Not started.				
25	<u>RD, 3<sup>rd</sup></u> <u>Circle</u> <u>Kanchanpur</u> <u>Division</u>	25). Construction of Computer Lab at Sabual High School under Jampui hill R.D Block W/O:- No. I/O:- Er. MonojitDebbarma, JE S/O: - Er. L.B. Debbarma, AE.	Rs.13.50 lakh  Rs.6.75 lakh	Not started.				

### IX. NLCPR WORKS

Sl. No	Name of Circle and Division	Name of Work & Name of IO including details location	Estimated Cost./ Fund Place (lacs)	Physical Progress/ Financial progress	UC Submission status (in Lacs)	Date of commencement/ Probable date of completion in case full fund placed	Details of Supervision (CE,SE,EE,AE & IO)	Remarks
1	2	3	4	5	6	7	8	9
1	<u>RD, 3<sup>rd</sup></u> <u>Circle</u> <u>Kumarghat</u> <u>Division</u>	Const. of Krishna nagar BH High school building at Kumarghat I/O-Er. Ajoy Choudhury,JE	Rs 18.408 Lacs/  Rs 9.040 Lacs	Work progress upto Lintel level.  9.04 Lacs	9.04 Lacs	01-01-2014	CE- SE-1 EE-3 AE-6 IO-12	
2	<u>RD, 3<sup>rd</sup></u> <u>Circle</u> <u>Kumarghat</u> <u>Division</u>	Const. of Gakulnagar High school building at Kumarghat I/O-Er. Chiranjit sk Das,JE	Rs 18.408 Lacs/  Rs 9.04 Lacs	Work progress upto Lintel level.  RS 9.00 Lacs	9.04 Lacs	01-04-2013  30-05-2014	CE- SE-3 EE-3 AE-6 IO-12	



3	<u>RD, 3<sup>rd</sup></u> <u>Circle</u> <u>Kumarghat</u> <u>Division</u>	Const. of Dalugaon High school building at Kailashahar. I/O-Er. Chiranjib Nath,JE	Rs 21.459 Lacs/  Rs 21.459 Lacs	Work progress upto Lintel level.  RS 15.00 Lacs		01-04-2013  30-06-2014	CE- SE-1 EE-3 AE-6 IO-12	
4	<u>RD, 3<sup>rd</sup></u> <u>Circle</u> <u>Kanchanpur</u> <u>Division</u>	Const. of school building at Purba Satnala High school. I/O-Er. Surajit Debbarma,JE	Rs 9.00 Lacs/  Rs 9.00 Lacs	Work progress upto roof level.  RS 5.738 Lacs		08-01-2014  30-06-2014	CE- SE- EE-3 AE-5 IO-10	
5	<u>RD, 3<sup>rd</sup></u> <u>Circle</u> <u>Kanchanpur</u> <u>Division</u>	Const. of school building at Algapur High school. I/O-Er. Ayan Chakraborty,TA	Rs 9.00 Lacs/  Rs 9.00 Lacs	Work progress upto plinth level.  RS 4.00 Lacs		10-01-2014  30-06-2014	CE- SE- EE-2 AE-4 IO-8	
6	<u>RD, 3<sup>rd</sup></u> <u>Circle</u> <u>Kanchanpur</u> <u>Division</u>	Const. of school building at Lalcherra colony High school. I/O-Er. Rajesh Paul,TA	Rs 9.00 Lacs/  Rs 9.00 Lacs	Work progress upto roof level.  RS 3.43 Lacs		03-01-2014  30-06-2014	CE- SE- EE-2 AE-4 IO- 5	

**X. POLICE DEPTT. WORKS**

Sl. No	Name of Circle and Division	Name of Work & Name of IO including details location	Estimated Cost./ Fund Place (lacs)	Physical Progress/ Financial progress	UC Submission status (in Lacs)	Date of commencement/ Probable date of completion in case full fund placed	Details of Supervision (CE,SE,EE,AE & IO)	Remarks
1	2	3	4	5	6	7	8	9
1	<u>RD, 3<sup>rd</sup> Circle Kumarghat Division</u>	Construction of Police station building at Kailashahar under Unakoti Tripura. I/O- Babul Das,JE.	Rs 42.00 Lacs/  Rs 40.00 Lacs	Completed  RS 40.00 Lacs	40.00 Lacs	01-04-2013	CE- SE-2 EE-3 AE-6 IO-12	
2	<u>RD, 3<sup>rd</sup> Circle Kanchanpur Division</u>	Construction of Kanchanpur Police station building at North Tripura. I/O-Amit kr Das,TA..	Rs 51.58 Lacs/  Rs 54.699 Lacs	Almost completed.  RS 54.151 Lacs	53.151 Lacs	01-04-2013  30-05-2014	CE- SE-2 EE-3 AE-6 IO-12	
3	<u>RD, 3<sup>rd</sup> Circle Kanchanpur Division</u>	Construction of SDPO office cum Residential Quarter at Kanchanpur.. I/O-Diba kr Jamatia,JE.	Rs 72.00 Lacs  Rs 30.00 Lacs	Work stop due to site problem.			CE- SE-1 EE-2 AE-3 IO-3	Site may be changed and new site will be given.

**XI) R.D DEPARTMENT:-**

Sl. No	Name of Circle and Division	Name of Work & Name of IO including details location	Estimated Cost./ Fund Place (lacs)	Physical Progress/ Financial progress	UC Submission status (in Lacs)	Date of commencement/ Probable date of completion in case full fund placed	Details of Supervision (CE,SE,EE,AE & IO)	Remarks
1	2	3	4	5	6	7	8	9
1	<u>RD, 3<sup>rd</sup> Circle Kumarghat Division</u>	Maintenance of Godown & Bick soiling of approach/interior road of Divisional store kumarghat. I/O-Suchita Tripura,TA	Rs 14.06 Lacs Rs 14.06 Lacs	At the verge of completion. 10.00 Lacs		20-04-2013	CE-SE-2 EE-4 AE-8 IO-12	

**XII) REVENUE DEPTT. WORKS**

Sl. No	Name of Circle and Division	Name of Work & Name of IO including details location	Estimated Cost./ Fund Place (lacs)	Physical Progress/ Financial progress	UC Submission status (in Lacs)	Date of commencement/ Probable date of completion in case full fund placed	Details of Supervision (CE,SE,EE,AE & IO)	Remarks
1	2	3	4	5	6	7	8	9
1	<u>RD, 3<sup>rd</sup> Circle Kumarghat Division</u>	Const. of “ Conference Hall “ in the Circuit House of Kailashahar (In the first Floor newly constructed building of Circuit House) I/O Rakesh Debnath JE., RCC roof with GCI roofing	Rs 31.272 Lacs/ Rs 17.719 Lacs	Work stopped due to shortage of fund. RS 16.550 Lacs	17.71 Lacs	15-02-2011	CE-SE-EE-3 AE-4 IO- 6	
2	<u>RD, 3<sup>rd</sup> Circle Kumarghat Division</u>	Const. of “ Conference Hall “ at West Mashauli under KGT Block. I/O Alok Sinha,TA.	Rs 12.879 Lacs/ Rs 12.876 Lacs	Finishing work is going on.		15-10-2013 30-05-2014	CE-SE-2 EE-3 AE-3 IO-7	

3	<u>RD, 3<sup>rd</sup> Circle Kumarghat Division</u>	Const. of Double storied building of Sreelo Bhubaneshwar Sadhuthakur Sanskritik Vikash Kendra at Chirakuti,Kailashahar under Unakoti District.	Rs 180.00 Lacs/  Rs 50.00 Lacs	Work progress upto plinth level.  30.00 Lacs			CE-SE-1 EE-2 AE-2 IO-4	
4	<u>RD, 3<sup>rd</sup> Circle Kanchanpur Division</u>	Vertical extension of SDM office building (3 <sup>rd</sup> story on 2 <sup>nd</sup> floor) at Dharmanagar. I/O- Er. Srikata Dhal, JE PNS	Rs 83.71 Lacs/  Rs 83.71 Lacs	Finishing work is going on.  RS 73.389 Lacs	37.86 Lacs	07-01-2012  30-06-2014	CE-SE-2 EE-3 AE-9 IO-26	
5	<u>RD, 3<sup>rd</sup> Circle Kanchanpur Division</u>	Const. of DCM office under Panisagar RD block. I/O-Srikanta Dhal,JE.	Rs 16.43 Lacs/  Rs 20.25 Lacs	Finishing work is in progress.  RS 13.73 Lacs	5.895 lacs	01-05-2013  30-06-2014	CE-SE-2 EE-2 AE-1 IO-4	
6	<u>RD, 3<sup>rd</sup> Circle Kanchanpur Division</u>	Const. of unemployed market shed & retaining wall at Behlianchip market under Jampui Hill Block.	Rs 83.38 Lacs/  Rs 52.65 Lacs	Finishing work is in progress.  Rs 66.08 Lacs	55.03 Lacs	18-01-2013  30-06-2014	CE-SE-1 EE-3 AE-5 IO-14	
7	<u>RD, 3<sup>rd</sup> Circle Kanchanpur Division</u>	Const. of multipurpose Hall at Tlansang,Jumpui Hill I/O- Pranoy Kr. Jamatia,JE	Rs 51.88 Lacs/  Rs 50.00 Lacs	Work progress upto roof Level.  Rs 40.95 Lacs	25.91 Lacs	01-01-2013  30-06-2014	CE-SE-EE-2 AE-2 IO-9	

8	<u>RD, 3<sup>rd</sup></u> <u>Circle</u> <u>Kanchanpur</u> <u>Division</u>	Construction of Block building for Laljuri RD Block under Kanchanpur Division. I/O- Er. Animesh Das,JE.	Rs 137.70 Lacs/  Rs 45.00 Lacs	Layout given on 04-04-14.Work will started soon.				
9	<u>RD, 3<sup>rd</sup></u> <u>Circle</u> <u>Kanchanpur</u> <u>Division</u>	Construction of Block building for Jubarajnagar RD Block under Kanchanpur Division. I/O- Er. Santanu Bhattacharija,JE.	Rs 133.90 Lacs/  Rs 45.00 Lacs	Work will started soon.				
10	<u>RD, 3<sup>rd</sup></u> <u>Circle</u> <u>Kanchanpur</u> <u>Division</u>	Construction of Block building for Kalacherra RD Block under Kanchanpur Division. I/O- Er. Soumitra Deb,JE.	Rs 132.87 Lacs/  Rs 45.00 Lacs	Site Development is in progress.				
11	<u>RD, 3<sup>rd</sup></u> <u>Circle</u> <u>Kanchanpur</u> <u>Division</u>	Construction of Bunglow (Duplex Type-VI) for DM ,North Tripura at Haflong under Kanchanpur Division. I/O- Er. Hari sankar Bhowmik	Rs 74.77 Lacs/  Rs 50.00 Lacs	Foundation work is in progress.				

**XIII. RMSA:-**

Sl. No	Name of Circle and Division	Name of Work & Name of IO including details location	Estimated Cost./ Fund Place (lacs)	Physical Progress/ Financial progress	UC Submission status (in Lacs)	Date of commencement/ Probable date of completion in case full fund placed	Details of Supervision (CE,SE,EE,AE & IO)	Remarks
1	2	3	4	5	6	7	8	9
1	<u>RD, 3<sup>rd</sup> Circle Kumarghat Division</u>	Const. of vertical extension of Kacharghat Ramcharan High School Building(GF) at Kailashahar Nagar Panchayet. I/O-Bappa sen,TA.	Rs 30.23 Lacs  Rs 30.23 Lacs	Finishing work is in progress.  15.00 Lacs	15.00	28-08-2013  30-05-2014	CE- SE- EE-2 AE-3 IO-6	
2	<u>RD, 3<sup>rd</sup> Circle Kumarghat Division</u>	Const. of Ramkamal HS school(vertical extension of 1st floor incl. electric electricfication) under Gournagar RD Block. I/O-Subrata Baidhya,JE.	Rs 30.23 Lacs  Rs 30.23 Lacs	Work progress upto Top level.  6.38 Lacs		28-08-2013  30-05-2014	CE- SE- EE-1 AE-2 IO-3	
3	<u>RD, 3<sup>rd</sup> Circle Kumarghat Division</u>	Const. of Gakulnagar HS school building (Ground floor incl. electric electricfication) with provision of two storied under Gournagar RD Block. I/O Chiranjit Sk Das,JE..	Rs 34.366 Lacs  Rs 34.366 Lacs	Finishing work is in progress  25.00 Lacs	18.00 lacs	15-08-2013  20-05-2014	CE- SE- EE-2 AE-6 IO-15	
4	<u>RD, 3<sup>rd</sup> Circle Kumarghat Division</u>	Const. of Krishnatilla HS school building including toilet over ground floor (incl. electric electricfication & sanitation) with provision of two storied under Gournagar RD Block. I/O-Kumar Raju Chakma,TA	Rs 24.60 Lacs  Rs 24.60 Lacs	Work progress upto roof level  5.56 Lacs		15-08-2013  30-05-2014	CE- SE- EE-1 AE-3 IO-4	

5	<u>RD,3<sup>rd</sup> Circle Kumarghat Division</u>	Const. of Saiderpar High School building(1 <sup>st</sup> floor)under Kumarghat RD Block. I/O-Babul Das,JE.	Rs 17.36 Lacs  Rs 17.36 Lacs	Finishing work is in progress.  10.00 Lacs		25-08-2013  30-05-2014	CE- SE- EE-1 AE-2 IO-4	
6	<u>RD, 3<sup>rd</sup> Circle Kumarghat Division</u>	Const. of vertical extension of 1 <sup>st</sup> floor of Barkhala High school(incl. staircase) at Gournagar RD Block. I/O-Suma Begam,TA.	Rs 17.36 Lacs  Rs 17.36 Lacs	Finishing work is in progress.  7.97 Lacs	6.34	15-08-2013  30-05-2014	CE- SE- EE-1 AE-2 IO-3	
7	<u>RD, 3<sup>rd</sup> Circle Kumarghat Division</u>	Const. of Golakpur T.E.H.S school building (Ground floor incl. sanitation & internal electricification) with provision of two storied under Gournagar RD Block. I/O Soumen saha,TA.	Rs 19.60 Lacs  Rs 19.60 Lacs	Completed  11.56 Lacs		15-08-2013	CE- SE- EE-1 AE-2 IO-3	
8	<u>RD, 3<sup>rd</sup> Circle Kumarghat Division</u>	Const. of Jarultali H.S school building (Ground floor incl. sanitation & internal electricification) with provision of two storied under Gournagar RD Block. I/O –Dibakar shill,TA.	Rs 18.10 Lacs  Rs 18.10 Lacs	Completed  5.78 Lacs		15-08-2013  20-05-2014	CE- SE-1 EE-1 AE-2 IO-3	

9	<u>3<sup>rd</sup> Circle Kumarghat Division</u>	Const. of Bhagabannagar H.S school building (Ground floor incl. sanitation & internal electricfication) with provision of two storied under Gournagar RD Block. I/O –Supriya Biswas,TA.	Rs 22.36 Lacs  Rs 22.36 Lacs	Finishing work is in progress.   7.81 Lacs		15-08-2013   30-05-2014	CE- SE- EE-1 AE-2 IO-3	
10	<u>RD, 3<sup>rd</sup> Circle Kumarghat Division</u>	Const. of Jayganti H.S school building (Ground floor incl. Toilet) under Kumarghat RD Block. I/O –Babul Das,JE.	Rs 24.60 Lacs  Rs 24.60 Lacs	Finishing work is in progress.   8.29 Lacs		15-08-2013   30-05-2014	CE- SE- EE-1 AE-2 IO-3	
11	<u>RD, 3<sup>rd</sup> Circle Kumarghat Division</u>	Const. of Chaintail H.S school building under Chandipur RD Block. I/O –Supriya Biswas,TA.	Rs 37.16 Lacs	Work order issued, to be started shortly.				
12	<u>RD, 3<sup>rd</sup> Circle Kumarghat Division</u>	Const. of Rangrung (TE) H.S school building under Chandipur RD Block. I/O –Er Chiranjib Nath,JE.	Rs 46.42 Lacs	Work order issued, to be started shortly.				
13	<u>RD, 3<sup>rd</sup> Circle Kumarghat Division</u>	Const. of Srirampur H.S school building under Chandipur RD Block. I/O –Er Bhaskar Majumder,	Rs 28.76 Lacs	Work order issued, to be started shortly.				



14	<u>RD, 3<sup>rd</sup></u> <u>Circle</u> <u>Kumarghat</u> <u>Division</u>	Const. of Raitusha Darlong Para H.S school building under Kumarghat RD Block. I/O –Er Alok Sinha,TA.	Rs 37.16 Lacs	Work order issued, to be started shortly.				
15	<u>RD, 3<sup>rd</sup></u> <u>Circle</u> <u>Kumarghat</u> <u>Division</u>	Const. of Noagaon Buniyadi H.S school building under Kumarghat RD Block. I/O –Er Babul Das,JE.	Rs 37.16 Lacs	Work order issued, to be started shortly.				
16	<u>RD, 3<sup>rd</sup></u> <u>Circle</u> <u>Kumarghat</u> <u>Division</u>	Const. of Kshirod Cherra H.S school building under Pecharthal RD Block. I/O –Er Bappa Sen,TA.	Rs 37.16 Lacs	Work order issued, to be started shortly.				
17	<u>RD, 3<sup>rd</sup></u> <u>Circle</u> <u>Kanchanpur</u> <u>Division</u>	Construction of School building at Jalabasa High School. I/O- Er.Srikanta Dhal, JE S/O: - Er. Dipakkar (AE).	Rs.39.772 lakh  Rs.39.99 lakh.	Work progress up to roof level  Rs.20.19 lakh.	Rs.13.101 lakh.	30-06-2014	CE- SE-1 EE-3 AE-3 IO-6	
18	<u>RD, 3<sup>rd</sup></u> <u>Circle</u> <u>Kanchanpur</u> <u>Division</u>	Construction of Library room, Science Lab room & Art Craft Cultural Room at South Fulbari High School. I/O- Er.Subrata De, JE S/O: - Er. Dipakkar (AE).	Rs.18.146 lakh.  Rs.18.10 lakh	Foundation work is in progress.  Rs.6.437 lakh.		20-06-2014	CE- SE- EE-2 AE-5 IO-6	
19	<u>RD, 3<sup>rd</sup></u> <u>Circle</u> <u>Kanchanpur</u> <u>Division</u>	Construction of School building at Bakbaki High School. I/O- Er.Soumitra Deb, JE S/O: - Er. Dipakkar (AE).	Rs.21.257 lakh.  Rs.21.26 lakh	Work progress up to roof.  Rs.6.849 lakh.		30-06-2014	CE- SE- EE-1 AE-3 IO-4	

20	<u>RD, 3<sup>rd</sup></u> <u>Circle</u> <u>Kanchanpur</u> <u>Division</u>	Construction of Library room, Science Lab room & Art Craft Cultural Room at Rangha High school. W/O:- No.1390-1400dt.30-08-2013 I/O- Er.Pankaj Das, JE	Rs.23.45 lakh.  Rs.23.45 lakh	Foundation work is in progress.  Rs.5.437 lakh.		20-06-2014	CE- SE- EE-1 AE-4 IO-5	
21	<u>RD, 3<sup>rd</sup></u> <u>Circle</u> <u>Kanchanpur</u> <u>Division</u>	Construction of School building at West Radhapur High School under panisagar RD Block. I/O- Er.Srikanta Dhal, JE S/O: - Er. Dipakkar (AE).	Rs.45.86 lakh.  Rs.45.86 lakh	Not started			CE- SE- EE- AE- IO-	
22	<u>RD, 3<sup>rd</sup></u> <u>Circle</u> <u>Kanchanpur</u> <u>Division</u>	Construction of School building at Balananjayanti High School under Dasdar RD Block. I/O- Er.Surajit Debbarma,JE S/O: - Er. Dipakkar (AE).	Rs.45.86 lakh.  Rs.45.86 lakh	Not started			CE- SE- EE- AE- IO-	
23	<u>RD, 3<sup>rd</sup></u> <u>Circle</u> <u>Kanchanpur</u> <u>Division</u>	Construction of Narendrapur Model School building at Damcherra under Damcherra RD Block. I/O- Er.Hobet Uchai,,JE S/O: - Er. Dipakkar (AE).	Rs.181.53 lakh.  Rs.181.53 lakh	Not started				
24	<u>RD, 3<sup>rd</sup></u> <u>Circle</u> <u>Kanchanpur</u> <u>Division</u>	Construction of School building at Paiza Govti High School under Damcherra RD Block. I/O- Er.L.S. Darlong,JE	Rs.57.12 lakh.  Rs.57.12 lakh	Not started				
25	<u>RD, 3<sup>rd</sup></u> <u>Circle</u> <u>Kanchanpur</u> <u>Division</u>	Construction of School building at Bisnupur High School under Kadamtala RD Block. I/O- Er.Ayan Chakraborty.	Rs.57.12 lakh.  Rs.57.12 lakh	Not started				
26	<u>RD, 3<sup>rd</sup></u> <u>Circle</u> <u>Kanchanpur</u> <u>Division</u>	Construction of School building at Chandpur High School under Kadamtala RD Block. I/O- Er.Pritam Bhattachariya,JE	Rs.23.26 lakh.  Rs.23.26 lakh	Not started				

27	<u>RD, 3<sup>rd</sup></u> <u>Circle</u> <u>Kanchanpur</u> <u>Division</u>	Construction of School building at Kawnpur High School under JampuiHill RD Block. I/O- Er.P.K. Jamatia,JE S/O: - Er. Dipakkar (AE).	Rs.45.86 lakh.  Rs.45.86 lakh	Not started				
----	--	---	-------------------------------------	-------------	--	--	--	--

**XIV. SNP:-**

Sl. No	Name of Circle and Division	Name of Work & Name of IO including details location	Estimated Cost./ Fund Place (lacs)	Physical Progress/ Financial progress	UC Submission status (in Lacs)	Date of commencement/ Probable date of completion in case full fund placed	Details of Supervision (CE,SE,EE,AE & IO)	Remarks
1	2	3	4	5	6	7	8	9
1	<u>RD, 3<sup>rd</sup></u> <u>Circle</u> <u>Kanchanpur</u> <u>Division</u>	Const. of 250 MT SNP Gowdown at Panisagar. W/O No. 3352-60 dt. 28-08-2012. I/O/ Er. Harisankar Bhowmik,TA	Rs 44.035 Lacs  Rs 44.035 Lacs	Work progress upto roof level.  Rs 33.678Lacs	25.286 Lacs	12-04-2013  20-06-2014	CE- SE-1 EE-2 AE-8 IO-19	
2	<u>RD, 3<sup>rd</sup></u> <u>Circle</u> <u>Kanchanpur</u> <u>Division</u>	Const. of 250 MT SNP Gowdown at Kadamtala. W/O No. 3361-69 dt. 28-08-2012. I/O/ Er. Anupam debroy ,TA S/O:- Er. Dipak Kar, AE.	Rs 44.035 Lacs  Rs 44.035 Lacs	Finishing work is in progress.  Rs 30.252Lacs	19.356 Lacs	14-03-2013  30-06-2014	CE- SE- EE-2 AE-5 IO-12	
3	<u>RD, 3<sup>rd</sup></u> <u>Circle</u> <u>Kanchanpur</u> <u>Division</u>	Const. of Godown cum CDPO office building at Dharmanagar Nagar Panchayet. I/O/ Er. Amit Kr Das,TA S/O:- Er. Dipak Kar, AE.	Rs 40.45 Lacs  Rs 18.52 Lacs	Work progress upto roof level.  Rs 15.48 Lacs				<b>Balance fund required.</b>

**XV) SOCIAL WELFARE & SOCIAL EDUCATION DEPTT. WORKS**

Sl. No	Name of Circle and Division	Name of Work & Name of IO including details location	Estimated Cost./ Fund Place (lacs)	Physical Progress/ Financial progress	UC Submission status (in Lacs)	Date of commencement/ Probable date of completion in case full fund placed	Details of Supervision (CE,SE,EE,AE & IO)	Remarks
1	2	3	4	5	6	7	8	9
1	<u>RD, 3<sup>rd</sup> Circle Kumarghat Division</u>	Construction CDPO Office Building at Kumarghat under Unakoti Tripura.	Rs 32.12 Lacs/  Rs 14.64 Lacs	Work not started due to remaining fund is required.(17.48)				Work will be started on receipt of entire funds for construction.

**XVI) ST/ T.W. DEPTT. WORKS**

Sl. No	Name of Circle and Division	Name of Work & Name of IO including details location	Estimated Cost./ Fund Place (lacs)	Physical Progress/ Financial progress	UC Submission status (in Lacs)	Date of commencement/ Probable date of completion in case full fund placed	Details of Supervision (CE,SE,EE,AE & IO)	Remarks
1	2	3	4	5	6	7	8	9
1	<u>RD, 3<sup>rd</sup> Circle Kumarghat Division</u>	Maintenance/Repairing of Boys Hostel building const. of 3 nos of 50 user septic tank of Ekalavya Model Residential school,Darchawi at Kumarghat. I/O-Babul Das,JE.	Rs 26.880 Lacs/  Rs 26.880 Lacs	Will be Completed shortly.  Rs 26.880 Lacs	26.88 Lacs	02-07-2013  30-06-2014	CE-SE-1 EE-3 AE-4 IO-10	
2	<u>RD, 3<sup>rd</sup> Circle Kanchanpur Division</u>	Const. of Hostel Building Attach to Rabindra nagar H.S school at Kanchanpur. I/O-Sanjoy Reang,JE.	Rs 26.908 Lacs/  Rs 20.00 Lacs	Finishing work is going on. Work stop due to shortage of fund.  Rs 19.292 Lacs	19.292 Lacs	04-01-2010	CE-SE-EE-AE-IO-6	Work stopped due to shortage of fund.

**XVII) TOURISM DEPTT. WORKS**

Sl. No	Name of Circle and Division	Name of Work & Name of IO including details location	Estimated Cost./ Fund Place (lacs)	Physical Progress/ Financial progress	UC Submission status (in Lacs)	Date of commencement/ Probable date of completion in case full fund placed	Details of Supervision (CE,SE,EE,AE & IO)	Remarks
1	2	3	4	5	6	7	8	9
1	<u>RD, 3<sup>rd</sup> Circle Kanchanpur Division</u>	Construction of new building at Eden Lodge at Vangmun in Jampui Hill the year 2011-12 I/O-Monojit Debbarma,JE.	Rs 314.00 Lacs Rs 274.00 Lacs	Finishing work is going on. Rs 233.40 Lacs	172.77 Lacs	12-11-2011 20-06-2014	CE-SE-3 EE-4 AE-8 IO-15	
2	<u>RD, 3<sup>rd</sup> Circle Kanchanpur Division</u>	Const. of 100 seated Amphitheatre at Vangmun Lodge. W/O:-1561-68 dt.19-09-2013. I/O:-Er.ManojitDebbarma,JE S/O:-Er.L.B. Debbarma,AE	Rs.25.401 Lakh Rs.36.29 Lakh.	Stage slab is in progress. 8.58 Lacs.	6.57 Lacs	10-12-2011 30-06-2014	CE-SE-2 EE-4 AE-6 IO-10	
3	<u>RD, 3<sup>rd</sup> Circle Kanchanpur Division</u>	Const. of Tribal Interaction Centre at Vangmun. W/O:-1553-60 dt.19-09-2013. I/O:-Er.ManojitDebbarma,JE S/O:-Er.L.B. Debbarma,AE	Rs.65.708 Lakh Rs.39.63 Lakh.	Work progress upto first floor level. Rs 25.32 Lacs	22.82 Lacs	05-11-2011 30-06-2014	CE-SE-3 EE-4 AE-8 IO-15	
4	<u>RD, 3<sup>rd</sup> Circle Kanchanpur Division</u>	Const. of Watch Tower at Tlangsan under Jampui hill RD Block I/O:-Er.ManojitDebbarma,JE S/O:-Er.L.B. Debbarma,AE	Rs.11.20 Lakh Rs.11.20 Lakh.	Foundation work is in progress.		16-04-2014 30-10-2014		

5	<u>RD, 3<sup>rd</sup></u> <u>Circle</u> <u>Kanchanpur</u> <u>Division</u>	Const. of Watch Tower at Phuldunswai under Jampui hill RD Block I/O:-Er.P.K. Jamatia,JE S/O:-Er.L.B. Debbarma,AE	Rs.11.20 Lakh  Rs.11.20 Lakh.	Foundation work is in progress.		20-04-2014  30-10-2014		
6	<u>RD, 3<sup>rd</sup></u> <u>Circle</u> <u>Kanchanpur</u> <u>Division</u>	Const. of Watch Tower at Hmunpui under Jampui hill RD Block I/O:-Er.ManojitDebbarma,JE S/O:-Er.L.B. Debbarma,AE	Rs.10.89 Lakh  Rs.10.89 Lakh.	Foundation work is in progress.		13-04-2014  30-10-2014		
7	<u>RD, 3<sup>rd</sup></u> <u>Circle</u> <u>Kanchanpur</u> <u>Division</u>	Const. of Watch Tower at Khantalang under Jampui hill RD Block I/O:-Er.ManojitDebbarma,JE S/O:-Er.L.B. Debbarma,AE	Rs.12.53 Lakh  Rs.12.53 Lakh.	Will be started shortly.				
8	<u>RD, 3<sup>rd</sup></u> <u>Circle</u> <u>Kanchanpur</u> <u>Division</u>	Const. of Watch Tower at Sabaul under Jampui hill RD Block I/O:-Er.ManojitDebbarma,JE S/O:-Er.L.B. Debbarma,AE	Rs.11.87 Lakh  Rs.11.87 Lakh.	Foundation work is in progress.		15-04-2014  30-10-2014		

**XVIII) OTHERS:-**

Sl. No	Name of Circle and Division	Name of Work & Name of IO including details location	Estimated Cost./ Fund Place (lacs)	Physical Progress/ Financial progress	UC Submission status (in Lacs)	Date of commencement/ Probable date of completion in case full fund placed	Details of Supervision (CE,SE,EE,AE & IO)	Remarks
1	2	3	4	5	6	7	8	9
1	<u>RD, 3<sup>rd</sup> Circle Kumarghat Division</u>	Const. of Dhan bilash Nutan Bazar PACCS office cum Godown at Natun Bazar Market at Dhanbilash GP. IO- Babul Das,JE.	Rs 14.00 Lacs  Rs 6.00 Lacs	Work progress upto roof level.  2.34 Lacs		28-03-2013	CE- SE- EE-1 AE-2 IO-3	<i>Work stop due to shortage of fund.</i>
2	<u>RD, 3<sup>rd</sup> Circle Kumarghat Division</u>	Const. of Cummunity Hall (P-I) at Gournagar GP under Gournagar RD Block(MPLADS) IO- Sarath ch. Bardhan,JE.	Rs 109.44 Lacs  Rs 35.00 Lacs	Foundation work is in Progress.  10.00 Lacs			CE- SE- EE-1 AE-2 IO-3	
3	<u>RD, 3<sup>rd</sup> Circle Kumarghat Division</u>	Const. of working standard Labrotary at Legal Metrology at Kailashahar..	Rs 37.82 Lacs  Rs 30.00 Lacs	Work progress upto plinth level.  15.00 Lacs			CE- SE- EE-1 AE-2 IO-3	
4	<u>RD, 3<sup>rd</sup> Circle Kanchanpur Division</u>	Const. of Gallery at Paschim Hmumpui under Jampui Hill RD Block under North Tripura. IO-Monojit Db,JE.	Rs 24.95 Lacs  Rs 24.95 Lacs	Work progress upto roof level.  18.574 Lacs	15.38 Lacs	30-05-2014	CE- SE-1 EE-2 AE-4 IO-14	

5	<u>RD, 3<sup>rd</sup></u> <u>Circle</u> <u>Kanchanpur</u> <u>Division</u>	Const. of varandha & providing of joint benches at Vagmun community Hall under Jampui Hill RD Block under North Tripura. IO-Pranoy kr Jamatia,JE.	Rs 24.95 Lacs  Rs 24.95 Lacs	Work progress upto roof level.  18.574 Lacs	15.38 Lacs	30-05-2014	CE- SE-1 EE-3 AE-4 IO-14	
---	--	--	--	---	---------------	------------	--------------------------------------	--