

STATUS REPORT OF ON GOING CONSTRUCTION WORKS UNDER UNAKOTI DISTRICT & NORTH TRIPURA DISTRICT AS ON JANUARY, 2014

I) A. R. D. DEPARTMENT.

Sl. No	Name of Circle and Division	Name of Work & Name of IO including details location	Estimated Cost./ Fund Place (lacs)	Physical Progress/ Financial progress	UC Submission status (in Lacs)	Date of commencement/ Probable date of completion in case full fund placed	Details of Supervision (CE,SE,EE,AE & IO)	Remarks
1	2	3	4	5	6	7	8	9
1	<u>RD, 3rd Circle</u> <u>Kanchanpur Division</u>	Renovation of Vateriaary Dispensary Hospital at Kadamtala. I/O-Subrata De,JE S/o-Dipak kar,AE.	Rs 7.302 Lacs Rs 7.302	Finishing is in progress. Rs 7.301 Lacs	1.064 Lacs	30-03-2013 Feb'14	CE- SE-1 EE-5 AE-12 IO-21	
2	<u>RD, 3rd Circle</u> <u>Kanchanpur Division</u>	Renovation of Vateriaary Dispensary Hospital at Dasda under Kanchanpur Division. I/O-Diba kr. Jamatia,JE.	Rs.8.33 Lacs Rs. 10.150	Boundary wall completed. But fitting fixing of MS gate yet to done. Rs 10.151 Lacs	1.636 Lacs	15-11-2013 Feb, 14	CE- SE-2 EE-4 AE-11 IO-27	
3	<u>RD, 3rd Circle</u> <u>Kanchanpur Division</u>	Maintainance of Kanchanpur Veterinary Dispensary at Kanchanpur. I/O-Surajit Debbarma,JE.	Rs.1.29 Lacs Rs. 1.29	Work order issued.			CE- SE- EE- AE- IO-	

II) AYUSH:-

Sl. No	Name of Circle and Division	Name of Work & Name of IO including details location	Estimated Cost./ Fund Place (lacs)	Physical Progress/ Financial progress	UC Submission status (in Lacs)	Date of commencement/ Probable date of completion in case full fund placed	Details of Supervision (CE,SE,EE,AE & IO)	Remarks
1	2	3	4	5	6	7	8	9
1	<u>RD, 3rd Circle Kumarghat Division</u>	Vertical extension of First Floor of OPD building of RGM Hospital in connection with establishment of 50 bedded integrated AYUSH hospital at Kailashahar. I/O- Subendhu Debbarma,JE.	Rs 116.61 Lacs Rs 116.61 Lacs	Slab casting of East portion will done shortly. Rs 30.00 Lacs	30.00 Lacs	02-04-2013 Feb, 14	CE-SE-6 EE-18 AE-25 IO-49	

III) BADP:-

Sl. No	Name of Circle and Division	Name of Work & Name of IO including details location	Estimated Cost./ Fund Place (lacs)	Physical Progress/ Financial progress	UC Submission status (in Lacs)	Date of commencement/ Probable date of completion in case full fund placed	Details of Supervision (CE,SE,EE,AE & IO)	Remarks
1	2	3	4	5	6	7	8	9
1	<u>RD, 3rd Circle Kumarghat Division</u>	Construction of Tribel Rest house near Kailasahar Nagar Panchayet under GNR RD Block (IO:-Er Supriya Biswas ,TA, GNR RD Block)	Rs.75.00 Lacs Rs. 30.059 Lacs	Work progress upto plinth level. Rs 30.00Lacs	30.00 Lacs	22-06-2013 Feb, 14	CE-SE-2 EE-6 AE-10 IO-19	Work stop due to storatge of fund.

2	<u>RD, 3rd</u> <u>Circle</u> <u>Kumarghat</u> <u>Division</u>	Construction of school building at Sishu Bikash Titha at Dalugaon under Noorpur GP, Unakoti District. I/O- Chiranjib Nath, JE.	Rs.15.00 Lacs Rs. 15.00 Lacs	Work progress upto Top level. 5.50 lacs		28-02-2014	CE- SE- EE-1 AE-5 IO-10	
3	<u>RD, 3rd</u> <u>Circle</u> <u>Kumarghat</u> <u>Division</u>	Construction of Madrassa building at Sultanpur Girls Nadrassa under Noorpur GP, Unakoti District. I/O-Supriya Biswas, TA.	Rs.25.00 Lacs Rs. 25.00 Lacs	Work progress upto Lintel level. Rs 13.50 Lacs	5.50 Lacs	23-09-2013 28-02-2014	CE- SE- EE-2 AE-4 IO-10	
4	<u>RD, 3rd</u> <u>Circle</u> <u>Kumarghat</u> <u>Division</u>	Construction of Auditorium for Ambedkar college at Fatikroy (20mx30m) under Kumarghat RD Block. Unakoti District. I/O- Chiranjit sk das, JE.	Rs.51.00 Lacs Rs. 25.00 Lacs	Work progress upto Lintel level. Rs 6.00 Lacs	11.46 lacs	23-10-2013 28-04-2014	CE- SE-1 EE-2 AE-3 IO-5	
5	<u>RD, 3rd</u> <u>Circle</u> <u>Kumarghat</u> <u>Division</u>	Construction of Pry. Maktab near the house of Kamal khan at Kalerkandi Kailashahar Unakoti District. I/O- Sarath ch. Bardhan, JE.	Rs.12.00 Lacs Rs. 12.00 Lacs	Work will started shortly. Rs 6.00 Lacs			CE- SE- EE- AE- IO-	

6	<u>RD, 3rd</u> <u>Circle</u> <u>Kumarghat</u> <u>Division</u>	Construction of Retaining wall & Pucca drain at Babur bazaar Masjid under Gournagar RD Block,Unakoti District. I/O- Supriya Biswas,TA.	Rs.30.00 Lacs Rs. 30.00 Lacs	Work will started shortly. Rs 6.00 Lacs		30-09-2013	CE- SE- EE-2 AE-2 IO-8	
7	<u>RD, 3rd</u> <u>Circle</u> <u>Kumarghat</u> <u>Division</u>	Construction of Community toilet at Babur bazaar Masjid under Gournagar RD Block,Unakoti District. I/O- Suma Begam,TA	Rs.12.00 Lacs Rs. 12.00 Lacs	Work progress upto plinth level. Rs 6.00 Lacs		23-10-2013	CE- SE- EE- AE- IO-	
8	<u>RD, 3rd</u> <u>Circle</u> <u>Kumarghat</u> <u>Division</u>	Construction of store cum conference hall at Kanika memorial primary health centre under Singirbill GP.Unakoti District. I/O- Babul Das,JE.	Rs.35.00 Lacs Rs. 35.00 Lacs	Work progress upto Top level. Rs 7.26 Lacs	Rs 7.26 lacs		CE- SE- EE-3 AE-6 IO-12	
9	<u>RD, 3rd</u> <u>Circle</u> <u>Kumarghat</u> <u>Division</u>	Construction of community hall at Rakhalthali at Kaulikura under Gournagar RD Block.Unakoti District. I/O- Bimal Nath,TA.	Rs.7.00 Lacs Rs. 7.00 Lacs	Work progress upto Lintel level. Rs 1.40 Lacs			CE- SE- EE- AE-2 IO-9	
10	<u>RD, 3rd</u> <u>Circle</u> <u>Kumarghat</u> <u>Division</u>	Construction of Guest house cum community hall in the premises of Jagat Jyoti Buddha Bihar at Kumarghat, under Kumarghat RD Block. I/O- Gojendra Malakar,JE.	Rs.25.00 Lacs Rs. 25.00 Lacs	Work progress upto Plinth level. Rs 5.00 Lacs			CE- SE-1 EE-3 AE-3 IO-6	

11	<u>RD, 3rd</u> <u>Circle</u> <u>Kumarghat</u> <u>Division</u>	Construction of Open community hall at Dhanbilash market under Gournagar RD Block,Unakoti District. I/O- Bimal Nath,TA.	Rs.15.00 Lacs Rs. 7.82 Lacs	Site not finalized.			CE- SE- EE- AE-2 IO-2	
12	<u>RD, 3rd</u> <u>Circle</u> <u>Kumarghat</u> <u>Division</u>	Development of Football playground at village Sertling near BOP sertlang of 110 Bn BSF (size 80x120 yrd) under Gournagar RD Block,Unakoti District. I/O- Subendhu Debbarma,JE.	Rs.20.00 Lacs Rs. 20.00 Lacs	Work is in progress. Rs 4.00 Lacs			CE- SE- EE- AE-1 IO-3	
13	<u>RD, 3rd</u> <u>Circle</u> <u>Kumarghat</u> <u>Division</u>	Construction of conference hall with sanitation facilities at BOP Tilla bazaar under Gournagar RD Block,Unakoti District. I/O- Subrata Baidya,JE.	Rs.20.00 Lacs Rs. 20.00 Lacs	Finishing work is in progress.. Rs5.38 Lacs	Rs 5.38 lacs		CE- SE- EE-2 AE-5 IO-12	
14	<u>RD, 3rd</u> <u>Circle</u> <u>Kumarghat</u> <u>Division</u>	Construction of community toilet at Sultanpur Girls Madrassa under NOORPUR GP under Gournagar RD Block,Unakoti District. I/O- Supriya Biswas,JE.	Rs.12.00 Lacs Rs. 12.00 Lacs	Work progress upto Lintel level. Rs 2.00 Lacs			CE- SE- EE-1 AE-1 IO-5	
15	<u>RD, 3rd</u> <u>Circle</u> <u>Kumarghat</u> <u>Division</u>	Construction of community hall at Sonapur under Khawrabill GP under Gournagar RD Block,Unakoti District. I/O- Md Salla Uddin,WA,DM office.	Rs.7.00 Lacs Rs. 7.00 Lacs	Work order issued. Rs 2.36 Lacs	Rs 2.36 lacs		CE- SE- EE- AE- IO-	Site dispute

16	<u>RD, 3rd</u> <u>Circle</u> <u>Kumarghat</u> <u>Division</u>	Construction of ST/Sc boys hostel at Sri Ramkrishna Seva Ashram under Kumarghat RD Block,Unakoti District. I/O-Bappa Sen,TA.	Rs.6.00 Lacs Rs. 6.00 Lacs	Work order issued.			CE- SE- EE- AE- IO-	
17	<u>RD, 3rd</u> <u>Circle</u> <u>Kumarghat</u> <u>Division</u>	Construction of Deep tubewell with iron removal and water filtration palant with submissersible pump at BOP Chagaldema underUnakoti District. I/O-Chiranjit sk Das,JE.	Rs.3.00 Lacs Rs. 3.00 Lacs	Site dispute			CE- SE- EE- AE- IO-	
18	<u>RD, 3rd</u> <u>Circle</u> <u>Kumarghat</u> <u>Division</u>	PHED supply point to BOP N.C. para. I/O-Chiranjit sk Das,JE.	Rs.3.00 Lacs Rs. 3.00 Lacs	Work order issued.			CE- SE- EE- AE- IO-	
19	<u>RD, 3rd</u> <u>Circle</u> <u>Kumarghat</u> <u>Division</u>	Construction of community hall neer 14 th GOD Temple under Khawrabil under Unakoti District. I/O-Bhaskar Majumder,TA.	Rs.15.00 Lacs Rs. 12.92 Lacs	Foundation work is in progress.			CE- SE- EE- AE-1 IO-2	
20	<u>RD, 3rd</u> <u>Circle</u> <u>Kumarghat</u> <u>Division</u>	Construction of community hall Manuvelly SB school under Unakoti District. I/O-Suma Begam,TA.	Rs.7.00 Lacs Rs. 7.00 Lacs	Work progress upto plinth level.			CE- SE- EE-1 AE-2 IO-3	

IV) EDUCATION DEPARTMENTS WORKS

Sl. No	Name of Circle and Division	Name of Work & Name of IO including details location	Estimated Cost./ Fund Place (lacs)	Physical Progress/ Financial progress	UC Submission status (in Lacs)	Date of commencement/ Probable date of completion in case full fund placed	Details of Supervision (CE,SE,EE,AE & IO)	Remarks
1	2	3	4	5	6	7	8	9
1	RD, 3 rd Circle Kumarghat Division	Const 30 Seated Boys Hostel at Jarultali H.S. School, under Gournagar RD Block. I/O-Sri Dibakar Shil JE RDND-I Plinth area=344.5m ² , R.C.C roof	Rs 42.19 Lacs/ Rs 20.325 Lacs	Work progressed up to Lintel level. Now work stopped due to shortage of fund. RS 20.325 Lacs	20.325 Lacs	25-03-2011	CE- SE- EE-6 AE-10 IO-15	Balance fund Rs.23.993 Lakhs is immediately required
2	RD, 3 rd Circle Kumarghat Division	Const. of High School Building at Singirbil under Gournagar RD Block. I/O Er.Bidhyut chakma,JE	Rs 18.74 Lacs/ Rs 18.74 Lacs	Finishing Work is going on. RS 15.00 Lacs	15.00 Lacs	25-02-2013 Feb, 14	CE- SE-1 EE-5 AE-9 IO-17	

V. HEALTH DEPARTMENT.

Sl. No	Name of Circle and Division	Name of Work & Name of IO including details location	Estimated Cost./ Fund Place (lacs)	Physical Progress/ Financial progress	UC Submission status (in Lacs)	Date of commencement/ Probable date of completion in case full fund placed	Details of Supervision (CE,SE,EE,AE & IO)	Remarks
1	2	3	4	5	6	7	8	9
1	RD, 3 rd Circle Kumarghat Division	Construction of home for Palliative Care for terminally ill Cancer Patient at RGM Hospital at KLS (I/O:- Sudip Roy , T/A, GNR RD Block)	Rs.19.39 Lacs Rs. 19.40 Lacs	Work progress upto roof level. Now work stop. Rs 15.00 Lacs	19.40 Lacs	20-01-2013 30-02-2014	CE- SE-3 EE-7 AE-11 IO-28	

2	<u>RD, 3rd</u> <u>Circle</u> <u>Kumarghat</u> <u>Division</u>	Construction of Health Sub-centre at Fultali under GNR Block, under Unakoti Tripura IO-Subendhu Db,JE	Rs.20.34 Lacs Rs. 9.00 Lacs	Foundation work is in progress. Rs 3.77 Lacs		27-02-2013	CE- SE-1 EE-1 AE-2 IO-2	Remaining fund (11.34 Lacs) is required.
3	<u>RD, 3rd</u> <u>Circle</u> <u>Kumarghat</u> <u>Division</u>	Const. of Health sub centre at Noorpur under Gournagar R.D. Block I/O- Bhaskar majumder,TA	Rs.19.12 Lacs(Rev) Rs. 12.67 Lacs		0.00 Lacs	02-03-2013	CE- SE- EE- AE- IO-	Balance fund 6.45 Lacs is required.
4	<u>RD, 3rd</u> <u>Circle</u> <u>Kumarghat</u> <u>Division</u>	Construction of Residential Quarter for ANM at Jalai Health subcentre under GNR RD Block. I/O- Bhaskar Majumder, TA.	Rs.7.79 Lacs Rs. 7.79 Lacs	Site is not finalized yet 2.94 Lacs	2.94 Lacs		CE- SE- EE- AE- IO-	
5	<u>RD, 3rd</u> <u>Circle</u> <u>Kumarghat</u> <u>Division</u>	Construction of New OPD building(Four storied) near adjacent vacant space of existing building of RGM Hospital,Kailashahar,Unakoti District. I/O- Chiranjib Nath,JE.	Rs.283.046 Lacs Rs. 283.046 Lacs	Foundation work is in progress.			CE- SE- EE- AE- IO-	Site clearance going on.
6	<u>RD, 3rd</u> <u>Circle</u> <u>Kanchanpur</u> <u>Division</u>	Construction of Health Sub-Centre building at Utter Dasda ADC village. W/O: No.1124-36 dated:10-12-2010 I/O: Er. Monoj Chakma, T/A	Rs.12.50 Lacs Rs. 12.50 Lacs	Finishing work is going on. Rs 10.423 Lacs	9.246 Lacs	02-04-2011 30-02-2014.	CE- SE-1 EE-3 AE-4 IO-6	
7	<u>RD, 3rd</u> <u>Circle</u> <u>Kanchanpur</u> <u>Division</u>	Const. of Residential Quarter for ANM at East Bhandarima Health Sub centre I/o- Sanjoy Reang,JE	Rs.7.80 Lacs Rs. 7.79 Lacs	Finishing work is going on. Rs 2.966 Lacs	2.966 Lacs	13-02-2011 30-02-2014.	CE- SE- EE- AE-2 IO-6	

8	<u>RD, 3rd</u> <u>Circle</u> <u>Kanchanpur</u> <u>Division</u>	Construction of Community Health Centre at Anandabazar , Kanchanpur. W/O. No.1128-41 I/O: Er. Vidhyasagar Db,JE. Plinth floor area=1249.45 m ² , R.C.C roof. Double storied	Rs.320.90 Lacs Rs. 320.90 Lacs	Finishing work is going on. Rs 266.954 Lacs	244.81 Lacs	10-05-2010 30-02-2014.	CE- SE-2 EE-4 AE-8 IO-17	
9	<u>RD, 3rd</u> <u>Circle</u> <u>Kanchanpur</u> <u>Division</u>	Const. of Health sub centre at Bhagan under Kadamtala R.D. Block. W/O No. 3014-25 dt.8-8-2012. I/O Er. Anupam Debroy, T.A	Rs.12.50 Lacs Rs. 12.50 Lacs	Finishing work is going on. (Electrification & colouring) Rs 7.08 Lacs	6.08 Lacs	26-12-2012 30-02-2014.	CE- SE- EE-2 AE-4 IO-10	
10	<u>RD, 3rd</u> <u>Circle</u> <u>Kanchanpur</u> <u>Division</u>	Const. of Health sub centre at Lungthirek under Jumpui Hill R.D. Block. I/o-Ujjal Chakma,TA	Rs.12.50 Lacs Rs. 12.50 Lacs	Finishing work is going on. Rs 9.267 Lacs	9.267 Lacs	26-02-2011 30-02-2014.	CE- SE- EE- AE-4 IO-10	
11	<u>RD, 3rd</u> <u>Circle</u> <u>Kanchanpur</u> <u>Division</u>	Const. of Health sub centre at Kalagangpar under Kadamtala R.D. Block. I/O-Subrata Dey,JE	Rs.12.656 Lacs Rs. 12.656 Lacs	Finishing work is going on. Rs 6.646 Lacs		13-04-2013 30-02-2014.	CE- SE- EE- AE-2 IO-4	
12	<u>RD, 3rd</u> <u>Circle</u> <u>Kanchanpur</u> <u>Division</u>	Const. of Health sub centre at Bhagyapur under Kadamtala R.D. Block. I/O-Subrata De,JE.	Rs.18.289 Lacs Rs. 12.656 Lacs	Work progress upto Lintel level. 1.00 Lacs		26-06-2013 28-02-2014	CE- SE- EE- AE-4 IO-11	
13	<u>RD, 3rd</u> <u>Circle</u> <u>Kanchanpur</u> <u>Division</u>	Renovation of Damcherra PHC under Damcherra RD Block IO-L.S.Darlong,TA	Rs.10.00 Lacs Rs. 10.00 Lacs	Finishing work is going on. Rs 6.062 Lacs	5.462 Lacs	13-04-2013 30-02-2014.	CE- SE- EE- AE-2 IO-4	

VI. JICA:-

Sl. No	Name of Circle and Division	Name of Work & Name of IO including details location	Estimated Cost./ Fund Place (lacs)	Physical Progress/ Financial progress	UC Submission status (in Lacs)	Date of commencement/ Probable date of completion in case full fund placed	Details of Supervision (CE,SE,EE,AE & IO)	Remarks
1	2	3	4	5	6	7	8	9
1	RD, 3 rd Circle Kumarghat Division	Const. of CCFC at Machmara under Pecharthal Block under Unakoti District I/O-Bappa SEN,TA	Rs 35.54 Lacs Rs 35.54 Lacs	Finishing work is going on. Rs 20.00 Lacs	10.00 Lacs	28-03-2013 30-02-2014.	CE-SE-EE-3 AE-6 IO-16	

VII. MGNREGA FUND /WORK

Sl. No	Name of Circle and Division	Name of Work & Name of IO including details location	Estimated Cost./ Fund Place (lacs)	Physical Progress/ Financial progress	UC Submission status (in Lacs)	Date of commencement/ Probable date of completion in case full fund placed	Details of Supervision (CE,SE,EE,AE & IO)	Remarks
1	2	3	4	5	6	7	8	9
1	RD, 3 rd Circle Kumarghat Division	Construction of “ Steel Foot Bridge ” over Deo River at Pongcherra under South Unokuti GP under Kumarghat RD Block. I.O Sri Abhijit Saha, J.E	Rs 68.82 Lacs/ Rs 68.82 Lacs	Column casting upto Deck Level. RS 37.52 Lacs		18-11-2011 30-02-2014	CE-SE-1 EE-1 AE-4 IO-8	
2	RD, 3 rd Circle Kumarghat Division	Construction of “ Steel Foot Bridge ” over Manu River for connecting Jalai & Bilashpur GP under Gournagar RD Block. I.O-Sri Chiranjit Nath, J.E (RDD)	Rs 74.917 Lacs/ Rs 74.917 Lacs	Column work in both side is in progress. RS 60.00 Lacs		02-01-2013 30-12-2014	CE-SE-2 EE-3 AE-8 IO-14	

3	<u>RD, 3rd</u> <u>Circle</u> <u>Kumarghat</u> <u>Division</u>	Develpoment of Children Park (Squash Court) at selected site (DM Staff Quarter Complex) under Gournagar Block. I/O- Subendhu DEbbarma,JE.	Rs 10.00 Lacs/	Completed.		07-03-2013	CE- SE- EE-1 AE-1 IO-2	
			Rs 10.00 Lacs	RS 10.00 Lacs		30-02-2013		
4	<u>RD, 3rd</u> <u>Circle</u> <u>Kanchanpur</u> <u>Division</u>	Construction of 2 nos single cell box culvert on the road from Tharma to Bamboobari road. I/O-Diba kumar Jamatia,JE.	Rs 30.00 Lacs/	Ready to top slab casting.	RS 20.362 Lacs	10-04-2013	CE- SE- EE-1 AE-1 IO-2	
			Rs 30.00 Lacs	RS 20.362 Lacs		30-02-2014.		

VIII. PANCHAYAT DEPTT. WORKS

Sl. No	Name of Circle and Division	Name of Work & Name of IO including details location	Estimated Cost./ Fund Place (lacs)	Physical Progress/ Financial progress	UC Submission status (in Lacs)	Date of commence- Ment/ Probable date of completion in case full fund placed	Details of Supervision (CE,SE,EE,AE & IO)	Remarks
1	2	3	4	5	6	7	8	9
1	<u>RD, 3rd</u> <u>Circle</u> <u>Kumarghat</u> <u>Division</u>	Construction of P.R.T.I Building at Kumarghat. I/OEr..Chiranjib Nath .J.E) S/O (Er. Samiran Das A/E) Plinth area = 2106.00 sqm .R.C.C. roof slab and double stored	Rs 811.70 Lacs/	Completed & ready to hand over.	569.17 Lacs	28-02-2011	CE- SE-10 EE-15 AE-19 IO-38	
			Rs 869.17 Lacs	RS 869.17 Lacs		30-02-2013		

IX. POLICE DEPTT. WORKS

Sl. No	Name of Circle and Division	Name of Work & Name of IO including details location	Estimated Cost./ Fund Place (lacs)	Physical Progress/ Financial progress	UC Submission status (in Lacs)	Date of commencement/ Probable date of completion in case full fund placed	Details of Supervision (CE,SE,EE,AE & IO)	Remarks
1	2	3	4	5	6	7	8	9
1	<u>RD, 3rd Circle Kumarghat Division</u>	Construction of Police station building at Kailashahar under Unakoti Tripura. I/O- Babul Das,JE.	Rs 42.00 Lacs/ Rs 40.00 Lacs	Finishing work is in Progress. RS 30.00 Lacs	30.00 Lacs	01-04-2013 30-02-2014	CE- SE-2 EE-3 AE-6 IO-12	
2	<u>RD, 3rd Circle Kanchanpur Division</u>	Construction of Kanchanpur Police station building at North Tripura. I/O-Amit kr Das,TA..	Rs 51.58 Lacs/ Rs 54.699 Lacs	Finishing work is in Progress. RS 54.151 Lacs	53.151 Lacs	01-04-2013 30-02-2014	CE- SE-2 EE-3 AE-6 IO-12	
3	<u>RD, 3rd Circle Kanchanpur Division</u>	Construction of SDPO office cum Residential Quarter at Kanchanpur.. I/O-Diba kr Jamatia,JE.	Rs 51.58 Lacs/ Rs 54.699 Lacs	Site Development is in progress.			CE- SE-1 EE-2 AE-3 IO-3	

X) R.D DEPARTMENT:-

Sl. No	Name of Circle and Division	Name of Work & Name of IO including details location	Estimated Cost./ Fund Place (lacs)	Physical Progress/ Financial progress	UC Submission status (in Lacs)	Date of commencement/ Probable date of completion in case full fund placed	Details of Supervision (CE,SE,EE,AE & IO)	Remarks
1	2	3	4	5	6	7	8	9
1	RD, 3 rd Circle Kumarghat Division	Maintenance of Godown & Bick soiling of approach/interior road of Divisional store kumarghat. I/O-Suchita Tripura,TA	Rs 14.06 Lacs Rs 14.06 Lacs	At the verge of completion. 10.00 Lacs		20-04-2013 30-02-2014	CE- SE-2 EE-4 AE-8 IO-12	

XI) REVENUE DEPTT. WORKS

Sl. No	Name of Circle and Division	Name of Work & Name of IO including details location	Estimated Cost./ Fund Place (lacs)	Physical Progress/ Financial progress	UC Submission status (in Lacs)	Date of commencement/ Probable date of completion in case full fund placed	Details of Supervision (CE,SE,EE,AE & IO)	Remarks
1	2	3	4	5	6	7	8	9
1	RD, 3 rd Circle Kumarghat Division	Const. of “ Conference Hall “ in the Circuit House of Kailashahar (In the first Floor newly constructed building of Circuit House) I/O Rakesh Debnath JE,. Plinth area= 260.0m2, RCC roof with GCI roofing	Rs 31.272 Lacs/ Rs 17.719 Lacs	Work stopped due to shortage of fund. RS 16.550 Lacs	17.71 Lacs	15-02-2011	CE- SE- EE- AE- IO-	
2	RD, 3 rd Circle Kumarghat Division	Const. of “ Conference Hall “ at West Mashauli under KGT Block. I/O Alok Sinha,TA.	Rs 12.879 Lacs/ Rs 12.876 Lacs	Foundation work is in Progress.		15-10-2013	CE- SE- EE- AE- IO-	

3	<u>RD, 3rd</u> <u>Circle</u> <u>Kumarghat</u> <u>Division</u>	Const. of Double storied building of Sreelo Bhubaneshwar Sadhuthakur Sanskritik Vikash Kendra at Chirakuti,Kailashahar under Unakoti District.	Rs 169.848 Lacs/	Work will be started very soon.			CE- SE- EE- AE- IO-	
4	<u>RD, 3rd</u> <u>Circle</u> <u>Kanchanpur</u> <u>Division</u>	Vertical extension of SDM office building (3 rd story on 2 nd floor) at Dharmanagar. I/O- Er. Srikata Dhal, JE PNS	Rs 83.71 Lacs/ Rs 83.71 Lacs	Finishing work is going on. RS 37.25.71 Lacs	30.834 Lacs	07-01-2012 30-02-2014.	CE- SE-2 EE-3 AE-9 IO-26	
5	<u>RD, 3rd</u> <u>Circle</u> <u>Kanchanpur</u> <u>Division</u>	Const. of DCM office under Panisagar RD block. I/O-Srikanta Dhal,JE.	Rs 16.43 Lacs/ Rs 12.17 Lacs	Finishing work is in progress. RS 7.898 Lacs	5.895 lacs	01-05-2013 30-02-2014.	CE- SE-1 EE-1 AE-1 IO-4	
6	<u>RD, 3rd</u> <u>Circle</u> <u>Kanchanpur</u> <u>Division</u>	Const. of unemployed market shed & retaining wall at Behlianchip market under Jampui Hill Block.	Rs 83.38 Lacs/ Rs 52.65 Lacs	Work progressed upto roof level. Rs 51.97 Lacs	19.26 Lacs	18-01-2013 30-02-2014.	CE- SE-1 EE-3 AE-5 IO-14	
7	<u>RD, 3rd</u> <u>Circle</u> <u>Kanchanpur</u> <u>Division</u>	Const. of multipurpose Hall at Tlangsang,Jumpui Hill I/O- Pranoy Kr. Jamatia,JE	Rs 51.88 Lacs/ Rs 50.00 Lacs	Work progress upto roof Level. Rs 47.87 Lacs	21.09 Lacs	01-01-2013 30-02-2014.	CE- SE- EE-2 AE-2 IO-9	

XII. RMSA:-

Sl. No	Name of Circle and Division	Name of Work & Name of IO including details location	Estimated Cost./ Fund Place (lacs)	Physical Progress/ Financial progress	UC Submission status (in Lacs)	Date of commencement/ Probable date of completion in case full fund placed	Details of Supervision (CE,SE,EE,AE & IO)	Remarks
1	2	3	4	5	6	7	8	9
1	<u>RD, 3rd Circle Kumarghat Division</u>	Const. of vertical extension of Kacharghat Ramcharan High School Building(GF) at Kailashahar Nagar Panchayet. I/O-Bappa sen,TA.	Rs 30.23 Lacs Rs 30.23 Lacs	Work progress upto Roof level. 15.00 Lacs	15.00	28-08-2013 28-02-2014	CE- SE- EE-2 AE-3 IO-6	
2	<u>RD, 3rd Circle Kumarghat Division</u>	Const. of Ramkamal HS school(vertical extension of 1st floor incl. electric electricfication) under Gournagar RD Block. I/O-Dibakar shill,JE.	Rs 30.23 Lacs Rs 30.23 Lacs	Not started 6.38 Lacs		28-08-2013 28-02-2014	CE- SE- EE-1 AE-2 IO-3	
3	<u>RD, 3rd Circle Kumarghat Division</u>	Const. of Gakulnagar HS school building (Ground floor incl. electric electricfication) with provision of two storied under Gournagar RD Block. I/O Chiranjit Sk Das,JE..	Rs 34.366 Lacs Rs 34.366 Lacs	Work progress upto roof level 11.56 Lacs	18.00 lacs	15-08-2013 28-02-2014	CE- SE- EE-2 AE-6 IO-15	
4	<u>RD, 3rd Circle Kumarghat Division</u>	Const. of Krishnatilla HS school building including toilet over ground floor (incl. electric electricfication & sanitation) with provision of two storied under Gournagar RD Block. I/O-Kumar Raju Chakma,TA	Rs 24.60 Lacs Rs 24.60 Lacs	Work progress upto lintel level 5.56 Lacs		15-08-2013 28-02-2014	CE- SE- EE-1 AE-3 IO-4	

5	<u>RD,3rd Circle</u> <u>Kumarghat</u> <u>Division</u>	Const. of Saiderpar High School building(1 st floor)under Kumarghat RD Block. I/O-Babul Das,JE.	Rs 17.36 Lacs	Work progress upto Top level.		25-08-2013	CE- SE- EE-1 AE-2 IO-4	
			Rs 17.36 Lacs	8.00 Lacs		28-02-2014		
6	<u>RD, 3rd Circle</u> <u>Kumarghat</u> <u>Division</u>	Const. of vertical extension of 1 st floor of Barkhala High school(incl. staircase) at Gournagar RD Block. I/O-Suma Begam,TA.	Rs 17.36 Lacs	Work progress upto Top level.	6.34	15-08-2013	CE- SE- EE-1 AE-2 IO-3	
			Rs 17.36 Lacs	7.97 Lacs		28-02-2014		
7	<u>RD, 3rd Circle</u> <u>Kumarghat</u> <u>Division</u>	Const. of Golakpur T.E.H.S school building (Ground floor incl. sanitation & internal electricfication) with provision of two storied under Gournagar RD Block. I/O Soumen saha,TA.	Rs 19.60 Lacs	Finishing work is in progress.		15-08-2013	CE- SE- EE-1 AE-2 IO-3	
			Rs 19.60 Lacs	11.56 Lacs		28-02-2014		
8	<u>RD, 3rd Circle</u> <u>Kumarghat</u> <u>Division</u>	Const. of Jarultali H.S school building (Ground floor incl. sanitation & internal electricfication) with provision of two storied under Gournagar RD Block. I/O –Dibakar shill,TA.	Rs 18.10 Lacs	Finishing work is in progress.		15-08-2013	CE- SE-1 EE-1 AE-2 IO-3	
			Rs 18.10 Lacs	5.78 Lacs		28-02-2014		

9	<u>3rd Circle Kumarghat Division</u>	Const. of Bhagabannagar H.S school building (Ground floor incl. sanitation & internal electricfication) with provision of two storied under Gournagar RD Block. I/O –Supriya Biswas,TA.	Rs 22.36 Lacs Rs 22.36 Lacs	Work progress upto top level. 7.81 Lacs		15-08-2013 28-02-2014	CE- SE- EE-1 AE-2 IO-3	
10	<u>RD, 3rd Circle Kumarghat Division</u>	Const. of Jayganti H.S school building (Ground floor incl. Toilet) under Kumarghat RD Block. I/O –Babul Das,JE.	Rs 24.60 Lacs Rs 24.60 Lacs	Foundation work is going on. 8.29 Lacs		15-08-2013 28-02-2014	CE- SE- EE-1 AE-2 IO-3	
11	<u>RD, 3rd Circle Kanchanpur Division</u>	Construction of School building at Jalabasa High School. W/O:- No.1375-85dt.30-08-2013 I/O- Er.Srikanta Dhal, JE S/O: - Er. Dipakkar (AE).	Rs.39.772 lakh Rs.39.99 lakh.	Work progress up to Lintel level Rs.13.101 lakh.			CE- SE- EE- AE- IO-	
12	<u>RD, 3rd Circle Kanchanpur Division</u>	2).Construction of Library room, Science Lab room & Art Craft Cultural Room at South Fulbari High School. W/O:- No.1390-1400dt.30-08-2013 I/O- Er.Subrata De, JE S/O: - Er. Dipakkar (AE).	Rs.18.146 lakh. Rs.18.10 lakh	Foundation work is in progress. Rs.5.437 lakh.			CE- SE- EE- AE- IO-	
13	<u>RD, 3rd Circle Kanchanpur Division</u>	3).Construction of School building at Bakbaki High School. W/O:- No.1401-11dt.30-08-2013 I/O- Er.Soumitra Deb, JE S/O: - Er. Dipakkar (AE).	Rs.21.257 lakh. Rs.21.26 lakh	Work started. Rs.6.849 lakh.			CE- SE- EE- AE- IO-	

XIII. SNP:-

Sl. No	Name of Circle and Division	Name of Work & Name of IO including details location	Estimated Cost./ Fund Place (lacs)	Physical Progress/ Financial progress	UC Submission status (in Lacs)	Date of commencement/ Probable date of completion in case full fund placed	Details of Supervision (CE,SE,EE,AE & IO)	Remarks
1	2	3	4	5	6	7	8	9
1	<u>RD, 3rd Circle Kanchanpur Division</u>	Const. of 250 MT SNP Gowdown at Panisagar. W/O No. 3352-60 dt. 28-08-2012. I/O/ Er. Harisankar Bhowmik,TA	Rs 44.035 Lacs Rs 44.035 Lacs	Work progress upto roof level. Rs 25.286Lacs	25.286 Lacs	12-04-2013 30-02-2014	CE-SE-EE-2 AE-8 IO-19	
2	<u>RD, 3rd Circle Kanchanpur Division</u>	Const. of 250 MT SNP Gowdown at Kadamtala. W/O No. 3361-69 dt. 28-08-2012. I/O/ Er. Anupam debroy ,TA S/O:- Er. Dipak Kar, AE.	Rs 44.035 Lacs Rs 44.035 Lacs	Finishing work is in progress. Rs 21.554Lacs	19.356 Lacs	14-03-2013 30-02-2014	CE-SE-EE-5 AE-5 IO-12	
3	<u>RD, 3rd Circle Kanchanpur Division</u>	Const. of Godown cum CDPO office building at Dharmanagar Nagar Panchayet. I/O/ Er. Amit Kr Das,TA S/O:- Er. Dipak Kar, AE.	Rs 40.45 Lacs Rs 18.52 Lacs	Foundation work is in progress.				

XIV) SOCIAL WELFARE & SOCIAL EDUCATION DEPTT. WORKS

Sl. No	Name of Circle and Division	Name of Work & Name of IO including details location	Estimated Cost./ Fund Place (lacs)	Physical Progress/ Financial progress	UC Submission status (in Lacs)	Date of commencement/ Probable date of completion in case full fund placed	Details of Supervision (CE,SE,EE,AE & IO)	Remarks
1	2	3	4	5	6	7	8	9
1	<u>RD, 3rd Circle Kumarghat Division</u>	Construction CDPO Office Building at Kumarghat under Unakoti Tripura.	Rs 32.12 Lacs/ Rs 14.64 Lacs	Work not started due to remaining fund is required.(17.48)				

XV) ST/ T.W. DEPTT. WORKS

Sl. No	Name of Circle and Division	Name of Work & Name of IO including details location	Estimated Cost./ Fund Place (lacs)	Physical Progress/ Financial progress	UC Submission status (in Lacs)	Date of commencement/ Probable date of completion in case full fund placed	Details of Supervision (CE,SE,EE,AE & IO)	Remarks
1	2	3	4	5	6	7	8	9
1	<u>RD, 3rd Circle Kumarghat Division</u>	Maintence/Repairing of Boys Hostel building const. of 3 nos of 50 user septic tank of Ekalavya Model Residentel school,Darchawi at Kumarghat. I/O-Babul Das,JE.	Rs 26.880 Lacs/ Rs 13.50 Lacs	Will be Completed shortly. Rs 2.00 Lacs	13.50 Lacs	02-07-2013 30-02-2014.	CE-SE-1 EE-3 AE-4 IO-10	
2	<u>RD, 3rd Circle Kanchanpur Division</u>	Const. of Hostel Building Attach to Rabindra nagar H.S school at Kanchanpur. I/O-Sanjoy Reang,JE.	Rs 26.908 Lacs/ Rs 20.00 Lacs	Finishing work is going on. Work stop due to stortage of fund. Rs 19.292 Lacs	19.292 Lacs	04-01-2010	CE-SE-EE-AE-IO-6	Work stop due to stortage of fund.

XVI) TOURISM DEPTT. WORKS

Sl. No	Name of Circle and Division	Name of Work & Name of IO including details location	Estimated Cost./ Fund Place (lacs)	Physical Progress/ Financial progress	UC Submission status (in Lacs)	Date of commencement/ Probable date of completion in case full fund placed	Details of Supervision (CE,SE,EE,AE & IO)	Remarks
1	2	3	4	5	6	7	8	9
1	<u>RD, 3rd Circle Kanchanpur Division</u>	Construction of new building at Eden Lodge at Vangmun in Jumpui Hill the year 2011-12 I/O-Monojit Debbarma,JE.	Rs 314.00 Lacs Rs 274.00 Lacs	Finishing work is going on. Rs 176.841 Lacs	168.233 Lacs	12-11-2011 30-02-2014.	CE-SE-2 EE-3 AE-4 IO-15	
2	<u>RD, 3rd Circle Kanchanpur Division</u>	Const. of 100 seated Amphitheatre at Vangmun Lodge. W/O:-1561-68 dt.19-09-2013. I/O:-Er.ManojitDebbarma,JE S/O:-Er.L.B. Debbarma,AE	Rs.25.401 Lakh / Rs.36.29 Lakh.	Work order issued and will be taken up /started very shortly.				
3	<u>RD, 3rd Circle Kanchanpur Division</u>	Const. of Tribal Interaction Centre at Vangmun. W/O:-1553-60 dt.19-09-2013. I/O:-Er.ManojitDebbarma,JE S/O:-Er.L.B. Debbarma,AE	Rs.65.708 Lakh / Rs.39.63 Lakh.	Foundation work is in progress.				

XVII) OTHERS:-

Sl. No	Name of Circle and Division	Name of Work & Name of IO including details location	Estimated Cost./ Fund Place (lacs)	Physical Progress/ Financial progress	UC Submission status (in Lacs)	Date of commencement/ Probable date of completion in case full fund placed	Details of Supervision (CE,SE,EE,AE & IO)	Remarks
1	2	3	4	5	6	7	8	9
1	<u>RD, 3rd Circle Kumarghat Division</u>	Const. of Dhan bilash Nutan Bazar PACCS office cum Godown at Natun Bazar Market at Dhanbilash GP. IO- Babul Das,JE.	Rs 14.00 Lacs Rs 6.00 Lacs	Work progress upto Plinth level. 2.34 Lacs		28-03-2013	CE- SE- EE-1 AE-2 IO-3	<i>Work stop due to shortage of fund.</i>
2	<u>RD, 3rd Circle Kanchanpur Division</u>	Const. of Gallery at Paschim Hmumpui under Jampui Hill RD Block under North Tripura. IO-Monojit Db,JE.	Rs 24.95 Lacs Rs 24.95 Lacs	Work progress upto roof level. 18.574 Lacs	15.38 Lacs	05-04-2013 30-02-2014.	CE- SE-1 EE-2 AE-4 IO-14	
3	<u>RD, 3rd Circle Kanchanpur Division</u>	Const. of varandha & providing of joint benches at Vaghmun community Hall under Jampui Hill RD Block under North Tripura. IO-Pranoy kr Jamatia,JE.	Rs 24.95 Lacs Rs 24.95 Lacs	Work progress upto roof level. 18.574 Lacs	15.38 Lacs	05-04-2013 30-02-2014.	CE- SE-1 EE-3 AE-4 IO-14	