

[2012-13]								
Name of scheme/ Department:- BRGF/Panchayet								
Sl. No.	Name of Circle & Division.	Name of Work & name of IO in/c detailed location.	Estimated cost./Fund placed (in lakh)	Physical progress/ Financial progress (in lakh)	UC Submission status.(in lakh)	Date of commencement/ Probable date of completion in case full fund is placed.	Details of Supervision CE, SE, EE, AE & IO	Remarks
1	RD 4th Circle, & RD Ambassa Division,	Construction of Administrative Block of PRTI at Ambassa. . I/O- Er. Sanjoy DebRoy, JE, RD, ABS Division.	328.3424/	Finishing work in progress./ 235.68	235.68	March-2013/ May-2014	SE-13Times EE-28 times AE-32 times I/O- 65times	
2	RD 4th Circle, & RD Ambassa Division,	Construction of Gents Hostel of PRTI at Ambassa. . I/O- Er. Bijan Kr. Dey, JE, RD, ABS Division.	253.38982/	Finishing work in progress./180.75	180.75	March-2013/ May-2014	SE-13Times EE-28 times AE-32times I/O- 65times	
3	RD 4th Circle, & RD Ambassa Division,	Construction of Ladies Hostel of PRTI at Ambassa. . I/O- Er. Biswajit Chowdhury JE, Ambassa RD Block.	253.38982/	Finishing work in progress./194.80	194.8	06-06-2013/May-2014	SE-8 Times EE-26times AE- 30times I/O-50times	
4	RD 4th Circle, & RD Ambassa Division,	Construction of Twin Qtr. (Type-II & IV) for PRTI complex at Ambassa.	35.26991/35.26991	Completed./29.70	29.7	25-11-2013/March'2014	EE- 11 times AE - 5 times I/O- 17 times	
[2013-14]								
5	RD 4th Circle, & RD Ambassa Division,	Construction of Open shed at proposed solid wastemanagement system, Sudhangshu Ghosh para under Basudeb para G.P. under Ambassa RD Block. I/O: Er. Bijon Rakshit, JE, ABS RD Block.	2.47/2.47	The work will be started just after site development.				

6	RD 4th Circle, & RD Ambassa Division,	Construction of Over Head Water Tank (2000ltr capacity) at proposed solid waste management system, Sudhangshu Ghosh Para under Basudeb para G.P. under Ambassa RD Block. I/O: Er. Bijon Rakshit, JE, ABS RD Block.	1.1190	The work will be started just after site development.				
---	---------------------------------------------	--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------	--------	-------------------------------------------------------------	--	--	--	--

[2011-12]								
Name of scheme/ Department:- BRGF								
Sl. No.	Name of Circle & Division.	Name of Work & name of IO in/c detailed location.	Estimated cost./Fund placed (in lakh)	Physical progress/ Financial progress (in lakh)	UC Submission status.(in lakh)	Date of commencement/ Probable date of completion in case full fund is placed.	Details of Supervission CE, SE, EE, AE & IO	Remarks
7	RD 4th Circle, & Manu Division,	Construction of Teachers Barack at 23 kilo near TSR camp under CMN RD Block. I/O: Er. Sukanta Patari, JE. CMN RD Block.	24.42000/ 24.42000	Completed./24.42	24.42	Feb-2012 Oct-2013	CE- Time SE-4 Time. EE- 7Times AE-10Times IO-18 Times	
[2012-13]								
Name of scheme/ Department:- BRGF								
Sl. No.	Name of Circle & Division.	Name of Work & name of IO in/c detailed location.	Estimated cost./Fund placed (in lakh)	Physical progress/ Financial progress (in lakh)	UC Submission status.(in lakh)	Date of commencement/ tProbable date of completion in case full fund is placed.	Details of Supervission CE, SE, EE, AE & IO	Remarks
8	RD 4th Circle, & Manu Division,	Construction of 50 seated ST Boys Hostel 3storried building at Dhumacherra. I/O: Er. Sanjoy Debanath, TA	135.80600/142.00	1st floor roof casting completed & finishing work is in progress. /142	142.00	April-2012 May-2014	CE- Time SE-4Times EE- 25Times AE- 41Times IO-52Times	
9	RD 4th Circle, & Manu Division,	Development of Chawmanu Motor stand by filling of earth and edge brick soling.	24.48/24.48	Earth work completed, brick soling drain work is in progress./24.48	24.48	Jun'2013/May'2014	EE-10Times AE-17Times I/O-18Times	

[2013-14]								
10	RD 4th Circle, & Manu Division,	Formation of road by mechanical earth cutting from 3 Kilo PWD road to Getua KP road. I/O: Er. Ratan Bhowmik, TA	9.46875/9.46875	Completed	Nil	Dec'2013/Feb'2014	EE- 1Time AE-3Time I/O-6Times	
11	RD 4th Circle, & Manu Division,	Construction of Fish Feed storage centre at South Dhumacherra. I/O: Er. Dolaram Reang, JE	18.67746/10.00	Foundation work upto plinth level. Now work stopped due to shortage of fund.	5.23	15th Jan'2014/Jul'2014	EE- 3Times AE-5Times I/O-7Times	
12	RD 4th Circle, & Manu Division,	Construction of Girl's Hostel at 82 Miles under RD Manu Division. I/O: Er. Sankar Debnath, JE, RD MNU Division.	135	Foundation work iprogress upto lintel level.	46.34	23/01/2014 March'2015	SE- 6 Times EE- 9Times AE-14Times I/O-19Times	
	RD 4th Circle, & Manu Division,	Construction of boundary fencing around the regional exotic pig breeding farm at 82 miles.	59.79/30.00	200 mtr RCC pillar casting completed from 1900 mtr length.	Nil	20.02.2014/Dec'2014	SE- Times EE- 3Times AE-5Times I/O-6Times	
[2010-11]								
Name of scheme/ Department:- A.C.A								
Sl. No.	Name of Circle & Division.	Name of Work & name of IO in/c detailed location.	Estimated cost./Fund placed (in lakh)	Physical progress/ Financial progress (in lakh)	UC Submission status.(in lakh)	Date of commencement/ Probable date of completion in case full fund is placed.	Details of Supervission CE, SE, EE, AE & IO	Remarks
13	RD 4th Circle, & RD Ambassa Division,	Construction of Shed with GCI Sheet roofing at 1st floor of open market shed at salema. I/O- Rajib Paul, JE, SLM.	14.682/14.6820	Completed. / 14.68	14.68	Jan,13/March'2014	SE-1 Time EE- 4 times AE -12times I/O - 28times	

14	RD 4th Circle, & RD Ambassa Division,	Construction of Shed with GCI Sheet roofing at 1st floor of open market shed at salema(2nd part). I/O- Rajib Paul, JE, SLM.	12.87/6.00	Completed/6.00	6	Jan'2013/Feb'2014	EE-4Times AE-12 Times I/O-28Times	Balance fund=12.87 is required for completion of the work.
----	---------------------------------------------	-----------------------------------------------------------------------------------------------------------------------------------------	------------	----------------	---	-------------------	-----------------------------------------	---------------------------------------------------------------------

[2010-11]

Name of scheme/ Department:- S.P.A

Sl. No.	Name of Circle & Division.	Name of Work & name of IO in/c detailed location.	Estimated cost./Fund placed (in lakh)	Physical progress/ Financial progress (in lakh)	UC Submission status.(in lakh)	Date of commencement/ Probable date of completion in case full fund is placed.	Details of Supervision CE, SE, EE, AE & IO	Remarks
15	RD 4th Circle, & RD Ambassa Division,	Construction of Open Market Shed -I for Vegetable salers at Hatimatha, Dalapati VC under DNB, Hatimatha Dev. Plan I/O: Er. Suhash Debbarma, TA DNB RD Block.	100.00/ 100.00	Completed except flooring and painting.	90	6/11/12 April'2014	SE-2Times EE- 1 times AE -5 times I/O - 46 times	
16	RD 4th Circle, & RD Ambassa Division,	Construction of Open Market Shed-II, for Fish & Meat salersat at Hatimatha, Dalapati VC under DNB, Hatimatha Dev. Plan I/O: Er. Suhash Debbarma, TA DNB RD Block.		Completed except flooring and painting.		6/11/12 April'2014	SE- 2 Times EE- 5 times AE -12 times I/O - 14 imes	
17	RD 4th Circle, & RD Ambassa Division,	Construction of Market Stall at Hatimatha, Dalapati under DNB, I/O- Saradindu Sarkar, JE, DNB		Completed except flooring and painting.		6/11/12 April'2014	SE-2 Times EE- 5 times AE -11 times I/O - 13 times	
18	RD 4th Circle, & RD Ambassa Division,	Construction of Ticket Counter cum Drivers rest room at Hatimatha, Dalapati under DNB, I/O- Saradindu Sarkar, JE, DNB RD Block.		Roof slab casted.		6/11/12 April'2014	SE- 1 Time EE- 2 time AE - 3 times I/O - 4 times	Sand problem.

19	RD 4th Circle, & RD Ambassa Division,	Construction of Passengers waiting shed at Hatimatha, Dalapati under DNB, I/O- Suhas Debbarma, TA, DNB RD Block.		Plinth level but now work stopped due to pending of decision.
20	RD 4th Circle, & RD Ambassa Division,	Construction of Sulabh shed at Hatimatha, Dalapati under DNB, I/O- Saradindu Sarkar, JE, DNB RD Block.		Completed except flooring and painting.
21	RD 4th Circle, & RD Ambassa Division,	Construction of Food godown at Hatimatha, Dalapati under DNB, I/O- Saradindu Sarkar, JE, DNB RD Block.		Site not finalized

16/11/12 April'2014	SE-1 Time EE- 2 time AE -3 times I/O - 2 times	Due crisis of Bricks the work was stopped 10months
16/11/12 April'2014	SE-2 Times EE- 5 times AE - 11 times I/O - 12 times	
	SE-1 Time EE- 1 times AE - 1 times I/O - 2 times	corrospondance with SDM GNC

[2010-11]								
Name of scheme/ Department.:- S.P.A								
Sl. No.	Name of Circle & Division.	Name of Work & name of IO in/c detailed location.	Estimated cost./Fund placed (in lakh)	Physical progress/ Financial progress (in lakh)	UC Submission status.(in lakh)	Date of commencement/ Probable date of completion in case full fund is placed.	Details of Supervission CE, SE, EE, AE & IO	Remarks
22	RD 4th Circle, & Manu Division,	Construction of Community hall at Thalcherra under Chawmanu Block. I/OL Er. Gourmohan Roy, TA, RD Manu.	62.25/62.25	Finishing work is in progress.	150.00	Nov-2011 May-2014	SE-Times EE-5 times AE -8 times I/O - 9times	
23	RD 4th Circle, & Manu Division,	Construction of Passenger waiting shed at thalcherra under Chawmanu Block. I/O: Er. Gourmohan Roy,TA RD Manu	9.50/9.50	Work progress upto lintel level.		1/1/2014 31/04/2014	SE-1 Time EE-5 times AE - 8times I/O - 9 times	
[2008-09]								
Name of scheme/ Department.:- B.A.D.P.								
Sl. No.	Name of Circle & Division.	Name of Work & name of IO in/c detailed location.	Estimated cost./Fund placed (in lakh)	Physical progress/ Financial progress (in lakh)	UC Submission status.(in lakh)	Date of commencement/ Probable date of completion in case full fund is placed.	Details of Supervission CE, SE, EE, AE & IO	Remarks
24	RD 4th Circle, & RD Ambassa Division,	Const. of 6 units Market Stall at Dolapati. I/O-Er. Saradindu Sarkar, JE, RD Block.	10.00/10.00	Completed./10.00	10	Jan'2013/Feb2014	SE-1 Time EE-1time AE -5 times I/O - 56 times	
[2009-10]								

25	RD 4th Circle, & RD Ambassa Division,	Library-cum-Information Centre at SLM. Er.Deb Dulal Deb, TA, SLM Block.	7.00/7.00	Completed./0.79		25.12.2013 30.03.2014	EE- Nil AE -3 times I/O - 3 times	
[2012-13]								
26	RD 4th Circle, & RD Ambassa Division,	Construction of MPW's quarter at Mayungtuku under Durga Chowmuhan Sub- Block. I/O-Er. J.N.Darlong,TA,RD Ambassa Division.	5.63727/5.6373	Completed/5.326	5.326	May,2013/Feb,2014	EE- 1 time AE -6 times I/O - 17 times	
27	RD 4th Circle, & RD Ambassa Division,	Construction of MPW's quarter at Pachim Dulucherra under Salema RD Block. I/O- Goutam Sharma,TA,SLM, Block.	5.63727/5.6373	Completed./4.10	4.1	May,2013/Feb,2014	SE-1 Time EE-2 time AE - 6 times I/O - 22times	

[2012-13]

Name of scheme/ Department.- B.A.D.P./ Education(School)

Sl. No.	Name of Circle & Division.	Name of Work & name of IO in/c detailed location.	Estimated cost./Fund placed (in lakh)	Physical progress/ Financial progress (in lakh)	UC Submission status.(in lakh)	Date of commencement/ Probable date of completion in case full fund is placed.	Details of Supervission CE, SE, EE, AE & IO	Remarks
28	RD 4th Circle, & RD Ambassa Division,	Const. of 1(One)additional Class room at Joychandra Para JB School under Dumburnagar RD Block . I/O Suhas Debbarma, TA, DBN, RD Block.	2.75/2.75	Top level. /2.75	2.75	Dec'2013/April'2014	EE- time AE -1 time I/O - 2 times	
29	RD 4th Circle, & RD Ambassa Division,	Const. of 1(One)additional Class room at Wanasa Para SB School under Dumburnagar RD Block . I/O Suhas Debbarma, TA, DBN, RD Block.	2.75/2.75	Lintel level. /1.50	1.5		EE- times AE - 1 time I/O - 1time	
30	RD 4th Circle, & RD Ambassa Division,	Const. of 1(One)additional Class room at Ratanmani Para SB School under Dumburnagar RD Block . I/O Rupak Ghos, TA, DBN, RD Block.	2.75/2.75	Plaster work completed. /2.75	2.75	26/5/13 April'2014	EE- 1 time AE -2 times I/O - 4 times	Due to non supply of tubler truss.
31	RD 4th Circle, & RD Ambassa Division, Jawaharnagar,Dh alai.	Const. of 1(One)additional Class room at Monoranjan Das Para SB School under Dumburnagar RD Block . I/O Saradindu Sarkar, JE, DBN, RD Block.	2.75/2.75	Top level./1.75	1.75	Dec'2013/April'2014	EE- times AE -1 time I/O -2 times	

32	RD 4th Circle, & RD Ambassa Division, Jawaharnagar,Dh alai.	Const. of 1(One)additional Class room at Rajdhan Chow Para JB School under Dumburnagar RD Block . I/O Suhas Debbarma, TA, DNR, RD Block.	2.75/2.75	Truss & posts is under preparation.. / 1.50	1.5		EE- times AE - 1 time I/O - 1 time	1.5 km Head Carrying required from wansa para which is not possible due to bed road condition so change of model is required.
33	RD 4th Circle, & RD Ambassa Division,	Const. of 1(One)additional Class room at Durga Chow. JB School, Chulubari under DCM Sub Block . I/O Debdulal Deb, TA, DCM, Sub Block.	2.75 / 2.75	Completed./ 3.00	3	Jan,2013/ Nov,2013	EE- 1 times AE - 3times I/O - 9 times	

34	RD 4th Circle, & RD Ambassa Division,	Construction of 1(one) additional class room at Harerkhola under DCM sub block. I/O: Er. Debdulal Deb, TA, DCM sub block.	2.75 / 2.75	Finishing work is in progress./2.75	2.75	Fe'2014/April'2014	EE- times AE -3 times I/O - 10times	
35	RD 4th Circle, & RD Ambassa Division,	Const. of 1(One)additional Class room at Baradrin JB School, Chotosurma under DCM Sub Block . I/O Debdulal Deb, TA, DCM, Sub Block.	2.75/2.75	Site not available. /2.00	2		EE- times AE - times I/O - times	
36	RD 4th Circle, & RD Ambassa Division,	Const. of 2(Two)additional Class room at West Halhali SB School, under DCM Sub Block . I/O Panu Debnath, TA, SLM, Block.	5.50/5.50	Finishing work in progress./3.50	3.5	Oct'2013/April'2014	EE- times AE -3 time I/O - 12times	
37	RD 4th Circle, & RD Ambassa Division,	Construction of Community Toilet block at Ganganagar(Basement of community Hall) I/O- Prasanta Laskar, JE, ABS, Block.	20.50176 / 20.5018	Roof slab of basement is cast. /20.50	20.5	Jan,2013/April,2014	SE-1 Time EE- 9 times AE -15 times I/O - 22times	
38	RD 4th Circle, & RD Ambassa Division,	Construction of Community Hall at Ganganagar I/O- Prasanta Laskar, JE, ABS, Block.	42.58437/42.5844	Slab casting completed/40.00	40	Jan,2013/ April,2014	SE-1 Time EE- 9times AE - 15 times I/O - 22 times	
39	RD 4th Circle, & RD Ambassa Division,	Construction of Tourist Rest house at Ganganagar I/O- Prasanta Laskar, JE, ABS, Block.	40.76095 / 40.7610	Columns & wall raised up to lintel level./38.00	38		SE-1 Time EE- 1time AE -3 times I/O - 5 times	

40	RD 4th Circle, & RD Ambassa Division,	Construction of Tourist Rest house cum Mess at Jawaharnagar (in/c Boundary wall & Furniture)/O- Bijan Kr. Dey JE, RD, ABS	140.00/115.76	Completed./ 115.76	115.76	Oct,12/Marchl'2014	SE-5Times. EE- 15 times AE -19 times I/O -29 times	
[2011-12]								
41	RD 4th Circle, & RD Ambassa Division,	Const. of 1(one)additional Class room Debicharan S.B. School under Dumburnagar RD Block . I/O- Suhas , TA, DNR RD Block.	2.79198/2.79	Finishing work is in progress. /2.79	1.56	Dec'2013/April'2014	EE-1time AE -3 time I/O - 3 times	work stop due to non supply of bricks
[2010-11]								
42	RD 4th Circle, & RD Ambassa Division,	Const. of Health Sub-Centre at Brikhada Para under Tetuiya GP. I/O-.Er.Sanjoy Debbarma,JE, RDDD-I.	12.50/12.50	Completedl./10.00	10	March'2014	EE-Nil AE -Nil I/O - Nil	
Name of scheme/ Department.:- B.A.D.P								
Sl. No.	Name of Circle & Division.	Name of Work & name of IO in/c detailed location.	Estimated cost./Fund placed (in lakh)	Physical progress/ Financial progress (in lakh)	UC Submission status.(in lakh)	Date of commencement/ Probable date of completion in case full fund is placed.	Details of Supervission CE, SE, EE, AE & IO	Remarks
[2012-13]								
43	RD 4th Circle, & Manu Division,	Construction of Additional Class Room at Debendra RP JB School 1 unit. I/O: Er. Sanjib Debbarma, JE, CMN RD Block.	2.52161/2.7500	Completed. /2.75	2.75	Jun'2013/ March'2014	CE- Time SE- 1 Time EE- 2 times AE -4 times I/O -3 times	
44	RD 4th Circle, & Manu Division,	Construction of Additional Class Room at Chakbeha JB School 2 units. I/O: Er. Mrinal Kanti Debbarma, TA, CMN RD Block.	5.04322/5.50000	Work up to top level./5.50	5.5	June'2013 April'2014	CE- Time SE- Time EE-2 times AE -3 time I/O - 8 times	

[2013-14]								
45	RD 4th Circle, & Manu Division,	Construction of additional class room at Manimohan RP JB School, Chalitacherra VC. I/O: Er. Sanjib Debbarma, JE, CMN RD Block.	5.760/5.760	Work progress upto top level	3.46	Dec'2013/May'2014	CE- Time SE- Time EE-1 times AE -5 time I/O - 11 times	
46	RD 4th Circle, & Manu Division,	Construction of additional class room at Chandrasen JB School, Chalitacherra VC. I/O: Er. Sanjib Debbarma, JE, CMN RD Block.	5.760/5.760	Work progress upto top level	3.46	Dec'2013/May'2014	CE- Time SE- Time EE- 2times AE -3 times I/O - 7 times	
[2012-13]								
47	RD 4th Circle, & Manu Division,	Construction of Training Hall at CMN Block H.Q. I/O: Er. Sukanta Patari, JE, CMN RD Block.	44.41945/44.41945	Finishing work in progress /38.65	38.65	March-2013 May-2014	CE- Time SE-1 Time EE-8 times AE - 15 times I/O - 26times	
Name of scheme/ Department.:- NRHM								
Sl. No.	Name of Circle & Division.	Name of Work & name of IO in/c detailed location.	Estimated cost./Fund placed (in lakh)	Physical progress/ Financial progress (in lakh)	UC Submission status.(in lakh)	Date of commencement/ Probable date of completion in case full fund is placed.	Details of Supervission CE, SE, EE, AE & IO	Remarks
[2012-13]								
48	RD 4th Circle, & RD Ambassa Division,	Construction of MPWs Quarter at Tuichakma under Dumburnagar RD Block. I/O - Utpal Debnath, TA, DBN RD Block.	5.86453/5.8645	Trench work completed but stopped due to crisis of sand.		Date of commenceme 2/6/13 April'2014	EE-1 times AE - 1 time I/O -1 time	Sand problem.

[2008-09]								
Name of scheme/ Department.:- NRHM								
Sl. No.	Name of Circle & Division.	Name of Work & name of IO in/c detailed location.	Estimated cost./Fund placed (in lakh)	Physical progress/ Financial progress (in lakh)	UC Submission status.(in lakh)	Date of commencement/ Probable date of completion in case full fund is placed.	Details of Supervission CE, SE, EE, AE & IO	Remarks
49	RD 4th Circle, & Manu Division, ,Dhalai.	Up-gradation of P.H.C to C.H.C at Chawmanu Er. Binay Sinha, AE, RDD Div-II, CMN.	326.30323/306.10323	Finishing work is in progress(Internal electrification plumber, painting & masonry)/229.80323	263.103	11/1/2008 (work restarted Nov'3013)/May'2014	EE- 13Times AE- 24Times I/O - 23 Times	
50	RD 4th Circle, & Manu Division, ,Dhalai.	Construction of ANM Qtr. At Thalcharra. I/O: Er. Uchoi mog, TA, RD Manu Block.	5.63	Completed.	5.63	July'13/Feb'14	EE-2 Times AE-2 Times I/O-5 Times.	
[2008-09]								
Name of scheme/ Department.:- Education/ School Education								
Sl. No.	Name of Circle & Division.	Name of Work & name of IO in/c detailed location.	Estimated cost./Fund placed (in lakh)	Physical progress/ Financial progress (in lakh)	UC Submission status.(in lakh)	Date of commencement/ Probable date of completion in case full fund is placed.	Details of Supervission CE, SE, EE, AE & IO	Remarks
51	RD 4th Circle, & RD Ambassa Division,	Const. of Double Storried building with boundary wall at Education Inspectorate School, Kamalpur. (I/o-Er. Dulal Ghosh, JE, NAA, KMP).	87.76573/87.76573	work stopped due to want of fund./45.00	45.00		EE- Nil AE - Nil I/O - Nil	Balance fund=Rs50 lacs required for completion of the work.

[2009-10]								
Name of scheme/ Department.- Education/ School Education								
Sl. No.	Name of Circle & Division.	Name of Work & name of IO in/c detailed location.	Estimated cost./Fund placed (in lakh)	Physical progress/ Financial progress (in lakh)	UC Submission status.(in lakh)	Date of commencement/ Probable date of completion in case full fund is placed.	Details of Supervission CE, SE, EE, AE & IO	Remarks
52	RD 4th Circle, & Manu Division,	Const. of Double storied Building With Boundary Wall at chailenghta I/S office. - I/O- Binay Sinha, AE. RD Dhalai Division-II, M	82.25/45.00	Work up to lintel level in 1st floor. Now work is stranded for balance fund. /45.00	45	01-10-10	EE- Nil I/O - Nil	Balance fund Rs.52lacs required.
[2013-14]								
53	RD 4th Circle, & Manu Division,	Construction of School Building at Bijoy Giri Dewan High School under RD Manu Division.	19.58/9.00	Work started. Trench cutting is in progress.	Nil	19.02.2014/Sept'2014	EE- 1 Time AE - 1Time I/O - 2 times.	

2013-14								
Name of scheme/ Department.:- HIGHER EDUCATION								
54	RD 4th Circle, & Manu Division,	Construction of Public Library at Chailengta. I/O: Er. Ratan Bhowmik, TA, CMN RD Block.	47.00/35.00	Plinth level./17.50	17.5	Sept'2013/ Jun'2014	SE-3Times EE- 8 times AE -4times I/O - 22times	
Name of scheme/ Department.:- RMSA(SCHOOL EDUCATION)								
Sl. No.	Name of Circle & Division.	Name of Work & name of IO in/c detailed location.	Estimated cost./Fund placed (in lakh)	Physical progress/ Financial progress (in lakh)	UC Submission status.(in lakh)	Date of commencement/ Probable date of completion in case full fund is placed.	Details of Supervission CE, SE, EE, AE & IO	Remarks
2012-13								
55	RD 4th Circle, & RD Ambassa Division,	Construction of Durbajoy Chowdhury Para High School under Dumburnagar RD Block.I/O-Saradindu Sarkar,JE,DBN Block	36.86/36.86	Basement's roof level. /18.20	18.2		EE- 3 Times AE - 6 Times I/O -10 Times	The work is restarted on Jan'2014

2011-12								
Name of scheme/ Department.:- SSA(SCHOOL EDUCATION)								
Sl. No.	Name of Circle & Division.	Name of Work & name of IO in/c detailed location.	Estimated cost./Fund placed (in lakh)	Physical progress/ Financial progress (in lakh)	UC Submission status.(in lakh)	Date of commencement/ Probable date of completion in case full fund is placed.	Details of Supervision CE, SE, EE, AE & IO	Remarks
56	RD 4th Circle, & RD Ambassa Division,	Const. of 1(One)additional Class room at Thairumchara J.B. School under Salema RD Block . I/O .panu Debnath,TA, Salema RD Block.	2.15868/2.16	Completed/2.16	2.16	Oct,2012/ Feb',2014	EE- times AE - 3time I/O - 15 times	
[2012-13]								
Name of scheme/ Department.:- RD Fund(SOCIAL EDUCATION)								
Sl. No.	Name of Circle & Division.	Name of Work & name of IO in/c detailed location.	Estimated cost./Fund placed (in lakh)	Physical progress/ Financial progress (in lakh)	UC Submission status.(in lakh)	Date of commencement/ Probable date of completion in case full fund is placed.	Details of Supervision CE, SE, EE, AE & IO	Remarks
57	RD 4th Circle, & Manu Division,	Construction of Cement Godown at Manu. I/O: Er. Gourmohan Roy, TA, RD Manu Division.	31.63000/31.63000	Completed./20.00	20.00	June'2013 March-2014	SE-2 Time EE- 13times AE -20times I/O -40times	
[2013-14]								
58	RD 4th Circle, & Manu Division,	Construction of Dak Banglow at Chawmanu under RD Manu Division. I/O: Er. Gourmohan Roy, TA, RD Manu Division.	81.5000	Foundation work in progress.		07.02.2014/May'2014	SE-Time EE- 2times AE -3times I/O -3times	
59	RD 4th Circle, & Manu Division,	Construction Community Hall at Chawmanu under RD Manu Division. I/O: Er. Gourmohan Roy, TA, RD Manu Division.		Clear site is not available.				
Name of scheme/ Department.:- SW &SE								

60	RD 4th Circle, & Manu Division,	Construction of 250 MT SNP Godown at Chawmanu BHQ. I/O: Er. Sukanta Patari, JE, CMN RD Block.	44.03516/44.0351 6	Work progress upto top level.	22.00	May'2013 May- 2014	SE-1 Time EE- 7times AE - 16 times I/O - 24 times	
----	------------------------------------	--------------------------------------------------------------------------------------------------------	-----------------------	----------------------------------	--------------	----------------------------	------------------------------------------------------------	--

[2013-14]

Name of scheme/ Department.:- RDD

61	RD 4th Circle, & RD Ambassa Division,	Construction of counterfort retaining wall.	55.06/55.06	Foundation work is in progress./44.58	44.58	Dec'2013/April'2014	SE- Time EE- Times AE- Times IO- Times	
62	RD 4th Circle, & RD Ambassa Division,	Construction of wooden platform over existing GCI sheet store for storage of light materials.	6.30/6.30	Work will be strted shortly./2.50			SE- Time EE- Times AE - Times IO- Times	
63	RD 4th Circle, & RD Ambassa Division,	Construction of RCC road for approach of Godown for road wide to facilitate free movement of vehicle.	71.93/71.93	Work is in progress./15.00	15		SE- Time EE- Times AE- Times IO- Times	
64	RD 4th Circle, & RD Ambassa Division,	Construction of Block Building at Durgachowmuhan Block. I/O: Er. Subir Das, JE, DCM RD Block.	127.73353/45.00	W/O issued but site is not finalized.	29.25			
65	RD 4th Circle, & RD Ambassa Division,	Construction of Block Building at Ganganagar Block. I/O: Er. Prasanta Laskar.	127.73353/45.00	W/O issued but site is not finalized.	29.25			
66	RD 4th Circle, & RD Ambassa Division,	Construction of Block Building at Raishyabari Block. I/O: Er. Sashi Kumar Debbarma, TA, RSB RD Block	127.73353/45.00	W/O issued but site is not finalized.	29.25			

[2013-14]								
Name of scheme/ Department.:- Police								
67	RD 4th Circle, & RD Ambassa Division,	Construction of NGO's Mess at Police Line Ambassa, Jawaharnagar.	39.3629/40.00	1st roof slab casting completed. /35.00	35	July'2013/May'2014	SE- Time EE- 5 Times AE-7 Times IO- 12 Times	
68	RD 4th Circle, & RD Ambassa Division,	Construction of Drill Shed at Police Line, Ambassa, Jawaharnagar. I/O: Er. Biman Kanti Das, TA, RD ABS Division.	20.89146/20.00	Completed./ 20.00	20.00	July'2013/March'2014	SE- Time EE- 5Times AE-6 Times IO- 12Times	
69	RD 4th Circle, & RD Ambassa Division,	Construction of PS building at Raishyabari. I/O: Er. Rupak Ghosh, TA, DNB RD Block.	73.82/40.00	Lintel level./20.50	20.5	Dec'2013/Dec'2014	SE- Time EE- 3Times AE-1 Time IO- 5Times	
70	RD 4th Circle, & RD Ambassa Division,	Construction of Women he[lp desk at Raishyabari PS	10.80/10.80	Side development work is in progress.				
71	RD 4th Circle, & RD Ambassa Division,	Construction of Women he[lp desk at Kamalpur PS	10.80/10.80	Site dispute.				
[2013-14]								
Name of scheme/ Department.:- MOPF(Police)								
72	RD 4th Circle, & Manu Division,	Construction of Chawmanu PS. I/O: Er. Pijush Debnath, TA, RD Manu Division.	74.94/40.00	Work progress upto lintel level.		24.12.2013/Aug;2014	SE- 2Times EE- 4Times AE-6Times IO- 7Times	
[2013-14]								
Name of scheme/ Department.:- FOREST								

73	RD 4th Circle, & RD Ambassa Division,	Construction of Type-V Qtr. At PGP Tilla for District Forest officer, Dhalai. I/O: Lovely Marak, TA, RD ABS Division.	48.9755/44.56	Plastering work is in progress./ 21.34	21.34	July'2013/Dec'2014	SE- Time EE- 7 Times AE-9 Times IO- 18 Times	
----	---------------------------------------------	-----------------------------------------------------------------------------------------------------------------------------------	---------------	-------------------------------------------	-------	--------------------	-------------------------------------------------------	--

	RD 4th Circle, & Manu Division,	Construction of boundary wall including retaining wall at Tribal Rest House at Manikpur under Chawmanu RD Block. I/O: Er. Pijush Debnath, TA RD MNU Division.	12.1800	Work started very shortly.				
	RD 4th Circle, & Manu Division,	Construction of Hostel Building at Baba Seva Asram LTV under Chawmanu RD Block. I/O: Er. Sukanta patari, JE, CMN RD Block.	25.0000	Foundation work in progress.		25.03.2014/Sept'2014	SE- Time EE- 1 Time AE- 1Time IO- 2 Times	
	RD 4th Circle, & Manu Division,	Construction of Community Hall at Nakcata Darlong Para under CMN RD Block. I/O: Er. Jaya Das, JE, MNU RD Block.	15.0000	Work started very shortly.				

[2012-13]

Name of scheme/ Department:- BCSCL/P.L.

Sl. No.	Name of Circle & Division.	Name of Work & name of IO in/c detailed location.	Estimated cost./Fund placed (in lakh)	Physical progress/ Financial progress (in lakh)	UC Submission status.(in lakh)	Date of commencement/ Probable date of completion in case full fund is placed.	Details of Supervission CE, SE, EE, AE & IO	Remarks
80	RD 4th Circle, & RD Ambassa Division,	Construction of Double storied District Library near Ambassa Motor Stand, under Ambassa Division. I/O- Biswajit Choudhury,JE,ABS Block.	58.34752/58.3475 20	Work progress upto 1st floor level./25.00	25	Aug'2013/April'2014	EE- 3 times AE -4 times I/O - 6 times	

[2013-14]

Name of scheme/ Department:- Industry and Commerce

Sl. No.	Name of Circle & Division.	Name of Work & name of IO in/c detailed location.	Estimated cost./Fund placed (in lakh)	Physical progress/ Financial progress (in lakh)	UC Submission status.(in lakh)	Date of commencement/ Probable date of completion in case full fund is placed.	Details of Supervission CE, SE, EE, AE & IO	Remarks
81	RD 4th Circle, & RD Ambassa Division,	Construction of Administrative Block for ITI Building at Chulubari Kamalpur. I/O: Er. Rajib Paul, JE DCM RD Block.	369.22/100.00	Work progress up to top roof level./149.81	149.81	Aug'2013/May'2014	SE-2 Times EE-16 Times AE-32 Times I/O-65Times.	
82	RD 4th Circle, & RD Ambassa Division,	Construction of Hostel building adjacent of ITI building at Chulubari, Kamalpur. I/O: Er. Debdulal Deb TA, DCM RD Block.	153.87802	Column casting upto lintel level./39.85		Nov'2013/May'2014	EE-10Times AE-25 Times I/O-45Times	

[2013-14]

Name of scheme/ Department.:- Industry and Commerce

Sl. No.	Name of Circle & Division.	Name of Work & name of IO in/c detailed location.	Estimated cost./Fund placed (in lakh)	Physical progress/ Financial progress (in lakh)	UC Submission status.(in lakh)	Date of commencement/ Probable date of completion in case full fund is placed.	Details of Supervission CE, SE, EE, AE & IO	Remarks
83	RD 4th Circle, & Manu Division,	Construction of ITI Administrative Building at 82 Miles, Nalkata VC under I& C Deptt.	376.85333/200.00	Ground floor 80% slab casting completed & workshop progress upto top level & rest work is in progress.	100	Nov'2013/Dec'2014	SE-8Time EE-32Times AE-42Times I/O-69Times	

84	RD 4th Circle, & RD Manu Division,	Construction of Hostel Building attached to ITI Building at 82 Miles. I/O: Er. shankar Debnath, JE, RD Manu Division.	153.87802/50.00	Work progress upto plinth level & 20nos column casting upto lintel level.	50	3/02/2014 March'2015	SE-2Time EE-10Times AE-14Times I/O-25Times	
----	------------------------------------------	-----------------------------------------------------------------------------------------------------------------------------------	-----------------	------------------------------------------------------------------------------------	----	----------------------	-----------------------------------------------------	--

2012-2013								
Name of scheme/ Department:- MGNREGA								
Sl. No.	Name of Circle & Division.	Name of Work & name of IO in/c detailed location.	Estimated cost./Fund placed (in lakh)	Physical progress/ Financial progress (in lakh)	UC Submission status.(in lakh)	Date of commencement/ Probable date of completion in case full fund is placed.	Details of Supervision CE, SE, EE, AE & IO	Remarks
85	RD 4th Circle, & RD Ambassa Division,	Construction of Bharat Nirman Rajib Gandhi Seva Kendra at Pancharatan VC. I/O-Er. Utpal Debnath,TA,DNB	9.99529/9.9953	Work will be started shortly. /4.50	4.5		EE- 1 time AE - 2 time I/O - 2 times	Sand problem.
86	RD 4th Circle, & RD Ambassa Division,	Construction of Bharat Nirman Rajib Gandhi Seva Kendra at Tuichakma VC . I/O-Er. Suhash Debbarma,TA,RSB Block	9.99529/9.9953	Top level/7.45	7.45	Dec'2013/May'2014	EE- 1time AE - 1time I/O - 1 time	
87	RD 4th Circle, & RD Ambassa Division,	Construction of Bharat Nirman Rajib Gandhi Seva Kendra at Boalkhali VC . I/O- Rupak Ghos,TA,DNB	9.99529/9.9953	Only electrification left./9.16	9.16	June'2013/April'2014	EE- 1 time AE - 3times I/O - 4 times	
88	RD 4th Circle, & RD Ambassa Division,	Construction of Bharat Nirman Rajib Gandhi Seva Kendra at Ratannagar VC . I/O-Rupak Ghos,TA,DNB	9.99529/9.9953	Nearing completion. /7.00	7	May-2013, Dec-2013	EE- 1 time AE -3 times I/O - 5 times	
89	RD 4th Circle, & RD Ambassa Division,	Construction of Bharat Nirman Rajib Gandhi Seva Kendra at Kalachari GP under DCM block. I/O- Deb Dulal Deb, TA/DCM Block.	9.867/9.8670	Plastering work is in progress./7.00	7.00	21.12.13/30.04.14	EE- time AE -3times I/O -6 times	

90	RD 4th Circle, & RD Ambassa Division,	Construction of Bharat Nirman Rajib Gandhi Seva Kendra at Setrai VC under DCM block. I/O- J.N. Darlong, TA/RD,ABS, Divn	9.867/9.8670	Finishing work is in progress. /9.82	9.82	Jun'2013/April'2014.	SE-1 Time EE- 3times AE- 10 times I/O - 26times	
91	RD 4th Circle, & RD Ambassa Division,	Construction of Bharat Nirman Rajib Gandhi Seva Kendra at East ShyamraiChara VC under DCM block. I/O- Padak Roy, TA/DCM Block.	9.867/9.867.	Only painting left/8.32	8.32	May'2013/April'2014.	EE- 3times AE -10times I/O-27 times	
2011-2012								
92	RD 4th Circle, & RD Ambassa Division,	Construction of Bharat Nirman Rajib Gandhi Seva Kendra at Dalapati VC under DNB block. I/O- Debabrata Sinha, JE, DNB.	9.867/9.867.	Top level. /7.00	7		EE- Nil AE - Nil I/O - Nil	
93	RD 4th Circle, & RD Ambassa Division,	Construction of Bharat Nirman Rajib Gandhi Seva Kendra at Kalajhari VC under DNB block. I/O- Utpal Debnath, TA, DNB.	9.867/9.867.	Colouring work in progress. /9.00	9	May'2013/April,2014.	EE- times AE -1 time I/O -3 times	
94	RD 4th Circle, & RD Ambassa Division,	Construction of Box Culvert Over Tuisakatar charra under Mendi VC. I/O - Panu Debnath, TA.	35.00/35.00	Cartain work is pending./30.09	30.09	1/1/2013/Dec,2013.	EE- 5 time AE -7 times I/O - 25 times	
95	RD 4th Circle, & RD Ambassa Division,	Construction of Pedestal Abutments for the Errection of Bailey Bridge over Gulliechara at Kalabari, Karmapar VC under Ambassa RD Block. I/O- Prasanta Laskar, JE, ABS Block.	16.31445/16.3144 5	Wing wall in progress. /13.84	13.84	May'2013/Dec'2013.	EE-3 times AE -5 times I/O - 12 times	Work pending due to road problem.

2012-2013								
96	RD 4th Circle, & RD Ambassa Division,	Construction of Brick Soling Road from existing Black top road to Gullecherra at Karmapara VC under Ambassa RD Block. I/O- I/O- Prasanta Laskar, JE, ABS Block.	6.32286/6.32286	Work could not be started due to bad road condition.			EE-1 Time AE- 2Times I/O -2Times	
97	RD 4th Circle, & RD Ambassa Division,	Construction of Soil conservation wall around the P.R.T.I Building near Lalchari V.C. I/O-Sanjoy Deb Roy,JE,RD,ABS	49.154/49.1540	90% work Completed, rest portion in progress./43.113	43.113	Oct,2012/April"14	EE-5 times AE -7 times I/O- 36 times	
2013-2014								
98	RD 4th Circle, & RD Ambassa Division,	Approach road for widening of Brick soling Road from Black Top Road to Car parking area at Sanaya Reang Para under DCM RD Block.(L=600m) during 2013-14. I/O: Er. Ditul Debbarma, TA, DCM RD Block.	9.3700	30% work progress. But fund is not placed.		Jan'2014/March'2014		
99	RD 4th Circle, & RD Ambassa Division,	Development of Car parking place in/c Brick soling near water fall at Sanaya Reang Para under Setrai ADC Village under DCM Block. I/O: Er. Ditul Debbarma, TA, DCM RD Block.	5.8100	Earth work in progress.				

100	RD 4th Circle, & RD Ambassa Division,	Construction of RCC Steeps with railing in/c Chequired Tiles from Car parking area to RCC Foot Bridge at Sachindra Reang Para under Setrai ADC village of DCM RD Block(1st phage L=98m).I/O: Er. Debdulal Deb, TA DCM RD Block.	8.2300	Work will be started shortly.				
101	RD 4th Circle, & RD Ambassa Division,	Construction of RCC Foot Bridge over water fall at Sachindra Reang Para under Setrai ADC Village of DCM RD Block. I/O: Er. Debdulal Deb, TA, DCM RD Block.	16.8900	Foundation work in progress.				
102	RD 4th Circle, & RD Ambassa Division,	Construction of RCC Steeps with railing in/c Chequired Tiles from RCC Foot Bridge to 1st fall at Sachindra Reang Para under Setrai ADC village of DCM RD Block(2nd phage L=112m).I/O: Er. Padak Roy, TA DCM RD Block.	9.17000	Work will be started after completion of RCC foot bridge.				
103	RD 4th Circle, & RD Ambassa Division,	Construction of RCC Steeps with railing in/c Chequired Tiles from 1st fall to 2nd frall at Sachindra Reang Para under Setrai ADC village of DCM RD Block(3rd phage L=125m).I/O: Er. Padak Roy, TA DCM RD Block.	10.46000	Work will be started after completion of RCC foot bridge.				

Name of scheme/ Department:- MGNREGA								
Sl. No.	Name of Circle & Division.	Name of Work & name of IO in/c detailed location.	Estimated cost./Fund placed (in lakh)	Physical progress/ Financial progress (in lakh)	UC Submission status.(in lakh)	Date of commencement/ Probable date of completion in case full fund is placed.	Details of Supervission CE, SE, EE, AE & IO	Remarks
2012-2013								
104	RD 4th Circle, & Manu Division,	Construction of Bharat Nirman Seva Kendra(VDC level) at Gainama VC. I/O: Er. Gaurmohan Roy, TA	9.99529/9.99529	Tubular truss fitting completed & finishing work is in progress../17.00	17	Dec'2013, May'2014	SE- Time 4times EE- 6 times AE - 13times I/O - 13times	
105	RD 4th Circle, & Manu Division,	Construction of Bharat Nirman Seva Kendra(VDC level) at South Dhumachara VC. I/O: Er.Gaurmohan Roy, TA	9.99529/9.99529	Site not selected.			SE- Time 2 times EE- 2times AE -2times I/O -2times	
106	RD 4th Circle, & Manu Division,	Construction of Bharat Nirman Seva Kendra(VDC level) at Jamichara VC. I/O: Er. Chaishagya Mog, TA	9.99529/9.99529	Work progress upto top level.		Dec'2013, May'2014	SE- Time EE-3times AE-3 times I/O -6 times	
107	RD 4th Circle, & Manu Division,	Construction of Bharat Nirman Seva Kendra(VDC level) at Naithangchara VC. I/O: Er. Mayal Chakma, TA	9.99529/9.99529	Tubular truss fitting completed & finishing work in progress.		Dec'2013, May'2014	SE- Time 2times EE- 3 times AE - 9 times I/O - 9 times	
108	RD 4th Circle, & Manu Division,	Construction of Retaining Wall at Chailengta Moto stand & boundary wall under RD Manu Division.	65.34/70.00	50 mtr length RCC retaining wall completed 2.50 mtr height from bed level.		06/2/2014/Aug'2014	SE-1 Time EE- 3 times AE -5 times I/O -10 times	

109	RD 4th Circle, & Manu Division,	Earth filling at Chailengta Mmanu division.	5.21	Work to be started after completion of retaining wall.				
-----	---------------------------------	---------------------------------------------	------	--------------------------------------------------------	--	--	--	--

PHYSICAL AND FINANCIAL STATUS OF ON GOING CONSTRUCTION
WORKS UNDER SE RD 4TH CIRCLE, AMBASSA, DHALAI DISTRICT,
JAWAHARNAGAR AS ON MARCH'2014.