Status Report of different On-going construction works under R.D. 2nd Circle, Udaipur,Gomati District, for the month of MAY, 2014

NAME OF SCHEME/ DEPARTMENT: ACA (2) / SCA (3) / SPA (10), Total = 15

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)		Physical Progress/ Financial Progress (Rs. In lacs)		U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed		Details of supervision CE, SE, EE, AE & IO				Remarks
1	*2*	*3*	*4*		*5*		*6*	*7*		*8*				*9*
										SE	*EE*	*AE*	*IO*	
1.	**RD Udaipur Division *(SCA)***	A) Development of **Market shed / Motor stand** at **Bagma** under South Tripura. Er. Tapas Barua, Junior Engineer, RDSD - I, Udaipur. B) Toilet Block C) Side railing	2.7 Crore	2.7 Crore	A)Out of 120 Nos. Market stalls 78 nos. completed. B) Roof casting completed. C) Completed.	1,95,37,324.00	2,70,00,000/- 1583, dt 18/02/09 841, dt. 22/05/09 842, dt. 22/05/09	B) 20-04-13	April'14	*1*	*1*	*1*	*3*	*A)Balance 42 nos. will not be constructed as per decision of DM (G) Rs. 0.7462676 crore will require for motor stand & land for extension of market. Toilet block / site railing.*
2.	**RD Udaipur Division (SPA)**	Const. of **Health Sub-Center at Koroiyamura** GP under Matabari R.D. Block Udaipur, Gomati District, Tripura during the year 2012-13.	Rs. 13,65, 480/-		Completed.			July'13	March'14					
3.	**RD Udaipur Division (SPA)**	Const. of **Health Sub-Center at Rajnagar GP** under Matabari R.D. Block Udaipur, Gomati District, Tripura during the year 2012-13.	Rs. 13,65, 480/-	Rs. 13,65, 480/-	Finishing work is in progress.			Aug'13	May'14		-	-	-	Fund shortage.
4.	**RD Udaipur Division (SPA)**	Const. of **Health Sub-Center at Fulkumari GP** under Matabari R.D. Block Udaipur, Gomati District, Tripura during the year 2012-13.	Rs. 13,65, 480/-	Rs. 13,65, 480/-	Completed.			Aug'13	March'14		-	-	-	Sand problem.
5.	**RD Udaipur Division (SPA)**	Const. of **Health Sub-Center at Dakshin Rani GP** under Matabari R.D. Block Udaipur, Gomati District, Tripura during the year 2012-13.	Rs. 13,65, 480/-	Rs. 13,65, 480/-	Completed.			24-04-13	March'14		-	-	-	

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)		Physical Progress/ Financial Progress (Rs. In lacs)		U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed		Details of supervision CE, SE, EE, AE & IO				Remarks
6.	**RD Udaipur Division (SCA)**	Construction of **Up-gradation of Darul Ullom Junior Madrassa, Rajdharnagar, Udaipur**, Gomati District, Tripura during the year 2012-2013.	15,00,000/-	15,00,000/-	Completed.	Rs. 6,72,115/-		30-03-13			-	***1***	***3***	*Sand problem.*
7.	**RD Udaipur Division (SCA)**	Construction **of community hall of Kunjvn Dharma Jyoti Budhya Vihar, Fulkumari,** Udaipur, Gomati District, during the year 2012-13.	15,00,000/-	15,00,000/-	2nd floor casting just completed.	4,76,792/-	7,00,000/-	Feb'13	May'14		***1***	***1***	***3***	
8.	**RD Udaipur Division (SCA)**	Const. of **600 seated Community hall at Killa Bazar** under Killa RD Block.		3500000/-	Not started.									*Site not finalized.*
9.	**RD Udaipur Division (SPA)**	Up-gradation of **KBN PHC from 10 to 50 beded hospital.**		54,00,000/-	W/O to be issued									
10.	**RD STC Division (SPA)**	Const. of **20 (twenty) units market stall at Harinabazar. I/O: Md. Sohel Alam, JE, RDD/STC**	52.23	*52.25*	Finishing work is in progress.	*39.45*	*39.45*	31-03-13	May'14		***4***	***17***	***51***	
		Const of **open stage in front of market stall at Harinabazar. I/O: Md. Sohel Alam, JE, RDD/STC**	16.50		Completed.	*12.00*	*12.00*	31/03/13	March'14		***1***	***3***	***9***	
11.	**RD STC Division (SPA)**	Const. of **6 unit Market Stall at Harina Bazar** under RD Satchand Division, I/O Md. Sohel Alam, JE	16.09		Foundation work is in progress.	4.00	4.00	1/1/14	Aug'14					
12.	**RD STC Division (SPA)**	Const. of **new Block Building at Poang bari RD Block** under EE/RD/Satchand Division. I/O: Er. Manoj Debbarma, JE, Poangbari RD Block.	127.73	45.00	Earth work is in progress.	**32.00**	**25.00**	02/02/14	Aug'14					

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)		Physical Progress/ Financial Progress (Rs. In lacs)		U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed		Details of supervision CE, SE, EE, AE & IO				Remarks
13.	**RD STC Division (SCA)**	**Sabroom Super market**	3.300 Crore	1.600 Crore.	Foundation work is in progress.				31/08/15					
14.	**RD Santirbazar Division (SPA)**	Const of **School Building G(+2) at Murasing Para** under Pativchari.	131.49	99.05	Roof slab in 2nd floor casted.	99.05	99.05	27-01-12	June'14		***2***	***2***	***3***	***Fund required 32.44 lacs for further continuation of work***
15.	**RD Santirbazar Division (SPA)**	Const. of **Infrastructure Development at Jolaibari Market.** Const. of **temporally store and side development** of Jolaibari market Const. of **retaining wall on the northern side** of Jolaibari market.	369.01454	305.10	Roof slab in 2nd floor casted & steel work is in progress.	152.0	152.00	11-12-12	July'14		***3***	***6***	***7***	
NAME OF SCHEME/ DEPARTMENT: ARDD (2)														
16.	**RD Amarpur Division**	Construction of **Veterinary Sub-Centre at mailak**	9.50	9.50	Roofing work is in progress.	4.00		17/02/14	June'14		***1***	***1***	***3***	
17.	**RD STC Division**	Maintenance of **ARDD Office at Sabroom under RD Satchand Division.** I/O: Er. Tamanna Dev, TA	5.35	5.00	90% work has been completed.	0.50	0.50	11/1/14	May'14		***0***	***3***	***5***	
NAME OF SCHEME/ DEPARTMENT: BADP (31)														
18.	**RD Amarpur Division**	Const of **Community Hall with rest house at Karbook**. I/O Er. Gobinda Majumder, TA.	72.29	40.00	Finishing work is in progress.	36.32	40.00	22-04-13	30-06-14	-	***4***	***4***	***15***	
19.	**RD Amarpur Division**	Const of **Community Hall with rest house at Silachari**. I/O Er. Suman Bhaumik, JE, SLC.	72.29	40.00	Plastering is in progress.	38.67	40.00	22-04-13	30-06-14	-	***4***	***4***	***17***	

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)		Physical Progress/ Financial Progress (Rs. In lacs)		U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed		Details of supervision CE, SE, EE, AE & IO				Remarks
20.	**RD STC Division**	**Const. of Gallery at Amlighat H/S School (Part-II). I/O: Er. Monoj DEbbarma, JE, Poang Bari R.D. Block.**	14.61	14.61	60.00 mtr. Completed.	9.75	9.75	20/09/13	April'14		***5***	***12***	***15***	
21.	**RD STC Division**	Construction of **Additional Class room at Gopal Roaja para SB School under Twikumba ADC Village.** I/O; Bikash Tripura, JE.	21.72	24.72 (DM-S)	Roof casting preparation is in progress.	14.50	11.50	21/10/13	May'14		***1***	***5***	***8***	***Probable date of roof casting is 18/04/14.***
22.	**RD STC Division**	Construction of **Additional Class room at Ananta Roaja para SB School under Twikumba ADC Village.** I/O; Bikash Tripura, JE.	21.72	24.72 (DM-S)	Roof level.	13.20	9.42	21/10/13	May'14		***1***	***6***	***12***	
23.	**RD STC Division**	Construction of **Additional Class room at Nandiram Para JB School under Fulchari ADC Village.** I/O: Susanta Laskar, JE.	21.72	24.72 (DM-S)	Finishing work is in progress.	13.82	7.54	21/10/13	May'14		***1***	***5***	***9***	
24.	**RD STC Division**	Construction of **Additional Class room at Chalita Bankul Colony High School under Uttar Manubankul.** I/O: Shymal Debbarma, JE.	33.93	30.37 (DM-S)	Roof casted.	20.00	20.00	21/10/13	May'14		***1***	***8***	***11***	***Roof slab casting done on 15-03-14.***
25.	**RD STC Division**	Construction of **Additional Class room at Devendra Para JB School under Purba Takka ADC Village.** I/O: Manoj Debbarma, JE.	23.23	24.72 (DM-S)	Roof casting preparation is in progress.	9.60	7.54	21/10/13	May'14		***1***	***4***	***7***	***Probable date of roof casting is 30/04/14.***
26.	**RD STC Division**	Construction of **Additional Class room at Bagmara High School under Bagmara ADC Village.** I/O: Shymal Debbarma, JE.	33.93	30.37 (DM-S)	C/S work in progress for roof level.	*18.50*	*17.60*	21/10/13	May'14		***1***	***7***	***12***	
27.	**RD STC Division**	Const. of **gallery at Manu Bankul Higher Secondary School (2nd phase)** under Bankul Mahamoni ADC village. I/O: Er. Suman Kalyan Bhowmik, JE.	25.26	30.00	Work completed except MS grill work.	*23.46*	*19.60*	21/10/13	April'14		***1***	***5***	***9***	
28.	**RD STC Division**	Construction of **Additional Class room at Kaladepha Nalsingh Sardar Para High School** under Kaladepha ADC village. I/O: ER. Hlachaiga Mog, JE.	21.72	24.72	Electrification work is in progress.	*18.45*	*15.60*	21/10/13	May'14		***1***	***4***	***7***	
29.	**RD STC Division**	Construction of **Additional Class room at Anna Prasad Para High School under** Gardang ADC village. I/O: Er. Amal Kanti Tripura, JE	21.72	24.72	Al column raised up to plinth level	*10.60*	*7.54*	21/10/13	June'14		***1***	***3***	***9***	
30.	**RD STC Division**	Const. of **Market Shed at Srinagar Bazar** under Srinagar GP, Satchand R.D. Division. I/O: ER. Monoj DEbbarma, JE.	35.47	35.00	Al column raised up to top level.	*21.56*	*16.40*	21/10/13	June'14		***1***	***3***	***7***	

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)		Physical Progress/ Financial Progress (Rs. In lacs)		U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed		Details of supervision CE, SE, EE, AE & IO				Remarks
31.	**RD STC Division**	Const. of **community Hall Rajnagar GP,** Satchand RD Division, I/O Er. Manoj Debbarma, JE,	35.47	35.00	Lintel level	15.68	15.68	21/10/13	July'14		***1***	***2***	***7***	
32.	**RD STC Division**	Construction of **community hall at Chalitachari**	35.47	35.00	All column rise up to Plinth level.	11.56	11.56	05/01/14	June'14		***1***	***3***	***8***	
33.	**RD Santirbazar Division**	Const. of **community hall at North Sarashima GP(11-12)** I/O-Debasish Sarkar JE RD,STB,DIV(9436593289	61.00	30lacs(2011-12)&30 lakh(2012-13)	ceiling work in progress	30lacs(2011-12)& 20 lakh(2012-13)	30lacs(2011-12)&30 lakh(2012-13)	25/07/11	May'14	***2***	***6***	***10***	***20***	
34.	**RD Santirbazar Division**	Construction of **addl. Class room at south sonaichari high school** (12-13).I/O: Bipul Nath, TA, RD STB DIV.	30.00	30.00	ceiling work in progress	24.00	28.00	23/7/12	May'14		***1***	***3***	***09***	
35.	**RD Santirbazar Division**	Construction of **5 nos addl. Class room at krishnagar high school** (12-13). I/O: B.J. Reang, JE, HRM Block.	35.96	30.00	3 nos. room completed and 2 nos. room remaining due to fund shortage	25.04	28.00	13/03/13	June'14	***1***	***5***	***8***	***15***	***Balance fund 5.96 lakhs required.***
36.	**RD Santirbazar Division**	Construction of **cricket gallery in the play ground at Goutamnagar J.B school** under siuth Rajnagar (12-13). I/O: Chandan Jamatia, JE, RJN Block.	20.00	20.00	Completed.	16.12	20.00	19/12/12	April'14		***4***	***10***	***16***	
37.	**RD Santirbazar Division**	**Formation of road from shivpur to bartakka bari via champak nagar** under shivpur ADC village(12-13)	20.00	20.00	Finishing work is in progress.	15.27	20.00	14/10/12	v		-	***1***	***5***	
38.	**RD Santirbazar Division**	Const. of **5 no addl. Clasas room at ekinpur** under ekinpur GP(12-13). I/O: Chandramoy Jamatia, TA, RJN Block.	30.00	30.00	Completed.	25.59	28.50	29/8/12	April'14		***2***	***5***	***8***	
39.	**RD Santirbazar Division**	Const. of **addl. Class room unit furniture at bagha chatal.**	30.00	30.00	Completed.	22.52	28.50	05/09/12	April'14		***1***	***2***	***4***	
40.	**RD Santirbazar Division**	Const. of **community cultural centre at paikhola panchayet** office(12-13) (I/O.Ashis Das, J.E)	74.43	30.00	All Column reached up to lintel level.& PCC work in floor CompletedWork stranded due to want of fund	29.20	28.50	04/12/12	June'14		***1***	***2***	***4***	***Balance fund 50.384 lakhs required***

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)		Physical Progress/ Financial Progress (Rs. In lacs)		U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed		Details of supervision CE, SE, EE, AE & IO				Remarks
41.	**RD Santirbazar Division**	Const. of **Community cultural centre at Niharnagar under Rajnagar R.D. Block**.(13-14) I/O-Rajesh Sarkar, T.A, RJN, Block	44.65	45.0	Work reached up to lintel level.	12.00	12.00	Jan'14	June'14		*2*	*4*	*8*	
42.	**RD Santirbazar Division**	Extension of **Gallery at Goutamnagar JB school Playground under Rajnagar R.D. Block(**13-14)I/O- Chandan Jamatia, J.E,RJN,Block	26.49	26.9	Brick work completed upto 95 m	12.00	12.00	Jan'14	May'14		*2*	*4*	*7*	
43.	**RD Santirbazar Division**	Construction of **additional class room at IC Nagar High school under BC Nagar R.D. Block.**(13-14)I/O- Bipul Nath, T.A BC Nagar Block	25.0	25.0	Lintel level.	12.00	12.00	Jan'14	June'14	*1*	*2*	*4*	*8*	
44.	**RD Santirbazar Division**	Construction of **School building at North Belonia HS School.** (13-14)I/O- Anil Das,TA, BC Nagar Block	21.32	25.00	Top level.	10.00	10.00	Jan'14	May'14	*1*	*3*	*6*	*8*	
45.	**RD Santirbazar Division**	Const. of **additional class room at Durga Charan English Medium School** under Hrishyamukh R.D. Block. I/O- Rajesh Debnath,JE (13-14)	33.60	30.00	Plastering at ground floor & 1st floor in progress. Roof C/S work is in progress.	15.00	15.00	2/12/13	May'14	***1***	***2***	***4***	***10***	
46.	**RD Santirbazar Division**	Const. of **additional class room at Iswar Chandra Vidya Sagar High School under** Gabur Chara ADC Village Hrishyamukh R.D. Block . I/O- Bhagyajoy Reang, JE (13-14)	34.83	35	Roof level	12.00	12.00	15-12-13	May'14		***1***	***3***	***6***	
47.	**RD Santirbazar Division**	Constr. Of **Double Storied Market stall at Haripur** Market under Hrishyamukh R.D. Block. I/O-Rajesh Debnath, J/E (13-14)	32.25	30	Not started.	10.07986								New proposal given to DM by BDO,HRM.
48.	**RD Santirbazar Division**	Const. Of **Boys Hostel at Barpathari H/S School under** B.C. Nagar R.D. Block. I/O- Ashis Das, JE (13-14	27.45	30	Top level.	10.00	10.00	22-12-13	June'14		***2***	***5***	***8***	
NAME OF SCHEME/ DEPARTMENT: BEUP (1)														
49.	**RD Udaipur Division**	Const of **steel bridge at Sonamura Nowghat** under Udaipur Nagar Panchayet Word No.-7 near the house of Sukumar Shil.	Rs. 12,40,485/-	Rs. 5,50,000/-	100mm dia GI pipe boring complete.	Rs. 4,04,439/-	4,04,439	Jan'13	May'14					***Work stranded due to shortage of fund.***

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)		Physical Progress/ Financial Progress (Rs. In lacs)		U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed		Details of supervision CE, SE, EE, AE & IO				Remarks
NAME OF SCHEME/ DEPARTMENT: DIRECTOR HIGHER EDUCATION (2)														
50.	**RD Udaipur Division**	A)Construction of **an Indoor Sports Training Facilities Centre at Nataji Subash Mahavidyalaya, Udaipur,** Gomati District, Tripura during the year 2012-13. B)Play ground	29,34,979/-	15,00,000/- 1,50,000/-	A)Roof casting of one side completed. C/S of other side roof is in progress. B) W/O issued.	8,41,856/-		April'13	May'14		***1***	-	-	Balance not yet placed.
51.	**RD Udaipur Division**	a) Construction of an **Indoor Sports Training Facilities Centre at Nataji Subash Mahavidyalaya,** Udaipur, Gomati District, Tripura during the year 2012-13. b) **Play Ground**	29,01,124/-	a.15,00,000/- b.1,50,000/-	a. Roof casting of one side completed. C/S of other side roof in progress. b. W/O issued.	8,41,856/-	25,00,00/-	Sept'10	May'14					
NAME OF SCHEME/ DEPARTMENT: DM'S INTEREST Fund = (4)														
52.	**RD Udaipur Division**	Construction of **open stage at Natin Tilla under Purba Garjee Charra ADC Village** under Matabari RD Block, Udaipur, Gomati District, during the year 2013-14. (I/O- Papan Das,TA)	10,04,601/-	10,04,601/-	Completed.	2.50 lacs.		01/08/13	April'14		-	-	-	
53.	**RD Udaipur Division**	Construction of **Community shed adjacent to Sree Sree Sambhu Kalpataru Ashram, Chataria, Gakulpur,** under Matabari RD Block, Udaipur, Gomati District, during the year 2013-14. I/O: Er. Champakali Das, JE, O/o The SE/RDC-II, Udp.	Rs. 5,09,021/-	Rs. 5,09,021/-	Completed.	3.50 lacs		July'13	April'14	-	-	***2***	***4***	
54.	**RD Udaipur Division**	Construction **Pucca ghat at Fulkumari cremation ground,** Udaipur, Gomati District, Er. Dhananjoy Debnath, Junior Engineer, of Matabari RD block, Udaipur, Gomati District	6,54,645/-	6,25,747/-	Not started.									
55.	**RD Udaipur Division**	Construction of **RCC foot bridge at Sataria** under Matabari R D Block.		10.00	Not started.									

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)		Physical Progress/ Financial Progress (Rs. In lacs)		U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed		Details of supervision CE, SE, EE, AE & IO				Remarks
NAME OF SCHEME/ DEPARTMENT: DEPARTMENT OF RURAL DVELOPMENT (19)														
56.	**RD Amarpur Division**	Const. of **R.D. Godown at Amarpur (Part-I)** I/O: Er Debosmita Bhowmik.	34.95	35.26	Truss fitting completed.	11.56	20.00	20-11-13	*30-05-14*					
57.	**RD Amarpur Division**	Const. of **R.D. Godown at Amarpur (Part-II)** I/O: Er Debosmita Bhowmik.	14.33		Top level.	4.40		20-11-13	*30-05-14*					
58.	**RD Amarpur Division**	Const. of **Boundary Wall for R.D. Godown at Amarpur.** I/O: Er Debosmita Bhowmik.	21.23		Not started (Work order issued)	5.98								Boundary wall will be taken up after Godown work is completed
59.	**RD Santirbazar Division**	Construction of **Block Building at Rajnagar** R.D. Block. Er Satyajit Parial, JE, RJN	184.88	64.65 lacs (10-11) & 101.5 (13-14)	Roof casted.	64.659(10-11) & 11.34 (13-140	84.65	15-11-13	*May'14*	***1***	***1***	***2***	***3***	
60.	**RD Santirbazar Division**	Const. of **Office Building for R.D Santirbazar Division**	74.80	83.69	Toe wall 90% completed.									Rest work will be started after completion of toe wall.
		Const. of **R.D. Go-Doiwn for Santirbazar Division**	63.46											
		Const. of **Materials yard (Double layer brick soling)**	16.77											
		Const. of of **Boundary Wall for R.D. Godown at Santirbazar**	12.36											
61.	**RD Satchand Division**	Const. of **Cement go-down at RD Satchand Division (30m x 15m)**, I/O:-Sri Bikash ch. Tripura,J.E,RD/STC	31.63	**31.63 (CE/RD)**	Roof work is in progress.	26.24	25.00	30/03/13	May'14		***14***	***23***	***52***	
62.	**RD Satchand Division**	Const. of **Boundary wall around the Cement Go-down (500 mtr.)** I/O-Sri Jayanta Sen, T/A,STC	35.26	**35.26 (CE/RD)**	400.00 mtrs. Completed.	28.56	23.00	31/03/13	May'14		***5***	***16***	***46***	
63.	**RD Satchand Division**	Const. of **Public Library at Kalacherra**. I/O: Er. Bikash Ch. Tripura, JE, RDD,STC.	37.44	16.72	1st floor column rise upto lintel leve	11.00		19/07/13	June'14		***7***	***20***	***20***	
64.	**RD Satchand Division**	Const. of **Library cum recreation hall at Satchand under Kaladepha GP**. I/O: Er. Sushanta Laskar, JE,	23.03	13.60	Finishing work is in progress.	8.50		19/07/13	June'14		***14***	***20***	***30***	

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)		Physical Progress/ Financial Progress (Rs. In lacs)		U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed		Details of supervision CE, SE, EE, AE & IO				Remarks
		STC RD Block												
65.	**RD Satchand Division**	Const. of **Community Shed at Manu bazar.** I/O: Sri Abhi Paul, TA, RDD, STC	7.23	7.23	Completed.	7.15		02/06/13						
66.	**RD Satchand Division**	Const. of **Community Shed at Manu School Chaumohani.** I/O: Sri Abhi Paul, TA, RDD, STC	14.66	14.66	Completed.	14.25		12/06/13	Mar'14		***6***	***12***	***30***	
67.	**RD Satchand Division**	Const. of **18 unit Market Stall at Satchand bazaar.** I/O: Er. Sushanta Laskar, JE, STC RD Block	35.99	35.99	18 mtr. Slab casting completed.	15.68		14/06/13	June'14		***12***	***13***	***22***	
68.	**RD Satchand Division**	Const. of **Junior Ebenzer Schoolat Taiphuma.** I/O: Nirmal Tripura, Ta, Poangbari RD Block.	27.39	27.39	Column raises up to top level.	12.50		21/10/13	June'14		***12***	***13***	***22***	
69.	**RD Satchand Division**	Construction of **Gallery at Manu H/S School.** I/O: Abhi Paul, TA.	54.75	52.24	13.00 mtr. Has been completed out of 30.00 mtr.	15.58		12/12/12	June'14		***6***	***12***	***30***	
70.	**RD Satchand Division**	Const. of **Boundary wall around CFC Sinduk Pathar.** I/O: Er. Amiya Tripura, JE, STC.	5.85	5.85	Completed.	5.58	0.00	12/02/14	April'4		***6***	***7***	***12***	
71.	**RD Satchand Division**	Const. of **Boundary wall around Fulchari High School.** I/O: Amiya Tripura, JE, STC.	19.35	19.35	Finishing work is in progress.	4.35	0.00	27/12/13	May'14		***6***	***7***	***12***	
72.	**RD Satchand Division**	Const. of **Steel Hardrwn Boundary Wall around Dhanu Choudhury.** I/O: Amiya Tripura, JE,STC.	5.90	5.90	Completed.	5.90	5.90				***6***	***7***	***12***	
73.	**RD Satchand Division**	Const. of **rest house at Kalirbazar.** I/O: Er. Amiya Tripura, JE,STC.	6.61	6.61	Sustitute work order issued.	0.80	0.00							
74.	**RD Satchand Division**	Const. of **Community Hall near Shanti Kali Ashram at Tuikamba ADC village.** I/O: Amiya Tripura, JE,STC.	8.32	**8.32**	Finishing work is in progress.	5.63	0.00	27/12/13	May'14		***6***	***7***	***12***	
NAME OF SCHEME/ DEPARTMENT: FOREST (2)														
75.	**RD Amarpur Division**	Const. of **Type-IV Quarter for ADFO at Jatanbari.** I/O: Er. Subhasish Dhar,TA.	23.12	**21.04**	Lintel level.	7.50		31-12-13	30-06-14					

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)		Physical Progress/ Financial Progress (Rs. In lacs)		U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed		Details of supervision CE, SE, EE, AE & IO				Remarks
76.	**RD Satchand Division**	Construction of **Watch Tower at Mama Bhagina Tilla** under Satchand R.D. Block. I/O: Manoj Debbarma, JE.	70.00	**70.00 (DFO-BKF)**	Foundation work is in progress.			09-09-13	Oct'14		***5***	***8***	***15***	
NAME OF SCHEME/ DEPARTMENT: HEALTH & NRHM = (8)														
77.	**RD Udaipur Division**	Construction of **Health Sub Centre at Uttar Chandrapur near Beltali Bazar** under Matabari RD Block, Udaipur, Gomati District, during the year 2012-2013	Rs.13,39,302/-	Rs.11.47 lacs	Completed.			Aug'13	April'14		-	-	***1***	
78.	**RD Udaipur Division**	Construction of **Health Sub Centre at Garjee ADC Village** near (AWC) under Matabari RD Block, Udaipur, Gomati District, during the year 2012-2013.	Rs.13,39,302/-	Rs.11.47 lacs	Water supply & sanitation work in progress.			Dec'12	May'14		-	***1***	***5***	Sand problem.
79.	**RD Udaipur Division**	Construction of **Health Sub Centre at East Mirza** under Kakraban RD Block, Udaipur, Gomati District, during the year 2012-2013	Rs.13,39,302/-	Rs.11.47 lacs	Completed.			Feb'13	April'14		-	-	***3***	
80.	**RD Udaipur Division**	Construction of **Health Sub Centre at Gamaria Noabari** under Matabari RD Block, Udaipur, Gomati District, during the year 2012-2013	Rs.13,39,302/-	Rs.11.47 lacs	Completed.			Aug'13	April'14		-	-	***1***	
81.	**RD Amarpur Division**	Const of **Health Sub-Centre at Ompicherra** Ompi.	13.39 + 1.17		Completed.	5.532		Dec'13	April'14					
82.	**RD STC Division**	**Up gradation of Manubankul PHC to CHC** under Rupaichari RD Block. Er. Rajesh Sarkar. TA, RPC.	359.83	320.98/- (DM-S)	Ground floor completed & first floor up to finishing work.	289.00	289.00	31/05/10	May'14					
83.	**RD Santirbazar Division**	Construction of **health sub centre at Madhya Pillak, Nagendra Sarkar Para** AWC under Bokafa Block.	12.85	12.76125	Completed.	7.82089	7.82089	30-3-12	April'14		***1***	***2***	***3***	
84.	**RD Santirbazar Division**	Const. of **quarter at Barpathari PHC.** I/O. Er. Nilmohan Das.	21.5	21.94 Lac	Work stranded.	21.94	20.98	9-5-11						Fund required. 4.40 lacs as per site condition.

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)		Physical Progress/ Financial Progress (Rs. In lacs)		U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed		Details of supervision CE, SE, EE, AE & IO				Remarks
NAME OF SCHEME/ DEPARTMENT: INDUSTRY & COMMERCE (1)														
85.	**RD Santirbazar Division**	Const. of **COE Workshop at Belonia ITI, South Tripura.**	101.18	50.00	Roof level.	35.00	35.00	Dec'13	May'14	***2***	***5***	***12***	***25***	
NAME OF SCHEME/ DEPARTMENT: MG-NREGA= (29)														
86.	**RD Udaipur Division**	Construction of **Steel Foot Bridge Over River Gumati at Fotamati** G/P under Matabari R.D.Block.	Rs. 1,04,71,661 /-	Rs.1,00,45, 000/-	Completed.	Rs.73,79,102 /-	Rs.50,00,000 /-	10/11/11	April'14		-	-	-	
87.	**RD Udaipur Division**	Construction of **Steel Foot Bridge Over River Gumati at Palatana** G/P under Kakraban R.D.Block.	Rs. 1,00,45,000 /-	67.00	Decking work is in progress.	Rs.64,51,885 /-	Rs. 46,00,000/-	Jan'13	May'14		***1***	***1***	***4***	
88.	**RD Udaipur Division**	**50.0 mtr RCC foot bridge over Tarpadhun charra. Tulamura GP** Kakraban Block. I/O. Er. Debabrata Dutta, TA.	Rs. 47,38,000 /-	42.11	Completed.	Rs. 29,49,195/-	Rs. 16,00,000/-	Jan'12			-	-	***2***	
89.	**RD Udaipur Division**	Construction of **pucca irrigation channel** from **Dhani Kr. Murasing land to Ashish Murasing land (sluice gate)** under Dakshin Rani ADC Villge, Udaipur, Gomati District, Tripura during the year 2012-2013.	21,34,095/ -	21,34,095/ -	Completed.	10,13,768/-	6.02	1038Dt.29-12-12	April'14		-	-	-	
90.	**RD Udaipur Division**	Construction of **pucca irrigation channel** from **Bashmura to Raj ghat under Hurijala GP**, Udaipur, Gomati District, Tripura during the year 2012-2013 **(Phase –II)**	22,95,496/ -	22,95,496/ -	70% work completed. Remaining portion in progress.	22,93,477/-		29-12-12	May'14		-	***1***	-	Sand problem.
91.	**RD Udaipur Division**	Construction of **pucca structure for protection of soil errosion near PRTI building at East Gakulpur Panchayet, Udaipur,** Gomati District, Tripura during the year 2012-13. I/O- Tapas Barua, JE, RDUD.	43,01,100/ -	43,01,100/ -	Completed.	18,00,000/-	14.0	March'13			***2***	***2***	***8***	
92.	**RD Udaipur Division**	Construction of **19.09mtr. Span RCC Culvert at Mayapuri at Purba Mogpuskurani ADC Village** of Matabari RD Block, Udaipur, Gomati District, Tripura during the year 2012-2013.	36,22,400/ -	20,00,000/ -	Completed.	19,79,520/-	18.04	April'13			***1***	***1***	***2***	
93.	**RD Udaipur Division**	Construction of **Soil erosion RCC protection wall at North Bank of Chandra Sagar** at Matabari RD Block, Udaipur, Gomati District, Tripura during the year 2012-2013 (242Mtr.).	39,18,000/ -	15,00,000/ -	70% work completed.	15,00,000/-	14.53	April'13	May'14		-	-	***2***	

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)		Physical Progress/ Financial Progress (Rs. In lacs)		U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed		Details of supervision CE, SE, EE, AE & IO				Remarks
94.	**RD Udaipur Division**	Construction of **Internal Road (path way) at gakulpur nature Park under MG-NREGA at Purba Gakulpur GP under Matabari RD Block,** Udaipur, Gomati District, Tripura. I/O: Er. Mani Sankar Bhowmik.	14,88,500/-	14,88,500/-	W/O issued.	2,38,800/-								
95.	**RD Udaipur Division**	Construction of **triple cell Box Culvert over Gangachara near Gangachara Market** under Kakraban RD Block, Udaipur, Gomati District, Er. Debabrata Datta, Technical Assistant, of Kakraban RD block, Udaipur, Gomati District	38,54,380/-	34,74,000/-	Top slab casting completed.	23,00,895/-		Jan'14	May'14					
96.	**RD Amarpur Division**	Const of **Steel foot bridge at Kamaria Khola, Debbari** under Amarpur RD Block-**2011-12** I/O Paritosh Das, TA	62.01908	48.77	Steel work completed.Rest of the work is in progress.	53.68	48.77	Feb,12	June'14		***2***	***2***	***2***	
97.	**RD Amarpur Division**	**Const. of Double cell Box Culvert at Bhomracherra, Amarpur.** I/O: Er. Peter Uchoi, JE.	29.497	15.00	Completed.	14.69	12.20	22-04-13	April'14		***1***	***2***	***3***	
98.	**RD Amarpur Division**	**Steel foot bridge at Debbari, Jamatia** Para, Amarpur	81.73	74.56	Steel frames completed.	68.28	67.43	05-07-12	June'14		***2***	***2***	***4***	
99.	**RD Amarpur Division**	Const of **Steel Foot Bridge at Poang Mog Para, Karbook.** I/O: Jiban Roy, TA**.**	74.99852	55.00	Tower work completed. Steel work remains	31.39	31.39	March'13	May'14		***3***	***6***	***10***	Work stranded due to shortage of fund.
100.	**RD STC Division**	Const. of **BNRGSK under Rupaichari RD Block.** I/O: Sri Samuel Debbarma, JE	**48.00**	**25.00 (BDO-RPC)**	Finishing work is in progress.	38.00	25.00	03/02/13	May'14		***6***	***23***	***38***	
101.	**RD STC Division**	Const. of **Diversion scheme at Amtali, Chalitabankul ADC village.** I/O: Md. Sohel Alam, JE, RD STC Div.	**67.45**	**45.00 (BDO-RPC)**	95% work completed.	48.00	35.00	03-02-13	May'14		***16***	***29***	***46***	
102.	**RD STC Division**	Construction of **boundary fencing with chainlink mess at Kalapania Park** Er. Ripan Debnath, JE Satchand RD Block.	**43.00**	**5.00 (BDO STC)**	Not started	5.00								
103.	**RD STC Division**	Const. of **Bharat Nirman Rajiv Gandhi seva Kendra near Thailik Twish Community Hall** under Satchand R.D. Block, I/O-	**42.00**	**8.00 (BDO STC)**	Foundation work is in progress.	4.00			May'14					

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)		Physical Progress/ Financial Progress (Rs. In lacs)		U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed		Details of supervision CE, SE, EE, AE & IO				Remarks
		Amal Tripura JE, RDD, STC												
104.	**RD Santirbazar Division**	**Formation of road including brick soling from Dawandi (Devipur) to Anurampara (Lowgangsom)** under Devipur ADC villageI	*47.554*	*47.554*	Brick soling 2.50km completed. Balance work is going on.	43.25690	MIS done	3-8-11		***1***	***1***	***3***	***3***	
105.	**RD Santirbazar Division**	**Formation of road including brick soling from Dawandi(Devipur) to chalagang (Karbook border)** under Devipur ADC village.I/O:	*40.967*	*40.967*	Brick soling 1km completed	31.97782	MIS done	3-8-11		***1***	***1***	***3***	***3***	*FIR has been lodged against I/O for non completion of work.*
106.	**RD Santirbazar Division**	Const. of **Bharat nirman Rajib ghandhi seva Kendra at BKF Block HQ**	47.21298	39.34400	Inside plastering work is in progress.	31.15500	MIS done	1/07/13	2/06/14	***1***	***2***	***3***	***10***	*Balance fund Rs.9.86898 isrequired.*
107.	**RD Santirbazar Division**	Const. of **diversion channel & tank at Murasing Para under Patichari.** I/O: Manik Debbarma, TA, JLB Block	*6.45*	*6.45*	Earth work & foundation trench cutting is in progress.	6.45	MIS done	17/01/12	May'14					*Fund required.*
108.	**RD Santirbazar Division**	Construction of **2 nos. RCC bridge at indo bangle muitri park at chottakhola** under Rajnagar Block. GP. I/O- Samuel Debbarma J.E Raj,Block(9436552075)	*50.0*	*50.0*	Work completed without painting.	33.46750	MIS done	12-11-12	June' 14		***2***	***3***	***8***	
109.	**RD Santirbazar Division**	Construction of **brick soling road including formation from bhaskarpara to Kalachara NBCC road(Mahadeb Ashram**) under Muhininagar ADC village(L=3.85 km)I/O- Rajesh Debnath,JE,HRM Block(9774316774)	67.88968	67.88968	Completed.	58.20518	MIS done	30-8-11	April'14		***1***	***1***	***1***	
110.	**RD Santirbazar Division**	Construction of **BNRGSK at Hrishyamukh block.**	61.80	56.02	Sanitation & Electrification work completed, painting work is in progress.	61.80	MIS done	17-8-12	May'14	***2***	***2***	***2***	***6***	Balance fund required 5,77,714.00 for completion of work.

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)		Physical Progress/ Financial Progress (Rs. In lacs)		U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed		Details of supervision CE, SE, EE, AE & IO				Remarks
111.	**RD Santirbazar Division**	Const. of **RCC retaining wall for approach of steel foot bridge at sonauchari** GP(L=58 m)(12-13)	14.56	14.56	Completed.			10-1-13						
112.	**RD Santirbazar Division**	Const. of **Earthen dam and pucca channel at Murasing para** including I/O- Manik Debbarma TA, BKF R.D Block(9402156025)	*39.89125*	*39.89125*	Earthen dam work completed.	22.58033	MIS done	18-1-12						*Adjustment submitted*
113.	**RD Santirbazar Division**	Const of **Katcha channel at Murashing para(1900 mtr)**(I/O- Manik Debbarma,TA Bokafa Block)	*12.55150*	*12.55150*	Earth work in progress.	12.55150	MIS done	29-8-12						
114.	**RD Santirbazar Division**	Const. of **Steel Foot Bridge at kanchannagar over Lowgangcherra.** I/O: Krishna Das, TA, BKF.	*50.86*	*50.00*	Tower raised upto 4 No both side	24.00	24.00	05.07.13	May'14					
NAME OF SCHEME/ DEPARTMENT: MPLAD = (9)														
115.	**RD Santirbazar Division**	Const. of **community hall at college square,** Belonia. I/O: Er. Debasish Sarkar, JE, RD STB Div.	23.4	23.40000	Roofing work completed.	16.18761	15.18761	07-11-12	May'14		***3***	***4***	***8***	
116.	**RD Santirbazar Division**	Const. of **Motor stand at Rajnagar** Under Rajnagar GP.(retaining wall)I/O: Satyajit Pariyal, JE, RJN Block.	15.15	15.00	Earth filling work completed. Retaining wall work is in progress.	10.00	10.00	10-01-13	May'14		***2***	***2***	***3***	
117.	**RD Santirbazar Division**	Const. of **Market stall at SBC nagar** under Rajnagar Block. I/O: Anshuman Mazumdar, TA, RJN Block	10.00	10.00	Completed.	7.33	7.33	01/04/13			***1***	***3***	***4***	
118.	**RD Santirbazar Division**	Const. of **school building at I.C Nagar high school** under Rajnagar Block	25.61	25.00	Plastering completed.	20.00	20.00	May 13	May'14		***1***	***1***	***4***	
119.	**RD Santirbazar Division**	Const of **06 unit Market stall for Un-Employed youth at Nalua bazaar,Belonia** (Jayanta Majumder,JE of Hrishyamukh)	15.00	15.00	Completed.	14.00	14.00	Aug'13	May'14		***1***	***4***	***5***	

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)		Physical Progress/ Financial Progress (Rs. In lacs)		U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed		Details of supervision CE, SE, EE, AE & IO				Remarks
120.	**RD Santirbazar Division**	Const of **Class room at Gabtali high school** (I/O Sri Chandramay Jamatia,TA Rajnagar RD Block)	16.00	16.00	Roof casted.	10.00	10.00	Feb'14	May'14	-	***1***	-	***2***	
121.	**RD Santirbazar Division**	Const of **Class room at Puran Rajbari high school**(Samuel Debbarma,JE of Rajnagr RD Block)	16.00	16.00	Painting work is in progress.	12.00	12.00	25/05/13	May'14		***1***	***2***	***4***	
122.	**RD Santirbazar Division**	Const. of **Manaipathar H.S. school under Rajnagar Block Area.**	15.00	15.00	Plywood ceiling work is in progress.	8.00	8.00	15-12-13	May'14		***1***	***1***	***2***	
123.	**RD Santirbazar Division**	Const. of **Class Room at Ballamukh S.B. School under Bharatchandra Nagar Block Area.**	10.00	10.00	Plastering work is in progress.	6.00	6.00	26-12-13	May'14		***0***	***1***	***2***	
NAME OF SCHEME/ DEPARTMENT: NLCPR (14)														
124.	**RD Udaipur Division**	**Up-gradation of infrastructure at Bagabasha High School** under Matabari RD Block, Udaipur, Gomati District, during the year 2013-14	18,75,000/-	9,04,000/-	W/O issued.									

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)		Physical Progress/ Financial Progress (Rs. In lacs)		U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed		Details of supervision CE, SE, EE, AE & IO				Remarks
125.	**RD Udaipur Division**	Construction of **Dinning hall at Jalema Bari H.S School under upgradation of infrastructure scheme** (NLCPR) under Killa RD Block, Udaipur, Gomati District, Er. Kaushik Debbarma, Junior Engineer, of Killa RD Block.	18,75,000/-	9,04,000/-	W/O issued.									
126.	**RD Udaipur Division**	**Up-gradation of infrastructure at Chadpur High School Dakshin Mirza** under Kakraban RD Block, Udaipur, Gomati District, during the year 2013-14	18,75,000/-	9,04,000/-	W/O issued.									
127.	**RD Udaipur Division**	**Up-gradation of Bajra Bari SB School** under Matabari R D Block	48,31,371/-	48,31,371/-	Earth work in foundation in progress.			Feb'14	Jan'15					
128.	**RD Udaipur Division**	**Construction of Vivekananda Vidyapith HS School** Udaipur, Gomati District.	-	76.95 Lac	Not started.									
129.	**RD Amarpur Division**	Const. of **additional class room at Amarpur Degree College.**	15.00	15.00 lacs	Finishing work is in progress.	8.75		31-12-13	30-06-14					

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)		Physical Progress/ Financial Progress (Rs. In lacs)		U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed		Details of supervision CE, SE, EE, AE & IO				Remarks
130.	**RD Amarpur Division**	Const. of **additional School building at Bampur, Amarpur**		10.31 lacs	Foundation work is in progress.									
131.	**RD STC Division**	Const. of **additional class room at East Manughat High School** under RD Satchand Division. I/O: Er. Prasanta Debnath, TA.	9.58	9.58	Finishing work is in progress.	6.95	5.60	16-11-2013	May'14		***0***	***1***	***2***	
132.	**RD STC Division**	Const. of **additional class room at Manu Tahsil High School** under RD Satchand Division. I/O: Er. Prasanta Debnath, TA.	7.80	7.80	Finishing work is in progress.	6.95	5.60	16-11-2013	May'14		***0***	***4***	***6***	
133.	**RD STC Division**	Const. of **additional class room at Baishnavpur High School** under RD Satchand Division. I/O: Er. Chintu Debnath, TA.	9.58	9.58	Finishing work is in progress.	6.95	5.60	16/11/13	May'14		***0***	***4***	***8***	
134.	**RD Santirbazar Division**	**Up-gradation of infrastructure Baikhora H.S School.**	3.355	3.355	Work started.	0.41427								Work modified.
135.	**RD Santirbazar Division**	**Up-gradation of infrastructure at Debdaru H/S School.** I/O: Simul Debbarma.	3.355	3.355	Work started.	0.44923								Work modified.
136.	**RD Santirbazar Division**	Const.of **Class Room at Gabtali High school under Rajnagar R.D. Block**, I/O- Chandramoy Jamatia, JE (13-14)	10.29	10.29	Basement slab level.	7.00	7.00	Jan'14	July'14					

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)		Physical Progress/ Financial Progress (Rs. In lacs)		U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed		Details of supervision CE, SE, EE, AE & IO				Remarks
137.	**RD Santirbazar Division**	Const. of **Class Room at P.Rbari H/S school under Rajnagar R.D. Block**, I/O- Shamual Debbarma, JE (13-14)	10.88	10.30	Top level.	3.00	3.00	Jan'14	May'14					
NAME OF SCHEME/ DEPARTMENT: POLICE HOME DEPARTMENT = (10)														
138.	**RD Udaipur Division**	Construction of **PS building** (**phase** –I)	74,87,500/-	40,00,000/-	W/O issued.									Site finalized but not cleared. R D Materials Booked
139.	**RD STC Division**	Const. of **women help desk at Manu Bazar.**	9.85	9.85	C/S work for roof level is in progress.	6.85	3.50	05/1/14	May'14		***1***	***2***	***5***	
140.	**RD Santirbazar Division**	Const. of **Police station at P.R bari** under Rajnagar Block.	47.87610	40.00	Roof casted.	25.59	22.70	01/06/13	May'14	***1***	***3***	***5***	***7***	
141.	**RD Santirbazar Division**	Const. of **women help desk with toilet and security facilitiesat Baikhora,**I/O- Bhusan Lal Das,T.A,RD,STB,DIV	10.80	10.80	Completed.	9.44	3.35309	11/07/13	April'14		***0***	***2***	***1***	
142.	**RD Santirbazar Division**	Const. of **Parade ground with drill shed at South Tripura District.**	Fund 20.00 lacs placed with Udaipur Division. Estimate will be prepared after getting clear site.		Not started.									
143.	**RD Santirbazar Division**	Const. of **NGO's at South Tripura District.**	Fund 20.00 lacs placed with Udaipur Division. Estimate will be prepared after		Not started.									

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)		Physical Progress/ Financial Progress (Rs. In lacs)		U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed		Details of supervision CE, SE, EE, AE & IO				Remarks
			getting clear site.											
144.	**RD Amarpur Division**	Const. of **residential office building of SDPO at Karbook.**	30.00	30.00	Plinth level.	100.00	100.00	28-12-13	30-06-14					
145.	**RD Amarpur Division**	Const. of **residential office building of SDPO at Amarpur**	30.0	30.0	Lintel level of Ground floor.			29-12-13	30-06-14					
146.	**RD Amarpur Division**	Const. of **PS Building at Silachari**	40.00	40.00	All columns completed below plinth level.									Existing tower is required to be replaced.
147.	**RD Amarpur Division**	Const. of **women help desk with toilet and security facilities** at Karbook.	10.80	10.80	Roof casting preparation is in progress.	10.80	10.80	29-12-13	30-06-14					
NAME OF SCHEME/ DEPARTMENT: PANCHAYET (1)														
148.	**RD Udaipur Division**	**a)** Const. of **PRTI building at East Gakulpur Panchayet, Udaipur,** Gomati District, Tripura. **b)** Const. of **Boundary wall infront of PRTI building at East Gakulpur Panchayet, Udaipur,** Gomati District, Tripura during the year 2012-13. (Part-I). (I/O- Tapas Barua, Junior Engineer, RDSD-I. **c)** Making of **conference table in the conference hall of newly constructed PRTI Building at East Gokulpur, Udaipur,** Gomati, Tripura. **d)** Const. of **Boundary wall infront of PRTI building at East Gakulpur Panchayet, Udaipur,** Gomati District, Tripura during the year 2012-13. (Part - II). (I/O- Tapas Barua, Junior Engineer, RDSD-I.	a) Revised estimate cost Rs. 8,25,75,000/- b)5,54,270/- c)12,59,334/- d)9,44,260/-	Rs. 8,34,17,000/-	a) Completed. Completed b) Completed. c) Completed.	Rs. 6,49,63,770/-	Rs. 6,74,17,000/- 634,dt-19-11-11 232-dt-19-6-11 464-dt-6-9-11 633,dt29-11-11 6870-73, Dt-11-3-10 1698,dt-3-1-11 231,dt-20-6-11 917,dt-21-2-12 1194,dt-27-3-12 916,dt-21-2-12 126,dt-24-4-12 1185,dt-05/02/13 64,dt18/04/13	04-10-10	April'14		***1***	***2***	***8***	

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)		Physical Progress/ Financial Progress (Rs. In lacs)		U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed		Details of supervision CE, SE, EE, AE & IO				Remarks
NAME OF SCHEME/ DEPARTMENT: REVENUE (4)														
149.	**RD Udaipur Division**	Construction of **Kakraban Dakbanglow**.	Rs. 46,59,126/-	Rs. 10,00,000/-	Up to plinth level completed.	Rs.5,00,000/-		Jan'13			-	-	-	Fund exhausted. Revised estimate cost is Rs. 74.60 lacs. Work will restart after receiving the balance fund. Now a days sand problem.
150.	**RD Udaipur Division**	Maintenance of **7 (Seven) nos. of Govt. Staff Quarter at Jail Road, Udaipur,** Gomati District, Tripura. I/O: Subhasish Mazumder, T.A.	7,15,886/-	17,01,796/-	Work in progress.									Sand problem
151.	**RD Udaipur Division**	Maintenance of **10 (Ten) nos. of Govt. Staff Quarter at Jail Road, Udaipur,** Gomati District, Tripura. I/O: ER. Papan Das, T.A	9,85,910/-		Work in progress.									Sand problem
152.	**RD Amarpur Division**	Const. of **Boundary wall around SDM Quarter at Karbook.** I/O: Er. Lorence Jamatia.	9.74	12.73	Finishing work is in progress.	4.20		25-12-13	30-06-14					
NAME OF SCHEME/ DEPARTMENT: RMSA (40)														
153.	**RD Amarpur Division**	Const. of **Model School at Chechua under Ompi R.D. Block**. I/O: Er. Binod Debbarma,JE.		181.53										Site yet not handed over.
154.	**RD Amarpur Division**	Const. of **Model School at Baidya under Karbook RD Block.** . I/O:Er. Jiban Roy,TA.		181.53										
155.	**RD Amarpur Division**	Const. of **Patichari High School. I/**O: Er. Charan Mohan Jamatia, JE.		35.86										Site yet not handed over.
156.	**RD Amarpur Division**	Const. of **Hatiroy para High School. I/**O: Er. Rakesh Debbarma, JE.		45.86										
157.	**RD Amarpur Division**	Const. of **Tingaria High School. I/**O: Er. Bhusanlal Das, TA.		45.86										

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)		Physical Progress/ Financial Progress (Rs. In lacs)		U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed		Details of supervision CE, SE, EE, AE & IO				Remarks
158.	**RD Amarpur Division**	Const. of **Lewa Twisa TV High School.**		45.86										
159.	**RD Amarpur Division**	Const. of **Burithaibari High School.**		35.86										
160.	**RD Amarpur Division**	Const. of **Palkubari High School.**		35.86										
161.	**RD Amarpur Division**	Const. of **Baishyamani Para High School.**		35.86										
162.	**RD Amarpur Division**	Const. of **Ek Nutanbazar High School.**		24.60										
163.	**RD Amarpur Division**	Const. of **DAT HS School.**		35.39										
164.	**R.D. Udaipur Division**	Const. of **Gokulpur High School, MTB**		57.12										
165.	**R.D. Udaipur Division**	Const. of **Gamaria HS School, MTB.**		23.86										
166.	**R.D. Udaipur Division**	Const. **of P.K.C. Para High School, MTB.**		23.10										
167.	**R.D. Udaipur Division**	Const. of **Hatichara High School, MTB.**		24.60										
168.	**R.D. Udaipur Division**	Const. of **Gangacharra Paschim Oara High School, MTB.**		45.86										
169.	**R.D. Udaipur Division**	Const. of **Ichacharra High School, KBN.**		30.23										
170.	**R.D. Udaipur Division**	Const. of **Samukcharra High School, KBN.**		30.23										
171.	**R.D. Udaipur Division**	Const. of **Kupilong High School, KLA.**		24.60										

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)		Physical Progress/ Financial Progress (Rs. In lacs)		U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed		Details of supervision CE, SE, EE, AE & IO				Remarks
172.	**R.D. Udaipur Division**	Const. of **Maithulong Bari High School, KLA.**		45.86										
173.	**R.D. Udaipur Division**	Const. of **Tepania Col. High school, TPA**		23.27										
174.	**R.D. Santirbazar Division**	Const. of **Ramraibari High School**		35.86										
175.	**R.D. Santirbazar Division**	Const. of **Uttar Takma High School**		45.86										
176.	**R.D. Santirbazar Division**	Const. of **Naraifung High School**		45.86										
177.	**R.D. Santirbazar Division**	Const. of **Debipur High School**		45.86										
178.	**R.D. Santirbazar Division**	Const. of **Owangchara High School**		35.86										
179.	**R.D. Santirbazar Division**	Const. of **Bhairabnagar Mundapara High School**.		24.60										
180.	**R.D. Santirbazar Division**	Const. of **Sidhu Kanu Smriti High School**		24.60										
181.	**R.D. Santirbazar Division**	Const. of **Vidyasagar High School**		24.60										
182.	**R.D. Santirbazar Division**	Const. of **Mathu Mogparai High School**		35.86										
183.	**R.D. Santirbazar Division**	Const. of **MadhyaPilak High School**		35.86										
184.	**R.D. Santirbazar Division**	Const. of **UBC Nagar High School**		24.60										
185.	**R.D. Satchand Division**	Const. of **Bagmara High School (Bagmara ADC Village** nunder RPC Block)		35.86										

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)		Physical Progress/ Financial Progress (Rs. In lacs)		U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed		Details of supervision CE, SE, EE, AE & IO				Remarks
186.	**R.D. Satchand Division**	Const. of **Amtali High Schoo (Amtali GP under RDD Satchand.)**		23.10										
187.	**R.D. Satchand Division**	Const. of **Dhani ChandraparaHigh School (Purba Takka ADC village under RDD Satchand)**		24.60										
188.	**R.D. Satchand Division**	Const. of **Karima Tilla High School(Krishnanagar GP under RDD Satchand)**		35.86										
189.	**R.D. Satchand Division**	Const. of **South Kalapania High School (Sindukpathar ADC village under RDD Satchand)**		23.10										
190.	**R.D. Satchand Division**	Const. of **Const. of Addl. Class room at No – 1 Manu Colony J.B. School under Satchand RD Division.**		35.86										
191.	**R.D. Satchand Division**	Const. of **Manu Tahashil High School at Magurchara GP under RDD Satchand**		30.23										
192.	**R.D. Satchand Division**	Const. of **Const. of Addl. Class room at Kalyan Nagar S.B. School at Bijoy Nagar under RDD Satchand.**		45.86										
NAME OF SCHEME/ DEPARTMENT: SCHOOL EDUCATION (2)														
193.	**RD Udaipur Division**	Const. of **Vivekananda Vidyapith HS School, Udaipur,** Gomati, Tripura.		24.60	Work started.									
194.	**RD STC Division**	Const. of **additional class rooms at double storied building of MMD College, Sabroom.**	146.01	35.86	Plastering work is in progress.	145.00	122.00	31/12/12			***53***	***79***	***125***	Fund exhausted.
NAME OF SCHEME/ DEPARTMENT: SOCIAL EDUCATION & SOCIAL WELLFARE (5)														
195.	**RD Udaipur Division**	Construction of **SNP godowan of Udaipur Nagar Panchayat ICDS project, Udaipur,** Gomati District, Tripura during the year 2012-13.	18,52,284/-	35.86	Work stranded due to site dispute.	6,85,430/-		Aug'13			-	***1***	***2***	Site dispute.
196.	**RD Udaipur Division**	Construction of **SNP Go-down at Killa ICDS project, Udaipur,** Gomati District, Tripura during the year 2012-13.	18,52,284/-	30.23	Up to top level completed.	6,85,430/-		Aug'13	May'14		-	-	-	

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)		Physical Progress/ Financial Progress (Rs. In lacs)		U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed		Details of supervision CE, SE, EE, AE & IO				Remarks
197.	**RD Udaipur Division**	Construction of **SNP Go-down at Matabari ICDS project, Udaipur,** Gomati District, Tripura during the year 2012-13	18,52,284/-	18,52,284/-	Painting in progress.	7,11,644/-		Aug'13	May'14		***1***	***1***	***1***	
198.	**RD Amarpur Division**	Const. of **CDPO Office building at Amarpur.**	14.64	14.64	GF Completed	13.68	11.00	27-09-12	May'14		***1***	***1***	***1***	*Balance fund of Rs. 6.43 lacs required for 1st floor.*
199.	**RD Amarpur Division**	Const. of **SNP Godown at Karbook.**	18.52284		Foundation work is in progress.			29-12-13	30-06-14					
NAME OF SCHEME/ DEPARTMENT: TTDCL = (11)														
200.	**RD Udaipur Division**	Construction of **100-seated Tourist lodges at Bandawar. a. Const. of cottage-I . b. Const. of cottage- II.**	Rs. 8,77,39,000/-	1.00 crore	a) Cottage-I, finishing work is in progress. b) Ground floor roof casting completed.	Rs. 40,82,463/-	30,00,000/-	20th July'12	May'14		***1***	***1***	***4***	
201.	**RD Udaipur Division**	Const. of **Boundary wall around the nature park at East Gokulpur (500.00 mtrs.)**	Rs. 29,94,474/-	Rs. 29,94,474/-	Completed.	Rs. 15,84,851/-		July'13	April'14					
202.	**RD Udaipur Division**	Const. of **ten (10) nos. sitting arrangement of nature park under East Gokulpur GP** of Mtabari R.D. Block, Udaipur, Gomati District, Tripura, during the year 2012-13.	Rs. 10,00,000/-	Rs. 10,00,000/-	Completed.	5,30,667/-		Jan'13	April'14		***2***	***1***	***10***	
203.	**RD Udaipur Division**	Const of **water Jetty at Maharani** under Matabari R D Block	28,41,842/-	34,46,400/-	Work stranded due to water logging.									
204.	**RD Amarpur Division**	Const. of **Walking track on the bank of Amarsagar Lake.**	9.07908		80% work is completed.	8.74		31-07-13	May'14		***8***	***2***	***15***	
205.	**RD Amarpur**	Const. of **Cafeteria building (G+2) including food Kiosk, Tourist information Centre, Toilet Block etc. at Fatik Sagar Lake.**	114.65	117.36	Plinth level.		35.00	20-11-13	30-09-14					

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)		Physical Progress/ Financial Progress (Rs. In lacs)		U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed		Details of supervision CE, SE, EE, AE & IO				Remarks
	Division	Const. of **Ghat & Land scalping at Fatik Sagar Lake**	12.48		Completed.	12.48		04-02-12						
		Extension of stair case on the bank of river Gomati at Mandirghat. I/O: Er. Lorence Jamatia, TA, RDAD.	5.24		Not started	16.89								Work will be taken up at the decreased water level.
		Renovation of stair case on the bank of river Gomati at Mandirghat. I/O: Er. Lorence Jamatia, TA, RDAD.	10.70	44.96641	Completed.	5.73		23-08-13			***2***	***2***	***10***	
206.	**RD Amarpur Division**	Const. of **approach road with staircase at Mandirghat.** I/O: Er. Lorence Jamatia, TA, RDAD.	14.07		80% work completed.	2.50		23-08-13	May'14		***2***	***2***	***10***	
		Const. of **Stair case near the fishery office at Mandirghat.** I/O: Er. Lorence Jamatia, TA, RDAD.	11.62		80% work completed.	1.00		23-08-13	May'14		***2***	***2***	***2***	
		Chabimura Tourist Project												
		Const. of **Toilet block at Chabimura**	20.36	101.006	Finishing work is in progress.	3.36		10-11-13	*May'14*					
		Const. of **Interaction Centre at Chabimura.**	44.04		Finishing work is in progress.	6.80		10-11-13	*May'14*					
207.	**RD Amarpur Division**	Const. of **water Jetty at Chabimura.**	34.46		Piling work completed.	11.56	75.00		May'14					
		Const. of **Single Room Twin Type Cottage at Chabimura**.	16.65		Finishing work is in progress.	3.11		10-11-13	May'14					
208.	**RD Santirbazar**	Const. of **extension of stage at Hojagiri Dance academy school** under Madhya kathalia village	3.00975	3.00975	Brick wall work is in progress.	1.48766	1.48766	10/6/13	May'14		***1***	***2***	***2***	

Sl. No.	Name of Circle & Division	Name of work with the name of implementing officer (I/O)	Estimated cost/ Fund Placed (Rs. In lacs)		Physical Progress/ Financial Progress (Rs. In lacs)		U/C Submission status (Rs. In lacs)	Date of Commencement/ Probable date of Completion in case full fund is placed		Details of supervision CE, SE, EE, AE & IO				Remarks
	Division	**Earth filling at hojagiri academy school** under madhyakathalia village, I/O- Manik Debbarma,T.A,BKF,RD,Block	3.62399	3.62399	Earth filling will be done after gallery work.	1.36090	1.36090							
209.	**RD Santirbazar Division**	Const. of **food kiosks at dasami reang para**	8.86697	8.86697	Column reached up to lintel level.	5.36489	5.36489	2/7/13	*June'14*	***1***	-	***2***	***2***	
		Const. of **gallery at dasami reang para**, I/O- Manik Debbarma,T.A,BKF,RD,Block	4.55122	4.55122	Not started.	1.68056	1.68056							Design modified.
		Const. of **public convenience at dasami reang para**, I/O- Manik Debbarma,T.A,BKF,RD,Block	14.22858	14.22858	Sanitation work is in progress.	5.77368	5.77368	5/5/13	June'14	***1***	***4***	***4***	***4***	
		Const. of **gallery (RCC Pillar) at Dasami Reang para** I/O- Manik Debbarma,T.A,BKF,RD,Block	9.64458	9.64.458	Column casting work is in progress.	4.36555	4.36555	2/7/12	June'14	***1***	-	***1***	***1***	
210.	**RD Santirbazar Division**	Const. of **Cultural & Craft Centre at Rajnagar** I/O- Chandan Jamatia,JE Rajnagar 9436512572	80.00	80.00	Entry lobby Roof slab casted and rest 30 column reached up to top level out of 40 nos	49.42	47.10	10/5/13	May'14	***3***	***1***	***2***	***4***	
		Const of **Eco-Lodge at Rajnagar Forest Office** at Rajnagar	63.65912	61.76	Centering shuttering work in 2nd floor is in progress	36.80	10.94780	15/5/13	May'14		***1***	***2***	***4***	
NAME OF SCHEME/ DEPARTMENT: TRIBAL WELFARE (2)														
211.	**RD Santirbazar Division**	Const. of **Tribal rest house at Santirbazer** under Bokafa Block Arupam Saha TA, Bokafa	90.71066	85.00 lacs	Sanitation work is in progress.	70.00	70.00	4-9-12	May'14		***3***	***7***	***6***	
212.	**RD Santirbazar Division**	Const. of **Girls hostel at Iswarchandra Vidyasagar College at Belonia.**	40.95	36.00	Completed. Except Electrification	36.00	36.00	21-4-12	May'14		***1***	***2***	***3***	